

December 4, 2012

Project completion expected by Dec. 21

Westmark Construction, the general contractor on the Natural Resources Building (NRB) repair [project](#), estimates the work will be complete, except for a few “punch list” items, by Dec. 21.

Enterprise Services is currently working with NRB tenant representatives to develop a schedule of when employees displaced by the project can return to their original work locations. The moves are likely to take place in early January. More details on the move schedules will be provided soon.

Enterprise Services custodians will do a thorough cleaning of carpets and cubicle partitions before tenants move back in.

Interior construction update

The contractor began dismantling the interior containment wall last week. Most of the wall removal work will be done after 5 p.m.

Here is a summary of the scheduled work to be done inside the building in the coming days:

- Interior painting
- Remove temp wall (most work done during night shift)
- Reinstall carpet tiles (day shift)
- Reinstall ceiling tiles (night shift)

Exterior construction

The roofing work is about 95 percent complete, with only a handful of days needed for completion, but some of that work depends on the weather.

The general contractor is applying the last layer of finish to the multi-layered exterior cladding system. The last layer has a strong odor, but the smell disappears quickly in rainy, windy weather.

Enterprise Services has again asked the contractor to clean up the small flakes of foam insulation that have spread around the construction site and nearby sidewalks.

For more information

Darlana Heglund, Facilities Division
(360) 407-9324, darlena.heglund@des.wa.gov

Jim Erskine, Communications
(360) 407-9212, jim.erskine@des.wa.gov

www.des.wa.gov