



REPORT
Staffing
FY 18-21

FACILITY PROFESSIONAL SERVICES

2022 **Legislative Report**

Agency Overview

The Department of Enterprise Services' (DES) **mission** is "strengthening the business of government." DES does this through our **vision** of delivering high quality, cost effective support services, policy and governance to state government and other public entities so they can focus on their core missions. DES's **values** include respect, integrity, diversity, equity and inclusion.

DES strengthens the business of government operations in Washington state by providing expertise in:

- **Facilities and capitol grounds:** Providing workplace solutions that enhance our customers' ability to fulfill their missions
- **Acquisitions:** Helping government get the best deal for mission-support services
- **Training and support:** Supporting agencies to meet their modern workforce needs
- **Shared services:** Reducing government risk and adding value through stewardship and services

DES's centralized services include everything from facilities and lease management to accounting, human resources, training, contracting, fleet services and an employee assistance program. DES also manages the Capitol Campus, one of the largest in the country.



Tara C. Smith, Director

360-407-9201 | tara.smith@des.wa.gov

Bill Frare, FPS Assistant Director

360-280-6083 | bill.frare@des.wa.gov

Ann Larson, Government Relations Director

360-407-8275 | ann.larson@des.wa.gov

Jason Marquiss, Chief Operations Officer

360-407-8150 | jason.marquiss@des.wa.gov



To request this document in another format, call 360-407-8059. Deaf or hard of hearing customers, please call 711 (Washington Relay Service) or 800-833-6384.

Contents

- Legislative Directive..... 1
- Executive Summary 2
 - Table 1 – Total Value of Work Authorized*..... 3
- Facility Professional Services (FPS)..... 4
 - Figure 1: Organizational Chart* 4
- Engineering & Architectural Services (EAS) Program 6
 - Table 2 – Project Managers – EAS Team* 7
 - Teams A and B 7
 - Teams C and D 8
 - Table 3 – Project Managers – EAS Project Managers - DOC/ DSHS Team* 8
- Planning and Project Delivery (PPD) Program..... 8
 - Table 4 – Project Managers – PPD Program* 9
- Program Performance Metrics 9
 - Designs & Predesigns 10
 - Table 5 – Predesigns* 10
 - Table 6 – Designs* 12
- Change Orders..... 13
 - Figure 2 – Number of Projects with Days Added* 15
 - Table 7 – Number and Cost of Change Orders for EAS & PPD*..... 15
 - Figure 3 – Number of change orders* 16
 - Table 8 – FY2021 Cost of Change Orders*..... 16
 - Table 9 – FY2020 Number of Change Orders*..... 17
 - Figure 4 – Days Added to Projects* 17
- Interagency Agreements (IAAs) 18
 - Table 10– Interagency Agreements – EAS*..... 18
 - Table 11 – Interagency Agreements – PPD* 18
- Additional Information..... 19
 - COVID-19 Impacts to Projects 19

Public Works Business Diversity Program.....	19
Claims and Disputes Program.....	21
Notable Project Accomplishments	23
EAS Program	23
Planning and Project Delivery (PPD) Program.....	28
Appendix A.....	32
Appendix B	53

Legislative Directive

In 2021, Substitute House Bill 1080, Section 1105 directed the Department of Enterprise Services (DES) to provide an annual report that provides information on the Facility Professional Services (FPS) staffing appropriation, referred to in the bill as Engineering & Architectural Services (EAS). Please note that EAS is one of four contributing programs within the division. This annual FPS Staffing Report to the Office of Financial Management (OFM) and legislative fiscal committees includes:

1. The number of projects managed by each FPS project manager by fiscal year.
2. The number of projects managed by each project manager compared to the prior fiscal year by the same manager
3. The number of project predesigns completed on time, reported by project and fiscal year.
4. The number of project designs completed on time, reported by project and fiscal year.
5. The number of project constructions completed time, reported by project and fiscal year
6. Projects not completed on schedule and details of delay.
7. The number and cost of change orders and the details of each change order.
8. The number of FPS staff by classification, to include staffing budget, actual staffing used and number of vacancies.
9. A list of interagency agreements executed with state agencies during the 21-23 fiscal biennium for providing staff support to state agencies that is above the allocation provided. This includes the agency, amount of dollars by fiscal year and rationale for additional service.
10. Confirmation that a conference consisting of private sector architects, contractors, state agency facilities personnel from the community and technical colleges and legislative fiscal staff will convene twice per year to share information on high-performance methods, ideas, operating and maintenance issues.

In addition to these required metrics, this report provides information on DES public works contracting diversity and inclusion efforts, notable completed projects and an appendix of the data used to prepare this report.

Executive Summary

Facility Professional Services (FPS) supports the Department of Enterprise Services (DES) mission of strengthening the business of government by providing professional management for public works construction projects throughout the state in a manner that is safe, efficient, and cost effective. The expertise and management provided by FPS allows state and local agencies, as well as community colleges, to better focus on their essential program services.

This report contains data and analysis of staffing, projects, and agreements for Fiscal Year 2018 through Fiscal Year 2021. It is not uncommon for public works projects to begin and end outside of one fiscal year or begin and end outside of one biennium. For the purposes of this report, all values reported are based on the fiscal year in which an invoice and/or change order was approved by a project manager regardless of the fiscal year or biennium in which the project began. FPS consists of two outward-facing project delivery programs within DES. These include:

- Engineering & Architectural Services (EAS) Program
 - Board of Community and Technical Colleges - EAS Teams A and B
 - Department of Corrections (DOC) – EAS Team C
 - Department of Social Health Services (DSHS) – EAS Team D
- Project Planning and Delivery (PPD) Program

These outward-facing programs are supported by two internal programs: Public Works Contracts and Claims and Disputes. FPS also consists of an Energy program, which provides comprehensive project management and other technical services to help clients reduce energy and operational costs and reach their sustainability goals. The Energy program and its subsequent data are not included in this report given that this program receives separate funding from a fee-for-service model.

The EAS program is the primary public works authority for state facility construction. EAS is comprised of four teams. All teams added additional project managers in FY18-21. From FY18-21, Teams A, B and D saw a decrease in the number of projects per project manager while Team C saw an increase. Though the total projects per project manager for Teams A and B decreased, attributed in part to the impacts of COVID-19 on the education system, these teams saw an increase in the total number of projects managed by the teams prior to the pandemic.

In 2018, FPS began developing strategies and processes to increase efficiency in managing the State Capitol Campus and other DES managed properties. The PPD program was created in 2018 to provide facility design and construction management services for DES projects identified in the state capital budget. In FY21, the PPD grew from six to 11 project managers to address coordination requirements and additional internal and external stakeholder communications necessary for a project to be successful on the Capitol Campus.

Additionally, FPS has assigned two project directors to manage the following large-scale programmatic projects:

- Legislative Campus Modernization (LCM) Project – budgeted separately in bill section 1111
- Secretary of State Archives Facility Project – budgeted separately in bill section 7002

The table below represents the total value of work authorized by the State Legislature within each program over the last four biennia to provide the average annual total per biennia.

Table 1 – Total Value of Work Authorized

Value of Work Authorized					
	EAS (A/B)	EAS (DOC)	EAS (DSHS)	PPD	Annual Total
FY2018	\$ 115,129,910.69	\$ 22,975,364.30	\$ 13,784,748.43	\$ 11,606,288.80	\$ 163,496,312.22
FY2019	\$ 225,289,723.36	\$ 17,985,712.53	\$ 42,997,869.15	\$ 11,672,935.73	\$ 297,946,240.77
FY2020	\$ 208,036,260.16	\$ 23,547,632.52	\$ 35,243,833.00	\$ 19,919,949.96	\$ 286,747,675.64
FY2021	\$ 160,127,587.68	\$ 5,240,629.07	\$ 51,829,524.00	\$ 27,359,351.26	\$ 244,557,092.01

Cost figures exclude sales tax.

In FY2021, there were 310 projects that had days added to the schedule. This is up from 195 projects the previous year, however it is typical for a biennium as there is generally an increase in change orders during the second construction season in a biennium as a project concludes.

The most common reasons for days added to project schedules during the 19-21 biennium were latent conditions and scope changes. These reason codes appear most frequently on Field Authorizations and Change Order Proposals. This is consistent with previous biennia.

Data and analysis regarding change orders may not necessarily be representative of the total cost or number of all change orders to a project. Changes may have been authorized prior to the 2015-2017 biennium or since the start of the 2019-2021 biennium. Furthermore, a change order may add additional days to the project schedule at the same time that it is adding additional cost. Please see the appendix at the end of this report for Change Order Proposal, Field Authorization, JOC Modification, and schedule change details on a project-by-project level.


Throughout the last four biennia, despite unforeseen statewide and global complications due to the COVID-19 pandemic, the FPS division and its programs continue to represent DES through the delivery of high-quality products and service. The workload of FPS project managers is gradually increasing as the division is becoming more specialized and clients have come to expect excellence. FPS is highly successful, and the funding provided to this division from the Legislature is a prerequisite to perform the high-quality service this report reflects.

Facility Professional Services (FPS)

FPS provides professional level management of state facilities and public works construction projects. The primary function of FPS is to provide safe, efficient, cost-effective, and well-managed facilities that allow state agencies, local agencies and colleges to perform their essential services. This includes capital project development, pre-design, facility design, construction, and master planning for the Capitol Campus.

The division’s main office is located on the third floor of the 1500 Jefferson Building in Olympia, Wash. with a satellite office located at Spokane Community College for managing projects in Eastern Washington.

Figure 1: Organizational Chart



* DOC & DSHS fund 9 additional Project Managers each
 ** PPD also provides support for the State Capitol Committee (SCC) and the Capitol Campus Design Advisory Committee (CCDAC)

Facility Professional Services: Staffing (40000225) supports 66 positions, with 36 of those being EAS and PPD project managers. The primary responsibilities of these project managers include:

Project Management

- Assisting client agencies in solving complex facilities problems.
- Providing technical assistance in development of capital budgets.
- Providing comprehensive professional project management services for capital project development, design, construction and closeout.

Coordination of Professional Design Services

- Concurrently managing and contracting for professional architectural/engineering (A/E) services in the development of complex design and bidding documents, construction administration and closeout for a variety of projects involving new construction or repairs/renovations for state client agencies.
- Reviewing and approving bid documents, specifications and A/E cost estimates.
- Providing expertise and review for design cost estimates, construction contract administration cost control, scheduling and associated contract issues.

Administering and Managing Construction Contracts

- Administering and managing construction contracts for many concurrent public works projects for various state client agencies.
- Providing construction contract administration for new construction and the repair and alteration of existing state facilities or infrastructure.
- Reviewing and approving change orders, and related project milestones.
- Resolving issues related to substantial completion and closeout of capital projects, including punch list and warranty claim issues.

As subject matter experts, FPS project managers oversee the development and execution of the following public works deliverables and project delivery methods:

- **Planning and Feasibility Studies** – Preliminary planning and investigations to determine the potential benefits of a specific project or activity. The main purpose of a feasibility study is to consider all factors associated with a project and to determine benefits, risks, challenges and impacts for the stakeholders involved.
- **Predesign Reports** – During a predesign, project alternatives are analyzed, and a preferred option is identified. Studies are done to analyze space requirements, existing conditions, constraints and opportunities of the proposed site and the expected project cost.
- **Design-Bid-Build Construction** – Design-Bid-Build is a project delivery method in which the agency or owner contracts with separate entities for the design and construction of a project. This is the traditional method for project delivery and consists of three main phases: design phase, bidding phase and construction phase.
- **Design-Build Construction** – Design-Build is a project delivery method in which design and construction services are fulfilled by a single firm. Design-Build is used to minimize risks for the project owner and reduce the delivery schedule by overlapping the design and construction phase of a project.

- **General Contractor/Construction Manager (GC/CM)** – This contract method employs the services of a contractor to assist in the design and construction management, to serve as the general contractor and to guarantee the facility will be built within budget.
- **Job Order Contracting (JOC)** – Under this contract method, the contractor agrees to perform an indefinite quantity of public works jobs, defined by individual work orders, over a fixed period.

Engineering & Architectural Services (EAS) Program

EAS was created in 1959 and governed by [RCW 43.19.450](#) and provides a wide range of comprehensive and project management facility expertise. EAS is the primary public works authority for state facility construction.


EAS is comprised of four teams:

- **Team A** provides services to projects on the Capitol Campus, Southwest Washington and the Olympic Peninsula.
- **Team B** provides services to projects along the I-5 corridor north of Tacoma and all of Eastern Washington.
- **Team C**, the Department of Corrections (DOC) team, provides services to all adult corrections facilities statewide.
- **Team D**, the Department of Social and Health Services (DSHS) Team, provides services to all DSHS facilities statewide.

Teams A and B are focused primarily on projects for Community and Technical Colleges, Veteran’s Affairs, Washington State Patrol, and the Military Department, while teams C & D are dedicated to DOC and DSHS projects, respectively.

The DOC team provides innovative solutions for DOC expansion planning and preservation projects. The DOC team is staffed by both DES and DOC project managers, works under the guidance of a DES Assistant Program Manager, and receives public works contract administration as well as claims resolution support from DES.

The DSHS team centrally manages construction, renovation, and preservation of DSHS hospitals, residential rehabilitation centers, institutions and community facilities. The DSHS team is staffed by DSHS project managers and works under the guidance of a DES Assistant Program Manager. It also receives public works contract administration and claims resolution support from DES.



The EAS program also provides support to the Capital Projects Advisory Review Board (CPARB) and the Project Review Committee (PRC).

- **Capital Projects Advisory Review Board** – In 2005, the Legislature created CPARB to review alternative public works contracting procedures, RCW 39.10, and provide guidance to state policymakers on ways to further enhance the quality, efficiency, and accountability of public works contracting methods. EAS provides staff support, has one seat as a voting member, and contributes expertise and guidance on its policy and review committees.
- **Project Review Committee** – In 2007, the Legislature created the PRC to work under CPARB. The PRC is responsible for approving the use of alternative public works contracting procedures such as design-build and general/contractor/construction manager (GC/CM) on projects costing more than \$10 million.

Table 2 – Project Managers – EAS Teams

	# of Project Managers	Total # Projects	Total Value of Projects
FY2018	16	281	\$ 151,980,023
FY2019	18	429	\$ 286,391,227
FY2020	22	330	\$ 266,879,035
FY2021	22	295	\$ 216,116,908

Teams A and B

In FY18, the average workload was 18 projects per project manager. Workloads increased to 23 projects per project manager by FY19. Four project managers were added in FY20 to handle the increased workload, and EAS averaged 15 project per project manager even though the total number of projects decreased. In FY21, the total number of projects continued to decrease, possibly due to the impacts of COVID-19 on the education system, and EAS averaged 13 projects per project manager. Despite this decrease, the total number of projects in FY21 still outnumbered the total number of projects in FY18.

In the 2021 budget, the Legislature appropriated \$20,215,000 for FPS staffing. In addition, several appropriations were made for specific projects managed by staff. Specific projects managed by EAS staff as funded in Substitute House Bill 1080 include:

- King County Area Readiness Center – Military Dept. (\$107,555,000)
- Tri-Cities Readiness Center – Military Dept. (\$17,164,000)
- Kent Readiness Center – Military Dept. (\$4,530,000)
- Snohomish Readiness Center – Military Dept. (\$4,750,000)
- Anacortes Readiness Center Major Renovation - Military Dept. (\$7,252,000)

Teams C and D

The DOC and DSHS teams funded by their respective agencies and their totals are tracked separately. In 2021, the DSHS and DOC teams each had 11 project managers by the end of the year.

Table 3 – Project Managers – EAS Project Managers - DOC/ DSHS Teams

	DSHS		
	# of Project Managers*	Total # Projects	Total Value of Projects
FY2018	9	124	\$ 13,784,748
FY2019	8	85	\$ 42,997,869
FY2020	11	110	\$ 35,243,833
FY2021	11	112	\$ 51,829,524

*2 project managers are funded via FPS, 9 funded by DSHS

	DOC		
	# of Project Managers*	Total # Projects	Total Value of Projects
FY2018	7	50	\$ 22,975,364
FY2019	10	76	\$ 17,985,713
FY2020	11	77	\$ 23,547,633
FY2021	11	80	\$ 5,240,629

*2 project managers are funded via FPS, 9 funded by DOC


At the start of FY18, the average workload for DOC team project managers was seven (7) projects. This number varied between 6 and 10 projects per project manager through the end of biennium. There was no overall change in workload between the end of the 15-17 biennium and the 17-19 biennium. By the end of FY20 and through FY21, however, the workload averaged seven projects per project manager.

Staffing levels for the DSHS team are significantly more stable than staffing in other areas of FPS. In addition to the support they receive from DES, DSHS resources its project managers from the capital projects they support. At the end of the 17-19 biennium, the DSHS team consisted of eight project managers. In FY20, DSHS gained three positions, ending the year with 11 project managers. The DSHS team averaged 10 projects per project manager. This was maintained through FY21.

Planning and Project Delivery (PPD) Program

In 2018, PPD was created as a program to provide focused services on the State Capitol Campus. PPD provides facility design and construction management services for projects identified in the state capital budget. They provide subject matter expertise in engineering, architecture and public works project delivery. Unlike EAS, where the clients provide the owner representation, PPD project managers serve a dual role. They often serve as both the project managers and owner representatives for projects on the Capitol Campus.

In addition, PPD provides support for the State Capitol Committee (SCC) and the Capitol Campus Design Advisory Committee (CCDAC).



State Capitol Committee – In 1921, the Legislature created the SCC to approve new construction and improvements of public buildings and the acquisition of real estate at the State Capitol and within Thurston County. The SCC is comprised of the Governor or the Governor’s designee, the Lieutenant Governor, the Secretary of State and the Commissioner of Public Lands.

Capitol Campus Design Advisory Committee (CCDAC) – In 1990, CCDAC was established as an advisory group to the SCC and DES to review programs, planning, design, and landscaping of Capitol Campus facilities and grounds. The committee has nine members, including four legislators, the Secretary of State, and four design professionals representing multiple disciplines.

Table 4 – Project Managers – PPD Program

	# of Project Managers	Total # Projects	Total Value of Projects
FY2018	6	13	\$ 11,606,289
FY2019	6	12	\$ 11,672,936
FY2020	6	39	\$ 19,919,950
FY2021	11	53	\$ 27,359,351

In FY21, an additional five project managers were added to the PPD program to address coordination requirements and additional internal and external stakeholder communications necessary for a project to be successful on the State Capitol Campus.

In the 2021 budget, the Legislature appropriated \$20,215,000 for FPS staffing. In addition, several appropriations were made for specific projects managed by staff. Specific projects managed by PPD staff as funded in Substitute House Bill 1080 include:

- Legislative Building Exterior Preservation Cleaning (\$3,400,000)
- Legislative Building Cleaning (\$10,630,000)
- Insurance Commissioner Office Building Predesign (\$300,000)
- Temple of Justice HVAC- Lighting & Water Systems (\$30,000,000)
- 19-21 Statewide Minor Works (\$496,000)
- 21-23 Statewide Minor Works (\$12,329,000)

Program Performance Metrics

In a culture of continuous improvement, metrics play a key role in identifying areas of success and opportunity. This section will provide analysis of the metrics required per the capital budget appropriation for FPS staffing.

To maintain consistent reporting criteria, this report covers the period of FY18-21. EAS and PPD are separated since the roles of the project managers differ in the PPD group.

1. Number of projects managed by each FPS project manager by fiscal year

Legislative Directive 1 Summary

FY21

EAS

- 13.4 Projects per project manager – Teams A&B
- 7.3 Projects per project manager – DOC team
- 10.2 Projects per project manager – DSHS team

PPD

- 4.8 Projects per project manager – PPD

The number of projects per project manager varies from project manager to project manager and from month to month. These variations in workload can be attributed to staffing turnover, complexity of projects, client needs, capital funding allocations for project costs, the point in time of biennium and availability of staffing funds.

Better understanding of the relational database that stores project data, as well as better data extraction methods have allowed us to report our workloads more completely.

Legislative Directive 2 Summary

FY21

- 9 project predesigns completed on time
- 15 active predesigns

Designs & Predesigns

Designs and predesigns generally occur over a biennium. Many of the project predesigns and designs are still in process as of June 30, 2021.

2. Number of project predesigns completed on time, reported by project and fiscal year

Table 5 – Predesigns

Program	Project#	Agency	Description	On Time?
PPD	18-527	DES	Legislative Campus Modernization (LCM) Predesign	Yes
PPD	19-067	ESD	Maple Park Capital Improvement Predesign	Yes
PPD	19-125	DES	Next Century Capitol Campus Study	Yes
PPD	20-070	INS	Insurance Commissioner’s Office Building Predesign	Yes
PPD	20-541	DES	Modular Building Predesign	Active
PPD	18-086	DES	Transportation Building Predesign	Yes

EAS	08-210	SBCTC	New Science, Technology, Engineering & Math Bldg. Clark College	Yes
EAS	18-325	DOC	CBCC Replace Fire Alarm System / Pre-Design	No
EAS	18-356	DOC	McNeil Island Water System Replacement / Predesign	No
EAS	18-713	SBCTC	Academic Physical Ed Bldg./Pre-Design, Center for Deaf & Hard of Hearing	Yes
EAS	19-238	AGR	Lab/Office Consolidation - Pre-design Services	No
EAS	19-409	DSHS	WSH-Campus: Nursing Station Enclosures - Predesign	No
EAS	19-500	SBCTC	Lee Thornton Air Handler & Chiller Pre-design, Columbia Basin College	No
EAS	20-095	DCYF	Pre Design for New School	Yes
EAS	20-148	SBCTC	Puyallup STEM Building Predesign, Pierce College	Yes
EAS	20-165	WSP	Shooting Range Predesign Study	No
EAS	20-213	SBCTC	Fire Service Training Center - Predesign, Bates Technical College	No
EAS	20-317	DOC	WSP Unit Six Roof Replacement - Predesign	No
EAS	20-362	DOC	WCCW MSU Climate Control Improvements / Pre-Design	No
EAS	20-401	DSHS	SW-BH Community Civil 16/48 Capacity - Pre Design	No
EAS	20-408	DSHS	FS-Bldg 65: Roof Drain Overflow Redesign	No
EAS	20-735	DCYF	Green Hill School/Baker Cottage Pre-Design	No
EAS	20-737	DCYF	Naselle Youth Camp, Moolock Lodge Pre-Design	No
EAS	17-261	SBCTC	Cascade Building Phase 3 Renovation, Pierce College	Active
EAS	18-771	SBCTC	Library Renovation Project Predesign Services, North Seattle College	Active
EAS	19-037	SBCTC	Learning Resource Center Predesign, Everett Community College	Active
EAS	19-299	SBCTC	Center for Design - Predesign Analysis, Lake Washington Institute	Active
EAS	20-004	DVA	WVH - Buildings 9 & 10 Design/Predesign	Active
EAS	20-148	SBCTC	Puyallup Campus STEM Building, Pierce College	Active
EAS	20-176	DOH	Public Health Lab - South Laboratory Addition	Active
EAS	20-218	SBCTC	Science Tech Bldg. 8 - Chemical Storage Cabinets, Olympic College	Active
EAS	20-736	DCYF	Echo Glen Cottage #4 - Predesign	Active
EAS	21-103	SBCTC	STEAM - Pre-design, Shoreline Community College	Active
EAS	21-207	SBCTC	CEC-Teacher Education and Family Development Ctr, Centralia College	Active
EAS	21-208	SBCTC	Health Science Center, Wenatchee Valley College	Active
EAS	21-224	SBCTC	Center for Vocational and Transitional Studies, Lower Columbia College	Active
EAS	21-250	SBCTC	Library Culinary Arts Building, Skagit Valley College	Active

3. The number of project designs completed on time, reported by project and fiscal year

Legislative Directive 3 Summary

FY21

- 4 project designs completed on time
- 29 active designs

Table 6 – Designs

Program	Project #	Agency	Description	On Time?
PPD	22-113	DES	TOJ Systems Renewal	No
PPD	22-114	DES	Cherberg - Envelope Repair	Active
PPD	21-206	DES	HLB Concrete Column Assessment	Yes
PPD	20-579	DES	Capitol Court Generator	Active
PPD	22-011	DES	Gov Exec Residence Water Line	Active
PPD	20-529	DES	Ecology Record Area Renovation	Active
PPD	22-105	DES	Campus Security - Wedge Barrier	Active
PPD	22-158	DES	LCM Modular Buildings	Active
PPD	22-098	DES	SEC Windows & Garage door replace	Active
EAS	14-064	SBCTC	Design & Acquisition, Growth Bldg. (SET), Edmonds Community College	No
EAS	18-173	SBCTC	Design/Siting of New Student Recreational Center, Walla Walla College	No
EAS	18-411	DSHS	ESH-Fire Door Replacement - Design	Yes
EAS	18-579	SBCTC	East Building Common Areas Remodel Design, Lake Washington Institute	Yes
EAS	18-731	SBCTC	Street Frontage Improvement Study-Design, Shoreline Community College	Yes
EAS	19-119	SBCTC	EMERGENCY- Rainier Bldg. Boiler Replacement, Pierce College	No
EAS	19-282	WSP	Weigh Station Scale Pit Repair	No
EAS	20-016	SBCTC	Transdisciplinary Building Design Phase, Bellevue College	No
EAS	20-460	DSHS	Schematic design services for installation of water meters	No
EAS	20-479	DSHS	CSTC-Orcas: Movable Wall Upgrade Design	No
EAS	14-064	SBCTC	Design & Acquisition, Growth Bldg. (SET), Edmonds Community College	Active
EAS	16-173	SBCTC	Center for Advanced Mfg Technologies design, Clover Park Tech	Active
EAS	18-056	SBCTC	Shop Building Renovation, Olympic College	Active
EAS	18-264	SBCTC	Grays Harbor College Student Services & Instructional Building	Active
EAS	18-520	SBCTC	Lift Design Services for Demo & Construction, School for the Blind	Active
EAS	18-593	SBCTC	Science and Technology Building - Design, Walla Walla Community College	Active
EAS	18-713	SBCTC	Academic Physical Education Bldg. Design, Center for Deaf & Hard of Hearing	Active
EAS	19-048	SBCTC	Campus Wayfinding 2018 - Design, Community Colleges of Spokane	Active
EAS	19-235	DES	Helen Sommers Suite Closure - Design & Construction	Active
EAS	20-099	DCYF	Sunrise Bathroom Remodel	Active
EAS	20-238	SBCTC	Child Care Center - Validation Phase Design, Skagit Valley College	Active
EAS	20-502	SBCTC	Design Study - Early Childhood Education Center, Pierce College	Active
EAS	20-554	SBCTC	Bldg. 3 HVAC Redesign, Tacoma Community College	Active
EAS	20-772	SBCTC	Bldg. 19 VAV System Design and Installation, Tacoma Community College	Active
EAS	21-088	SBCTC	Bldg. 18 Exterior Design Services, Tacoma Community College	Active
EAS	21-093	SBCTC	Wall Covering Replacement Design Services, Tacoma Community College	Active

EAS	21-096	SBCTC	Dr. Angela Bowen Center for Health Education, South Puget Sound Community	Active
EAS	21-101	SBCTC	PIE - Cascade Grease Interceptor Design, Pierce College	Active
EAS	21-111	SBCTC	Design-only - Restroom Upgrade, Shoreline College	Active
EAS	21-112	SBCTC	Design of Equity Center, Shoreline College	Active
EAS	21-142	SBCTC	BTC South Campus Dust Collection Replacement, Bates Technical College	Active
EAS	21-190	SBCTC	Bldg. 3000 Basement Modifications - Design, Shoreline College	Active

Change Orders

Changes can increase or decrease the cost of a project and can increase or decrease the time in the project schedule. There are several reasons why a change may need to occur in the course of a project.

Reasons for changes:

1. **Latent Conditions** – Latent conditions represent a category of unforeseen issues, which are not known at the time of initial design, usually related to the existing conditions of building or site. Common examples are:
 - a. Subsurface discoveries of differing site conditions
 - b. Weather delays
 - c. Discovery of unknown existing building components and dimensions exposed during demolition or construction remodeling
2. **Scope Change** – Specific requests by the owner to meet new requirements. This is a broad term representing that the owner, or client agency, asked for a change. Sub-categories include:
 - a. Scope change
 - b. Enhancement and improvements
 - c. Risk management
 - d. Additional funding outside of the capital budget was obtained
 - e. Re-budgeting by client
 - f. Delay impacts in which a project schedule delay may require compensation be authorized to the contractor, as recognition of the owner’s responsibility for the impacts
3. **Design Changes** – A certain, nominal level of design omissions are anticipated and are covered in the contingency planning. Omissions often represent poor or hasty planning by the project team and may result in additional work and increased cost to the owner.
4. **Code Requirement** – Code requirements can change during a project, either through interpretations by the Attorney General’s Office or if codes were updated after the

design phase was completed or construction was already underway.

5. **Value Engineering** – Value engineering should be applied to changes that result in either lower cost to the owner through alternative design options or increased cost resulting from the owner’s decision to change the original design to improve serviceability, longevity, appearance and value. Value engineering typically results in a deductive change (a cost savings) which can be used elsewhere in the project.

Categories of Changes

A change order, also referred to as a contract change, is a document that states and defines any alterations in the scope or cost of the work agreed to by the owner, contractor, and architect/engineer.

The way a change is incorporated into existing contract documents falls into three categories:

1. Change Order Proposal (COP)
2. Field Authorization (FA)
3. JOC Modifications (JOC Mod)

The process for agreeing to a change order begins when one of the parties to a contract requests a change to that agreement.

The contractor prepares a COP quoting a price for the extra work. Once the owner and contractor have agreed on scope, price and schedule, a formal, written change order is prepared and signed by all parties. Then, the contractor proceeds to perform the changed work.

If work must start right away to prevent construction delays or mitigate an unsafe condition, an FA is issued to grant immediate authorization for a contractor to perform needed work.

Mods initially start as COPs on a JOC work order. When fully executed, they become JOC Mods. Because of the pricing structure of labor and material, as well as the value threshold on JOC work orders, these types of change orders are classified differently internally to help ensure the integrity of the JOC process.

Each COP, FA and JOC Mod has only one cause or reason. All three must be revised into a change order, and the change order completed for the contractor to get paid for the work. Although a single COP, FA or JOC Mod can move forward to become a change order, it is more common to “bundle” several into one change order.

One result of “bundling” COPs, FAs and JOC Mods is that an executed change order may have more than one cause or reason.


Likewise, days added to schedules are included at the COP/FA/JOC Mod level. As such, when reporting and analyzing the number and cost of change orders, FPS is also reporting the

number of COPs, FAs and JOC Mods, which comprise the change orders and the value of change associated.

4. Projects not completed on schedule and the reasons for delay

It is not unusual for the completion date of a contract to be adjusted. Contract time can be added or removed with justification through a change order. In FY21, the contract time of 310 projects was extended by change order. In comparison, 195 projects were extended by change order during FY20 and 231 projects were extended by change order during FY19.

Figure 2 – Number of Projects with Days Added



5. Number and cost of the change orders and the reason for each change order

The number of change orders and their cost has been consistent over the past two (2) biennia.


Table 7 – Number and Cost of Change Orders for EAS & PPD

	Number of Change Orders	Cost of Change Orders
FY2018	1,517	\$ 60,882,883.74
FY2019	1,512	\$ 26,972,838.86
FY2020	1,628	\$ 64,843,911.67
FY2021	1,921	\$ 26,943,750.48

Legislative Directive 4 & 5 Summary
FY20 – 1,628 change orders
FY21 – 1,921 change orders.
Biennium total value: \$91,787,662.15
Top 2 Reasons for Change:
‘Latent Conditions’ and ‘Scope Change’

In FY21, there was a total of 1,921 change orders filed for projects. The top reasons for change orders were 'Scope Change' and 'Latent Conditions.' Scope change accounted for 956 change orders filed and latent conditions accounted for 674 change orders filed.

Figure 3 – Number of change orders



This translates into the cost of change orders in FY21 totaling nearly \$27 million.

Table 8 – FY2021 Cost of Change Orders


	Code Requirements	COVID-19 Related	Latent Conditions	Scope Change	Value Engineering	Design Changes
PPD	\$74,638.88	\$-	\$441,707.41	\$1,313,598.10	\$8,563.35	\$4,189.05
EAS	\$761,478.29	\$7,174.00	\$2,758,978.73	\$10,664,326.33	\$(230,156.52)	\$889,176.96
DSHS	\$36,238.61	\$-	\$1,541,551.37	\$3,095,729.90	\$18,568.00	\$65,888.26
DOC	\$178,639.33	\$-	\$639,301.95	\$4,732,793.83	\$(59,486.03)	\$850.68

In FY21, there was an increase in change orders from FY2020, where there were 1,628 change orders total. This is largely due to the number of changes that were related to the impacts of COVID-19, which accounted for an increase of 21 change orders, and the number of scope changes to projects on the Capital Campus, which accounted for an increase of 86 change orders. The cost of change orders in FY20 totaled \$63M. However, it is consistent with the pattern of changes over a typical biennium.

Table 9 – FY2020 Number of Change Orders

	Code Requirements	COVID-19 Related	Latent Conditions	Scope Change	Value Engineering	Design Changes
PPD	7		23	38	1	2
EAS	73	1	306	408	34	95
DSHS	16		196	120	2	17
DOC	3	2	28	19	1	3

Figure 4 – Days Added to Projects



6. Number of facility professional staff by classification to include the budget, actual staffing used, and number of vacancies

In the 2021 budget, the Legislature appropriated \$20,215,000 for FPS staffing. In addition, several appropriations were made for specific projects managed by staff.

Legislative Directive 6

- Budget: \$20,215,000
- 53 Staffing Used
- 11 Positions Vacant

While the Organizational Chart lists all 64 positions in FPS, it should be noted that 11 positions were vacant in FY21. Of these, 10 were planned for EAS project managers. The remaining vacant position was planned to be a PPD position. Recruitment has been a challenge in FY21, with several positions left open.

Interagency Agreements (IAAs)

7. A list of interagency agreements executed with state agencies during the 21-23 fiscal biennium.

Legislative Directive 7

- 12 IAA's for EAS
- 14 IAA's for PPD

(For FY21 Only)

Interagency agreements are a new performance measure introduced in the Substitute House Bill 1080, Section 1105.

In FY2021 to date, there are 27 IAAs in place.

Table 10– Interagency Agreements – EAS

Contract #	Project #	Agency	Description	Value
K5528	14-001	WSP North Bend	New Burn Building FTA	\$22,235.38
K5097	18-230	Intercity transit	Pattison MOA Facility Expansion	\$854,340.60
K5892	18-065	Columbia Basin College	Student Recreation Center	\$396,805.60
K5970	16-175	Secretary of State	Library Archives	\$1,033,825.61
K6656	20-239, 240, 241	Skagit Valley College	Modular Building & Head Start Center	\$34,257.44
K7012	21-097	Grays Harbor College	Landing Remodel	\$8,900.00
K7043	21-183	N. Seattle Community College	Title III Computer Lab	\$8,500.00
K7058	21-175	Lower Columbia College	Walkway Covering	\$7,200.00
K6848	20-116	Skagit Valley College	Main Building Renovations	\$4,865.00
K6985	21-096	South Puget Sound CC	Center for Health Education	\$120,000.00
K7196	21-208	Wenatchee Valley College	Health Science Center	\$102,000.00
K7058	21-175	Lower Columbia College	Head Start Walkway Covering	\$8,900.00
			Grand Total	\$2,601,829.63

Table 11 – Interagency Agreements – PPD

Contract #	Project #	Agency	Description	Value
K4197	16-222	Dept. of Ecology	Storm Water System Cleaning	\$7,683.66
K4199	16-926	Dept. of Ecology	Clean, Seal & Repair Building Exterior	\$18,773.63
K4237	16-937	Dept. of Ecology	Ecology Lobby Security Improvements	\$6,530.77
K5970	16-175	Secretary of State	Library Archives Building	\$1,033,825.61
K6275	20-183	Labor & Industries	Cafeteria Modernization	\$16,200.00
K6320	20-261	DSHS	HRD 2NW Wing Remodel	\$5,200.00
K6570	20-070	Insurance Commissioner	Office Building Predesign	\$300,000.00
K6571	20-070	Insurance Commissioner	Office Building Predesign	\$300,000.00
K6679	20-292	Dept. of Ecology	Cafeteria Renovation	\$11,100.00

K6682	20-529	Dept. of Ecology	Basement Records Area Renovation	\$4,700.00
K6687	21-017	DSHS	OB2 – 2NE BHA Reconfiguration	\$3,166.00
K6689	21-018	DSHS	OB2 – 4SE FFA Reconfiguration	\$3,842.00
K7159	21-258	Office of State Treasurer	Treasurer Office Reconfiguration	\$2,600.00
K7251	21-041	Labor & Industries	Parking Lot Preservation	\$30,300.00
			Grand Total	\$1,743,921.67

8. **Confirmation that twice per year a conference consisting of private sector architects, contractors, state agency facilities personnel from the community and technical colleges, and legislative fiscal staff will convene to share information on high performance methods, ideas, operating and maintenance issues**

Due to the COVID-19 pandemic, these in-person conferences were suspended as required by the State of Washington Governor’s Stay Home, Stay Healthy proclamation.

Additional Information

COVID-19 Impacts to Projects

In FY19-21, COVID-19 impacted 45 projects. Of the projects impacted, 36 have had additional days added to their delivery. The cost of these changes totals \$4.96 million, mostly due to suspension of work. This was especially apparent on two projects:

- Project 18-109: Bates Technical College Medical Mile Health Science Center
 - Delayed 219 days; Cost \$2,604,500
- Project 19-537: Dept. of Ecology ERO Vehicle and Storage Building
 - Delayed 117 days; Cost \$1,868,700

The other 43 projects totaled 2,748 days delayed and cost \$489,000. This is shown in Figures 3 and 4 above as the change orders resulting from COVID-19.

Public Works Business Diversity Program

At the start of FY17, FPS implemented a web-based data collection system called B2GNow to measure the impact of FPS efforts to increase participation and inclusion of small and diverse businesses in public works. The system helps FPS determine where initiatives are working and/or where they need to be adjusted. All public works contractors are required to use the the system. B2GNow user training is now a part of the Washington Learning System.

B2GNow allows DES to monitor contractor success with voluntary diversity inclusion plans in real time by tracking payment details from contracted vendors. B2GNow also provides FPS with

accessible, up-to-date and verifiable information about the overall inclusion of diverse businesses on a contract-by-contract basis, as well as department and agency participation.

B2GNow is integrated with systems at the Office of Minority and Women’s Business Enterprises (OMWBE), Department of Veterans Affairs (DVA) and the Washington Electronic Business Solution (WEBS) system, ensuring that certification and registration information is up to date.

FPS aligns its diverse business inclusion goals with those set by the Governor’s Office:

- Ten percent (10%) Minority Owned Business certified by the Washington State Office of Minority and Women Business Enterprises (MBE)
- Six percent (6%) Women Owned Business certified by the Washington State Office of Minority and Women Business Enterprises (WBE)
- Five percent (5%) Veteran Owned Business certified by the Washington State Department of Veterans Affairs (VA)
- Five percent (5%) self-identify in the Washington Electronic Business Solution (WEBS) system as Small Businesses Enterprise (SBE).

Since implementation, approximately \$1,623 million in payments have been reported as paid to vendors who have contracted directly with FPS for public works projects. Approximately \$511.6 million, or 31.5 percent of total payment, have been paid to a vendor holding at least one certification or registration type listed in the diverse business inclusion goals.

Table 12 – Value of payments

Value of payments reports on public works contracts and professional service agreements with diverse or small business certifications.

Value of contracts (total spend) FY2021

Fiscal Year	MBE	WBE	VA	SBE	Not Certified
FY21	\$20.85M	\$11.07M	\$4.18M	\$89.77M	\$277.80M
FY20	\$9.56M	\$7.25M	\$12.93M	\$101.38M	\$268.21M
FY19	\$10.32 M	\$6.12M	\$3.79 M	\$98.28 M	\$258.23M
FY18	\$11.28 M	\$5.37 M	\$10.43 M	\$51.01 M	\$144.03M
FY17	\$5.58 M	\$5.04 M	\$3.56 M	\$44.01 M	\$163.42 M

While vendors set their own voluntary goals, Diversity Inclusion Plans are required to be submitted along with statements of qualifications for professional service agreements with fees greater than \$350,000 and bidding documents for construction contracts greater than \$1M.

Diversity Inclusion Plans establish planned utilization goals for each of the diverse business categories. Actual utilization may vary from the planned goals.

Figure 5 – Value of Payments

This chart represents the value of payments reported on public works contracts and professional service agreements with diverse or small business certifications.




Table 13– Number of contracts and professional service agreements with diverse or small business certifications.

Fiscal Year	MBE	WBE	VA	SBE	Not Certified
FY21	171	83	32	483	1458
FY20	123	124	25	563	1311
FY19	185	104	47	710	1572
FY18	127	70	30	574	894

In October 2019, DES received the National Association of Minority Contractors Public Agency of the Year Award for its efforts to promote small and diverse business participation in public works contracts.

Claims and Disputes Program

The Claims and Disputes Program is primarily responsible for serving as a resource to verify cost estimates and protecting the state from contract claims and disputes. This work is supported by a Cost Engineer, who reviews and verifies cost estimates on COPs, FAs and JOC Proposals, and the Claims and Disputes Manager, who leads efforts to protect the state from contract claims and disputes by serving as an expert resource to project managers.

The Claims and Disputes Manager provides early intervention when disputes arise, consistent enforcement of contract provisions, timely documentation of the state’s adherence to contracts and notice to contractors of their contracted responsibilities. This work unit works closely with the Attorney General’s office to ensure that the agency’s actions are defensible in the event that

a contract goes to arbitration or litigation. The average payout for contract claims is under two percent. This is substantially below the seven percent national average for claims in 2018^[1].

From June 30, 2020 to July 1, 2021, approximately 500 COPs, FAs and JOC DES-managed work orders were reviewed against professional cost-estimating references. This review revealed over \$300,000 of costs that were not justified and were removed from consideration for inclusion in the contracts. During FY2021, several potential claims were successfully resolved or dismissed.

When the COVID-19 pandemic began having significant impacts in Washington state in late February 2020, the Claims and Disputes program began working with the Attorney General's Office to review FPS public works contracts and understand the implications to the more than 300 contracts that were active at that time. This process evolved throughout 2021 as the Governor's Office implemented pandemic protocols and mandates for the state.

In the early months of 2020, with respect to the pandemic and with careful consideration of each active contract, FPS sent letters to all contractors that established the division's position to invoke the *Force Majeure*^[1] clause of the Public Works contracts to provide additional days to accommodate schedule impacts at no additional cost to the state due to the pandemic. Claims and Disputes worked with each project manager to address the concerns of the contractor and resolve the issues on a case-by-case basis.

^[1] *Global Construction Disputes Report 2019* (The Netherlands: Arcadis 2019)

^[1] *Force Majeure* are unforeseeable circumstances or acts that are beyond the control of either party that prevent either party from fulfilling a contract obligations.

Notable Project Accomplishments

EAS Program

Yakima Valley West Campus Expansion

- Project #: 2018-238
- Location: Yakima Valley College, Main Campus
- FPS PM: Eric Lester
- Client Agency: Yakima Valley College
- Architect: BOR Architecture
- Contractor: G.H. Moen, LLC
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: Aug 5, 2019
- Substantial Completion: Jan 29, 2021
- Original construction budget: \$19.1 M
- Final Construction cost: \$15.6 M



This project involved reconstruction of a 1970s-era retail strip center that had fallen into disrepair and was underutilized. Project plans called for selective demolition with most of the walls and roof structure left in place. The completed project consists of a 40,300 sq. ft. main building that has a 1,000-person Convention Center, small meeting venues, a medical education space included as part of the Allied Health wing of the building and several staff offices. In addition, a 7,000 sq. ft. building structure was constructed to house the Larson Art Gallery, Yakima Valley Vintners wine-testing room and gift center.

Whatcom Community College (WCC) – Phyllis and Charles Self Learning Commons

- Project #: 2013-178
- Location: Whatcom Community College
- FPS PM: Kevin Barber
- Client Agency: Whatcom Community College
- Architect: Shreiber Starling Whitehead
- Contractor: Colacurcio Brothers
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: February 14, 2018
- Substantial Completion: May 26, 2020
- Original construction budget: \$20.5 M
- Final Construction cost: \$21.8 M



WCC's new 65,300 sq. ft. Learning Commons building is a space filled with natural light, quiet and collaborative study spaces and is designed for productive interactions. Its first floor includes a multi-media center for students and faculty, a writing center, computer services, study spaces, a makerspace and food service. The second floor is home to a 21st

century library to serve WCC’s growing student population, baccalaureate programs and excellence in teaching and learning. The third floor houses testing and collaboration spaces, as well as one of the best views on campus.

Whatcom Community College – Cedar Hall Student Housing

- Project #: 2018-148
- Location: Whatcom Community College
- FPS PM: Kevin Barber
- Client Agency: Whatcom Community College
- Architect: Ankrom Moisan
- Contractor: Tiger Construction
- Project Delivery Method: Design-Build
- Construction Start Date: August 1, 2018
- Substantial Completion: June 1, 2020
- Original construction budget: \$23.3 M
- Final Construction cost: \$23.8 M



Cedar Hall’s apartment-style living is designed to build community while creating a space WCC students can call “home.” Residents enjoy individual bedrooms in either two or four bedroom suites, studio and one-bedroom apartments. Common areas include community kitchens with café and buffet style seating, study rooms, group recreation areas, lobby and front desk areas, offices and a laundry facility. The housing’s beautiful outdoor spaces feature a wide variety of site furnishings, landscaped gardens, a large patio area, hammock poles, outdoor game and picnic shelters, covered bike storage and an open meadow.

South Puget Sound Community College (SPSCC) – Health and Wellness Center Renovation and Addition



- Project #: 2018-111
- Location: Olympia
- Client Agency: South Puget Sound Community College
- Contracting Agency: DES Engineering & Architectural Services
- FPS/EAS PM: Stacy Simpson
- Architect: KMB Architects
- Contractor: Pease Construction
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: 12/19/2018
- Substantial Completion: **7/7/020**
- Original Construction Budget: \$10,591,380
- Final ConstructionCost: \$11,842,943

The project included the renovation and addition to the existing gym on SPCC's campus. The 20,000 sq. ft. building was renovated, and 20,000 sq. ft. was added.

The new health and wellness center includes an auxiliary gym, large cardio/weight room, student gathering/study space, an office, equipment storage and restrooms. It is sited to connect with the existing gym building, providing relationship between all buildings on the south campus. The connecting space includes a wellness cafe, check in reception area and student gathering/meeting space. In addition, Building 31 was remodeled, updating and adding additional locker and team rooms, a multipurpose space, office and meeting rooms and a training room/sports medicine facility.

Edmonds College – Science Engineering and Technology (SET) Building

- Location: Lynnwood, WA
- Client Agency: Edmonds College
- FPS/EAS PM: Indra Jain
- Architect: Mithun
- Contractor: Kassel & Associates
- Project Delivery Method: Design-Bid-Build
- Substantial Completion: August 2020
- Original construction budget: \$41M
- Final Construction cost: Within Budget



The project included construction of a parking lot, modifications to the campus's central utility plant and a \$41 million SET building. The new SET facility now provides a consolidated space for program needs.

The building has received Gold Leadership in Energy and Environmental Design (LEED) certification. LEED is an internationally recognized green building certification that certifies the building was designed and built sustainably. The building met rigorous standards for sustainability metrics including sustainable sites, water efficiency, energy use, indoor environmental quality and more.

Washington Military Department – Centralia Readiness Center



- Project #: 2018-058
- Location: Centralia, WA
- Client Agency: WA Military Dept.
- FPS/EAS PM: Rafael Ureña
- Architect: KMB Architects
- Contractor: Schwiesow Construction
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: 10/8/2019
- Substantial Completion: 10/8/2020
- Construction Costs: \$2.8M + Taxes
- Final Construction cost: \$5.9M + Taxes



Remodel and modernization of a 90-year-old 32,000 sq. ft. facility used mainly as an emergency readiness center and for Centralia community use. This 1938 Art Deco-style building consists of a main hall for events, a basketball court with offices at each side and a basement with a large storage area. The building also features a shooting range and armament security area. The third floor of the building contains classrooms and offices.

Additions to the building include addition of an elevator and stairway to provide access to all three floors. The alterations proposed are to correct non-conforming life-safety corrections, to refresh the finishes and to modernize building water, sewer, electric and fire systems, and make improvements to the entrance stair ways and handrails.

Western State Hospital (WSH) – New Kitchen Commissary Pharmacy



- Project #: 16-410G (2-1)
- Location: Lakewood
- Client Agency: DSHS
- DES/DSHS PM: Dean Heglund
- Architect: NAC Architecture, Inc.
- Contractor: Jody Miller Construction, Inc.
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: 4/2/2018
- Substantial Completion: 5/21/2021
- Original construction budget: 20,500,000
- Final Construction cost: \$22,000,000

This project designed and constructed a new 49,000 sq. ft. kitchen, pharmacy, central services, and commissary facility for WSH. The new kitchen helps provide better-quality food products and more efficient service to WSH's 800 patients. The new commissary consolidates operations and is designed around just-in-time inventory controls. The new spaces for the pharmacy and central services improve and expand these critical operations in new code compliant facilities.

Spokane Community College (SCC) – Main Building South Wing Renovation



The Project renovated 50,850 sq. ft. and added 6,970 sq. ft. to the south wing of SCC's main building. This provided new facilities for Executive Administration, three programs in Business,

- Project #: 2016-136
- Location: Spokane Community College
- FPS PM: Gloria Miller
- Client Agency: Community Colleges of Spokane
- Architect: NAC Architecture
- Contractor: Graham Construction
- Project Delivery Method: Design-Build
- Construction Start Date: 4/5/2018
- Substantial Completion: 12/31/2021
- Original Construction Budget: \$20.3M
- Final Construction Cost: \$22.8M

Hospitality, and Information Technologies, three programs in Technical Education and three programs in Arts and Sciences.

The primary goals of this project were to address specific instructional shortcomings and general building problems by providing a cost-effective, flexible and modern higher-education facility to serve as traditional and specialized classroom spaces, faculty office spaces and suites, and student-centered collaborative study spaces.

In response to a new freeway under construction on the west edge of campus, the project provided the first move to shift the “front door” of campus from the west side of the lot to the south side. Drivers travelling north on the elevated freeway will be able to read “SCC” in the folded metal sunscreens which are backlit at night.

Planning and Project Delivery (PPD) Program

Capitol Campus Childcare Center

- Project #: 18-035 G (4-1) 40000030
- Location: State Capitol Campus
- FPS PM: Oliver Wu
- Client Agency: DES
- Architect: Schacht/Aslani Architects
- Contractor: Walsh Construction Co.
- Project Delivery Method: Design-Build
- Construction Start Date: 10/23/2019
- Substantial Completion: 2022
- Original Construction Budget: 10 023 000
- Final Construction Cost: \$10,747,686



This project creates a sustainable and state-of-the-art childcare center that prioritizes children, parents and educator needs while serving between 75-100 children. The childcare center will also create a gateway from the community onto the Capitol Campus while serving as a model for innovative and effective investments of state resources towards the health of our future generations.

DES contracted with Walsh Construction and Mahlum Architects for this progressive design-build project. Construction of the 9,500 sq. ft. building is now complete. Solar panels were installed in September 2021, making this building a Net-Zero Ready facility.

C C . As of December 2021, the project is currently waiting on delivery and installation of furniture.

Building Envelope Repairs – Capitol Court

- Project #: 18-510 G (1-1) 30000829
- Location: State Capitol Campus
- FPS PM: Hamed Khalili
- Client Agency: DES
- Architect: BuildingWork
- Contractor: Lincoln Construction Inc.
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: 9/3/2019
- Substantial Completion: 10/11/2021
- Original Construction Budget: \$2,276,655
- Final Construction Cost: \$2,859,764



This project finished design and construction for repairs to the building exterior envelope at Capitol Court. The project addressed water penetration into the buildings from exterior walls, supporting masonry, windows and doors. This work also included cleaning and repairing stone and masonry cracks, including spalling, repointing and the exfoliation of building joints. The exterior windows were restored and sealed as needed and the sandstone exterior veneer was repaired in areas where it was in danger of falling. These areas received enhanced anchoring to ensure safe egress from the building after an earthquake.

Capitol Lake – Deschutes Estuary Long-Term Management Plan - Environmental Impact Statement (EIS)

- Project #: 18-034 A (1) 30000740
- Location: State Capitol Campus
- FPS PM: Carrie Martin
- Client Agency: DES
- Architect: Floyd|Snider
- Project Delivery Method: TBD
- C Start Date: 7/12/2018
- Substantial Completion: TBD
- Original C Budget: 5 34 000
- Final Co Cost: 6 44 000

The Capitol Lake – Deschutes Estuary includes the 260-acre Capitol Lake Basin located on the Capitol Campus. Capitol Lake was formed in 1951, following construction of the Fifth Avenue Dam. This waterbody is an important recreational resource and valued amenity; however, it suffers from numerous environmental issues. The expansive waterbody is currently closed to active public use and plagued by environmental issues, including the presence of invasive species and inadequate sediment management. These issues have resulted in violations of federal and state water-quality standards. Long-term management strategies and actions are needed.

In 2018, DES began preparing an Environmental Impact Statement (EIS) to document the potential environmental impacts of various alternatives and determine how these alternatives meet long-term management objectives. An EIS is a document that provides impartial, comprehensive discussion of a project’s potential significant adverse impacts, reasonable alternatives, and proposed measures to avoid or minimize impacts. Primary alternatives being evaluated include a managed lake, an estuary, a hybrid and a no-action alternative, required in an EIS.

The Draft EIS was issued on-schedule on June 30, 2021 with a 62-day extended public comment period that ran through August 29, 2021. DES received more than 800 comments on the Draft EIS. Comments were received from the Squaxin Island Tribe, federal, state and local agencies, organizations and community members. A [Public Comment Report](#), including all comments submitted on the Draft EIS, is available on the project website. The comments will inform the additional analysis and other work needed to deliver a Final EIS. DES is continuing to advance toward completion of a Final EIS in mid-2022, which will include identification of a Preferred Alternative and an approach for long-term funding and governance.

The primary steps in the EIS and the project overall are outlined in the flowchart below.



East Plaza – Water Infiltration & Elevator Repairs Phase 5B

- Project #: 18-017 30000548
- Location: State Capitol Campus
- FPS PM: Bob Willyerd
- Client Agency: DES
- Architect: Cornerstone Architectural Group
- Contractor: Washington Patriot Construction, LLC.
- Delivery Method: GC/CM
- Construction Start Date 5/1/2019
- Substantial Completion: 12/2/2019



Rehabilitation of the East Plaza Garage began in 1996. East Plaza Water Infiltration & Elevator Repairs Phase 5B is a continuation of these efforts. Phase 5A of the project, which rebuilt stair towers #1 and #8, was completed in the 2015-17 biennium. The remaining phases of the project (5C-5F) are expected to be completed in future biennia. Phase 5B repaired structural deficiencies, repaired and/or replaced mechanical and electrical systems, removed landscape features from the Plaza Garage roof and replaced the water-proof membrane (i.e. garage roof) in front of the Transportation and Employment Security buildings. The project resolved known safety risks, reduced further water damage and extended the lifespan of the facility.

Construction was initiated on May 1, 2019 and was completed on schedule and within budget. Substantial completion was initially set for December 2019, based on the original (2017-19 biennium) \$10.491 million of scope authorized for this project and is complete. However, the Legislature approved an additional appropriation of \$2.44 million for the 2019-21 biennium. With this new appropriation, additional work was performed and completed under the original GC/CM contract for electrical improvements. Final completion was revised to May 2021 and this milestone was successfully reached.

Roof Replacement- Cherberg and Insurance Buildings

- Project #: 18-526 G (1-1) 40000032
- Location: State Capitol Campus
- FPS PM: Hamed Khalili
- Client Agency: DES
- Architect: BuildingWork
- Contractor: Oak Hills Construction, LLC
- Project Delivery Method: Design-Bid-Build
- Construction Start Date: 6/25/2019

- Substantial Completion: 7/17/2020
- Original Construction Budget: \$2,599,919
- Final Construction Cost: \$2,674,795

This project included the demolition of all insulation, skylights and two small rooftop mechanical units. It replaced all skylights, hatches and equipment. This project also installed new fall protection systems,

Appendices

Appendix A

Project #	Project Title	Project Manager	Position	Closed
18-129	SFCC - Bldg.17 Student Ctr. Remodel, Scoping Study	Barbie Downing	Project Manager	1/3/2020
19-202	Demolish 70' Communications Tower and Foundation	Alan Spahr	Project Manager	1/6/2020
18-560	L&I Parking Lots & Walking Paths Asphalt & Curbing	Chris Gizzi	Senior Architect	1/8/2020
08-036	Health Sciences Building	Tony Ifie	Project Manager	5/25/2018
08-113	Mohler Communications Technology Center	Erasmus Othieno	Senior Engineer	9/19/2018
17-429	WSH - Bldg 17: Elevator Access Controls	Rick Gehrke	Project Manager	1/5/2018
17-402	RS-Hyak: Bathroom Repairs	Ken Hays	Project Manager	2/22/2018
17-422	SW-WSH & CSTC: Building Entrance Protection	Larry Covey	Project Manager	2/22/2018
17-462	WSH-Power House: Jib Crane Installation	Aaron Martinez	Project Manager	2/22/2018
14-421	CVCF - Group Home: Kitchen Improvements	Larry Cervantes	Project Manager	3/12/2018
17-452	FS-Bldg 76, 77 & 78: Building Demolition	Larry Covey	Project Manager	3/12/2018
16-457	RS-Gym/School: Roofing Replacement	Dean Heglund	Project Manager	3/14/2018
18-413	GHS Campus - Chiller Replacement	Larry Covey	Project Manager	3/26/2018
16-417	WSH-9 & 20: Fire and Electrical Upgrades	Aaron Martinez	Project Manager	4/11/2018
16-447	LV-Fiber Optics: Replacement	Dean Heglund	Project Manager	4/13/2018
18-468	PL-Mult Bldg: Remodel Cost Estimates	Rick Gehrke	Project Manager	4/13/2018
14-436	WSH - Patient Safety Improvements	Penny Koal	Senior Architect	5/8/2018
16-476	ESH-Westlake: Flooring Replacement	Dean Heglund	Project Manager	5/14/2018
17-449	WSH-Bldg. 20 Code Review	Aaron Martinez	Project Manager	6/11/2018
18-423	Pine Lodge- Building K: Structural Assess	Rick Gehrke	Project Manager	6/11/2018
16-403	ESH - Westlake: Nurse Call System	Dean Heglund	Project Manager	6/27/2018
13-174	Integrated Education Center	Jonathan Martin	Project Manager	12/17/2019
12-909	New Trades Complex	Phil Timpke	Senior Architect	9/25/2018
13-295	Design/Build of the Pierce County Readiness Center	Erasmus Othieno	Senior Engineer	3/27/2019
14-008	Social Science Center--REVISED PWR 9/26/14	David Hickman	Project Manager	3/19/2018
16-442	ESH-Eastlake: Emergency Generator	Dean Heglund	Project Manager	6/27/2018
16-443	LV-Electrical Infrastructure: Upgrades	Dean Heglund	Project Manager	6/27/2018
17-404	WSH-Multiple Bldgs: Door Replacement	Rick Gehrke	Project Manager	6/27/2018
17-403	WSH-Multiple Buildings: Plumbing Repairs	Rick Gehrke	Project Manager	7/3/2018
14-062	Automotive Complex Renovation	Bob Colasurdo	Senior Architect	7/25/2018
14-912	Health & Wellness Center	Erasmus Othieno	Senior Engineer	3/13/2019
16-317	MICC Water System	NULL	NULL	1/9/2018
16-326	Emergency IMU Door Control System Repairs	Wayne Pederson	Project Manager	1/9/2018
17-313	Emergency MICC Dry Dock Cable Repair	Cory Holien	Project Manager	1/12/2018
14-312	AHCC - Security Electronics Renovation	Wayne Pederson	Project Manager	1/30/2018
16-337	CBCC Emergency Controls Replacement	Wayne Pederson	Project Manager	1/30/2018
14-332	CCCC - Camera Improvements	Wayne Pederson	Project Manager	2/1/2018
17-315	Emerg. High Voltage Elec. Secondary Loop Failure	NULL	NULL	2/16/2018
16-330	MCC Dialysis Repairs	Shawn Mill	Project Manager	3/29/2018
15-328	WSP - Wastewater Collection & Pretreatment System	NULL	NULL	6/14/2018
16-306	WCC-Roof and Equipment Replacement	NULL	NULL	6/14/2018
16-311	WCC Transformer and Switches	Young Kim	NULL	6/20/2018
18-332	CCCC Water Line Repair	Richard Howerton	Project Manager	8/15/2018
18-340	SCCC Water Tower Painting	Richard Howerton	Project Manager	8/15/2018
18-338	BSWR Replace Dry Pipe Fire Sprinkler System	Jack Brandt	Project Manager	8/21/2018
18-303	MCCCW - HVAC System Failure	Richard Howerton	Project Manager	9/11/2018
18-326	SCCC- CI Exhaust Fans	Richard Howerton	Project Manager	9/26/2018

16-467	YVS-Multi Bldgs: Motor Control Replacement	Larry Covey	Project Manager	7/27/2018
18-478	EGCC-Site: Maintenance Roadway Grading	Larry Covey	Project Manager	7/27/2018
17-454	Building permit & add days	Larry Covey	Project Manager	8/20/2018
18-405	ESH-Eastlake: 1N3 Ward Renovation	Phillip Lee	Project Manager	8/20/2018
14-402	ESH - Eastlake Building N: Fire Alarm upgrades	Dean Heglund	Project Manager	9/19/2018
17-434	ESH-Kitchen: Flooring Replacement	Rick Gehrke	Project Manager	9/19/2018
18-421	ESH - Kitchen Hood Modifications	Phillip Lee	Project Manager	10/10/2018
18-483	SCC - Steilacoom Parking Lot: Restriping	Dean Heglund	Project Manager	10/12/2018
14-443	EGCC - Athletic Playfield Restoration	Penny Koal	Senior Architect	10/17/2018
17-477	LV-Rosewood: Emergency Generator Replacement	Phillip Lee	Project Manager	10/25/2018
17-411	Raise & Add Framing at South Kitchen Entrance	Penny Koal	Senior Architect	11/9/2018
18-467	RS - Maintenance WH - Vermiculite Removal	Dean Heglund	Project Manager	11/28/2018
18-492	ESH-Eastlake: Elec. Work Verification	Kristina Frontino	Project Manager	12/4/2018
16-472	WSH-Campus: Patient & Staff Safety II	Lee Knawa	Project Manager	12/7/2018
18-434	RS - Kitchen Pipe Replacement	Dean Heglund	Project Manager	12/10/2018
18-494	SCC - Medical Building: HVAC Balancing	Dean Heglund	Project Manager	12/10/2018
18-469	FS-Bldg 87: Roof Repairs	Larry Covey	Project Manager	12/19/2018
17-455	FS-Commissary: Seismic Upgrades	Larry Covey	Project Manager	1/2/2019
17-405	WSH-Multiple Bldgs: Ceilings & Lighting	Rick Gehrke	Project Manager	1/4/2019
18-410	WSH-Bldg 29: Loading Dock Fire Sprinkler	Rick Gehrke	Project Manager	1/4/2019
18-448	SRCF - Bathroom Remodel	Robert Fossum	Project Manager	1/15/2019
18-449	Interlaaken House - Interior Repairs	Robert Fossum	Project Manager	1/16/2019
18-454	ESH - Eastlake & Westlake; HVAC Compliance	Kristina Frontino	Project Manager	2/6/2019
17-401	WSH-Multiple Bldgs: Toilet Partitions	Lee Knawa	Project Manager	2/22/2019
14-420	TRCF - Group Home: Kitchen Improvements	Robert Fossum	Project Manager	3/1/2019
16-409	CSTC-Orcas Housing Unit: Addition	Penny Koal	Senior Architect	3/13/2019
17-440	WSH-Multi Bldgs: Emergency Toilet Partitions	Lee Knawa	Project Manager	3/13/2019
18-476	RS - Site: Sidewalk Repair	Dean Heglund	Project Manager	3/13/2019
18-482	WSH-Multi bldg: Fire Protection Upgrades	Lee Knawa	Project Manager	3/13/2019
18-409	WSH - CMS Fire Doors	Lee Knawa	Project Manager	3/13/2019
18-472	WSH-Campus- Life & Safety Code Review	Aaron Martinez	Project Manager	3/25/2019
18-487	WSH-Bldg 13: Pressurization Improvements	Aaron Martinez	Project Manager	3/25/2019
17-467	WSH & CSTS-Infra: Unified Communication Upgrades	Aaron Martinez	Project Manager	3/27/2019
18-471	WSH-Site: Generator Eval & Code Review	Aaron Martinez	Project Manager	3/27/2019
18-435	ORCF - Main Bldg Roofing Replacement	Robert Fossum	Project Manager	3/29/2019
18-438	PCCF - Safety & Security Improvements	Robert Fossum	Project Manager	3/29/2019
18-460	SRCF: Lighting & Door Replacement	Robert Fossum	Project Manager	3/29/2019
18-461	RVCF: Lighting & Door Replacement	Robert Fossum	Project Manager	3/29/2019
18-462	PCCF: Lighting & Door Replacement	Robert Fossum	Project Manager	3/29/2019
18-464	CVCF: Lighting and Doors Replacement	Robert Fossum	Project Manager	3/29/2019
18-466	TRCF: Lighting and Doors Replacement	Robert Fossum	Project Manager	3/29/2019
18-443	CVCF - Safety & Security Improvements	Robert Fossum	Project Manager	3/29/2019
18-444	TRCF - Safety & Security Improvements	Robert Fossum	Project Manager	3/29/2019
18-437	RVCF: Safety & Security Improvements	Robert Fossum	Project Manager	3/29/2019
18-441	SRCF: Safety & Security Improvements	Robert Fossum	Project Manager	3/29/2019
18-424	WSH - Bldg 28 & 29 Steam Leak Repair	Lee Knawa	Project Manager	4/1/2019
18-447	ORCF: Bathroom Remodel	Robert Fossum	Project Manager	4/12/2019
19-405	CSTC-Maintenance Bldg: Water Line Repair	Dean Heglund	Project Manager	5/6/2019
16-406	WSH-Multiple Bldgs.: Elev. Modernization	Aaron Martinez	Project Manager	5/10/2019
17-463	WSH - E. Campus: X-Ray Room Renovations	Aaron Martinez	Project Manager	5/10/2019
18-412	WSH - East Campus Exhaust Fan Replacement	Aaron Martinez	Project Manager	5/10/2019
18-430	RS-Cottages - Kitchen Cabinet Replacement	Dean Heglund	Project Manager	5/10/2019
18-474	WSH Bldg. 9: Data & Voice Upgrade	Aaron Martinez	Project Manager	5/10/2019
18-484	CSTC-Admin Bldg: Boiler Replacement	Penny Koal	Senior Architect	5/10/2019
18-417	WSH - CFS Bldg. 28 TRC Roof Repairs	Aaron Martinez	Project Manager	5/15/2019
18-477	Provide operations and staffing consultant	Larry Covey	Project Manager	7/29/2019
19-422	SW-Com. Fac.: Lighting & Camera Upgrades	Robert Fossum	Project Manager	7/29/2019
14-962	Student Center Building	Jon Taylor	Project Manager	5/14/2018
14-978	Field House Design/College Rec. Ctr-UPDTD PWR 8/20	Dave Lohrengel	Facilities Senior Planner	10/8/2018

15-020	Athletic Field Improvements	Laurie Kearney	Project Manager	6/27/2019
15-057	Roof Replacement at Bldg. J	Laurie Kearney	Project Manager	12/11/2019
15-059	Health Science Center II	David Hickman	Project Manager	4/24/2019
19-173	Remodel of Veteran & Career Centers	Tony Ifie	Project Manager	1/9/2020
15-080	Survey of 16th Ave. for Berschauer lawsuit	Matthew Miskovic	Project Manager	1/11/2019
15-084	ESD Building Elevator Improvements Phase 2	Chris Gizzi	Senior Architect	8/9/2019
15-088	Clarkston Workforce & Business Devv Ctr Updated	Jeff Gonzalez	Project Manager	11/5/2018
15-097	Upgrade Elevator Control System	Chris Gizzi	Senior Architect	1/25/2019
15-124	Culinary Renovation	Stacy Simpson	Project Manager	2/27/2019
15-152	BC Portal Project	Bob Colasurdo	Senior Architect	10/23/2018
15-219	Voc. Bldg. PRR for 17-19	Ronnie Hill	Senior Architect	11/27/2018
19-185	Marine Drive Annex (MDA), Large Re-roof	Kevin Barber	Project Manager	1/9/2020
15-245	Bldg. Modifications- Accommodate Program Changes	Indra Jain	Project Manager	6/18/2019
15-249	S.C.C./N. Spokane Corridor Interface Planning	Gloria Miller	Project Manager	1/17/2018
15-271	Olympus Hall HVAC Upgrades	Jonathan Martin	Project Manager	6/4/2018
15-275	Convert File Room to Audio Visual & OHR Office Spa	Chris Gizzi	Senior Architect	9/4/2019
15-285	WSP Academy - Multi-Purpose Bldg. Roof Replacement	Chris Gizzi	Senior Architect	3/8/2019
17-206	Exhibition Center Door Weatherization	David Hruska	Project Manager	1/13/2020
15-293	Training Tank Retrofit	Chris Gizzi	Senior Architect	11/8/2019
16-009	CIC Project Parking Mitigation/ Various Site Impro	Dennis Flynn	Project Manager	1/17/2018
14-309	WCCW -Replace Fire Alarm System	Cory Holien	Project Manager	10/2/2018
18-301	DOC-McNeil Island Harbor Dock Repairs	Cory Holien	Project Manager	10/3/2018
18-306	LWR - Grease Trap Failure	Cory Holien	Project Manager	11/6/2018
18-341	CRCC Cooler Panel Replacement	Jack Brandt	Project Manager	11/6/2018
18-349	MCC Firing Range Repair and Reclamation	NULL	NULL	11/8/2018
18-304	McNeil Island - Main Dock Pile Fender Replacement	Cory Holien	Project Manager	11/20/2018
18-333	MLCC Fence Repair	Cory Holien	Project Manager	11/20/2018
18-364	Renovate 3 Shower Rooms at Main Building	Jack Brandt	Project Manager	12/4/2018
18-310	WCC - Emergency Electrical Fire Repair	Richard Howerton	Project Manager	12/5/2018
18-351	CRCC CI Freezer Compressor Replacement	Jack Brandt	Project Manager	12/5/2018
18-305	MCCCW - Laundry Boiler Replacement	Cory Holien	Project Manager	12/6/2018
18-363	WSP Weight Room Concrete Floor Repairs	Jack Brandt	Project Manager	1/17/2019
18-347	LWR MAU Replacement	Cory Holien	Project Manager	1/25/2019
19-304	CRCC Solar Panel Building Analysis	Jack Brandt	Project Manager	1/30/2019
18-313	CBCC-Housing Unit Door Replacement	Richard Howerton	Project Manager	2/6/2019
18-353	Emer. SOU Sec. Door Control Operating Sys. Failure	Wayne Pederson	Project Manager	2/28/2019
18-362	LCC Replace Gym Floor	Cory Holien	Project Manager	3/5/2019
18-324	MCC Front Entry Sign	Shawn Mill	Project Manager	3/27/2019
18-359	Capital Proj. & Const. Cost Estimating 19-21 Bienn	Shawn Mill	Project Manager	3/27/2019
18-348	Emergency Heat Exchanger Replacement & Servicing	Jack Brandt	Project Manager	4/17/2019
18-360	CRCC Emergency Warehouse Roof Repairs	Jack Brandt	Project Manager	4/17/2019
16-307	CBCC Access Road Culvert Replacement	Richard Howerton	Project Manager	4/23/2019
17-325	MLCC New Boilers	Richard Howerton	Project Manager	5/8/2019
18-302	CBCC - Gate Control Repairs	Richard Howerton	Project Manager	5/8/2019
18-307	MLCC - Water Main Repair	Richard Howerton	Project Manager	5/9/2019
19-309	BSWR Fire Escape Structural Analysis	Jack Brandt	Project Manager	5/9/2019
18-346	Lacey Payroll Office Air Testing	Eric Heinitz	Project Manager	6/11/2019
18-357	MCC Hazardous Bldg. Materials Sampling & Analysis	Eric Heinitz	Project Manager	6/11/2019
18-331	WSRU IPU Dialysis Unit Repairs	Shawn Mill	Project Manager	6/14/2019
16-318	WSP Phase III Electrical Upgrade	Jack Brandt	Project Manager	6/27/2019
19-306	CCCC - CI Laundry Water Heater Replacement	Richard Howerton	Project Manager	7/16/2019
17-312		Cory Holien	Project Manager	7/26/2019
18-439	WVCF - Safety & Security Improvements	Robert Fossum	Project Manager	7/31/2019
18-440	Safety and Security Improvements	Robert Fossum	Project Manager	7/31/2019
18-442	SW-TSCF - Safety & Security Improvements	Robert Fossum	Project Manager	7/31/2019
18-459	SW-TSCF: Lighting & Doors Replacement	Robert Fossum	Project Manager	7/31/2019
18-463	WVCF Lighting and Doors Replacement	Robert Fossum	Project Manager	7/31/2019
18-465	ORCF: Lighting and Doors Replacement	Robert Fossum	Project Manager	7/31/2019
18-498	ESH-Eastlake: Flooring Replacement	Rick Gehrke	Project Manager	7/31/2019

19-401	FS-Laundry: Fire Demolition and Clean Up	Larry Covey	Project Manager	7/31/2019
19-416	ESH-Eastlake: Elevator 4 Shaft Repairs	Kristina Frontino	Project Manager	8/6/2019
16-408	GHS Birch Remodel	Larry Covey	Project Manager	8/14/2019
18-473	Juvenile Facilities Expansion	Larry Covey	Project Manager	8/14/2019
19-412	WSHCampus:Backup Elec Generators	Aaron Martinez	Project Manager	9/9/2019
18-433	RS-Alpine Cottages - Shower & Tub Repair	Dean Heglund	Project Manager	9/11/2019
19-410	FS-Campus: HVAC Controls Upgrades	Larry Covey	Project Manager	9/11/2019
18-495	LV-PAT Center:Heat Loop Skidpack Install	Phillip Lee	Project Manager	9/25/2019
18-488	WSH-Laundry Facility Electrical Panel Replacement	Aaron Martinez	Project Manager	10/15/2019
19-414	WSH Bldg. 36: Chiller #1 Repairs	Aaron Martinez	Project Manager	10/23/2019
16-407	WSH 2015-17 Campus Architect	Aaron Martinez	Project Manager	10/29/2019
18-481	PL-Behavioral Rehabilitation Services	Phillip Lee	Project Manager	10/29/2019
19-415	PCCF-Main Bldg: Crawlspace Remediation	Robert Fossum	Project Manager	10/30/2019
17-459	LV - North Cottages: Patient Call System	Kristina Frontino	Project Manager	11/15/2019
18-479	CSTC-Multibuilding: 17-19 Patient Safety	Dean Heglund	Project Manager	11/15/2019
18-427	RS - Meyer & Oakley: Roofing Repairs	Dean Heglund	Project Manager	11/18/2019
19-420	RS - Reservoir Fence Repair	Dean Heglund	Project Manager	11/25/2019
20-429	RS-Kitchen: Steam Kettle Replacement	Scott Allen	Project Manager	11/25/2019
17-476	CSTC - HS & Admin Roof Replacement	Dean Heglund	Project Manager	11/26/2019
18-445	YVS-Main Building:Ext Door Replacement	Robert Fossum	Project Manager	12/19/2019
18-457	LV-North ICF Cottages Windows, Doors, Casework	Kristina Frontino	Project Manager	12/20/2019
16-016	History Museum Membrane System Replacement	Stacy Simpson	Project Manager	11/4/2019
18-486	NYC-Multi Bldgs: Fire Alarms & Cameras	Robert Fossum	Project Manager	12/27/2019
19-403	NYC-Multi Bldgs: Generator Replacement	Robert Fossum	Project Manager	12/27/2019
16-404	ESH - Water System Improvements	Phillip Lee	Project Manager	1/6/2020
18-436	NYC-Multiple Bldgs. HVAC Replacement-Staff Housing	Robert Fossum	Project Manager	1/8/2020
18-453	EGCC - Site: SUPper Campus Security Cameras	Larry Covey	Project Manager	1/8/2020
18-408	16th Ave Emergency Egress Improvements	Kristina Frontino	Project Manager	1/17/2020
18-406	RS-Infra Fiber Network Upgrades	Dean Heglund	Project Manager	1/27/2020
19-406	WSH-Multiple Bldgs: Key Core Replacement	Lee Knawa	Project Manager	2/19/2020
16-021	Parking Lot Replacement	Tony Ifie	Project Manager	1/2/2019
16-027	Walk in Freezer Bids UPDATED	Chris Gizzi	Senior Architect	5/16/2019
16-034	Access Road Improvements/ REV PWR	Tony Ifie	Project Manager	1/4/2018
16-045	Replace HVAC and roof on Building 15 REV PWR	Erasmus Othieno	Senior Engineer	8/27/2018
16-046	Natural Resources Garage/ Fire Suppression System	Debra Delzell	Project Manager	5/29/2019
16-060	Upgrade Laundry Building	Julie Nakahara	Senior Engineer	1/30/2019
16-063	Upgrade life safety systems	Julie Nakahara	Senior Engineer	9/7/2018
16-080	Building 1, 16, 24, 30 Roof Work	Julie Nakahara	Senior Engineer	3/7/2018
16-075	Gymnasium/Fitness Center 2nd FI Project	Ronnie Hill	Senior Architect	11/27/2018
16-094	SFCC Gymnasium Bldg. 7, Addition/Renovation	Gloria Miller	Project Manager	10/1/2019
16-106	Old Capitol- Exterior & Interior Repairs	Debra Delzell	Project Manager	7/24/2019
16-108	West Campus Historic Bldg Exterior Preservation	Chris Gizzi	Senior Architect	2/4/2019
16-112	4000 Library Bldg Improvements	Jonathan Martin	Project Manager	8/29/2018
18-059	1001064 - SFCC Master Plan, 2018	Gloria Miller	Project Manager	1/13/2020
16-157	Cannell Library Commons Remodel	Stacy Simpson	Project Manager	1/26/2018
16-174	Bldg 23, Pastry Arts Program Improvements	Erasmus Othieno	Senior Engineer	4/8/2019
16-189	SA Tenant Improvement Project	Julie Nakahara	Senior Engineer	5/15/2018
20-159	WTC Boat to SMA Move Feasibility	David Hruska	Project Manager	1/13/2020
16-219	TOJ Security Improvements	Chris Gizzi	Senior Architect	3/18/2019
16-230	Building 28 Renovation updated 7/31/17	Stacy Simpson	Project Manager	2/22/2018
16-244	CenCom Building Space Planning and Remodel Est Upd	Dennis Flynn	Project Manager	10/25/2018
16-261	Archives Window Replacement Project	Sidney Hunt	Project Manager	8/16/2018
18-256	Building 19 Interior Renovations - 15-265 wo 50	Jonathan Martin	Project Manager	1/14/2020
16-284	Governor's Mansion Exterior Improvements	Debra Delzell	Project Manager	11/7/2018
16-285	Fire System Repairs- JLOB and Leg	Chris Gizzi	Senior Architect	3/19/2019
19-117	SFCC Bldg. 5, Theater Rigging Evaluation	Gloria Miller	Project Manager	1/14/2020
16-297	State Capitol Campus Parking Management Plan	Matthew Miskovic	Project Manager	9/27/2018
16-921	Data Center	Lee Knawa	Project Manager	1/25/2018
14-365	Statewide Water System Plan Update	NULL	NULL	8/1/2019

15-315	WCC 300,000 Gallon Reservoir Repainting	NULL	NULL	8/1/2019
18-329	WSP Electrical Load Study	Jack Brandt	Project Manager	8/1/2019
19-321	CBCC Electrical Safety Study	Richard Howerton	Project Manager	8/2/2019
14-302	Outside Plant Improvements	Shawn Mill	Project Manager	8/21/2019
19-312	CBCC Boiler Failure	Richard Howerton	Project Manager	9/4/2019
17-317	MCCCW Radio Tower & Modular Mailroom	Cory Holien	Project Manager	9/10/2019
18-314	MCCCW - Butterfly Housing	Cory Holien	Project Manager	9/10/2019
19-315	WCCW Multiple Boiler Controls - UPS	Cory Holien	Project Manager	9/11/2019
19-320	WCCW Tank Repairs	Cory Holien	Project Manager	9/11/2019
19-308	WSP Relay Hot Swap Design Services	Jack Brandt	Project Manager	9/12/2019
19-323	WSP IT Building L&I Submittal	Jack Brandt	Project Manager	9/12/2019
18-315	WCCW-Bldgs. J, K & L - Life Safety Code Analysis	Cory Holien	Project Manager	9/13/2019
18-355	WCC Utilidor Repair	Young Kim	NULL	9/25/2019
18-316	LCC - Reform Grant Modular Classroom	Cory Holien	Project Manager	9/27/2019
18-317	CCCC - Reform Grant Modular Classroom	Cory Holien	Project Manager	9/27/2019
17-327	AVCC New Boilers	Jack Brandt	Project Manager	10/2/2019
19-325	TCWR Chiller Replacement	Jack Brandt	Project Manager	10/3/2019
19-326	ECWR Video Surveillance (used State IT Contract)	Jack Brandt	Project Manager	10/18/2019
19-322	WSP Pole Lighting Modifications	Jack Brandt	Project Manager	10/22/2019
18-343	MICC Training Facility Envelope Repairs	Richard Howerton	Project Manager	10/24/2019
19-324	AVWR Residential Renovation	Jack Brandt	Project Manager	11/20/2019
17-329	CCCC New Boiler, Piping, and Coils	Richard Howerton	Project Manager	12/5/2019
18-311	CBCC - Emergency Door Control Failure	Richard Howerton	Project Manager	12/13/2019
14-301	WCC-Security Video System	Wayne Pederson	Project Manager	1/6/2020
18-327	AVWR 41 Bed Expansion	Jack Brandt	Project Manager	1/7/2020
18-354	ECWR Remodel for Accessible Toilet/Shower Room	Jack Brandt	Project Manager	1/7/2020
19-303	CBCC Emergency Repairs to Failed Utility Vault	Richard Howerton	Project Manager	2/6/2020
18-321	MCC - Boiler Control upgrade	Norman Sheppard	NULL	2/10/2020
19-310	WCC Gym Wheelchair Lift Replacement	Young Kim	NULL	2/24/2020
19-311	Soda Ash & Hypochlorite Repair & Upgrade	Young Kim	NULL	2/27/2020
19-327	AHCC Boiler Replacement	Jack Brandt	Project Manager	2/27/2020
18-328	Statewide CI Laundry Feasibility Study	Jack Brandt	Project Manager	3/4/2020
18-334	LWR Life Safety Analysis	Cory Holien	Project Manager	3/4/2020
19-319	Women's & Minimum Camps Security Report	Cory Holien	Project Manager	3/4/2020
18-312	MCCCW-Loss Evaluation & Operations Manual	NULL	NULL	3/5/2020
19-317	Westside Security Report	Wayne Pederson	Project Manager	3/5/2020
19-318	Eastside Security Report	Wayne Pederson	Project Manager	3/5/2020
20-313	MCC Kitchen Inspection Services	Eric Heinitz	Project Manager	3/5/2020
20-425		Celeste Breaux	Project Manager	2/20/2020
20-465	WSH-Cottage 2: Heat Pump Replacement	Robert Fossum	Project Manager	2/24/2020
18-414	GHS-Multibldg:UPS & Lighting Upgrades	Larry Covey	Project Manager	2/28/2020
20-436	ESH-Westlake: Flooring Replacement	Phillip Lee	Project Manager	3/3/2020
18-489	CFS-Bldg. 28 ROOF REPLACEMENT	Aaron Martinez	Project Manager	3/10/2020
20-418	ESH-Martin Hall: Sewer Pipe Repair	Celeste Breaux	Project Manager	3/18/2020
17-437	Pine Lodge- Lift Station Repairs	Kristina Frontino	Project Manager	3/23/2020
20-446	ESH-Domestic Reservoir: Security Fence	Celeste Breaux	Project Manager	4/9/2020
18-455	LV-Rosewood HVAC Upgrades + Window Replace	Kristina Frontino	Project Manager	5/5/2020
20-438	CSTC - Orcas: Door Replacement	Dean Heglund	Project Manager	5/14/2020
18-432	Rainer School: Building 2010 Cooling Upgrades	Scott Allen	Project Manager	5/21/2020
16-418	WSH-South Hall & East Campus: Renovation	Aaron Martinez	Project Manager	6/24/2020
19-409	WSH-Campus: Nursing Station Enclosures	Aaron Martinez	Project Manager	7/16/2020
18-411	ESH - LV & WL - Fire Door Replacement	Kristina Frontino	Project Manager	7/21/2020
20-458	RS-Well #5: Repair	Scott Allen	Project Manager	7/22/2020
18-499	ESH-Westlake: TJC Ligature Compliance	Phillip Lee	Project Manager	7/23/2020
18-451	EGCC - All Cottages: Upgrade HVAC Controllers	Larry Covey	Project Manager	7/27/2020
19-418	WSH-Bldg 19: Flood Repairs	Lea McCormick	Project Manager	7/31/2020
20-445	WSH-Bldg 19: Servery Leak Repairs	Lea McCormick	Project Manager	7/31/2020
20-466	YVS-Laundry: Dryer Replacement	Robert Fossum	Project Manager	8/31/2020
18-485	Multi Bldg Safety Improv.	Robert Fossum	Project Manager	9/28/2020

20-428	RS-Multi Cottages: Fire Door Replacement	Scott Allen	Project Manager	10/7/2020
20-455	SW-Multiple Campuses Imagery	Robert Fossum	Project Manager	10/27/2020
18-480	GHS-Kitchen:Ceiling Replacement	Robert Fossum	Project Manager	11/4/2020
20-415	LV-Campus: Eyewash Station Installation	Celeste Breaux	Project Manager	11/4/2020
18-402	LV-Electrical Infra: Upgrades, S. Campus	Phillip Lee	Project Manager	11/6/2020
18-450	FS - Bldg 65: Elevators Replacement	Larry Covey	Project Manager	11/6/2020
20-422	RS-Greenhouse: Worm Farm Upgrade	Scott Allen	Project Manager	11/6/2020
20-413	LV-Laundry: Fire Protection	Celeste Breaux	Project Manager	11/16/2020
20-414	LV-Kitchen: Ceiling Replacement	Celeste Breaux	Project Manager	11/16/2020
18-416	ESH - AT Bldg Bathroom Improvements	Phillip Lee	Project Manager	11/19/2020
18-491	ESH-3N3: Ward Renovation	Phillip Lee	Project Manager	11/24/2020
20-408	FS-Bldg 65: Roof Drain Repairs	Tim Byrne	Project Manager	11/24/2020
20-409	FS-Kitchen: Plumbing Repairs	Tim Byrne	Project Manager	11/25/2020
18-446	WVCF-Main Bldg: Resident Room Addition	Robert Fossum	Project Manager	12/31/2020
20-485	LV- Frog Hollow Pathway: Restoration	Robert Fossum	Project Manager	12/31/2020
20-401	State Wide -BH Community Civil 16/48 Capacity	Larry Covey	Project Manager	1/6/2021
21-417	LV-Laundry:Roof Repair	Phillip Lee	Project Manager	1/6/2021
20-474	WSH-Multi Bldgs: Vision Panel Install	Lea McCormick	Project Manager	1/29/2021
20-421	LV-Digital Radio Head End	Celeste Breaux	Project Manager	2/10/2021
20-479	CSTC-Orcas: Movable Wall Upgrade	Dean Heglund	Project Manager	2/25/2021
21-407	RS-Commissary: Waterline Repairs	Scott Allen	Project Manager	2/26/2021
19-413	WSH - Steam Leak Repair	Robert Fossum	Project Manager	3/4/2021
19-408	WSH-Bldg. 27: Patient Window Replacement	Robert Fossum	Project Manager	3/9/2021
20-467	WSH-Bldg 10: Classroom Renovations	Robert Fossum	Project Manager	3/9/2021
21-415	WSH-Building 27: Fence Modification	Clynn Wilkinson	Project Manager	3/15/2021
18-452	EGCC-Site: Storm Drainage & Sewer Upgrade	Tim Byrne	Project Manager	3/29/2021
20-407	FS-Fiber Optic Infrastructure Upgrade	Tim Byrne	Project Manager	3/29/2021
20-478	SW: FICAP Replacement Software	Anne Nolet	Management Analyst	5/13/2021
21-421	RS-Agriculture Lease: Elk Fence	NULL	NULL	5/13/2021
19-407	WSH-Campus: Med. Voltage Replacement	Aaron Martinez	Project Manager	5/18/2021
21-402	YVS-Main Bldg: KeyPad Door Locks Upgrade	Robert Fossum	Project Manager	5/24/2021
21-414	WSH-Campus-Silas Install	Clynn Wilkinson	Project Manager	5/24/2021
20-431	RS-Campus: Sidewalk Repairs	Scott Allen	Project Manager	5/27/2021
20-460	Schematic design services for installation of wate	Scott Allen	Project Manager	5/27/2021
21-408	CSTC-Camano & Maint: Boiler Replacements	Dean Heglund	Project Manager	5/28/2021
19-417	LV-Rosewood: Column Repair	Phillip Lee	Project Manager	6/1/2021
20-450	YVS-Kitchen: Flooring Replacement	Robert Fossum	Project Manager	7/2/2021
20-424	ecord drawings and addition site visit	Celeste Breaux	Project Manager	7/8/2021
18-456	ESH - Eastlake: Smoke & Fire Controls	Celeste Breaux	Project Manager	7/13/2021
20-454	WSH-Historic Cottages: Abatement & Demo	Tim Byrne	Project Manager	8/2/2021
20-437	LV-S. Cottages: Utility Piping Replacemt	Phillip Lee	Project Manager	8/16/2021
20-427	RS-Flooring Repairs	Scott Allen	Project Manager	8/27/2021
20-469	CSTC-Maintenance Bldg:Roof Repair Scope	Dean Heglund	Project Manager	8/27/2021
21-406	WSH-Bakery: Roof Replacement	Tim Byrne	Project Manager	9/3/2021
20-447	YVS-Main Bldg: Front Entry Repairs	Robert Fossum	Project Manager	9/17/2021
18-429	SW-SCC SCTF: Site Selection	Dean Heglund	Project Manager	9/21/2021
20-420	ESH-WL: Walkway Repairs & Improvements	Celeste Breaux	Project Manager	9/27/2021
17-238	Roof Repairs to WVH Buildings	Rafael Urena	Project Manager	1/15/2020
16-936	Connection to new water system	Douglas McCudden	Project Manager	5/18/2018
16-939	Shelton Welding Shop Planning- UPDATED PWR 04/28/1	Ronnie Hill	Senior Architect	2/26/2018
16-950	Design/upgrade additions to WA Veterans Cemetery	David Hickman	Project Manager	10/1/2018
16-952	West Campus Monument Repairs	Debra Delzell	Project Manager	4/23/2018
16-956	Poulsbo Interior Remodel Planning	David Hruska	Project Manager	10/8/2018
16-957	Poulsbo Modular classroom Planning Updated PWR	David Hruska	Project Manager	9/5/2018
16-967	Parking Lot Improvements	Erasmus Othieno	Senior Engineer	9/21/2018
16-981	Design Entrance at Grandview Campus	Dave Lohrengel	Facilities Senior Planner	9/20/2018
16-987	History Museum-Minor Interior Renovations	Rafael Urena	Project Manager	3/7/2018
16-757	Building 15 Concrete Failure	Diana Peebles	Project Manager	4/7/2018
16-715	Percival Crk Bridge Restoration/Phase 11	Stacy Simpson	Project Manager	7/9/2019

16-716	Kulshan Hall 108 Classroom / Lab Conversion	Kevin Barber	Project Manager	2/16/2018
16-733	B 104 Classroom Remodel	Tony Ifie	Project Manager	1/2/2019
16-033	Communication Tower/ REV PWR (DEL AUTH)	Alan Spahr	Project Manager	7/11/2018
16-742	Accessibility Upgrades at BIIA Offices	Chris Gizzi	Senior Architect	1/2/2019
16-752	Harned Traffic Signal Study	Jonathan Martin	Project Manager	8/26/2019
16-760	Equipment Shelter Canopy Roof (DEL Auth)	Tracy Boyer	Project Manager	9/20/2018
16-764	Emergency Access Road	Chris Gizzi	Senior Architect	1/2/2019
16-765	Athletic Field Improvements	Kevin Barber	Project Manager	8/26/2019
16-931	Capitol Lake Dam Preservation	Debra Delzell	Project Manager	1/21/2020
16-793	DES Elevator Maintenance Assessments	Chris Gizzi	Senior Architect	2/4/2019
16-799	Parks Restroom Renovation	Jonathan Martin	Project Manager	6/12/2018
17-008	Wiring for emergency alert system	Stacy Simpson	Project Manager	1/4/2018
17-009	North Plaza Demolition and Site Restoration	David Hruska	Project Manager	7/25/2019
17-016	Move door location in two offices	Chris Gizzi	Senior Architect	1/2/2019
19-091	Install Security Improvements/Updated 3/20/19	Gloria Miller	Project Manager	1/21/2020
17-028	MAC Pool Remodel	David Hruska	Project Manager	3/19/2019
17-033	JLOB- East Door Repairs	Chris Gizzi	Senior Architect	10/3/2018
17-058	TriCities Readiness Center	David Hickman	Project Manager	6/19/2018
17-077	Campus Restrooms Remodel	Laurie Kearney	Project Manager	7/24/2019
17-092	Minniti Restroom Repairs	Jonathan Martin	Project Manager	11/7/2018
17-101	Architectural Consulting	Dennis Flynn	Project Manager	3/26/2018
17-105	Building B - Controller Repl upgrade HVAC Update	Bob Colasurdo	Senior Architect	10/23/2018
20-064	L Building UPS	David Hickman	Project Manager	1/21/2020
18-567	ECY - Lacey Stair Demo and Vault Replacement	Jonathan Martin	Project Manager	2/5/2020
17-115	Olympic South Bldg Minor Improvements Ph 2	Dennis Flynn	Project Manager	2/28/2019
17-116	Campus Minor Improvements	Dennis Flynn	Project Manager	1/2/2019
17-117	Building 23A Storage Building	Erasmus Othieno	Senior Engineer	3/27/2019
17-125	Campus Landscape Improvements	Dennis Flynn	Project Manager	6/22/2018
18-009	Culinary Improvements & Grease Traps	Laurie Kearney	Project Manager	2/5/2020
19-217	Evacuation and Directory Signage	David Hruska	Project Manager	2/5/2020
17-135	Egyptian Theater Marquis Replacement	David Hruska	Project Manager	11/1/2019
17-094	Bldg 11 access control doors	Jonathan Martin	Project Manager	2/6/2020
17-149	Coupeville SD - MPR Addition & Renovation	Kevin Barber	Project Manager	6/11/2019
17-153	Fall Protection Program Review	Chris Gizzi	Senior Architect	6/28/2019
17-155	North Greenhouse Completion	David Hickman	Project Manager	1/9/2019
17-157	STEM Conversion changed to Engineering Physics Ctr	Dave Lohrengel	Facilities Senior Planner	1/9/2019
17-160	Cascade Hall Standby Generator & UPS	Kevin Barber	Project Manager	2/19/2018
17-169	Pavilion Re-Roof & Mechanical Upgrades	Kevin Barber	Project Manager	2/16/2018
17-130	Emergency - Powerhouse, Carrier Chiller	Matthew Miskovic	Project Manager	4/2/2019
17-131	Emergency - HLB Failed Supply Fan	Chris Gizzi	Senior Architect	1/25/2019
17-184	MAC Door and Canopy Replacement	David Hruska	Project Manager	7/16/2018
17-190	Unit substation circuit breaker upgrades	Chris Gizzi	Senior Architect	1/25/2019
17-136	CIC Student Wellness Center	David Hruska	Project Manager	7/10/2019
17-192	Elevator hoistway heat detector replacements	Chris Gizzi	Senior Architect	4/3/2018
18-170	Facility Master Plan for Clarkston Campus	Jeff Gonzalez	Project Manager	9/28/2018
17-194	Campus Emergency Notification System	Erasmus Othieno	Senior Engineer	5/3/2018
17-196	Parks Hall - Student Life Renovation	Jonathan Martin	Project Manager	8/26/2019
17-955	OC Poulsbo Cyber Security	David Hruska	Project Manager	2/6/2020
17-218	Student Housing Feasibility Study	Lee Knawa	Project Manager	1/17/2018
19-061	Restroom Renovations Broadway/Edison South Stack	David Hruska	Project Manager	2/6/2020
17-224	Mural Relocation	Dennis Flynn	Project Manager	3/13/2018
17-228	Emergency Hall Cottage Sewer Line Repair	Stacy Simpson	Project Manager	1/24/2018
20-187	2021-2023 Capital Projects Request PRR Development	Stacy Simpson	Project Manager	2/6/2020
18-564	L&I Building-Replace Sump Pumps	Chris Gizzi	Senior Architect	2/7/2020
17-189	Lower Level Fire Sprinkler System Upgrades	Chris Gizzi	Senior Architect	1/25/2019
19-509	Improve Accessibility North Campus	David Hickman	Project Manager	2/10/2020
19-524	Waterproofing Exterior of Building at Room 002	Yelena Semenova	Project Manager	2/10/2020
17-246	Demolish Houses	Laurie Kearney	Project Manager	10/4/2019
17-251	PRR- STEM Building	Dennis Flynn	Project Manager	3/19/2018

17-252	HEC Storage Addition	Chris Gizzi	Senior Architect	3/19/2019
17-253	2019-2021 PRR for Major Capital Project	Jeff Gonzalez	Project Manager	3/19/2018
18-705	2019-2021 PRR for Major Capital Project	Jeff Gonzalez	Project Manager	3/19/2018
17-254	PRR for RAH Replacement	Jonathan Martin	Project Manager	5/15/2018
17-257	PRR Developement- UPDATED	Lee Knawa	Project Manager	2/9/2018
17-260	Campus Architect	Chris Gizzi	Senior Architect	7/15/2019
17-266	Fire Station Building	Kevin Barber	Project Manager	6/22/2018
17-268	College Soccer Field Improvement project	Julie Nakahara	Senior Engineer	10/15/2018
17-271	Sewer line preconstruction location testing	Stacy Simpson	Project Manager	1/12/2018
17-272	2019-21 Project Request Report	Erasmus Othieno	Senior Engineer	5/3/2018
17-274	Bldg 16 PRR Preparation Project 2017-18	Julie Nakahara	Senior Engineer	5/28/2019
17-275	Master Plan Document & Major Project Request	Rafael Urena	Project Manager	6/19/2018
17-279	All Gender Restroom	Lee Knawa	Project Manager	1/22/2018
17-281	PRR Preparation for 2019/21 Major Project	Kevin Barber	Project Manager	5/16/2018
17-285	PRR Bellevue College	Bob Colasurdo	Senior Architect	2/23/2018
17-250	PRR for Arts and Humanities Bldg	Dennis Flynn	Project Manager	3/26/2018
17-286	PRR Consultant	David Hickman	Project Manager	3/20/2018
17-294	EMERGENCY- Repairs & Mold Remediation for 'Q' Bldg	Bob Colasurdo	Senior Architect	2/26/2018
17-291	Analysis & Design of Library Repurpose	Rafael Urena	Project Manager	6/19/2018
18-234	Solar Panel Installation	Jeff Gonzalez	Project Manager	2/1/2019
17-292	Project Request Report for Shoreline CC	Jonathan Martin	Project Manager	4/30/2018
17-297	Project Request Report Preparation	Kevin Barber	Project Manager	6/22/2018
17-278	ADA Concrete Compliance Repairs	Marlene Anglemeyer	Project Cost Engineer	12/5/2018
17-298	SASC TI Phase II	Julie Nakahara	Senior Engineer	6/3/2019
17-901	Conduct Exterior Envelope Survey & Report	Chris Gizzi	Senior Architect	1/28/2019
17-902	Bldg. 32 Roof Assessment	Stacy Simpson	Project Manager	11/27/2018
17-903	Statewide Emergency Leak Repairs	Chris Gizzi	Senior Architect	1/10/2019
17-906	Nursing Lab Conversion	Kevin Barber	Project Manager	2/27/2018
17-909	SCC Bldg 19 Driveway Design	Gloria Miller	Project Manager	4/7/2018
18-272	Lighting Control Upgrade	Julie Nakahara	Senior Engineer	7/2/2019
17-917	Update campus CAD plan	Bob Colasurdo	Senior Architect	2/28/2018
17-919	Demolition Dorm 1	Julie Nakahara	Senior Engineer	12/31/2018
17-920	Roof Replacement Dorm 2 &3	Julie Nakahara	Senior Engineer	9/24/2019
17-023	Building 6 Entry Canopy	Julie Nakahara	Senior Engineer	2/12/2020
18-240	Fixture Installation - Hand Dryers/Water Fountains	Dennis Flynn	Project Manager	10/1/2018
18-716	Industrial Technology Center PRR	Dave Lohrengel	Facilities Senior Planner	3/19/2018
17-926	2019-2021 CapitalBudget Request Dev	Stacy Simpson	Project Manager	1/16/2018
18-212	Spillway Gates Investigation & Repair	Dave Lohrengel	Facilities Senior Planner	6/4/2018
18-336	WCCW Boiler Flue Replacements	Cory Holien	Project Manager	4/6/2020
18-337	WCCW O Building Room Divider	Cory Holien	Project Manager	4/6/2020
18-339	WCCW Parking Lot - Reseal & Painting	Cory Holien	Project Manager	4/6/2020
18-361	WCCW Gig Harbor Body Scanner	Cory Holien	Project Manager	4/6/2020
19-333	WCC Campus UAV Survey	Young Kim	NULL	6/4/2020
19-307	Emergency Siding Failure / CBCC	Young Kim	NULL	6/17/2020
17-309	MLCC Fence Repair - now under 2018-333	Cory Holien	Project Manager	12/17/2018
18-320	WCCW - E Building Roof Replacement	Cory Holien	Project Manager	7/9/2020
16-303	WSP Program and Support Building	Jack Brandt	Project Manager	8/12/2020
19-328	Master Planning Services	Wayne Pederson	Project Manager	10/5/2020
20-315	WSP CI Factory - New Brake Press	Jack Brandt	Project Manager	10/6/2020
20-322	WCC Forensic Study: Education & Lower R Gym Bldgs	Young Kim	NULL	10/26/2020
20-323	SCCC Building D Roof Repair	Richard Howerton	Project Manager	10/26/2020
19-301	MCCCW Education Building HVAC Replacement	Cory Holien	Project Manager	10/29/2020
19-313	LWR Fire Sprinkler and Water Filtration System	Cory Holien	Project Manager	10/29/2020
19-336	MCCCW Radio Tower Demolition	Cory Holien	Project Manager	10/29/2020
20-301	LWR Attic Fire Protection	Cory Holien	Project Manager	10/29/2020
20-331	Emerg. McNeil Island's Still Harbor Dock Repairs	Cory Holien	Project Manager	12/2/2020
20-334	McNeil Island Main Dock Emergency Repairs	Cory Holien	Project Manager	12/2/2020
20-341	AVWR Boiler Replacements	Jack Brandt	Project Manager	12/2/2020
19-316	Emerg. Still Harbor & Steilacoom Dock Repairs	Cory Holien	Project Manager	12/3/2020

19-334	OWR Replace Roof System	Jimei Tang	Project Manager (DOC)	12/4/2020
20-358	TCWR Kitchen Floor Replacement	Jack Brandt	Project Manager	12/14/2020
20-319	CBCS MSC Stairway	Richard Howerton	Project Manager	12/29/2020
19-332	WCCW Building "D" Switchgear Repair	Jimei Tang	Project Manager (DOC)	12/30/2020
20-318	OCC Compost Cover	Richard Howerton	Project Manager	12/30/2020
17-470	McNeil Island-Fiber Optic Upgrade	Dean Heglund	Project Manager	6/29/2018
17-478	WSH-Bldg 27: Lights & Sprinkler Asmt	Aaron Martinez	Project Manager	3/27/2018
17-927	Spillway Gates Investigation and Repair	Dave Lohrengel	Facilities Senior Planner	5/21/2018
18-733	MAC Gym Floor Refinish	David Hruska	Project Manager	2/12/2020
17-930	PRR Consultant	David Hickman	Project Manager	5/9/2018
17-904	Plaster Repairs at Secretary of State Office Suite	Chris Gizzi	Senior Architect	11/7/2018
17-932	Security Office Renovation	Jonathan Martin	Project Manager	11/4/2019
17-910	BIIA Reception Window	Erasmus Othieno	Senior Engineer	3/12/2018
17-941	Concrete Sidewalk Repair & ADA Modifications	Dennis Flynn	Project Manager	1/8/2018
17-943	Mechanical System Diagnostics UPDATE	Dennis Flynn	Project Manager	3/7/2019
20-106	Cheney Cowles Roof Repairs	Barbie Downing	Project Manager	2/12/2020
20-058	WWCC Clarkston HVAC at Library/MPR/Custodial	Jeff Gonzalez	Project Manager	2/19/2020
17-950	Fire Alarm Study	Bob Colasurdo	Senior Architect	10/23/2018
17-952	Fire Flow Analysis	Dennis Flynn	Project Manager	4/24/2019
17-954	SCC Bldg. 1 Teaching & Learning Ctr 2017	Gloria Miller	Project Manager	7/20/2018
18-251	SPCC - Bldg. 9 Respiratory Care Program Expansion	Gloria Miller	Project Manager	4/16/2018
20-062	Roof Projects on Clarkston Daycare	Jeff Gonzalez	Project Manager	2/19/2020
17-957	Kelso Driveway Drainage Repair Work	Ronnie Hill	Senior Architect	1/22/2018
17-959	2019-21 Capital Project Request Feasibility Study	Bob Colasurdo	Senior Architect	10/23/2018
17-962	Study and Cost Estimate for Renovations	Chris Gizzi	Senior Architect	3/8/2019
17-956	Building 3 Renovation	Stacy Simpson	Project Manager	10/9/2019
17-966	Clark College 2017 PRR submittal to SBCTC+	Stacy Simpson	Project Manager	2/22/2018
18-130	AMTEC Composite Paint Booth	Jonathan Martin	Project Manager	12/17/2019
18-554	EDC - FCS & Capital Budget Prep	Indra Jain	Project Manager	9/24/2018
17-937	PRR preparation for HC Residence Hall	Julie Nakahara	Senior Engineer	5/28/2019
18-211	Crime Lab Renovation	David Hickman	Project Manager	12/3/2018
18-274	Hoquiam Reroof Detach. Office & VIN Bldg (DelAuth)	Stacy Simpson	Project Manager	3/28/2019
18-275	Roof and Facia Replacement (DEL AUTH)	Stacy Simpson	Project Manager	3/28/2019
18-209	Roof Replacement (Del Auth)	Alan Spahr	Project Manager	5/29/2019
18-210	Emergency Generator Shelter	Dave Lohrengel	Facilities Senior Planner	8/13/2018
18-207	Campus Security Technology Upgrade	David Hruska	Project Manager	12/27/2018
17-946	CANCELLED - Building 34 CNA HVAC-ELEC-UPDATED	Stacy Simpson	Project Manager	5/25/2018
19-080	WSVC - Committal Shelter Enclosure	Gloria Miller	Project Manager	2/24/2020
18-269	Seal Stripe Parking Lot	Yelena Semenova	Project Manager	10/12/2018
18-103	Major Capital Project Request Report, 2019-2021	Gloria Miller	Project Manager	8/22/2018
18-222	RTC - 2019-2021 Project Request Report	Bob Colasurdo	Senior Architect	4/12/2018
19-243	SCC Campus Access Control Upgrades, 2019	Barbie Downing	Project Manager	2/24/2020
20-059	WWCC HVAC Replacement at Dome & Auto Training	Jeff Gonzalez	Project Manager	2/25/2020
19-069	Student Center Gym	Chris Gizzi	Senior Architect	2/26/2020
18-532	LWIT - PRR Assistance	Tony Ifie	Project Manager	4/2/2018
18-223	BTC - Campus 2019-21 Project Request Report	Kevin Barber	Project Manager	1/30/2018
18-016	Gym Locker Room Upgrades (CANCELLED NO FUNDING)	Mike Nelson	Project Manager	9/20/2018
18-291	CC5 PRR	Tony Ifie	Project Manager	2/23/2018
18-762	SVC - Roberts Hall Advanced Manufacturing	Kevin Barber	Project Manager	2/12/2018
18-224	DES - NCGC - Building 30 Roof Repairs	Kevin Barber	Project Manager	2/9/2018
18-005	Parking Structure - Pre-Design Services	Gloria Miller	Project Manager	7/15/2019
18-006	Fire Sciences Replacement - Pre-Design Services	Gloria Miller	Project Manager	3/8/2018
18-007	Parking Lot Lighting Upgrade, 2018	Gloria Miller	Project Manager	3/8/2018
18-557	Siding Repairs & Repaint - Various Buildings	Indra Jain	Project Manager	10/3/2018
18-215	Roof Replacement (Del Auth)	Alan Spahr	Project Manager	7/23/2019
18-214	Welding & Fabrication Lab Modifications	David Hickman	Project Manager	7/17/2018
18-559	DES - Basement Leak at Cherberg South-Mech Room	Chris Gizzi	Senior Architect	2/7/2019
20-211	21-23 Project Request Report-Updated 11/7/19	Eric Lester	NULL	2/26/2020
17-188	GHC Facilities Master Plan	Stacy Simpson	Project Manager	5/9/2018

18-273	Student & Admin Services Signage Campus Wide	Stacy Simpson	Project Manager	7/16/2019
18-562	EDC - Capital Budget Development PRR Assistance	Indra Jain	Project Manager	6/4/2018
18-226	SVC - Kitchen Remodel-Sinks	Kevin Barber	Project Manager	2/13/2018
18-116	Install add'l outlets and replace light switches	Debra Delzell	Project Manager	8/8/2018
18-232	Dormer Repairs, South & West Sides	Debra Delzell	Project Manager	10/4/2018
18-197	Capitol Court Small Agencies Move In	Diana Peoples	Project Manager	11/5/2018
19-245	SCC Campus Security Cameras, 2019	Barbie Downing	Project Manager	2/27/2020
20-526	Lacey Properties Clean-up	Ted Yoder	Project Manager	2/27/2020
18-565	1001063 - SNH 256 Door	Indra Jain	Project Manager	8/28/2018
18-589	SAO - Tacoma Office Renovation	Erasmus Othieno	Senior Engineer	4/9/2018
18-566	SCC-SCC - SVI Strategic Asset Planning	David Hruska	Project Manager	7/12/2019
18-278	Bldg 6 Elevator Repair & Upgrade	Julie Nakahara	Senior Engineer	10/21/2019
18-233	5th Avenue Dam Operations Review	Debra Delzell	Project Manager	3/26/2018
18-732	Study for FCS Costs	Jonathan Martin	Project Manager	2/27/2018
18-280	Fluid Assessment & Disposal Plan AARRF Cisteren 1	Dave Lohrengel	Facilities Senior Planner	3/27/2019
18-295	FTA - Live Fire Training Prop - Cond. Assessment	Dave Lohrengel	Facilities Senior Planner	7/16/2018
18-147	Water System Treatment Design	David Hickman	Project Manager	10/29/2019
18-570	Room 1130 Acoustic Wall Improvements	David Hruska	Project Manager	11/19/2019
18-050	Storm Line Repair	Dennis Flynn	Project Manager	1/9/2019
18-051	Cascade Building Food Service Elevator Repair	Dennis Flynn	Project Manager	2/19/2019
18-052	J Building Roof Replacement	Bob Colasurdo	Senior Architect	3/22/2018
18-011	East Building Water Valve Replacement	Jon Taylor	Project Manager	3/2/2020
18-236	Industrial Hygiene Consultation Services	Dennis Flynn	Project Manager	3/22/2019
18-237	Accessibility Survey	Dennis Flynn	Project Manager	6/22/2018
18-737	SHC - Control Switches	Penny Koal	Senior Architect	3/3/2020
18-061	BE Elevator 7 Modernization	David Hruska	Project Manager	2/22/2019
15-286	EVOC Drive Course Pavement Repairs-UPDATED	Chris Gizzi	Senior Architect	3/6/2020
18-126	PRR Fire Services Program	Erasmus Othieno	Senior Engineer	4/16/2018
18-066	BTC - Generator Replacement - Cancel	Kevin Barber	Project Manager	8/9/2019
18-067	BTC - Sidewalk & Concrete Replacement & Repairs	Kevin Barber	Project Manager	8/9/2019
18-729	Child and Family Studies Building - PRR	Rafael Urena	Project Manager	9/13/2018
18-724	Burnett Ave So Lease Tenant Improvement Study	Bob Colasurdo	Senior Architect	1/2/2019
18-032	President's Office	Erasmus Othieno	Senior Engineer	3/27/2019
18-208	University Bldg Engineering & Social Science PRR	Dennis Flynn	Project Manager	3/27/2018
18-013	Drainage and Stairway Improvements	Penny Koal	Senior Architect	3/6/2020
19-253	Index Building Demolition	Susan Smith	Project Manager	3/6/2020
17-065	Instructional Bldg Predesign & Demo Parking	Stacy Simpson	Project Manager	2/7/2019
18-290	Bishop Center Lighting	Stacy Simpson	Project Manager	7/16/2019
18-078	PC0101 Castle Rock HQ Admin ADA Rprs-updated 6/27	Jeff Gonzalez	Project Manager	8/10/2018
18-047	SSC - Olympic Roof Repairs	Jonathan Martin	Project Manager	3/9/2020
18-026	Building 11 Exterior Envelope Assessment	Jonathan Martin	Project Manager	8/23/2018
18-255	TCC - Bldg 20 Aux Gym Interior Impr & Graphics	Jonathan Martin	Project Manager	1/6/2019
18-084	Training Tank Equipment & Systems Upgrades	Chris Gizzi	Senior Architect	12/24/2020
18-292	East Campus Hoistway Heat Detector Repl 17-243wo54	Chris Gizzi	Senior Architect	1/22/2019
18-598	OLC - Planning & Development	David Hruska	Project Manager	3/9/2020
18-030	N Cascade Gateway Ctr - Hazard Assessment	Kevin Barber	Project Manager	1/24/2019
18-247	331 Classroom Transition to Office Space	Jeff Gonzalez	Project Manager	8/13/2018
18-025	Campus Lighting Improvements	Dennis Flynn	Project Manager	11/5/2018
18-023	1001179 - Design & Build a monument sign	Dave Lohrengel	Facilities Senior Planner	4/1/2019
18-141	Demolish Portables from New Horizons	David Hickman	Project Manager	4/17/2019
18-095	P Building - Replace Water Valve	David Hickman	Project Manager	3/13/2018
18-142	U Bldg Floor Drains/P Bldg Potable water Valve	David Hickman	Project Manager	10/8/2018
18-176	Sexton 60 Ton Chiller Replacement	Dave Lohrengel	Facilities Senior Planner	8/21/2019
18-531	SCC - Building 1400 ADA Access	Penny Koal	Senior Architect	11/5/2019
18-118	NBI HVAC Improvements	Susan Smith	Project Manager	7/22/2019
18-119	Rainier Elevator Controls Replacement	Susan Smith	Project Manager	3/19/2019
18-120	Rainier Hall Entryway Door Replacement	Susan Smith	Project Manager	7/22/2019
18-105	HVAC Controls Upgrade	Jeff Gonzalez	Project Manager	7/17/2019
18-127	MEP Study	Bob Colasurdo	Senior Architect	5/24/2018

18-218	Brier Hall Deck Enclosure	Indra Jain	Project Manager	3/18/2019
18-709	Structural Assessment - Building 21 and 27	Stacy Simpson	Project Manager	1/30/2018
19-169	Lab B dust collection improvements study	David Hruska	Project Manager	3/9/2020
18-294	1001209 Building 22 Roof Investigation	Stacy Simpson	Project Manager	4/3/2018
18-022	Parking Lots K, J & N	Dave Lohrengel	Facilities Senior Planner	2/1/2019
18-163	Sherar Gym Fitness Center Remodel	Dave Lohrengel	Facilities Senior Planner	6/25/2019
18-117	Shuksan Entryway Replacement merged with 18-120	Jonathan Martin	Project Manager	4/23/2018
18-188	MON - Instructional Equipment Install	Indra Jain	Project Manager	9/24/2018
18-242	Emergency Rainier Bldg Wtr, Dmge. Invest. & Repair	Dennis Flynn	Project Manager	4/17/2019
20-570	Walkway Concrete Paths Repair	Rafael Urena	Project Manager	2/22/2021
18-015	Addition to Linderson Way	Chris Gizzi	Senior Architect	3/5/2019
18-112	Emergency Schemer STEM Bldg HVAC Failure	Stacy Simpson	Project Manager	9/26/2018
18-172	Clarkston Heat Pump Replacement	Jeff Gonzalez	Project Manager	5/21/2019
18-107	Door Installation	Dennis Flynn	Project Manager	1/9/2019
18-171	Viticulture Main Chiller Replacement	Jeff Gonzalez	Project Manager	6/24/2019
18-174	Roofing & Rooftop Unit (RTU) Replacement	Jeff Gonzalez	Project Manager	5/20/2019
18-258	Parking Repairs, 2018	Gloria Miller	Project Manager	10/18/2018
18-229	L&I - Loading Dock Pump Replacement	Chris Gizzi	Senior Architect	1/2/2019
18-134	Boilers Tie-In	Erasmus Othieno	Senior Engineer	3/29/2019
20-186	South Edge Restoration of Capital Campus	Ted Yoder	Project Manager	3/12/2020
18-062	Library Study Rooms	David Hruska	Project Manager	9/16/2019
18-064	1001293 - Repair & Replace Campus Walkways	David Hickman	Project Manager	6/25/2019
18-138	Hot Water Tank Replacement	Erasmus Othieno	Senior Engineer	3/28/2019
18-169	Repair and Replace Walkways on Richland Campus	David Hickman	Project Manager	1/8/2019
18-099	IS and NOC UPS Replacement	David Hickman	Project Manager	10/15/2019
18-165	Campus Wayfinding 2018	David Hickman	Project Manager	6/25/2019
18-166	Roofing - S/T Building Site Investigation	David Hickman	Project Manager	5/7/2019
18-167	T Building Replace Lab Bench Steam Lines	David Hickman	Project Manager	2/1/2019
18-168	1001283 - Replace Car Lift	David Hickman	Project Manager	12/19/2018
19-268	Site Remediation & Hazardous Materials Removal	Stacy Simpson	Project Manager	3/13/2020
20-557	Replace Air Handlers at Campus Center Bldg. I	Laurie Kearney	Project Manager	3/10/2021
18-096	IS Network Upgrades	David Hickman	Project Manager	5/6/2019
18-097	Replace Potable Water Line to Library	David Hickman	Project Manager	9/21/2018
18-164	HUB Pony Wall Protection	David Hickman	Project Manager	2/5/2019
18-098	1001289 - ROC HVAC Screening	David Hickman	Project Manager	4/17/2019
18-003	Water Line Project	Jeff Gonzalez	Project Manager	1/28/2019
18-004	Concrete Walkway Replacement	Jeff Gonzalez	Project Manager	12/31/2018
18-575	BTC - B2 Lab Renovation	Kevin Barber	Project Manager	3/30/2020
18-508	WWCC 17-19 Minor Programmatic Projects	Jeff Gonzalez	Project Manager	4/7/2020
18-037	Update HUB Basement Circulation Area	David Hickman	Project Manager	5/7/2019
15-066	Building 'B' Renovations	Laurie Kearney	Project Manager	4/13/2020
19-189	Campus Memorial Walls	Gloria Miller	Project Manager	4/13/2020
08-028	Skilled Nursing Facility Feasibility Study	Jeff Gonzalez	Project Manager	4/14/2020
18-019	HVAC Repairs	Jonathan Martin	Project Manager	4/16/2020
19-230	POS/HST Roof Repairs	Jonathan Martin	Project Manager	4/16/2020
18-177	Van Tassell Roofing Repairs	Dave Lohrengel	Facilities Senior Planner	9/20/2018
18-178	WSP - Installation of a Faraday Cage	Chris Gizzi	Senior Architect	2/19/2019
18-179	Hopf & Lyon Bathroom Upgrades	Dave Lohrengel	Facilities Senior Planner	12/20/2018
18-702	WSHS - Security System Upgrade	Rafael Urena	Project Manager	4/20/2020
19-084	CAS Campus Safety Service Desk Mods	Chris Gizzi	Senior Architect	4/20/2020
17-138	Storm Drain/Sewer Design & Construction	Chris Gizzi	Senior Architect	4/29/2020
18-772	Engineering/install Fume Hoods/combined PWRs 8/27	Eric Lester	NULL	5/4/2020
18-040	Emergency System Installation JOC 17-180 wo30	Jacilyn Hayden	Project Manager	10/21/2019
18-041	Repair Roads & Sidewalks	Dave Lohrengel	Facilities Senior Planner	9/5/2019
18-044	Parks Hall 3rd Floor / AMTEC Toilet remodel	Susan Smith	Project Manager	6/27/2019
18-194	500 Building Rehabilitaiton Planning	Stacy Simpson	Project Manager	3/21/2019
18-195	Demolition of Buildings 4 & 5 Lacey	Stacy Simpson	Project Manager	10/30/2019
18-045	Campus Signage Study	Jonathan Martin	Project Manager	11/7/2018
18-046	SSC - Georgetown Gender Neutral Restroom	Jonathan Martin	Project Manager	10/28/2019

20-564	Emergency - OB2 Power & Phone Line Outage	Majid Jamali	Project Manager	3/16/2020
18-048	SSC - Rainier Hall / CAB Roof Repairs	Jonathan Martin	Project Manager	8/1/2019
18-049	Student Housing PRR	Stacy Simpson	Project Manager	1/7/2019
18-053	Controller Replacement at Building	Laurie Kearney	Project Manager	8/22/2019
18-205	Air Entrainment Issues in E-Wing	Indra Jain	Project Manager	10/9/2018
18-581	Syre Glazing and Blackout System Replacement	Kevin Barber	Project Manager	5/20/2020
19-103	Parking Garage Condition Assessment	David Hruska	Project Manager	6/8/2020
18-079	Transitional Services Building – Roofing Project	Rafael Urena	Project Manager	1/30/2019
18-088	Campus Parking Lot Seal Coating	Yelena Semenova	Project Manager	4/24/2019
18-089	Sewer Line Reroute	Glen Gipe	Project Manager	4/24/2019
18-090	Cottage Roofing Replacement	Yelena Semenova	Project Manager	3/18/2019
18-093	500 Remodel Feasibility Study	Stacy Simpson	Project Manager	6/9/2020
18-213	3 New Offices in Grandview Center	Jeff Wood	Project Manager	4/2/2018
18-083	Water Main Leak Repair 2018	Indra Jain	Project Manager	9/21/2018
20-076	Replace Failing Door Locksets	David Head	Project Manager	6/15/2020
18-080	Legislative Building Systems Rehabilitation	Debra Delzell	Project Manager	4/26/2019
18-070	Engineer Feasibility Study	Indra Jain	Project Manager	10/3/2018
18-073	NW0601 Granite Falls WC HVAC, Roof, Energy Imp.	Jeff Gonzalez	Project Manager	1/18/2019
18-074	PC0401 Ft Rains WC/Shop – Repairs	Jeff Gonzalez	Project Manager	10/30/2018
18-076	SP0601 North Bend Garage Roof Replacement	Jeff Gonzalez	Project Manager	8/7/2018
18-077	PC0601 Chehalis Administration Roof Replacement	Jeff Gonzalez	Project Manager	9/25/2018
18-133	CCS Radon Mitigation 2018	Gloria Miller	Project Manager	3/1/2019
20-543	Remodel to H 102-104 Assembly Area	Laurie Kearney	Project Manager	6/15/2020
18-135	ADA Compliance	Erasmus Othieno	Senior Engineer	3/27/2019
18-136	Central Campus Improvements	Erasmus Othieno	Senior Engineer	8/14/2019
18-231	1063 Building - 2400 Suite Wall Modifications	Chris Gizzi	Senior Architect	3/26/2018
18-137	Brick and Caps Repairs	Erasmus Othieno	Senior Engineer	3/7/2019
18-139	Small Engine Exhaust System	Erasmus Othieno	Senior Engineer	6/19/2019
20-049	WWCC Irrigation Pump House System Completion	Jeff Gonzalez	Project Manager	6/16/2020
18-100	Light Installation at Pedestrian Crosswalk	Hamed Khalili	Project Manager	7/25/2019
18-101	Holman Library IDF Closet HVAC	Julie Nakahara	Senior Engineer	7/2/2019
18-106	ASB Officer's Office Buildout	Jeff Gonzalez	Project Manager	8/13/2018
18-180	Fall Protection Feasibility	Indra Jain	Project Manager	10/3/2018
18-108	Emergency Boiler Replacement at Bldg. I	Laurie Kearney	Project Manager	9/15/2018
18-113	Gym Phase IV - Team Rooms	Tony Ifie	Project Manager	8/22/2019
18-144	Welding Shop Renovation	Stacy Simpson	Project Manager	5/21/2018
18-145	Shelton Academy - Kitchen Bldg HVAC System Study	Chris Gizzi	Senior Architect	6/19/2019
18-146	Kemp Hall - Demolition and Entryway	Rafael Urena	Project Manager	12/11/2019
18-190	West End Improvements	Stacy Simpson	Project Manager	8/19/2019
18-185	Vocational - Technical Building Siding	Rafael Urena	Project Manager	2/5/2019
18-186	Replacement of Dimmer Towers - WSHM	Rafael Urena	Project Manager	7/26/2018
18-243	Pedestrian Safety Improvements - Kellogg Road	Kevin Barber	Project Manager	5/13/2019
18-202	Newborn Screening Wing Controls Retrofit	Indra Jain	Project Manager	11/26/2019
18-253	Sonju Community Center Feasibility Study	Julie Nakahara	Senior Engineer	5/28/2019
18-204	Electrical Survey and Metering Upgrades	Indra Jain	Project Manager	7/3/2019
18-206	ADA Upgrades	Indra Jain	Project Manager	6/3/2019
18-248	Removal and Disposal - Lead Contaminated Timbers	Chris Gizzi	Senior Architect	9/4/2019
18-220	South Campus Fire Alarm Upgrades	Laurie Kearney	Project Manager	12/11/2019
18-221	Exterior Circulation Improvements	Rafael Urena	Project Manager	12/11/2019
18-260	Student Services Building - Pre-Design	Gloria Miller	Project Manager	7/15/2019
18-261	Replace HVAC Control System	Julie Nakahara	Senior Engineer	8/1/2018
18-244	Old Main Roof Replacement	Kevin Barber	Project Manager	12/23/2019
18-263	Emergency Lighting Transfer Switches	Julie Nakahara	Senior Engineer	6/18/2019
18-265	Scupper Drain Replacement & Roof Membrane Repair	Julie Nakahara	Senior Engineer	8/1/2018
18-245	Campus Emergency Electrical Repairs	Dennis Flynn	Project Manager	10/30/2018
20-134	Child Care Fire Alarm Panel Replacement	Jeff Gonzalez	Project Manager	6/16/2020
18-252	Buildings 2 & 27 Roofing Projects	Julie Nakahara	Senior Engineer	11/6/2019
18-257	OLC - PE Women's Shower	David Hruska	Project Manager	11/1/2019
15-216	Main Bldg. 2nd Fl. West Wing Renovation Proj.	Glen Gipe	Project Manager	6/17/2020

16-772	CC3 Patio, CC3 Sidewalk & Campus Promenade	Susan Smith	Project Manager	6/17/2020
19-501	Boardroom Renovation	David Hickman	Project Manager	6/18/2020
18-262	Play Field Feasibility Study	Julie Nakahara	Senior Engineer	4/10/2019
18-267	CC4 Pre-Design and Design	Susan Smith	Project Manager	7/2/2019
18-283	Installation of Safety Railing for Training Prop	Dave Lohrengel	Facilities Senior Planner	3/27/2019
18-284	SPSCC Brewing and Distilling Project	Stacy Simpson	Project Manager	1/30/2018
18-512	1500 Bldg. Floor and 800 Bldg. Stair Rehab	Stacy Simpson	Project Manager	4/24/2019
20-060	WWCC Clarkston Fire Panel Replacement	Jeff Gonzalez	Project Manager	6/23/2020
18-522	HVAC Replacement	Jonathan Martin	Project Manager	12/9/2019
18-525	TCC - Ambulance Enclosure	Jonathan Martin	Project Manager	12/3/2019
18-571	Re-Plaster OSOS Lobby	Debra Delzell	Project Manager	11/5/2018
18-296	Phase 1 New Burn Building Construction	Dave Lohrengel	Facilities Senior Planner	3/27/2019
18-297	Elevator Upgrade in Brown Library	Dave Lohrengel	Facilities Senior Planner	3/20/2018
18-298	Restore Ext. Keystone Feat-VOID moved to 16-284	Debra Delzell	Project Manager	5/9/2018
18-534	REC HVAC Replacement	Stacy Simpson	Project Manager	7/31/2019
20-340	CRCC MSU ADA Door Replacement & Paving	Jack Brandt	Project Manager	12/30/2020
20-332	Emergency CBCC Tower 5 Power Failure	Richard Howerton	Project Manager	1/12/2021
20-333	CBCC Install Gas and Diesel Meters	Richard Howerton	Project Manager	1/13/2021
20-357	WSP Adams Unit Boiler Replacement	Jack Brandt	Project Manager	1/13/2021
16-313	MCC Bathroom Renovations	Norman Sheppard	NULL	2/9/2021
20-311	SW Work Release: RFP Development	Jimei Tang	Project Manager (DOC)	2/9/2021
19-331	WCCW Bldg. I Power Feeder Replacement	Jimei Tang	Project Manager (DOC)	2/18/2021
20-352	CCCC Emergency T-Line Boiler Failure	Richard Howerton	Project Manager	3/4/2021
18-308	CBCC - Boiler Plant Replacement	Richard Howerton	Project Manager	3/25/2021
20-369	OCC Radio Tower Installation	Richard Howerton	Project Manager	3/25/2021
20-326	WCCW "U" Building Roof Repair	Jimei Tang	Project Manager (DOC)	4/1/2021
16-309	Capacity Expansion	Young Kim	NULL	4/15/2021
20-305	OCC Replace FS/Visit Building Roof	Richard Howerton	Project Manager	4/21/2021
19-305	Emergency Repairs to McNeil Island's Barge Slip	Cory Holien	Project Manager	5/7/2021
20-380	WCC HVAC UV Light System	Young Kim	NULL	7/20/2021
20-360	WCC Steam Plant & Silos Evaluation	Young Kim	NULL	7/22/2021
19-302	MCC ADA Compliance Retrofit	Norman Sheppard	NULL	7/30/2021
20-382	MCC WSR Education Bldg. #2 Mold Removal	Norman Sheppard	NULL	7/30/2021
18-358	SW Cross Connection Control & Engineering Report	Jimei Tang	Project Manager (DOC)	8/10/2021
20-378	McNeil Island Boatyard SWPPP and Permit Renewal	Jimei Tang	Project Manager (DOC)	8/10/2021
20-373	CBCC Emergency Power to MSC	Richard Howerton	Project Manager	8/19/2021
20-303	WCCW MSC Security Fence	Richard Howerton	Project Manager	8/24/2021
20-375	BSWR Shower Repairs	Jack Brandt	Project Manager	8/30/2021
20-386	MICC Machine Shop Roof Replacement	Richard Howerton	Project Manager	8/30/2021
18-330	WCC Repair Utility Vaults	Young Kim	NULL	8/16/2018
20-327	WCCW "G" Building Roof Repair	Jimei Tang	Project Manager (DOC)	9/1/2021
20-359	WCCW Bldg A Body Scanner Renovation	Jimei Tang	Project Manager (DOC)	9/2/2021
20-387	MCCCW Power To TRAC 1 & 2 Buildings J20-06 WO 10	Jimei Tang	Project Manager (DOC)	9/7/2021
20-388	WCCW Building G Expansion Joint Repair	Jimei Tang	Project Manager (DOC)	9/7/2021
20-389	WCCW Building X & W Expansion Joint Repair	Jimei Tang	Project Manager (DOC)	9/7/2021
20-390	WCCW Building Z Expansion Joint Repair	Jimei Tang	Project Manager (DOC)	9/7/2021
20-308	MCC Security Video Camera Installation	Norman Sheppard	NULL	9/8/2021
20-374	AHCC Water Tower Fall Protection	Norman Sheppard	NULL	9/20/2021
18-319	WCC - Replace Roofs	Young Kim	NULL	9/22/2021
20-365	WCC Water Tank Repair	Young Kim	NULL	9/23/2021
18-352	SEE AGREEMENT NO. 2018-322. SEE NOTES.	NULL	NULL	6/27/2018
18-401	ESH - Westlake TJC Ligature Compliance	Rick Gehrke	Project Manager	1/25/2018
18-403	GHS-Campus: Security & Surveillance	Larry Covey	Project Manager	1/25/2018
18-407	WSH - Sewer System: Flume Improvements	Aaron Martinez	Project Manager	8/26/2021
18-418	GHS-Site Perimeter Lighting Repair	Penny Koal	Senior Architect	3/29/2019
18-431	RS-PAT E Cptages - Cooling Upgrades	Dean Heglund	Project Manager	6/29/2018
18-475	SCC - Site: Marine Fiber Optic Upgrade	Dean Heglund	Project Manager	10/14/2019
18-493	State Wide - Multiple Bldgs: Roof Fall Protection	Rick Gehrke	Project Manager	3/12/2019
18-496	GHS-Birch: Lighting Relay Panels Replmnt	Penny Koal	Senior Architect	7/3/2018

18-497	FS-Site: Security Fencing Upgrades	Larry Covey	Project Manager	10/14/2019
18-535	V-B16-173ldg. Repair Roofing Over East End	David Hickman	Project Manager	8/28/2018
18-033	ERO Site Improvements & Stormwater Treatment	Gloria Miller	Project Manager	6/25/2020
18-504	Campus parking Garage CO2 Sensors Replacement	Debra Delzell	Project Manager	6/10/2020
18-544	Project Scoping Services	Chris Gizzi	Senior Architect	6/28/2019
18-549	Facility Maintenance - Reroofing - Division III	Gloria Miller	Project Manager	1/31/2019
18-568	SCC-SCC - SAM Building Flooring Improvements	David Hruska	Project Manager	2/26/2019
18-578	Latent Prints - Phase 2 Buildout	Gloria Miller	Project Manager	8/8/2018
18-513	New Auburn Center Security Fencing	Julie Nakahara	Senior Engineer	8/1/2018
20-075	WWCC Main Electrical Replacement	Jeff Gonzalez	Project Manager	6/29/2020
18-517	Replacement of Domestic Water Lines	Julie Nakahara	Senior Engineer	8/1/2018
18-518	Replace Outdoor A/V Units	Julie Nakahara	Senior Engineer	8/1/2018
18-519	Roof Replacement	Julie Nakahara	Senior Engineer	8/1/2018
18-520	Life Skills Training Center & DSB Offices	Glen Gipe	Project Manager	10/26/2018
18-572	Upgrade Soccer Tower	David Hickman	Project Manager	11/25/2019
18-574	Add Wall For Counseling	David Hickman	Project Manager	12/3/2018
20-567	Emergency - North Concourse Water Main Leak Repair	Jonathan Martin	Project Manager	12/2/2020
18-906	SVH - Elevator Upgrade	Gloria Miller	Project Manager	7/8/2020
18-526	Roof Replcmt at Cherberg & Insur. Bldg.	Hamed Khalili	Project Manager	11/12/2020
18-580	Building 17 Interior Upgrades - JOC 15-265 wo55	Jonathan Martin	Project Manager	3/19/2019
18-587	Mottman Pond	Stacy Simpson	Project Manager	12/18/2018
18-505	Gymnasium – Turf Field Lighting	Stacy Simpson	Project Manager	7/9/2020
18-582	Sidewalk and Paver Repair	Kevin Barber	Project Manager	4/16/2019
18-036	Relocate GA Building Mural	Debra Delzell	Project Manager	7/9/2020
18-536	Upgrade Campus Alarm Integration	David Hickman	Project Manager	8/28/2018
18-537	Improve Function of A-Bldg. Soffits and Gutters	David Hickman	Project Manager	2/5/2019
18-538	New Grounds West Campus Facility	Debra Delzell	Project Manager	6/10/2020
18-584	L&I - Code Analysis for Increased Occupancy	Chris Gizzi	Senior Architect	1/25/2019
18-585	Aviation Parking Lot Replacement/Resurface Study	Jonathan Martin	Project Manager	11/15/2018
18-071	DNR Webster Roofing Projects	Jeff Gonzalez	Project Manager	11/29/2018
18-545	Evaluate and Repair/Replace Copper Piping	Julie Nakahara	Senior Engineer	5/28/2019
18-546	Door Lock Device Replacement	Julie Nakahara	Senior Engineer	8/1/2018
18-547	DES - Sidewalk and Bollards	Ronnie Hill	Senior Architect	9/7/2018
18-592	WSHM - Interior and Exterior Preservations	Rafael Urena	Project Manager	3/13/2019
18-552	EDC - Feasibility & Project Planning	Indra Jain	Project Manager	9/3/2019
18-595	Gutter Repair and Rust Removal	Stacy Simpson	Project Manager	12/18/2018
18-075	SPS Region Roof Replacement (SP0101, 0102, 0105)	Jeff Gonzalez	Project Manager	9/24/2018
20-012	CCS Radon Mitigation, 2019	Gloria Miller	Project Manager	7/9/2020
19-014	Repair Roof	David Hruska	Project Manager	7/13/2020
18-599	SCC-SSC - Technology Bldg - ADA Improvements-Doors	Jonathan Martin	Project Manager	11/6/2019
20-023	Old Main Fluorescent to LED Conversion	Glen Gipe	Project Manager	7/16/2020
18-717	SVC - Dental Health Aid Therapist Space Design	Kevin Barber	Project Manager	12/20/2019
18-720	Divine Building Re-roof and Repair	Glen Gipe	Project Manager	1/2/2019
18-721	Add door to advising for lockdown security	Yelena Semenova	Project Manager	12/14/2018
18-282	New Major Capital Project - PRR Advance	Stacy Simpson	Project Manager	7/27/2020
18-750	TCC - Soccer Field and Tennis Courts Study	Jonathan Martin	Project Manager	6/27/2019
18-746	TSB External Entryway	Rafael Urena	Project Manager	8/21/2018
18-703	Electric review of work on Brown Library	Dave Lohrengel	Facilities Senior Planner	9/20/2018
18-738	UAV/UAS Facility Construction - Phase 2	Dave Lohrengel	Facilities Senior Planner	8/15/2019
18-739	Replace Failing Windows	Dave Lohrengel	Facilities Senior Planner	4/10/2019
18-740	Replace failing storefronts - multiple buildings	Dave Lohrengel	Facilities Senior Planner	4/10/2019
18-741	Replace Failing HVAC units	Dave Lohrengel	Facilities Senior Planner	1/3/2019
18-742	Theater Lighting Improvements Study	Chris Gizzi	Senior Architect	10/28/2019
18-748	South Hill Upper Roof Repair	Erasmus Othieno	Senior Engineer	7/26/2019
18-749	Fan Replacement in Building 14	Erasmus Othieno	Senior Engineer	1/30/2019
18-751	WHC - LDC Siding Repair	Kevin Barber	Project Manager	12/14/2018
18-758	Paving Replacement	Sherry Taylor	Project Manager	11/27/2019
18-760	Walla Walla Memory Care Items	Jeff Gonzalez	Project Manager	1/22/2019
18-765	WSP - Kitchen HVAC System Replacement - EMERGENCY	Chris Gizzi	Senior Architect	12/26/2018

18-755	SCC-SCC - Edison Stair Tower Water Intrusion	David Hruska	Project Manager	9/16/2019
18-766	Gaiser Hall Advising Infill Feasibility Study	Yelena Semenova	Project Manager	10/22/2018
18-770	Welding Shop Improvements	Stacy Simpson	Project Manager	8/12/2020
18-769	Siding Replacement	Erasmus Othieno	Senior Engineer	10/24/2018
18-020	Re-Roofing Projects	Kevin Barber	Project Manager	8/19/2020
18-756	Parking Lot Electric/Hot Water Lines	Yelena Semenova	Project Manager	4/19/2019
18-757	Student Center Flooring	Yelena Semenova	Project Manager	5/7/2019
19-036	Install Pre-Fab Greenhouse	Jacilyn Hayden	Project Manager	8/20/2020
19-051	Eastern Washington Butte	Hamed Khalili	Project Manager	9/27/2018
18-776	Installation of Required Backflow Assembly	Debra Delzell	Project Manager	4/22/2019
18-259	NSC Right of Way Study and Appraisal, 2018	Gloria Miller	Project Manager	8/24/2020
18-704	A/E Gender Neutral Bathrooms	Dave Lohrengel	Facilities Senior Planner	9/20/2018
18-774	Static Scale Pit Design and Repairs - Delegated Au	David Hickman	Project Manager	2/26/2019
18-781	DNR-Forks HQ Roof, Siding & Painting-updated 6/27	Jeff Gonzalez	Project Manager	6/3/2019
18-783	Electric Load review for Batjer	Dave Lohrengel	Facilities Senior Planner	9/20/2018
18-790	Bowen Building Feasibility Study	Stacy Simpson	Project Manager	3/8/2019
18-902	WSH - Cemetery Raise and Realign Headstones	Rafael Urena	Project Manager	12/11/2019
18-713	Academic Physical Education Bldg at CDHL/WSD	Glen Gipe	Project Manager	3/4/2019
18-714	Fire Alarm Study	Bob Colasurdo	Senior Architect	3/1/2018
18-903	WSH - Roosevelt Roof Repairs	Rafael Urena	Project Manager	7/12/2019
18-904	WVH - Emergency Exit Door Replacement	Rafael Urena	Project Manager	4/25/2019
18-793	SCC - RAH/RSB/MPB Restroom Improvement Design Svcs	Jonathan Martin	Project Manager	6/27/2019
18-722	Construct chemical mixing station	Yelena Semenova	Project Manager	6/21/2018
18-798	ADA Access Options to the SRC	Dave Lohrengel	Facilities Senior Planner	2/26/2019
18-797	Asphalt Repairs and Maintenance (DEL AUTH)	Dave Lohrengel	Facilities Senior Planner	3/25/2019
18-727	Building 14 Human Resources Remodel	Jonathan Martin	Project Manager	11/7/2018
18-796	Add Resident Assistant Office to SunHawk Hall	David Hickman	Project Manager	12/19/2018
18-910	GSA-Census TI Mezzanine-Broadway Tacoma Rhodes Ctr	Sidney Hunt	Project Manager	8/31/2020
19-002	TSB Repurpose - ESD TI	Rafael Urena	Project Manager	12/9/2019
18-271	Aluminum Welding Retrofit	Stacy Simpson	Project Manager	9/3/2020
19-008	SFCC Bldg. 13, Stadium Guard Rail Repairs 2018	Gloria Miller	Project Manager	7/23/2019
18-250	Sidewalk Settlement	Stacy Simpson	Project Manager	9/3/2020
19-019	Fume Hood/Eye Wash Station Updates to Meet Code	David Hruska	Project Manager	11/26/2019
18-778	WSP - Master Plan for District 2 HQ - Bellevue	Stacy Simpson	Project Manager	9/3/2020
19-025	BPH Exterior Sandstone Condition Re-evaluation	David Hruska	Project Manager	6/24/2019
19-027	CommTrans - BRT Welcome Mats	Jonathan Martin	Project Manager	5/3/2019
18-743	Compressor Replacement - College Center Building	Dennis Flynn	Project Manager	2/25/2019
19-030	Install Security Fencing	Yelena Semenova	Project Manager	6/28/2019
18-747	Sidewalk Addition for 23A	Erasmus Othieno	Senior Engineer	5/14/2018
19-031	Building #10 Hydronic Repairs	Erasmus Othieno	Senior Engineer	3/27/2019
19-034	Emergency-RTC Campus Center Bldg. Chiller Repairs	Laurie Kearney	Project Manager	6/5/2019
20-086	Impound Yard Construction	Stacy Simpson	Project Manager	9/3/2020
19-038	Building 17 Office Renovations	Erasmus Othieno	Senior Engineer	7/26/2019
19-041	Ground piercing for boring	Dave Lohrengel	Facilities Senior Planner	3/21/2019
19-043	Re-install of faculty restroom drains	Dave Lohrengel	Facilities Senior Planner	3/21/2019
19-050	ADA/HVAC Improvements - Historic Wells House	Dave Lohrengel	Facilities Senior Planner	4/1/2019
19-057	Q Building Bathroom Remodel	Tony Ifie	Project Manager	6/19/2019
19-068	Secure Reception Area	Debra Delzell	Project Manager	2/1/2019
19-066	Animal Barn Roof Repair	Chris Gizzi	Senior Architect	5/16/2019
20-569	Structural Engineering for Distance Learning	Eric Lester	NULL	5/5/2020
19-062	Capital Planning 2019-2021	Julie Nakahara	Senior Engineer	9/19/2019
18-124	East Annex Bldg. Exterior Assessment	Erasmus Othieno	Senior Engineer	4/15/2018
20-588	SCC Bldg. 19 Load Capacities, Shelving & Locks	Gloria Miller	Project Manager	7/6/2020
19-064	Alki Cafe Pre-design and Estimate	Jonathan Martin	Project Manager	6/27/2019
18-777	WSP - Install New Roof on Equipment Shelter	Kevin Barber	Project Manager	10/11/2018
19-074	Emergency Hot Water Supply/Return	Julie Nakahara	Senior Engineer	11/4/2019
18-779	DNR Menlo Work Center Siding, Roof, and Egress	Jeff Gonzalez	Project Manager	10/29/2018
18-780	DNR Larch Work Center Roof, Siding, Windows	Jeff Gonzalez	Project Manager	10/29/2018
19-072	Replace Boardroom HVAC	David Hickman	Project Manager	5/9/2019

18-782	DNR Highlands Fire Camp Barracks Bathroom	Jeff Gonzalez	Project Manager	10/29/2018
19-077	SCC Bldg. 20 Fire Sprinklers, 2019	Gloria Miller	Project Manager	4/5/2019
18-140	HVAC Program Relocation	Dennis Flynn	Project Manager	9/21/2020
17-114	ADA Parking & Accessibility Improvements	Chris Gizzi	Senior Architect	10/5/2020
19-081	WSH - SNF Fire Sprinkler Head Replacement	Rafael Urena	Project Manager	7/3/2019
19-229	2019 FCS Study and Estimates	Jonathan Martin	Project Manager	10/13/2020
20-519	Georgetown A, B, C, D Envelope Repairs	Jonathan Martin	Project Manager	10/13/2020
20-720	WSP Port Angeles Detachment Repair - Emergency Dec	Stacy Simpson	Project Manager	10/13/2020
20-591	Zosel Dam Engineering Assessment	Eric Lester	NULL	2/8/2021
20-589	Replace OLY Roof- Closed per revised PWR	Indra Jain	Project Manager	3/9/2020
19-108	Update EVCC LRC Master Plan	Susan Smith	Project Manager	6/27/2019
19-256	Emergency Repairs to Campus Water Service	Gloria Miller	Project Manager	10/20/2020
20-278	Replace Cafeteria Flooring	Chris Gizzi	Senior Architect	10/26/2020
20-172	Vocational-Technical Building Siding	Rafael Urena	Project Manager	10/28/2020
20-594	Concrete Pedestrian Bridge Repair or Removal	Jeff Gonzalez	Project Manager	8/10/2020
19-188	Emergency SCC Campus Power Outage & Subseq. Reprs.	Gloria Miller	Project Manager	11/4/2020
19-006	Skylight Replacement Plaza Esplanade	Debra Delzell	Project Manager	6/10/2020
19-121	Emerg. Repairs to Evergreen Dorm 3 Heating System	Julie Nakahara	Senior Engineer	11/5/2019
19-127	Emergency - Demo. of Canopy at College Plaza	Susan Smith	Project Manager	6/27/2019
19-021	Fencing & Playground Equipment Renewal	David Hruska	Project Manager	5/4/2021
20-908	Modular Cooling Tower	Zain Alabideen Aldahlaki	Project Manager	11/5/2020
19-136	Repl L Potable Water	David Hickman	Project Manager	2/26/2019
19-131	Lighting Project	Glen Gipe	Project Manager	9/11/2019
19-139	B8 Office Conversion	Julie Nakahara	Senior Engineer	12/4/2019
19-161	Provide Heat for the Field House	Jacilyn Hayden	Project Manager	10/21/2019
19-141	Minor Improvements - LBA Testing Room	Susan Smith	Project Manager	9/16/2019
19-040	Design Generator Installation	Eric Lester	NULL	8/1/2019
19-145	Remodel A126	David Hickman	Project Manager	7/16/2019
19-042	Budget development for chiller install	Dave Lohrengel	Facilities Senior Planner	2/5/2019
19-148	Monte Cristo OH Walkway/Tunnel Lid Design	Susan Smith	Project Manager	6/27/2019
19-046	HSSR Elevator Pit Seating	Jon Taylor	Project Manager	3/3/2021
19-159	Repair Utilidor Lid near Monte Cristo Hall	Susan Smith	Project Manager	3/5/2019
19-049	Install Fume Hoods	Dave Lohrengel	Facilities Senior Planner	3/27/2019
19-160	Hazardous Materials Buildings 4 and 5	Stacy Simpson	Project Manager	9/10/2019
19-238	Processor Lab / Office Consolidation	David Hickman	Project Manager	11/16/2020
19-056	K Building Back-up Boiler Addition	Tony Ifie	Project Manager	12/5/2018
19-165	Building 32 Cooling Tower and Boiler Replacement	Stacy Simpson	Project Manager	4/30/2019
19-059	Research Center Boundary Survey	Rafael Urena	Project Manager	6/27/2019
19-282	Static Scale Repair Design	David Hickman	Project Manager	11/16/2020
19-168	Reeves Hall ventilation and fire system upgrade	Jacilyn Hayden	Project Manager	10/21/2019
20-259	Canopy and Mansard Roof Repair and Replacement	Jonathan Martin	Project Manager	11/20/2020
19-503	Repair Upper Level Stem Wall	David Hickman	Project Manager	11/25/2020
20-024	Sun Hawk Hall ADA Ramp	David Hickman	Project Manager	11/25/2020
18-091	Access Control Expansion	Yelena Semanova	Project Manager	6/27/2019
19-070	Ward Plaza	Rafael Urena	Project Manager	9/13/2018
19-171	Main Campus HVAC/Mechanical/Electrical Upgrades	Stacy Simpson	Project Manager	10/4/2019
20-593	Emergency Fire Monitoring Sys Repair/Replacement	Julie Nakahara	Senior Engineer	6/4/2021
16-267	Construct New Weigh Station Building	Stacy Simpson	Project Manager	12/8/2020
19-172	Building 11 Chiller Replacement	Erasmus Othieno	Senior Engineer	7/25/2019
19-183	Emergency Alert System	Glen Gipe	Project Manager	10/7/2019
19-174	Gymnasium Basketball Floor Replacement	Stacy Simpson	Project Manager	12/8/2020
20-042	Building 16 Modernization	Stacy Simpson	Project Manager	12/8/2020
19-082	WSH - SNF Wander Management System Installation	Rafael Urena	Project Manager	3/13/2019
19-083	WSVC - Committal Shelter Enclosure	Gloria Miller	Project Manager	9/28/2018
20-190	BATES - Water Intrusion Repairs, Bldg E	Dennis Flynn	Project Manager	12/8/2020
19-086	Sidewalk Slab and Tree Root Modifications	David Hruska	Project Manager	6/14/2021
19-087	MW 120 Union Ave. - Bldg. Component Upgrades	Zain Alabideen Aldahlaki	Project Manager	9/14/2020
20-192	Courtyard Area Walkway Repairs	Dennis Flynn	Project Manager	12/8/2020
19-193	Clarkston Fire Suppression System	Jeff Gonzalez	Project Manager	5/21/2019

19-194	Walla Walla Fire System Repair and ADA Install	Jeff Gonzalez	Project Manager	10/21/2019
19-099	WSHM Exhibit Gallery Renewal	Rafael Urena	Project Manager	5/14/2019
19-195	Remove Old Women's Center Building (Demolition)	Jeff Gonzalez	Project Manager	9/23/2019
19-192	Sewer Line Repair	Erasmus Othieno	Senior Engineer	7/25/2019
19-204	Transdisciplinary Building - Programming	Laurie Kearney	Project Manager	10/14/2019
19-209	ADA Pathways and Door Improvements	Jeff Gonzalez	Project Manager	8/13/2019
19-210	Main Parking Lot ADA and Pedestrian Improvements	Jeff Gonzalez	Project Manager	11/6/2019
19-118	Bldg. 2900 Water Leak Repair Project	Penny Koal	Senior Architect	9/8/2020
19-211	Pump House Design and Replacement	Jeff Gonzalez	Project Manager	8/7/2019
19-215	ADM Bldg Water Remediation	Chris Gizzi	Senior Architect	5/16/2019
20-725	CEC Transitional Services Bldg (TSB) - ADA Ramp	Rafael Urena	Project Manager	12/8/2020
19-517	Parks Hall Transformer Replacement	Susan Smith	Project Manager	12/10/2020
19-219	Reprogramming Optical and Library Spaces	David Hruska	Project Manager	11/14/2019
19-220	Window Covering Standards for RFP	David Hruska	Project Manager	11/1/2019
19-226	Hazardous Materials Abatement - Lacey Campus	Stacy Simpson	Project Manager	8/29/2019
19-135	Columbia Basin College	David Hickman	Project Manager	12/21/2018
19-227	ROM Cost Estimates	Stacy Simpson	Project Manager	5/3/2019
20-156	Apprenticeship 171-603, Steel Stud Partition Wall	Gloria Miller	Project Manager	12/10/2020
19-163	Parking Expansion, P2	Gloria Miller	Project Manager	12/15/2020
19-271	SCC Maintenance, Operations, and Security Building	Gloria Miller	Project Manager	12/15/2020
19-233	Campus Wide Sub-Metering	Jonathan Martin	Project Manager	8/22/2019
19-234	Pedestrian Improvements	Laurie Kearney	Project Manager	7/2/2019
19-156	Replace the Gym with a Student Recreation Center	David Hickman	Project Manager	12/21/2018
18-569	TCC - Campus Signage Project	David Head	Project Manager	12/17/2020
20-701	Grey Wolf Hall Water Pipe Upgrade	Susan Smith	Project Manager	3/11/2021
20-L13	Legislative Building Roof Leaks	Oliver Wu	Project Manager	12/21/2020
19-241	SCC Campus ADA Upgrades 2019	Barbie Downing	Project Manager	12/23/2020
19-251	Early Learning and Childcare Preliminary Study	Kevin Barber	Project Manager	10/17/2019
20-036	Puyallup West Access Drive Street Light Repairs	Chris Gizzi	Senior Architect	12/24/2020
20-180	Animal Barn Drainage and Misc. Irrigation Repairs	Chris Gizzi	Senior Architect	12/24/2020
20-013	EMERGENCY – Sexton Bldg & Wenatchi Hall – Flood	Eric Lester	NULL	12/29/2020
19-264	1900 Access Control	Stacy Simpson	Project Manager	6/30/2019
19-265	ADA and Replacement Concrete Paving	Stacy Simpson	Project Manager	7/24/2019
20-175	Campus Wide Elect. Service Panels ARC Flash Study	Bob Willyerd	NULL	1/11/2021
20-281	SVI As-built Services	David Hruska	Project Manager	1/12/2021
19-274	Aviation Parking Lot Resurface	Jason Francois	Project Manager	11/6/2019
20-582	Emergency Repair - Sewer Line Collapse	Rafael Urena	Project Manager	1/22/2021
18-173	Design/Siting of New Student Recreational Center	Jeff Gonzalez	Project Manager	1/26/2021
19-277	500 Bldg. Window Replacement	Stacy Simpson	Project Manager	9/17/2019
19-278	ADA Chairlift Bishop	Stacy Simpson	Project Manager	12/12/2019
21-011	Engineering review of Vantassell Electrical	Eric Lester	NULL	2/1/2021
19-200	Emergency SAM Air Handler Heating Coil Replacement	David Hruska	Project Manager	10/31/2019
19-296	Plug & Run Vernita Weigh Station	Eric Lester	NULL	11/20/2019
19-281	ADA Access to SRC from Campus	Eric Lester	NULL	12/4/2019
19-207	Athletics Facilities Master Plan	Yelena Semenova	Project Manager	5/6/2019
19-292	B12 Classroom Renovation	Julie Nakahara	Senior Engineer	11/5/2019
20-700	Bldg. 4100 Floor Refinishing	Barbie Downing	Project Manager	9/14/2020
20-706	Replace Lights in ASG Areas	David Head	Project Manager	5/5/2021
18-225	Aquarium Room Expansion	Kevin Barber	Project Manager	2/11/2021
19-216	Buzz Cafe Rebrand	David Hruska	Project Manager	12/30/2020
18-299	Exterior ADA Access Improvements	Ted Yoder	Project Manager	2/17/2021
20-046	SCC Parking Lot, Track, 2019	Eric Lester	NULL	2/17/2021
20-713	Rainier Storefront Replacement 2	Susan Smith	Project Manager	10/28/2020
20-005	WVH - Cemetery Upgrade #2	Rafael Urena	Project Manager	2/20/2021
19-508	A201D Remodel	Laurie Kearney	Project Manager	7/25/2019
19-513	Drywall & Priming/Painting Project	Penny Koal	Senior Architect	10/7/2019
19-275	WSH Boiler #2 and #3 Upgrades	Rafael Urena	Project Manager	2/22/2021
19-519	Men's Locker Room Shower Area Upgrade	Yelena Semenova	Project Manager	11/21/2019
20-711	GTC222 Storefront Flashing Revisions	Jonathan Martin	Project Manager	4/7/2021

19-232	On-Call Campus Consultant Selection	Jonathan Martin	Project Manager	10/10/2019
21-086	EMERGENCY - Moses Lake Waterline Repair	Eric Lester	NULL	2/22/2021
20-161	Emergency Water Leak Repairs, Tacoma Rhodes	Sidney Hunt	Project Manager	2/24/2021
18-239	Pierce College Irrigation Investigation	Chris Gizzi	Senior Architect	2/25/2021
19-556	Roof Repair at Cellular Tower	David Hruska	Project Manager	12/26/2019
19-119	EMERGENCY- Rainier Bldg. Boiler Replacement	Chris Gizzi	Senior Architect	2/25/2021
20-030	Repair Stucco	Barbie Downing	Project Manager	12/11/2019
20-111	Miscellaneous Feasibility Studies	Indra Jain	Project Manager	2/26/2021
18-501	Repair Percival Creek Bridge & Road Repairs	Bob Willyerd	NULL	3/2/2021
19-266	Misc. Electrical and Building Repairs	Chris Gizzi	Senior Architect	3/2/2021
20-714	Bates - Cost Estimate for 2021-23 Minor Prgm Reque	Dennis Flynn	Project Manager	12/17/2020
19-270	Library Signage	David Head	Project Manager	12/4/2019
18-123	Old Main Floor and Windows	Jacilyn Hayden	Project Manager	3/3/2021
18-055	Minor Improvements CC1, LBA, and CC3	Susan Smith	Project Manager	3/3/2021
20-718	Georgetown B,C, D IAQ Assessment	Jonathan Martin	Project Manager	3/2/2021
20-037	Art Gallery Interior Painting	Jonathan Martin	Project Manager	12/16/2019
19-283	DC Fast Charger - Installation Feasibility	Sidney Hunt	Project Manager	5/31/2019
19-285	Campus Architect	Julie Nakahara	Senior Engineer	12/30/2019
20-771	C Building Renovation Study	Laurie Kearney	Project Manager	3/3/2021
20-041	Building 34, Room 101 Program Improvements	Stacy Simpson	Project Manager	11/8/2019
19-330	CBCC Replace Fence	Richard Howerton	Project Manager	8/19/2021
19-419	RS - ISB Roof Top Unit Replacement	Dean Heglund	Project Manager	6/3/2019
18-227	Madison Elementary School Head Start Modular, Kitc	Jacilyn Hayden	Project Manager	3/4/2021
20-043	EMERGENCY- Replacement of a compressor-Campus Chill	Laurie Kearney	Project Manager	11/27/2019
18-583	Roberts Hall Overhead Door Replacement	Jacilyn Hayden	Project Manager	3/4/2021
18-723	SVC - Whidbey Campus Stormwater Improvement	Jacilyn Hayden	Project Manager	3/4/2021
20-225	Library and Classrooms Renovation	Glen Gipe	Project Manager	3/9/2021
19-505	Repair Roofs at T, P, L, and HUB Buildings	David Hickman	Project Manager	11/18/2020
20-731	SCC - NSC Right of Way Utility Mitigation	Eric Lester	NULL	7/2/2021
20-735	Pre-Design Study (Modified)	Dave Lohrengel	Facilities Senior Planner	10/15/2020
19-218	Structural Monitoring	David Hruska	Project Manager	3/22/2021
19-510	Replace Corroded Underground Potable Lines	David Hickman	Project Manager	11/18/2020
19-093	High Throughput DNA Lab	Glen Gipe	Project Manager	3/25/2021
19-514	Columbia Garage Structural Assessment	Zain Alabideen Aldahlaki	Project Manager	6/30/2019
20-252	Replace Electrical Switch Gear	Gary Wendleken	Project Manager	3/25/2021
20-061	WWCC Farrier Roof Repair	Jeff Gonzalez	Project Manager	12/23/2019
19-523	Renovate and Expand GH1 214	Paul Fiedler	Energy Project Manager	9/17/2021
20-737	Pre-Design Study (Modified)	Dave Lohrengel	Facilities Senior Planner	10/15/2020
20-095	Echo Glen - Academic School Pre-design	Jason Francois	Project Manager	4/1/2021
20-739	Emergency - Whitehorse Hall Boiler Flue Repl	Susan Smith	Project Manager	3/3/2021
20-263	Tacoma Rhodes Center Broadway Roof Leak Repair	Sidney Hunt	Project Manager	4/12/2021
19-535	Facility Preservation Project - Minor Works	Majid Jamali	Project Manager	8/5/2019
17-225	Emergency - Tacoma Rhodes Elevator Modernization	Sidney Hunt	Project Manager	4/16/2021
20-147	Labor & Industries System Furniture Replacement	Sidney Hunt	Project Manager	4/16/2021
19-547	Building 19 Renovation, HEQ	Gloria Miller	Project Manager	12/20/2019
19-534	Garage Decks Waterproofing	Sidney Hunt	Project Manager	4/19/2021
17-929	ADA compliance Tacoma Rhodes	Sidney Hunt	Project Manager	4/20/2021
18-597	OLC - Elevator Replacement	David Hruska	Project Manager	4/20/2021
19-262	Remove & Replace Building Water Main Gate Valve	Sidney Hunt	Project Manager	4/20/2021
08-210	Pre-Design for Growth Building	Paul Fiedler	Energy Project Manager	4/23/2021
17-230	Electrical Switchgear Replacement	Laurie Kearney	Project Manager	4/23/2021
17-240	Student Success Center	Laurie Kearney	Project Manager	4/23/2021
19-203	Broadway Emergency Drinking Fountain Leak Repairs	Sidney Hunt	Project Manager	4/23/2021
17-231	G Building Renovation	Laurie Kearney	Project Manager	4/26/2021
20-122	EMERGENCY - Kelso DSHS Building Damage	Ted Yoder	Project Manager	10/21/2019
20-139	Thurston County Food Operating Permit Application	Stacy Simpson	Project Manager	12/20/2019
20-029	Replace Boiler Tubes	Barbie Downing	Project Manager	6/8/2021
18-001	Upgrade MSC 4th Floor-Updated 8/8/18	David Hickman	Project Manager	4/26/2021
20-744	Kelso Building - Emergency Waterline Repair	Ted Yoder	Project Manager	9/18/2020

20-521	Fine Arts HVAC - Emergency	David Hruska	Project Manager	4/27/2021
20-039	Mottman Campus HVAC Modernization	Stacy Simpson	Project Manager	11/4/2019
19-167	Lair Remodel, 2019	Gloria Miller	Project Manager	4/29/2021
19-020	Bathroom Refresh	David Hruska	Project Manager	5/3/2021
16-128	NRB Garage Visitor Headache Bar/Height limit Sign	Sidney Hunt	Project Manager	5/4/2021
20-047	Temp Storage Structure Permitting	David Hruska	Project Manager	6/14/2021
17-109	Records Center Floor Leveling	Sidney Hunt	Project Manager	5/4/2021
20-056	Olympic South Water Damage- Duplicate	NULL	NULL	9/13/2019
18-734	NRB Roof	Sidney Hunt	Project Manager	5/4/2021
20-758	House Demolition	Laurie Kearney	Project Manager	7/26/2021
18-579	East Building Commons Areas Remodel	Laurie Kearney	Project Manager	5/12/2021
19-244	SCC Campus Landscape Revitalization	Barbie Downing	Project Manager	5/13/2021
20-759	B Building Tenant Improvement	Laurie Kearney	Project Manager	9/23/2021
17-129	Building 2 Structural Assessment - DOL	Sidney Hunt	Project Manager	5/18/2021
17-945	Tacoma Rhodes Leak Repairs	Sidney Hunt	Project Manager	5/18/2021
20-019	D & E HVAC Replacement	Laurie Kearney	Project Manager	5/19/2021
20-088	Building 1, Elevator Repairs 2020	Gloria Miller	Project Manager	5/14/2020
20-090	Building 27 Elevator Repairs 2020	Gloria Miller	Project Manager	5/14/2020
20-784	Artwork Evaluation & SOW Planning	Eric Lester	NULL	2/8/2021
20-093	Fire Suppression System Modernization Project	Barbie Downing	Project Manager	8/20/2019
20-104	ADA Accessibility Study	Barbie Downing	Project Manager	8/20/2019
18-235	Office Tenant Improvement/Law Enforcement Office	Sidney Hunt	Project Manager	5/24/2021
16-296	OB 2 Data Center Improvements	Sidney Hunt	Project Manager	5/27/2021
20-112	HVAC Equipment Replacement	Chad Bedlington	Project Manager	1/27/2020
19-116	TIG Rm. Reloc. & Exh. Syst. Infrastructure Proj.	Laurie Kearney	Project Manager	5/27/2021
19-133	HLB Reception Security Upgrades	Sidney Hunt	Project Manager	5/27/2021
19-170	Additional Space - Third Floor Capital Court	Sidney Hunt	Project Manager	5/27/2021
20-084	HVAC Main Bldg. AH#3, AH#4 and AH#5	Jeff Gonzalez	Project Manager	5/27/2021
20-792	Fire Alarm System Replacement	Laurie Kearney	Project Manager	4/26/2021
20-152	Building N Remodel	Stacy Simpson	Project Manager	6/28/2021
20-153	Q Building Improvements	Stacy Simpson	Project Manager	5/19/2021
20-155	Siding & Masonry Repair	Tony Ifie	Project Manager	9/30/2019
17-925	New sink for WDFW licensing Dept	Sidney Hunt	Project Manager	5/28/2021
18-270	NRB Garage EV Station	Sidney Hunt	Project Manager	5/28/2021
18-293	Electric Vehicle Charger	Sidney Hunt	Project Manager	5/28/2021
18-087	Parking Lot Preservation	Sidney Hunt	Project Manager	5/28/2021
20-169	Engineering Remodel - Cascade Hall	Kevin Barber	Project Manager	8/19/2021
16-197	Commercial Kitchen Upgrade	Sidney Hunt	Project Manager	6/1/2021
20-261	DSHS HRD 2NW Wing Remodel	Bob Willyerd	NULL	6/2/2021
20-269	14th Avenue Tunnel - Improve Ped. Safety	Bob Willyerd	NULL	6/2/2021
20-184	Diversity Center Feasibility Study	David Hruska	Project Manager	3/1/2021
18-008	LWTech Building Renovations & HVAC Improvements	Penny Koal	Senior Architect	6/3/2021
20-799	H	Julie Nakahara	Senior Engineer	5/27/2021
20-902	Capitol Lake - Dam Repair	Zain Alabideen Aldahlaki	Project Manager	8/28/2020
20-188	CANCELLED - Replace HVAC Unit	Tony Ifie	Project Manager	1/31/2020
18-577	Campus Signage	Julie Nakahara	Senior Engineer	6/9/2021
20-191	Replace Potable Waterlines, Building A	Dennis Flynn	Project Manager	6/8/2020
18-017	East Plaza-Water Infiltration and Elevator Repairs	Bob Willyerd	NULL	6/10/2021
20-193	AMTEC Roof Repair	Susan Smith	Project Manager	3/5/2020
19-228	Environmental Assessment Services- Olympic North	Chris Gizzi	Senior Architect	6/13/2021
20-209	ABR & TEC MEP Improvements	Jonathan Martin	Project Manager	6/14/2021
20-165	Shooting Range Predesign Study	Chris Gizzi	Senior Architect	6/14/2021
19-101	Clarkston Student Activity Center	Jeff Gonzalez	Project Manager	6/16/2021
20-213	Fire Service Training Center	Dennis Flynn	Project Manager	10/27/2020
20-223	CSC Electrical Investigation	David Hruska	Project Manager	5/17/2021
21-005	SCC Automotive Equipment Shelving System	Gloria Miller	Project Manager	6/23/2021
20-083	Parking Lot Addition (Minor Programmatic)	Jeff Gonzalez	Project Manager	6/23/2021
20-229	2019-2020 Campus Architect	Julie Nakahara	Senior Engineer	12/30/2019
20-242	Student Services Consolidation Study	David Head	Project Manager	1/12/2021

21-006	SCC Facilities Space Assessment	Gloria Miller	Project Manager	12/15/2020
21-022	Liberty Hall COVID-19 HVAC	Jason Francois	Project Manager	5/21/2021
20-250	Preventative Facility Maintenance & Bldg Repairs	Gary Wendleken	Project Manager	5/13/2020
20-040	Building 22 Roof Repair	Stacy Simpson	Project Manager	6/28/2021
21-036	Floor Repairs	Laurie Kearney	Project Manager	6/4/2021
18-502	Conservatory Demolition	Zain Alabideen Aldahlaki	Project Manager	6/30/2021
20-051	EMERGENCY – Pierce College Olympic South Water Dam	Chris Gizzi	Senior Architect	6/30/2021
18-085	NRB Rotunda Replace Life/Safety Fire Shutters	Oliver Wu	Project Manager	7/1/2021
21-030	Library Staircase Removal	Glen Gipe	Project Manager	3/30/2021
21-031	KN 20 Boiler Replacement	Glen Gipe	Project Manager	7/6/2021
19-502	Center for Teaching Excellence	David Hickman	Project Manager	7/6/2021
19-500	Replace Lab Air Handler and Rebuild East Chiller	David Hickman	Project Manager	7/7/2021
18-086	Transportation Building Preservation	Sidney Hunt	Project Manager	7/8/2021
20-065	Lair Conference Center Renovation, 2020	Gloria Miller	Project Manager	7/8/2021
18-539	Dolliver Bldg Fire Protection Seismic Assessment	Zain Alabideen Aldahlaki	Project Manager	7/9/2021
21-034	Bldg. 25 HVAC Gas Drop	David Head	Project Manager	5/21/2021
21-032	Bldg. 21 Flooring	David Head	Project Manager	7/12/2021
21-049	Fire Assessment	Jeff Gonzalez	Project Manager	2/17/2021
21-148	Bldg. 16 Exterior Insulation System Repair	David Head	Project Manager	7/12/2021
20-066	Building 10 Energy Upgrades	Barbie Downing	Project Manager	7/13/2021
20-279	Cascade South Exterior Cladding and Roof Repair	Chris Gizzi	Senior Architect	12/3/2019
20-089	Bldg 5 Spartan Theater Upgrades 2020	Barbie Downing	Project Manager	7/13/2021
21-054	TOJ - HVAC, Lighting & Water Systems Updates	Zain Alabideen Aldahlaki	Project Manager	9/27/2021
20-296	WVH 8" Water Main Repair and Clean-up	Rafael Urena	Project Manager	11/15/2019
20-274	EWSHS Security Fence	Barbie Downing	Project Manager	7/14/2021
20-307	OCC Kitchen Area Floor Replacement	Richard Howerton	Project Manager	10/15/2020
20-324	CBCC Kitchen Refrigeration Replacement	Richard Howerton	Project Manager	6/18/2020
20-325	MCCCW Parking Lot Coating & Striping	Young Kim	NULL	5/14/2020
20-335	CBCC Install Fuel Meter (Duplicate of 2020-333)	Richard Howerton	Project Manager	4/16/2020
20-336	McNeil Island Fire Dept. Boat Lift Replacement	Cory Holien	Project Manager	6/2/2020
20-337	McNeil Island Marine Structure: Electrical Improve	Cory Holien	Project Manager	5/14/2020
20-338	McNeil Island Marine Boat Maintenance Bldg. Repair	Cory Holien	Project Manager	6/2/2020
20-345	AVWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-346	BSWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-347	ECWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-348	TCWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-349	LWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-350	OWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-351	PWR Backup Electrical Generator	Cory Holien	Project Manager	6/2/2020
20-361	WCCW Building Z Wall Crack Evaluation	Jimei Tang	Project Manager (DOC)	10/5/2020
20-364	MCC Library HVAC Heat Pump	Norman Sheppard	NULL	1/28/2021
20-371	WCC ORCA, Air Quality (Canceled on 02/18/21)	Young Kim	NULL	2/18/2021
20-377	CBCC Emergency Power MSC	Richard Howerton	Project Manager	3/5/2021
20-384	MIS Emergency Repair Sewer Line	Cory Holien	Project Manager	5/21/2021
20-406	SCC Kitchen:Transformer Replacement	Dean Heglund	Project Manager	7/31/2019
20-410	FS-Rec Bldg: Mech Sys Repairs & Replace	Azeem Hoosein	Project Manager	10/14/2019
20-411	FS-Multi Cottage: Heat Pumps Install	Azeem Hoosein	Project Manager	10/14/2019
20-412	FS-Campus: Fire Alarm Panel Upgrades	Azeem Hoosein	Project Manager	7/31/2019
20-423	RS-Multi Cottage: Cooling System Upgrade	Scott Allen	Project Manager	10/14/2019
20-430	RS-Infrastructure: Water System Upgrades	Scott Allen	Project Manager	7/31/2019
20-482	WSH-Bldg. 21: Fall Protection	Aaron Martinez	Project Manager	10/27/2020
19-504	Reconfigure A Building Gutters and Drainage	David Hickman	Project Manager	7/15/2021
19-544	Security and Work Space Upgrades	David Hickman	Project Manager	7/15/2021
21-073	Switch Gear Replacement	Jeff Gonzalez	Project Manager	6/28/2021
18-542	SCC - Emergency - Heating System Pipe Failure	David Hruska	Project Manager	7/15/2021
20-262	Legislative Building Cleaning - Insurance Building	Hamed Khalili	Project Manager	7/20/2021
21-074	Reroofing of WSD Residential Cottages	Glen Gipe	Project Manager	5/4/2021
20-266	HLB- Repair Cooling Tower	Majid Jamali	Project Manager	7/20/2021
20-544	Softball Dugout Roofs	NULL	NULL	2/5/2020

18-060	Building Egress Fencing	David Hruska	Project Manager	7/26/2021
20-160	Roof Repair	Laurie Kearney	Project Manager	7/26/2021
20-243	FCS and Minor Program Development	David Hruska	Project Manager	7/26/2021
21-099	Installation of Wheel Alignment Racks at Bldg. K2	Laurie Kearney	Project Manager	5/13/2021
08-164	Kemp, Instruction, and Student Service Replacement	Rafael Urena	Project Manager	7/27/2021
19-111	ADA Modifications and Countertop Upgrade to Epoxy	David Hruska	Project Manager	7/27/2021
21-114	Main Electrical Switch Gear Replacement	Jeff Gonzalez	Project Manager	6/16/2021
21-152	West Capitol Campus Security Enhancement	Majid Jamali	Project Manager	7/2/2021
20-067	SFCC Building 17 SUB Remodel, 2020	Barbie Downing	Project Manager	8/11/2021
19-075	Fire Suppression Project	Zain Alabideen Aldahlaki	Project Manager	8/17/2021
20-548	Haz Mat Program, O&M's	David Hruska	Project Manager	8/17/2021
20-168	Fire Alarm Panel Replacement - Syre and Roe	Kevin Barber	Project Manager	8/19/2021
20-712	Campus Signage Improvements - Phase II	Jonathan Martin	Project Manager	12/29/2020
20-723	CEC HVAC Replacement	Stacy Simpson	Project Manager	5/17/2021
20-727	License Plate Reader - Feasibility Study -CANCELED	Julie Nakahara	Senior Engineer	4/8/2021
20-753	Brewing and Distilling Process Piping Design	Stacy Simpson	Project Manager	5/22/2020
20-761	Baker Hall Predesign	Jason Francois	Project Manager	5/21/2021
20-779	Overhead Door Replacement & Infill Project -Cancel	Kevin Barber	Project Manager	7/12/2021
20-786	Miscellaneous Studies-Cancel	Kevin Barber	Project Manager	7/12/2021
20-787	Campus Wide Site Work	Julie Nakahara	Senior Engineer	5/27/2020
17-122	Emergency Leak Repair - TOJ	Chris Gizzi	Senior Architect	11/26/2018
17-123	Emergency Leak Repair Newhouse Bldg	Chris Gizzi	Senior Architect	11/26/2018
17-265	Parking lots repair project 2017	Julie Nakahara	Senior Engineer	6/27/2018
21-013	Dental Program Washer and Dryer	Chad Bedlington	Project Manager	12/7/2020
18-029	Minors Program Project Request	David Hruska	Project Manager	10/9/2018
18-110	ESD - E. Capital Campus - Roof Hatch Replacement	Chris Gizzi	Senior Architect	2/6/2019
18-125	Major Capital Projects - PRR	Erasmus Othieno	Senior Engineer	3/6/2018
18-128	SFCC Major Capital Project Request Report 2019-202	Gloria Miller	Project Manager	8/29/2018
18-131	SPCC Environmental Science Renovation Pre-Design	Gloria Miller	Project Manager	8/8/2018
18-143	Buildings 4 & 5 Demolition - Lacey Campus	Stacy Simpson	Project Manager	6/22/2018
18-175	Emergency Pritchard Basement Steam Leak	Matthew Miskovic	Project Manager	3/30/2018
18-192	Legislative SE Slider Doors	Debra Delzell	Project Manager	11/21/2018
18-289	SCC - Wood Tech Ctr - Emer Sewerage Valve Failure	David Hruska	Project Manager	9/17/2018
20-255	Replace Air Handler Motors	Gary Wendleken	Project Manager	8/26/2021
18-551	EDC - Electrical Engineering	Indra Jain	Project Manager	9/12/2018
18-718	Emergency - Lacey Campus Sewer Line Issue	Stacy Simpson	Project Manager	3/21/2019
21-076	Move Student Services to South Campus	Dennis Flynn	Project Manager	7/16/2021
18-754	Culinary Area Drain Lines and Flooring Project	Stacy Simpson	Project Manager	4/3/2019
19-528	Emergency - WVH Water Main Break Repair & Cleanup	Rafael Urena	Project Manager	8/30/2021
18-054	CC1 Elevator	Tony Ifie	Project Manager	9/7/2021
20-057	Dental Lab Remodel and Equipment Installation	Chad Bedlington	Project Manager	9/7/2021
20-091	Security System Modernization Project	Barbie Downing	Project Manager	9/7/2021
19-110	Parking Lot Survey & Inventory	David Hruska	Project Manager	9/14/2021
20-227	HFL Roof Replacement	Glen Gipe	Project Manager	9/15/2021
21-077	Evaluate Portable J for use by Childcare Program	Dennis Flynn	Project Manager	9/20/2021
20-017	Parking Lot Replacment	Laurie Kearney	Project Manager	9/23/2021
21-130	DVA - WVH-Bldgs 6&7 Low Voltage Cabling Relocation	Rafael Urena	Project Manager	7/15/2021
20-581	East Building Bakery Mall Door	Jason Francois	Project Manager	9/23/2021
21-168	Emergency Building 2000 Water Valve Rupture	Stacy Simpson	Project Manager	9/24/2021
21-201	Capitol Lake Pedestrian Bridge Repair	Zain Alabideen Aldahlaki	Project Manager	8/2/2021
21-222	Equipment Service Platforms	Dennis Flynn	Project Manager	7/21/2021
21-409	ESH-Westlake: Water Heaters Replacement	Phillip Lee	Project Manager	11/30/2020
22-036	Roof Replacement at the Wenatchee District Office	NULL	NULL	6/30/2023
22-037	Underground Fuel Tank Removal	Yelena Semanova	Project Manager	6/30/2023

Appendix B

Project #	Type ID	Description	Fiscal Year	Type Cost	Change Type	Days Change Group
17-057	17-057(1-11)1.1	Credit for labor/mat/equip to demo concrete	FY2018	\$ (5,636.28)	NULL	No days
09-146	09-146(2-23)52.41	Provide grass in areas where concrete was removed	FY2018	\$ 3,307.00	Scope Change	No days
10-283	10-283(2-21)38.22	Add lumber rack backing in wall assembly	FY2018	\$ 2,689.00	Omission	No days
10-283	10-283(2-21)38.231	Install addnl QRD Acoustic Diffuser Panels in roo	FY2018	\$ 9,672.00	Design Changes	No days
10-283	10-283(2-21)38.234	Corridor congestion mech-plumbing	FY2018	\$ 5,400.00	Design Changes	No days
10-283	10-283(2-21)38.255	Boiler Room Bypass valve change	FY2018	\$ 4,970.00	Design Changes	No days
10-283	10-283(2-21)38.262	Window Head at level 2 sim lab room 212	FY2018	\$ 2,467.00	Design Changes	No days
10-283	10-283(2-21)38.263	Install ceiling trims	FY2018	\$ 1,381.00	Design Changes	No days
15-124	15-124(1-11)15.61	repl. plywood sheathing on exist. roof structure	FY2018	\$ 5,195.40	Latent Conditions	No days
15-124	15-124(1-11)15.62	structural framing of 2x pony wall	FY2018	\$ 6,650.57	Omission	No days
15-124	15-124(1-11)15.63	prov. pressure regulator for incom. gas pressure	FY2018	\$ 2,441.78	Latent Conditions	No days
15-066	15-066(2-21)14.54	Owner directed solution outside of primary work ar	FY2018	\$ 11,056.01	Latent Conditions	No days
15-066	15-066(2-21)14.70	2r- AV Scope/ Design was provided by the owner and	FY2018	\$ 897.74	Scope Change	No days
15-066	15-066(2-21)14.85	Provide and install remote mounted drivers for eac	FY2018	\$ 6,165.91	Omission	No days
15-066	15-066(2-21)14.90	Inadequate clearance for selected light fixtures	FY2018	\$ 1,012.63	Design Changes	No days
15-066	15-066(2-21)14.91	Existing electrical boxes revealed during demo are	FY2018	\$ 2,294.48	Latent Conditions	No days
15-066	15-066(2-21)14.99	Number of corner guards was reduced after walkthro	FY2018	\$ (1,255.25)	Value Engineering	No days
15-185	15-185(2-23)3.3	Value engineering changes and permit review	FY2018	\$ 145,887.00	Value Engineering	No days
15-185	15-185(2-23)3.8	Add revisions to concrete work specified under Di.	FY2018	\$ 6,484.00	Code Requirements	No days
15-185	15-185(2-23)3.14	Add RFI #6- perimeter SOG. The response clarifies	FY2018	\$ 7,318.00	Omission	No days
15-185	15-185(2-23)3.17	Add RFI #70. Elevator Rail support embed plates	FY2018	\$ 1,509.00	Omission	No days
15-185	15-185(2-23)3.21	Add RFI #46.2 Footing revisions at SE corner of E.	FY2018	\$ 1,079.00	Design Changes	No days
15-185	15-185(2-23)3.24	Add add'l potholing req. for AC line based on dire	FY2018	\$ 2,896.00	Code Requirements	No days
15-185	15-185(2-23)3.40	ASI-#3 contained VE & permit review comments	FY2018	\$ 78,586.00	Value Engineering	No days
16-733	16-733(2-21)1.1	Provide new hollow metal door frame per spec for d	FY2018	\$ 1,935.00	Scope Change	No days
16-733	16-733(2-21)1.2	Provide approx 100 SF of ceiling at closets, 9 ft	FY2018	\$ 2,214.00	Latent Conditions	No days
16-733	16-733(2-21)1.3	Extend conduit in floor for low-voltage wires to c	FY2018	\$ 1,050.00	Scope Change	No days
16-733	16-733(2-21)1.4	Relocate existing receptacles encased in concrete	FY2018	\$ 2,360.00	Omission	No days
17-294	17-294(1-11)1.1	No cost time extension	FY2018	\$ -	Latent Conditions	31-60 days
15-124	15-124(1-11)16.1	Provide Roller shades at East wall of restaurant	FY2018	\$ 4,125.67	Scope Change	No days
15-124	15-124(1-11)16.64	Provide plumbing supply piping to toilet rm 184	FY2018	\$ 7,624.56	Omission	No days
15-124	15-124(1-11)16.65	Provide VFD for exhaust fans by ABB to match VFD	FY2018	\$ 20,855.08	Omission	No days
16-769	16-769(1-11)1.1	Infrared testing - moisture detected in 3 areas	FY2018	\$ 1,711.58	Latent Conditions	No days
14-064	14-064(1-16)1.1	Mod - Pipe abatement	FY2018	\$ 2,840.66	Scope Change	No days
16-034	16-034(1-11)3.3	Remove 100LF of asphalt on outer 1/2 of road betwe	FY2018	\$ 10,046.16	Latent Conditions	No days
16-034	16-034(1-11)4.4	Credit for stockpiled, excavated base material as	FY2018	\$ (21,920.00)	Latent Conditions	No days
16-034	16-034(1-11)5.5	Replace damaged CMP Culvert/pipe & rip rap protect	FY2018	\$ 8,023.14	Latent Conditions	No days
16-034	16-034(1-11)6.6	Price to remove 495 LF of asphalt on inner 1/2 of	FY2018	\$ 42,857.88	Latent Conditions	No days
16-174	16-174(2-21)2.2	Increase water tank from 75 gallons to 350 gallons	FY2018	\$ 9,842.56	Scope Change	No days
16-174	16-174(2-21)2.3	Add power outlets and data port in Pastry Arts	FY2018	\$ 3,021.32	Scope Change	No days
16-174	16-174(2-21)2.4	Adjust the size of chalkboard and finish unframed	FY2018	\$ 3,033.00	Scope Change	No days
16-174	16-174(2-21)2.5	Add wood ceiling in retail space	FY2018	\$ 11,343.37	Scope Change	No days
16-174	16-174(2-21)2.6	Purchase kitchen equipment missing from delivery	FY2018	\$ 27,279.00	Scope Change	No days
16-174	16-174(2-21)2.7	Cost Adj to Cop #2 and FA # 1	FY2018	\$ (1,199.37)	Scope Change	No days
17-115	17-115(1-11)1.1	Demo/replace supply ductwork in storage rm 284B up	FY2018	\$ 3,417.49	Latent Conditions	No days
14-912	14-912(1-11)44.17	B - Additional A/V work	FY2018	\$ 27,545.81	Latent Conditions	No days
17-184	17-184(1-11)2.2	Time extension	FY2018	\$ -	Latent Conditions	Less than 30 days
17-208	17-208(1-11)1.36	This change extends the completion date by 42 days	FY2018	\$ -	Scope Change	31-60 days
14-009	14-009(5-51)62.87	Additional printing	FY2018	\$ 7,333.30	Scope Change	No days
14-009	14-009(5-51)63.88	Traffic Cameras	FY2018	\$ 16,875.00	Scope Change	No days
15-245	15-245(1-11)3.1	Revise wall finish	FY2018	\$ 2,718.00	Latent Conditions	No days
15-245	15-245(1-11)3.3	Conduit Revision	FY2018	\$ 1,124.00	Omission	No days
15-245	15-245(1-11)3.4	Floor Leveling	FY2018	\$ 2,103.00	Latent Conditions	No days
16-787	16-787(1-11)1.1	Rem existing fasteners on roof panel lap joints	FY2018	\$ 1,124.47	Omission	No days
16-997	16-997(1-11)6.10	Reroute 1.5 diameter vent piping to existing pipe	FY2018	\$ 2,563.00	Latent Conditions	No days
16-997	16-997(1-11)6.25	Omit 30X8 sidewall register&infill rough opening	FY2018	\$ 1,573.00	Omission	No days
16-997	16-997(1-11)6.27	Connet 4-plex receptable to adjacent recep circuit	FY2018	\$ 864.00	Scope Change	No days
16-783	16-783(1-11)1.1	Remove existing elevator connection to ATS/prov el	FY2018	\$ 13,700.45	Code Requirements	No days
15-124	15-124(1-11)17.5	sawcut slab & tunnel walls; rem. pipe & wood forms	FY2018	\$ 79,271.70	Latent Conditions	No days

15-216	15-216(1-11)1.2	Install geotextile fabric & compacted 1 1/4 minus	FY2018	\$ 27,966.74	Latent Conditions	Less than 30 days
15-216	15-216(1-11)1.4	Saw cut openings through the 2nd floor as indicate	FY2018	\$ 897.45	Scope Change	No days
15-216	15-216(1-11)1.5	Prepare existing window sills for installation of	FY2018	\$ 9,761.71	Latent Conditions	No days
15-216	15-216(1-11)1.6	Remove light fixture and fire alarm device at loca	FY2018	\$ 2,493.49	Latent Conditions	No days
15-216	15-216(1-11)1.8	Saw cut west wall for slot diffusers to be install	FY2018	\$ 2,499.05	Scope Change	No days
15-216	15-216(1-11)1.9	Domestic water feed through hot water tank that ha	FY2018	\$ 459.62	Latent Conditions	No days
15-216	15-216(1-11)1.10	Reattach PRV to structure	FY2018	\$ 1,740.69	Latent Conditions	No days
15-216	15-216(1-11)1.12	Remove existing metal lath and plaster form jams	FY2018	\$ 4,846.25	Latent Conditions	No days
17-062	17-062(1-11)2.11	Time extension	FY2018	\$ -	Latent Conditions	60 - 90 days
16-987	16-987(1-11)2.3	Additional costs to alter the canopy backdrop	FY2018	\$ 3,418.37	Omission	No days
16-034	16-034(1-11)7.8	Realignment was removed from project	FY2018	\$ (76,950.00)	Value Engineering	No days
10-283	10-283(2-21)39.20	Revise steel stud framed curb assembly	FY2018	\$ 34,869.00	Omission	No days
10-283	10-283(2-21)39.132	Revise raceways to match A/V submittal comments	FY2018	\$ 9,771.00	Scope Change	No days
10-283	10-283(2-21)39.251	Addnl bollard & sleeve at loading dock	FY2018	\$ 1,898.00	Scope Change	No days
10-283	10-283(2-21)39.253	Change Espresso machine wiring from 50amp to 30amp	FY2018	\$ 360.00	Design Changes	No days
10-283	10-283(2-21)39.265	add addnl trees,irrigation/paving at roosevelt fie	FY2018	\$ 10,984.00	Scope Change	No days
10-283	10-283(2-21)39.266	Add ADA Door openers, electrical scope for push bu	FY2018	\$ 9,982.00	Scope Change	No days
17-062	17-062(1-11)3.1	Install a sliding accordion door	FY2018	\$ 7,823.00	Scope Change	No days
17-062	17-062(1-11)3.4	Revise one stall in the North Restroom	FY2018	\$ 996.00	Code Requirements	No days
17-062	17-062(1-11)3.5	Remove floor slab at the north restroom	FY2018	\$ 5,317.00	Latent Conditions	No days
17-062	17-062(1-11)3.7	Demo the acid resistant glass	FY2018	\$ 602.00	Latent Conditions	No days
15-066	15-066(2-21)15.55	r1- Electrical rouch-in charges due AV & electrica	FY2018	\$ 2,293.35	Scope Change	No days
15-066	15-066(2-21)15.82	r1- Re-pipe & rewire (2) 1/2' conduits from panel	FY2018	\$ 839.17	Latent Conditions	No days
16-244	16-244(2-21)5.5	Roof repairs to existing roof membrane, flashing &	FY2018	\$ 16,385.00	Latent Conditions	No days
16-244	16-244(2-21)5.6	Provide accent color paint on railings, belly band	FY2018	\$ 4,694.00	Scope Change	Less than 30 days
16-230	16-230(1-11)5.5	Repair canopy, water damage	FY2018	\$ 3,566.72	Scope Change	No days
16-230	16-230(1-11)5.6	Repl lgts;reconn to new power	FY2018	\$ 6,897.81	Scope Change	No days
16-230	16-230(1-11)5.7	Install wet switch at secondard drain pans	FY2018	\$ 3,285.28	Code Requirements	No days
10-283	10-283(2-21)40.240	Paint visible structure thru wood slats on exterio	FY2018	\$ 3,299.00	Scope Change	No days
10-283	10-283(2-21)40.243	Revise slot diffuser plenums & revised ductwork	FY2018	\$ 2,255.00	Omission	No days
10-283	10-283(2-21)40.246	Provide/install heat trace/insulate sprinkler line	FY2018	\$ 6,061.00	Scope Change	No days
10-283	10-283(2-21)40.261	Change configu..of the MTL column covers at 3 loca	FY2018	\$ 1,586.00	Scope Change	No days
17-056	17-056(1-11)2.1	Repair addnl 61 roof blisters	FY2018	\$ 9,619.00	Latent Conditions	Less than 30 days
16-939	16-939(2-21)11.1	Existing concrete walk that provides accessible pa	FY2018	\$ 1,247.53	Scope Change	No days
16-939	16-939(2-21)11.2	Modifications needed for safe and efficient operat	FY2018	\$ 1,307.50	Scope Change	No days
16-939	16-939(2-21)11.6	R- MIG & TIG welders to be utilized in different l	FY2018	\$ 6,693.54	Scope Change	No days
10-283	10-283(2-21)41.148	Cut & re-weld catwalk handrail	FY2018	\$ 2,014.00	Design Changes	No days
10-283	10-283(2-21)41.195	Modify roof flashing around AHU 401 curb to meet f	FY2018	\$ 3,858.00	Omission	No days
10-283	10-283(2-21)41.232	Provide/install ext 16 ga ducts for spray hood exh	FY2018	\$ 6,948.00	Omission	No days
16-034	16-034(1-11)8.7	Pavement repairs/ditch relocation	FY2018	\$ 30,605.30	Latent Conditions	No days
16-034	16-034(1-11)8.9	Repaving bridge approaches/addnl ditch work	FY2018	\$ 7,797.36	Latent Conditions	No days
16-034	16-034(1-11)8.10	Paint white fog lines on both sides of road	FY2018	\$ 5,038.92	Latent Conditions	No days
16-009	16-009(1-11)1.1	Add 125LF of traffic curb along S. side of sidewal	FY2018	\$ 3,750.00	Scope Change	No days
15-185	15-185(2-23)4.5	R3-- Add revisions to plumbing and HVAC work speci	FY2018	\$ 49,438.00	Code Requirements	No days
15-185	15-185(2-23)4.7	R1-- Add revisions to electrical work specified un	FY2018	\$ 6,478.00	Code Requirements	No days
15-185	15-185(2-23)4.22	REVISE wall fixture in breezeway.	FY2018	\$ 4,687.00	Scope Change	No days
15-185	15-185(2-23)4.33	Add'l viewer at ADA height in type A units	FY2018	\$ 1,914.00	Code Requirements	No days
15-185	15-185(2-23)4.35	Credit nack for savings on plumbing	FY2018	\$ (10,073.00)	Scope Change	No days
15-185	15-185(2-23)4.37	This COP contains cost for RF1157.	FY2018	\$ 19,511.00	Code Requirements	No days
15-185	15-185(2-23)4.39	Provide cost for removal of oil tank found in East	FY2018	\$ 1,380.00	Latent Conditions	No days
15-185	15-185(2-23)4.43	Provide a credit for removal of tempered safety gl	FY2018	\$ (11,220.00)	Value Engineering	No days
15-185	15-185(2-23)4.44	Add to furr out walls at stairwell and elevator fo	FY2018	\$ 25,533.00	Code Requirements	No days
15-185	15-185(2-23)4.45	Provide credit for damp proofing provided in place	FY2018	\$ (698.00)	Value Engineering	No days
15-185	15-185(2-23)5.13	Add'l steel dimensions	FY2018	\$ 5,243.00	Omission	No days
15-185	15-185(2-23)5.23	Structural provisions for louvers in concrete foun	FY2018	\$ 681.00	Omission	No days
15-185	15-185(2-23)5.26	Add'l support framing req'd at East elevator	FY2018	\$ 1,380.00	Omission	No days
17-062	17-062(1-11)4.3	Remove damaged studs & track - janitors closet	FY2018	\$ 5,038.00	Latent Conditions	No days
17-062	17-062(1-11)4.12	Encase existing fire alarm cable	FY2018	\$ 2,810.00	Code Requirements	No days
17-062	17-062(1-11)4.13	Provide GFCI circuit breaker	FY2018	\$ 1,971.00	Design Changes	No days
14-009	14-009(5-51)65.81	Furnish and install live tap to relocate hydrant	FY2018	\$ 5,355.00	Latent Conditions	No days
14-009	14-009(5-51)66.84	Power Prod. Monitoring	FY2018	\$ 21,760.00	Scope Change	No days
14-009	14-009(5-51)67.83	.1 - adjusting amount. Create new contract	FY2018	\$ (2,135,754.00)	Scope Change	Days deducted
15-020	15-020(3-31)1.1	Reconfig south concrete wall	FY2018	\$ (2,243.23)	Design Changes	No days
15-020	15-020(3-31)1.2	Area to be completed and turned over by 8/14/	FY2018	\$ -	Latent Conditions	Less than 30 days
16-230	16-230(1-11)6.2	Prov carpet in Adjunct Faculty Rm 133;prep floor	FY2018	\$ 7,770.00	Latent Conditions	No days
17-942	17-942(1-11)1.1	Adjust to actual amount invoiced	FY2018	\$ (9,748.92)	Latent Conditions	No days

14-912	14-912(1-11)45.43	Add gwb furring & paint wall	FY2018	\$ 5,630.60	Latent Conditions	No days
14-912	14-912(1-11)45.47	Disposal of plywood	FY2018	\$ 6,039.50	Omission	No days
14-912	14-912(1-11)45.49	Change existing breaker to new heat pump	FY2018	\$ 712.47	Latent Conditions	No days
14-912	14-912(1-11)45.50	Add labor for fire alarm installation	FY2018	\$ 3,551.00	Latent Conditions	No days
14-912	14-912(1-11)45.55	Provide ADA Access to main walkway	FY2018	\$ 13,682.52	Scope Change	No days
14-912	14-912(1-11)45.57	Provide credit for 3 addn water Infiltration testg	FY2018	\$ (3,150.00)	Latent Conditions	No days
15-185	15-185(2-23)6.1	R3- Add revisions to electrical work specified und	FY2018	\$ 213,516.00	Value Engineering	No days
15-185	15-185(2-23)6.2	R3- Add revisions to plumbing & HVAC work specifie	FY2018	\$ 290,758.00	Value Engineering	No days
15-185	15-185(2-23)6.12	Provide different ADA shower enclosure	FY2018	\$ 72,092.00	Design Changes	No days
15-185	15-185(2-23)6.15	R1- For underground plumbing coordination at the E	FY2018	\$ 142,412.00	Code Requirements	No days
15-185	15-185(2-23)6.41	Provide plumbing provisions for vertical displacem	FY2018	\$ 78,532.00	Omission	No days
16-021	16-021(2-21)1.2	Reroute water line discovered in underground path	FY2018	\$ 920.72	Latent Conditions	No days
16-021	16-021(2-21)1.3	Mod.'s to pavement section due to tree roots	FY2018	\$ 11,289.14	Scope Change	No days
16-230	16-230(1-11)7.1	Prov exposed refrigerant lines	FY2018	\$ 6,225.01	Latent Conditions	No days
16-230	16-230(1-11)7.10	Restart for elec comm work after gov shutdown	FY2018	\$ 13,988.97	Scope Change	No days
15-124	15-124(1-11)18.74	allowance for comp. for early project completion	FY2018	\$ 80,000.00	Scope Change	No days
17-194	17-194(1-11)1.1	Provide additional footer	FY2018	\$ 8,587.11	Scope Change	No days
15-124	15-124(1-11)19.66	rem. addtl. concrete under slab, footings	FY2018	\$ 11,799.32	Latent Conditions	No days
15-124	15-124(1-11)19.69	increase fire sprinkler system piping size	FY2018	\$ 16,401.64	Latent Conditions	No days
15-124	15-124(1-11)19.70	addtl. work required for repl. of intake	FY2018	\$ 4,817.56	Latent Conditions	No days
15-124	15-124(1-11)19.71	add steel plate & tube steel to extend post	FY2018	\$ 2,384.54	Latent Conditions	No days
15-124	15-124(1-11)19.72	insulation jacketing for rerouted hydronic piping	FY2018	\$ 1,480.17	Latent Conditions	No days
15-124	15-124(1-11)19.73	del. under cabinet lighting at 3 kitchen locations	FY2018	\$ (3,732.49)	Value Engineering	No days
15-124	15-124(1-11)19.75	modify underslab rough-in for electr. panels	FY2018	\$ 2,024.18	Design Changes	No days
15-124	15-124(1-11)19.76	connection between downspout and storm water line	FY2018	\$ 775.84	Omission	No days
15-124	15-124(1-11)19.77	repair exist. roof cricket	FY2018	\$ 3,933.08	Latent Conditions	No days
15-124	15-124(1-11)19.79	modify overhangs at clerestories	FY2018	\$ 4,108.93	Omission	No days
15-124	15-124(1-11)19.81	provide new hollow metal door demolished in error	FY2018	\$ 4,778.06	Design Changes	No days
15-124	15-124(1-11)19.82	repl. gutter membrane & blocking w/new blocking	FY2018	\$ 12,008.03	Latent Conditions	No days
15-124	15-124(1-11)19.83	prov block filter at interior exist. masonry walls	FY2018	\$ 2,475.07	Omission	No days
15-124	15-124(1-11)19.89	structural steel modification near grid A	FY2018	\$ 533.91	Design Changes	No days
15-124	15-124(1-11)19.92	extend exist. fire/domestic riser to new mech room	FY2018	\$ 16,417.72	Omission	No days
17-062	17-062(1-11)5.6	N restroom cusstodial closet add sprinkler	FY2018	\$ 1,835.00	Scope Change	No days
14-009	14-009(5-51)70.22	.2 - final cost	FY2018	\$ 859,511.00	Scope Change	No days
14-009	14-009(5-51)69.89	Artwork Installation of support anchors	FY2018	\$ 8,297.00	Scope Change	No days
16-063	16-063(1-11)1.1	Add waterproof pull cord station in the smoke tent	FY2018	\$ 3,602.20	Scope Change	Less than 30 days
16-063	16-063(1-11)1.2	Install magnetc door holders for C7,C8,Rm200	FY2018	\$ 2,173.35	Scope Change	Less than 30 days
16-063	16-063(1-11)1.3	Use existing 4" underground conduit in lieu of 2"	FY2018	\$ (2,774.87)	Latent Conditions	No days
16-063	16-063(1-11)1.4	WDVA was to provide 2computers, contractor not pro	FY2018	\$ 28,274.57	Scope Change	Less than 30 days
16-063	16-063(1-11)1.5	contractor providing temp fire alarm system/firewa	FY2018	\$ 19,156.56	Scope Change	Less than 30 days
16-063	16-063(1-11)1.6	Temp nurse call system shut down by WDVA	FY2018	\$ 14,012.15	Scope Change	Less than 30 days
16-063	16-063(1-11)2.7	Repl 2 monitor modules & 1 manual pull	FY2018	\$ 847.64	Latent Conditions	No days
16-230	16-230(1-11)8.8	Add and connect restroom & electrical room exhaust	FY2018	\$ 4,676.47	Latent Conditions	No days
16-230	16-230(1-11)8.9	Re-label data outlets to comply with SOSCC labelin	FY2018	\$ 488.51	Scope Change	No days
14-064	14-064(1-15)1.1	Remove existing 6" PVC	FY2018	\$ 1,320.50	Latent Conditions	No days
14-064	14-064(1-15)1.2	Tracer wire required by City of Lynnwood	FY2018	\$ 493.77	Code Requirements	No days
17-184	17-184(1-11)3.1	Remove bird strips	FY2018	\$ 2,520.43	Latent Conditions	No days
17-216	17-216(1-11)1.1	RELT option	FY2018	\$ 41,018.25	Scope Change	No days
09-146	09-146(2-23)53.89	Add catch basin with drain gate underground drains	FY2018	\$ 5,988.00	Scope Change	No days
16-244	16-244(2-21)6.6	R-1 - Revise fire alarm system notification system	FY2018	\$ (2,334.00)	Value Engineering	No days
16-244	16-244(2-21)6.7	R-1 - Provide aluminum signs, fire alarm, credit	FY2018	\$ 1,794.00	Code Requirements	Less than 30 days
15-124	15-124(1-11)20.68	cashier counters and condiment counter casework	FY2018	\$ 15,868.52	Omission	No days
15-124	15-124(1-11)20.84	lower portion of ceiling & prov. soffit	FY2018	\$ 2,196.46	Latent Conditions	No days
15-124	15-124(1-11)20.88	prov. painted gypsum soffit to hide piping	FY2018	\$ 2,358.55	Latent Conditions	No days
15-124	15-124(1-11)20.93	add 1/4" Densdeck sheathing at wall on roof	FY2018	\$ 1,238.90	Latent Conditions	No days
15-124	15-124(1-11)20.94	column wrap in production kitchen 181	FY2018	\$ 1,687.29	Latent Conditions	No days
15-124	15-124(1-11)20.95	install VFDs in the mechanical room	FY2018	\$ 16,385.49	Scope Change	No days
15-124	15-124(1-11)20.96	change mounting conditions for 3 exit signs	FY2018	\$ 1,694.60	Omission	No days
15-124	15-124(1-11)20.97	prov. power pump P-1 on the roof	FY2018	\$ 6,315.26	Omission	No days
15-124	15-124(1-11)20.98	prov. power to 4 water heaters	FY2018	\$ 3,460.39	Omission	No days
15-124	15-124(1-11)20.99	prov. power to 2 hot water circ pumps	FY2018	\$ 3,039.37	Omission	No days
15-124	15-124(1-11)20.100	prov. second hot water circ pump	FY2018	\$ 4,214.36	Scope Change	No days
16-230	16-230(1-11)9.4	Rack and labeling changes requested by agency	FY2018	\$ 1,730.49	Omission	No days
10-283	10-283(2-21)42.153	Reroute drain pipe & provide drain pan	FY2018	\$ 3,602.00	Design Changes	No days
10-283	10-283(2-21)42.269	Fabricate & install blackened steel signage for th	FY2018	\$ 5,851.00	Scope Change	No days
10-283	10-283(2-21)42.271	Provide revised skin system canopy/skylight system	FY2018	\$ 28,580.00	Scope Change	No days

10-283	10-283(2-21)42.279	Raise sewer manhole to grade in fire lane	FY2018	\$ 620.00	Latent Conditions	No days
10-283	10-283(2-21)42.297	Truncated domes installed at NW Bollards	FY2018	\$ 2,151.00	Code Requirements	No days
10-283	10-283(2-21)42.301	Add aluminum trim pieces at vestibule H1F to cover	FY2018	\$ 1,669.00	Omission	No days
10-283	10-283(2-21)42.309	Paint additional areas	FY2018	\$ 6,673.00	Scope Change	No days
10-283	10-283(2-21)42.314	Delete markerboard in south wall of room 301	FY2018	\$ (92.00)	Scope Change	No days
10-283	10-283(2-21)42.316	Landscape revisions	FY2018	\$ 3,945.00	Scope Change	No days
10-283	10-283(2-21)42.321	Reprogram DDC Monitor to override windows key swit	FY2018	\$ 1,497.00	Omission	No days
10-283	10-283(2-21)42.324	Change door hardware from continuous ger hinges to	FY2018	\$ 206.00	Design Changes	No days
10-283	10-283(2-21)42.327	Soffit at level 1 drinking fountain	FY2018	\$ 5,183.00	Scope Change	No days
10-283	10-283(2-21)42.328	Install wiring & actuators to coordinate damper op	FY2018	\$ 995.00	Omission	No days
10-283	10-283(2-21)42.330	Installed drainage dissipation rock	FY2018	\$ 890.00	Scope Change	No days
15-185	15-185(2-23)7.46	R1-- Security cameras	FY2018	\$ 401.00	Scope Change	No days
15-185	15-185(2-23)7.47	R1-- Add WAP location	FY2018	\$ 5,622.00	Scope Change	No days
15-185	15-185(2-23)7.50	Add higher level of finish at the HUB	FY2018	\$ 1,948.00	Omission	No days
15-185	15-185(2-23)7.52	Add add'l fundermax panel joints	FY2018	\$ 3,169.00	Scope Change	No days
15-185	15-185(2-23)7.53	Revise assumed metal panel to Fundermax	FY2018	\$ 7,423.00	Omission	No days
15-185	15-185(2-23)7.56	Revise medium voltage feeder per ASI-014	FY2018	\$ 5,803.00	Design Changes	No days
15-185	15-185(2-23)7.57	Revise ducting, plehum and shaft dimensions	FY2018	\$ 7,230.00	Design Changes	No days
15-185	15-185(2-23)7.59	Decrease wall rating at East elevator	FY2018	\$ (1,968.00)	Scope Change	No days
15-185	15-185(2-23)7.60	Revise louver due to tie down conflict	FY2018	\$ 1,741.00	Design Changes	No days
15-185	15-185(2-23)7.61	Revise neoprene sweeps to automatic door sweeps	FY2018	\$ 1,591.00	Code Requirements	No days
16-230	16-230(1-11)10.11	Work done premium hrs Fri & Sat Sept 8-9	FY2018	\$ 9,974.52	Scope Change	No days
15-066	15-066(2-21)16.97	Provide and install electrical raceway and connect	FY2018	\$ 619.52	Latent Conditions	No days
15-066	15-066(2-21)16.98	Plumbing lines (gas & compressed) need to be rerou	FY2018	\$ 4,234.63	Latent Conditions	No days
15-066	15-066(2-21)16.100	Demolish rubberized floor and coating	FY2018	\$ 1,745.92	Scope Change	No days
15-066	15-066(2-21)16.102	Provide and install 2 add'l 8' poke thru floor box	FY2018	\$ 1,711.00	Scope Change	No days
15-066	15-066(2-21)16.103	Provide & install 2 4' conduit raceways to accom	FY2018	\$ 2,116.51	Latent Conditions	No days
15-066	15-066(2-21)16.104	Provide & install add'l power control switches	FY2018	\$ 1,988.10	Omission	No days
15-066	15-066(2-21)16.105	Provide an add'l 4' L-02 light fixture, as req. du	FY2018	\$ 1,066.70	Scope Change	No days
15-066	15-066(2-21)16.106	Per onsite direction provide and install add'l plu	FY2018	\$ 3,163.91	Omission	No days
15-066	15-066(2-21)16.107	Relocate 2 diffusers in the RISE LAB, and add 12'	FY2018	\$ 1,301.25	Design Changes	No days
15-066	15-066(2-21)16.108	Replace carpet in Rm. B255	FY2018	\$ 3,097.60	Scope Change	No days
15-185	15-185(2-23)8.9	ASI-001 through ASI-004 misc. costs per attached W	FY2018	\$ 56,905.00	Value Engineering	No days
15-185	15-185(2-23)8.28	Lower wall footing to allow installation of water	FY2018	\$ 37,563.00	Code Requirements	No days
15-185	15-185(2-23)8.29	ROW utility work out of sequence	FY2018	\$ 19,116.00	Scope Change	No days
15-185	15-185(2-23)8.32	RFI-113 for west bldg underground plumbing coord.	FY2018	\$ 33,133.00	Code Requirements	No days
15-185	15-185(2-23)8.58	REVISE outlets & receptacles in units per box	FY2018	\$ 5,748.00	Code Requirements	No days
14-912	14-912(1-11)46.22	Replace doors 101B & 101C & demolish exterior cano	FY2018	\$ 8,236.00	Scope Change	No days
14-912	14-912(1-11)46.44	Add game clocks in staff locker rooms	FY2018	\$ 2,607.29	Scope Change	No days
16-060	16-060(1-11)1.3	Prov structural engineering for roof openings	FY2018	\$ 2,930.24	Latent Conditions	No days
18-560	18-560(1-11)1.2	pave patches with 2" thick paving	FY2018	\$ (80.66)	Latent Conditions	No days
16-230	16-230(1-11)11.12	After hours electrical work due to Gov shutdown	FY2018	\$ 12,227.93	Scope Change	No days
10-283	10-283(2-21)43.24	Add a distributed antenna system	FY2018	\$ 998.00	Code Requirements	No days
10-283	10-283(2-21)43.214	Change ball valve turret to rapid air 90100	FY2018	\$ 690.00	Omission	No days
10-283	10-283(2-21)43.273	Remove caliber forms from walk & bike parking area	FY2018	\$ 1,190.00	Design Changes	No days
10-283	10-283(2-21)43.282	Remove approx 30ft of curbing and lower to accomod	FY2018	\$ 7,074.00	Latent Conditions	No days
10-283	10-283(2-21)43.306	Provide/install glass guardrail support at SW stai	FY2018	\$ 1,286.00	Scope Change	No days
10-283	10-283(2-21)43.308	Change spandrel glazing at curtain wall frame on E	FY2018	\$ 1,263.00	Omission	No days
10-283	10-283(2-21)43.325	Delete automatic operator - Door 106-1	FY2018	\$ (1,425.00)	Scope Change	No days
10-283	10-283(2-21)43.326	Install SS cap rail to the top of glass guardrail	FY2018	\$ 8,085.00	Scope Change	No days
17-224	17-224(1-11)1.1	Relocate 3 mural panels located in parking lot	FY2018	\$ 4,971.73	Latent Conditions	No days
16-036	16-036(1-11)4.6	Mod to connection existing structure	FY2018	\$ 9,933.00	Latent Conditions	No days
14-912	14-912(1-11)47.58	Repair work done to the west lawn sprinkler	FY2018	\$ 4,571.00	Scope Change	No days
14-912	14-912(1-11)47.59	Visual repair work to repair existing walls-laund	FY2018	\$ 941.00	Scope Change	No days
14-912	14-912(1-11)47.60	Credit for installation of Gray gym divider curtai	FY2018	\$ (2,500.00)	Scope Change	No days
15-124	15-124(1-11)21.10	substitution of kitchen exhaust hoods	FY2018	\$ (20,000.00)	Value Engineering	No days
15-124	15-124(1-11)21.15	remove/repl. underground grease interceptor	FY2018	\$ 33,049.36	Design Changes	No days
15-124	15-124(1-11)21.21	addtl. electrical req. for kitchen hoods install	FY2018	\$ 20,249.38	Omission	No days
15-124	15-124(1-11)21.22	wiring required for kitchen hoods sensors	FY2018	\$ 12,417.38	Omission	No days
15-124	15-124(1-11)21.23	prov. MAU IW water solenoid valves wiring	FY2018	\$ 6,843.79	Omission	No days
15-124	15-124(1-11)21.24	prov. stainless steel sleeper caps	FY2018	\$ 1,476.79	Omission	No days
15-124	15-124(1-11)21.26	industrial water to MAUs, elect. for pull stations	FY2018	\$ 32,782.40	Omission	No days
15-124	15-124(1-11)21.27	provide addtl. controls power to MAU 3	FY2018	\$ 1,298.39	Omission	No days
15-124	15-124(1-11)21.90	misc. steel mods near grid A,11	FY2018	\$ 1,329.05	Design Changes	No days
15-124	15-124(1-11)21.101	modify dor threshold at mechanical room	FY2018	\$ 492.32	Design Changes	No days
15-124	15-124(1-11)21.102	prov. SST base trim at SlipNOT flooring locations	FY2018	\$ 1,325.09	Omission	No days

15-124	15-124(1-11)21.103	prov. painted metal cover flashing at intersection	FY2018	\$ 499.44	Omission	No days
15-124	15-124(1-11)21.104	prov. slip cover metal flashing at seismic joint	FY2018	\$ 577.37	Latent Conditions	No days
15-124	15-124(1-11)21.106	addtl. steel posts at sectional door jambs	FY2018	\$ 7,225.73	Omission	No days
15-124	15-124(1-11)21.108	prov. small section of trench drain at 2 location	FY2018	\$ 999.08	Omission	No days
18-564	18-564(1-11)1.1	Replace 2ea 4" chk valves assoc w/pumps replaced in	FY2018	\$ 7,375.35	Scope Change	No days
16-230	16-230(1-11)12.14	Rem doors, hinges;grout fill floor at door hinges	FY2018	\$ 2,294.67	Scope Change	No days
18-560	18-560(1-11)2.3	Reroute pathways as noted on plan	FY2018	\$ 38,890.54	Scope Change	No days
16-230	16-230(1-11)13.13	ADA operator too large for new door assembly	FY2018	\$ 3,912.35	Latent Conditions	No days
15-216	15-216(1-11)2.13	cast iron storm line and concrete for ADA	FY2018	\$ 3,800.94	Scope Change	Less than 30 days
15-216	15-216(1-11)2.14	remove door and frame	FY2018	\$ 14,983.81	Latent Conditions	No days
15-216	15-216(1-11)2.20	downspout & leaderhead	FY2018	\$ 572.00	Latent Conditions	No days
16-230	16-230(1-11)14.5	Extend time/loss of productivity No Cap budget	FY2018	\$ 74,825.13	Scope Change	60 - 90 days
16-021	16-021(2-21)2.2	Add'l striping to restripe all lots	FY2018	\$ 49,230.00	Scope Change	No days
16-034	16-034(1-11)9.11	Inadvertantly billed	FY2018	\$ (8,100.00)	Value Engineering	No days
16-939	16-939(2-21)12.3	Existing relocated equipment is dirty	FY2018	\$ 1,987.81	Scope Change	No days
16-939	16-939(2-21)12.4	Existing relocated equipment does not have UL labe	FY2018	\$ 3,311.11	Code Requirements	Less than 30 days
16-939	16-939(2-21)12.5	Existing equip. & tools need to be relocated to ne	FY2018	\$ 9,681.95	Scope Change	No days
15-124	15-124(1-11)22.12	Add'l nailer east edge of roof	FY2018	\$ 25,835.72	Latent Conditions	No days
15-124	15-124(1-11)22.20	Prov Armstorong 2x4 fire barrier wrap	FY2018	\$ 3,591.48	Design Changes	No days
15-124	15-124(1-11)22.28	Prov HVAC controls set pts	FY2018	\$ 4,236.16	Scope Change	No days
15-124	15-124(1-11)22.30	Prov concrete slab transition outside loading door	FY2018	\$ 1,287.73	Latent Conditions	No days
15-124	15-124(1-11)22.31	Prov new brick material between grids	FY2018	\$ 2,429.07	Latent Conditions	No days
15-124	15-124(1-11)22.32	Prov pwr to motorized coiling door in Cashier dept	FY2018	\$ 2,411.59	Omission	No days
15-124	15-124(1-11)22.33	Prov data to Siemens control panel in mech room	FY2018	\$ 2,077.22	Omission	No days
15-124	15-124(1-11)22.34	Prov 3 exterior door pulls	FY2018	\$ 668.39	Omission	No days
15-124	15-124(1-11)22.36	Reloc sprinkler Cashier dept's new soffit work	FY2018	\$ 303.45	Latent Conditions	No days
15-124	15-124(1-11)22.39	Prov a fix for roof deck support	FY2018	\$ 1,790.22	Omission	No days
15-124	15-124(1-11)22.67	Demo existing roof btw grids 5/6, E/F	FY2018	\$ 1,712.95	Omission	No days
15-124	15-124(1-11)22.85	Add'l stud framin for bench supp back of salad bar	FY2018	\$ 378.18	Omission	No days
15-124	15-124(1-11)22.86	Repl painted gypsum board furring	FY2018	\$ 1,630.54	Latent Conditions	No days
15-124	15-124(1-11)22.87	Thicken studs to fit pipe column inside wall	FY2018	\$ 339.48	Latent Conditions	No days
15-124	15-124(1-11)22.107	Modify metal siding at grid P	FY2018	\$ 6,839.31	Latent Conditions	No days
16-230	16-230(1-11)15.15	Change hardware in door frame	FY2018	\$ 1,222.43	Latent Conditions	No days
16-230	16-230(1-11)15.16	Prov slack wires at speaker located in ceiling	FY2018	\$ 1,542.82	Contractor Request	No days
16-230	16-230(1-11)15.17	Carpet repl in Adjunct facility office	FY2018	\$ 1,259.48	Code Requirements	No days
16-230	16-230(1-11)15.18	Repl reception counter top supp w/ angle brackets	FY2018	\$ 1,299.71	Scope Change	No days
17-062	17-062(1-11)6.2	add ASK-06 and ASK-07	FY2018	\$ 3,806.00	Latent Conditions	No days
17-062	17-062(1-11)6.8	R1 - RFI-05R1	FY2018	\$ 36,758.00	Latent Conditions	No days
17-062	17-062(1-11)6.9	RFI-12	FY2018	\$ 5,084.00	Latent Conditions	No days
17-062	17-062(1-11)7.10	add HSS tuve supports	FY2018	\$ 15,716.00	Latent Conditions	No days
17-062	17-062(1-11)7.14	extend and cap existing outlet	FY2018	\$ 696.00	Latent Conditions	No days
17-062	17-062(1-11)7.15	move conduit	FY2018	\$ 811.00	Latent Conditions	No days
17-062	17-062(1-11)7.17	floor drains	FY2018	\$ 6,063.00	Latent Conditions	No days
17-062	17-062(1-11)7.21	frame door	FY2018	\$ 515.00	Code Requirements	No days
17-062	17-062(1-11)7.23	fire alarm fixtures	FY2018	\$ 561.00	Latent Conditions	No days
14-064	14-064(1-15)2.1	catch basin #3	FY2018	\$ 1,531.12	Design Changes	No days
14-064	14-064(1-15)2.2	permit delays	FY2018	\$ 13,877.25	Code Requirements	31-60 days
14-064	14-064(1-15)2.3	lack of UST credit	FY2018	\$ (13,070.43)	Value Engineering	No days
14-064	14-064(1-15)2.4	asphalt seal coating	FY2018	\$ 750.00	Latent Conditions	No days
15-216	15-216(1-11)3.13	added days missed from ch2	FY2018	\$ -	Scope Change	Less than 30 days
15-216	15-216(1-11)3.15	weld angle to beams & decking	FY2018	\$ 8,187.93	Latent Conditions	Less than 30 days
15-216	15-216(1-11)3.17	patch roof, scupper extensions	FY2018	\$ 3,398.26	Latent Conditions	Less than 30 days
15-216	15-216(1-11)3.18	pump wiring and new VFD	FY2018	\$ 3,748.45	Latent Conditions	No days
15-216	15-216(1-11)3.19	repair dryrot	FY2018	\$ 1,884.72	Latent Conditions	No days
15-216	15-216(1-11)3.21	metal panels	FY2018	\$ 1,670.24	Latent Conditions	No days
17-062	17-062(1-11)8.19	backer board	FY2018	\$ 1,891.00	Latent Conditions	No days
17-062	17-062(1-11)8.22	floor transitions	FY2018	\$ 4,060.00	Latent Conditions	No days
15-185	15-185(2-23)9.65	revise rooftop bracket per RFI-210	FY2018	\$ 6,529.00	Value Engineering	No days
15-185	15-185(2-23)9.66	provide cost to revise edge of slab dimensions	FY2018	\$ 2,127.00	Omission	No days
15-185	15-185(2-23)9.67	revise paving detail at east parking Lot, RFI-239	FY2018	\$ 12,544.00	Design Changes	No days
15-185	15-185(2-23)9.68	upgrade flooring to LVT per alternate 10	FY2018	\$ 11,134.00	Scope Change	No days
15-185	15-185(2-23)9.70	fix at CMST14 strut-shaft conflict - RFI-176	FY2018	\$ 4,086.00	Design Changes	No days
15-185	15-185(2-23)9.71	reframe range hood exhaust shafts at 2B units	FY2018	\$ 6,222.00	Design Changes	No days
15-185	15-185(2-23)9.72	shaft framing revision at stacking up from unit219	FY2018	\$ 7,067.00	Design Changes	No days
15-185	15-185(2-23)9.73	plumbing wall framing as 2x8 members vs 2x6	FY2018	\$ 4,342.00	Design Changes	No days
15-185	15-185(2-23)9.77	coordinating locations for tie downs in E Bldg.	FY2018	\$ 695.00	Design Changes	No days

15-185	15-185(2-23)9.78	replace rim joist in certain locations with 6x6	FY2018	\$ 1,390.00	Omission	No days
15-185	15-185(2-23)9.80	paint inside elevator shafts to reduce exfiltratio	FY2018	\$ 2,993.00	Scope Change	No days
10-283	10-283(2-21)44.21	Add elements to assist in weather infiltration pro	FY2018	\$ 8,046.00	Design Changes	No days
10-283	10-283(2-21)44.40	Credit reduced scope/reduce trash enclosure/add la	FY2018	\$ (3,657.00)	Scope Change	No days
10-283	10-283(2-21)44.47	Addition of Lon Works to BACnet translator	FY2018	\$ 5,332.00	Omission	No days
10-283	10-283(2-21)44.155	Duct routing systems changes to avoid conflicts th	FY2018	\$ 3,858.00	Design Changes	No days
10-283	10-283(2-21)44.250	Increase driveway apron & adjacent sidewalk concre	FY2018	\$ 1,332.00	Code Requirements	No days
10-283	10-283(2-21)44.264	Revise support bracket locations for elevator rail	FY2018	\$ 6,025.00	Omission	No days
10-283	10-283(2-21)44.276	Install black perforated WMP over encapsulated pin	FY2018	\$ 6,930.00	Scope Change	No days
10-283	10-283(2-21)44.300	Add lights to AHUs that were not provided on drawi	FY2018	\$ 6,690.00	Omission	No days
10-283	10-283(2-21)44.319	AWHP BACnet relay for proof of flow	FY2018	\$ 799.00	Omission	No days
15-020	15-020(3-31)2.3	Unsuitable soil was discovered beneath proposed MS	FY2018	\$ 21,976.45	Latent Conditions	No days
15-020	15-020(3-31)2.4	In lieu of base bid concrete slab at future battin	FY2018	\$ 42,974.20	Scope Change	No days
15-020	15-020(3-31)2.5	Reroute Musco conduit & conductors so that they ar	FY2018	\$ 12,536.83	Value Engineering	No days
15-020	15-020(3-31)3.8	Fix broken pump	FY2018	\$ 6,721.00	Scope Change	No days
15-020	15-020(3-31)4.2	Fencing additions/revisions for safety/functionally	FY2018	\$ 11,752.08	Scope Change	No days
15-020	15-020(3-31)4.6	Omission of elayer requires 1' of rock to be added	FY2018	\$ 3,020.96	Value Engineering	No days
15-020	15-020(3-31)4.7	Mixing station located on rock	FY2018	\$ 3,887.49	Latent Conditions	No days
16-967	16-967(1-12)1.1	Increased scope to improve adjacent areas & Parkin	FY2018	\$ 13,633.00	Scope Change	Less than 30 days
16-967	16-967(1-12)1.2	Switch police & ADA stalls in lot C,restriping cro	FY2018	\$ 1,825.00	Design Changes	No days
16-967	16-967(1-12)1.3	Restripe crosswalk-lot C, angle cut curb ends,repl	FY2018	\$ 3,145.00	Scope Change	Less than 30 days
08-113	08-113(4-41)51.38	panic hardware/key lock for multi-purp. room door	FY2018	\$ 3,674.00	Omission	No days
08-113	08-113(4-41)51.41	electronic carriage locking system at sliding drs.	FY2018	\$ 2,378.00	Scope Change	No days
10-283	10-283(2-21)45.81	Revise mechanical room rated plenum wall to horiz	FY2018	\$ 6,631.00	Design Changes	No days
10-283	10-283(2-21)45.102	Pipe runs changes	FY2018	\$ 6,476.00	Design Changes	No days
10-283	10-283(2-21)45.144	Provide/install isocurb/removing duct drops & rein	FY2018	\$ 36,971.00	Design Changes	No days
10-283	10-283(2-21)45.146	Labor/Materials to acheive flush wall-N elevation	FY2018	\$ 1,084.00	Design Changes	No days
10-283	10-283(2-21)45.186	Add bypass & 2 curcuit setters on Hyd Heating Syst	FY2018	\$ 4,630.00	Design Changes	No days
10-283	10-283(2-21)45.242	Duct relocation conflict	FY2018	\$ 3,654.00	Design Changes	No days
10-283	10-283(2-21)45.345	Add insulation at ensemble room	FY2018	\$ 540.00	Design Changes	No days
14-064	14-064(1-15)3.5	scheduled return to execute seal coat	FY2018	\$ 7,308.64	Latent Conditions	No days
14-064	14-064(1-15)3.6	weather delay to apply seal coat	FY2018	\$ -	Latent Conditions	Less than 30 days
15-066	15-066(2-21)17.80	R, competency test; pull new conductors	FY2018	\$ 7,802.57	Latent Conditions	No days
15-066	15-066(2-21)17.109	mods to the acoustical ceiling in B125T	FY2018	\$ 2,111.08	Scope Change	No days
15-066	15-066(2-21)17.110	new pathway & electr. grounding connection	FY2018	\$ 9,306.32	Latent Conditions	No days
15-066	15-066(2-21)17.111	relocate panel DD, Panel 2J2 corrections;	FY2018	\$ 4,507.36	Code Requirements	No days
15-066	15-066(2-21)17.113	re-route sink waste line in B233 RISE Lab	FY2018	\$ 264.93	Design Changes	No days
15-066	15-066(2-21)17.115	relocate duct detector	FY2018	\$ 410.01	Code Requirements	No days
16-230	16-230(1-11)16.19	Prov low air pressure switch	FY2018	\$ 988.23	Code Requirements	No days
16-230	16-230(1-11)16.20	Repl 4' water flow switches Fire Marshall directio	FY2018	\$ 1,899.30	Code Requirements	No days
15-124	15-124(1-11)23.13	Prov sheet metal closure at gaps	FY2018	\$ 14,811.02	Omission	No days
15-124	15-124(1-11)23.19	Remov brick veneer back, repair weather barrier	FY2018	\$ 3,325.06	Latent Conditions	No days
15-124	15-124(1-11)23.25	Prov controls wiring from Siemens control panel	FY2018	\$ 3,857.92	Omission	No days
15-124	15-124(1-11)23.38	Del drywell due to conflict w/ existing items	FY2018	\$ 4,747.97	Latent Conditions	No days
15-124	15-124(1-11)23.41	Prov 4 Lithonia wall mt fixtures	FY2018	\$ 4,224.17	Omission	No days
15-124	15-124(1-11)23.43	Prov kill switch at interior wall	FY2018	\$ 665.36	Omission	No days
15-124	15-124(1-11)23.44	Install 4-foot section of Trac-Master track-	FY2018	\$ 2,203.83	Latent Conditions	No days
15-124	15-124(1-11)23.46	Prov Linoleum flooring transition patch	FY2018	\$ 2,557.85	Omission	No days
15-124	15-124(1-11)23.47	Prov add'l unforeseen floor prep patching,grinding	FY2018	\$ 8,741.06	Latent Conditions	No days
15-124	15-124(1-11)23.48	Prov base and head trim at 10 locations	FY2018	\$ 1,190.07	Omission	No days
15-124	15-124(1-11)23.49	Prov painted caulking at exterior stitch welds	FY2018	\$ 1,584.35	Omission	No days
15-124	15-124(1-11)23.50	Prov pwr to heat trace on roof	FY2018	\$ 2,063.11	Omission	No days
15-124	15-124(1-11)24.16	Rel unforeseen sprinkler riser	FY2018	\$ 7,654.44	Omission	No days
15-124	15-124(1-11)24.17	Pro sheet blasting floor prep	FY2018	\$ 24,109.53	Latent Conditions	No days
15-124	15-124(1-11)24.37	Install 4 POS ceiling panels prov by college	FY2018	\$ 1,174.84	Scope Change	No days
15-124	15-124(1-11)24.51	Remov brick to allow installation of steel lintels	FY2018	\$ 2,685.07	Omission	No days
15-124	15-124(1-11)24.52	Prov steel lintels at 3 door openings	FY2018	\$ 5,018.97	Latent Conditions	No days
15-124	15-124(1-11)24.53	Prov add'l framing and drywall at cashiering	FY2018	\$ 604.11	Latent Conditions	No days
15-124	15-124(1-11)24.54	Prov addl furring at the sides of the clerestory	FY2018	\$ 1,721.46	Latent Conditions	No days
15-124	15-124(1-11)24.55	Prov addl grinding and repair at existing concrete	FY2018	\$ 1,765.37	Latent Conditions	No days
15-124	15-124(1-11)24.56	Sand/stain 2 wood col in dry storage rm;add guard	FY2018	\$ 2,289.16	Latent Conditions	No days
15-124	15-124(1-11)24.57	Prov drop plates for mounting door closers 5 doors	FY2018	\$ 729.15	Latent Conditions	No days
14-064	14-064(1-15)4.7	Demolish the existing relocatable building (RLH) a	FY2018	\$ 59,850.00	Scope Change	31-60 days
15-124	15-124(1-11)25.40	Intercept/extend oven circuits to new location	FY2018	\$ 4,484.90	Omission	No days
15-124	15-124(1-11)25.45	Add'l exit sign for final occupancy City of Van	FY2018	\$ 1,739.95	Code Requirements	No days
15-124	15-124(1-11)25.59	Prov removable counter flashing at roof, grid P	FY2018	\$ 925.53	Latent Conditions	No days

15-124	15-124(1-11)25.60	Prov add'l flashing at 5 exterior doors	FY2018	\$ 2,039.13	Latent Conditions	No days
15-124	15-124(1-11)25.61	Prov SSt cover plates on sides of Vendor Kiosk	FY2018	\$ 672.86	Omission	No days
15-124	15-124(1-11)25.62	Prov. elec rough-in mods for new blast chiller 112	FY2018	\$ 5,723.38	Latent Conditions	No days
15-124	15-124(1-11)25.63	Prov elec rough-in mods for vendor coffee brewer	FY2018	\$ 2,294.67	Latent Conditions	No days
15-124	15-124(1-11)25.64	Provide add'l framing at soup/salad bar	FY2018	\$ 314.12	Latent Conditions	No days
15-124	15-124(1-11)25.65	Provide power to existing Fire Bell	FY2018	\$ 1,681.48	Omission	No days
10-283	10-283(2-21)46.46	Addnl natural gas seismic valve	FY2018	\$ 1,175.00	Scope Change	No days
10-283	10-283(2-21)46.67	Adding air barrier paint & sealants at CMU walls	FY2018	\$ 2,245.00	Omission	No days
10-283	10-283(2-21)46.151	2" waistline needto to be rerouted to preserve	FY2018	\$ 1,509.00	Omission	No days
10-283	10-283(2-21)46.200	Install custom extension flashings at door headers	FY2018	\$ 1,642.00	Omission	No days
10-283	10-283(2-21)46.226	Addnl work-addnl soffit plates	FY2018	\$ 7,319.00	Omission	No days
10-283	10-283(2-21)46.244	Relocate the VFD in loading dock & repaint conduit	FY2018	\$ 1,235.00	Scope Change	No days
10-283	10-283(2-21)46.256	Correct difference in duct size between levels 3-4	FY2018	\$ 2,403.00	Design Changes	No days
10-283	10-283(2-21)46.267	Credit for eliminating lighting control panel	FY2018	\$ (2,692.00)	Value Engineering	No days
10-283	10-283(2-21)46.296	Add red/white signage at Fire Smoke Dampers	FY2018	\$ 1,003.00	Code Requirements	No days
10-283	10-283(2-21)46.313	Change AV Equipment-previous wasn't available	FY2018	\$ 916.00	Latent Conditions	No days
10-283	10-283(2-21)46.329	Change surface mounted interface panel to flush	FY2018	\$ 289.00	Scope Change	No days
10-283	10-283(2-21)46.333	Modify thresholds at NWS1 & NES1 to accom tile joi	FY2018	\$ 442.00	Design Changes	No days
10-283	10-283(2-21)46.335	Demo & replace threshold at door 106-1	FY2018	\$ 545.00	Scope Change	No days
10-283	10-283(2-21)46.352	Add wire mesh & flashing beauty cap at head condit	FY2018	\$ 675.00	Omission	No days
10-283	10-283(2-21)46.355	Install threshold at Door 133-3	FY2018	\$ 832.00	Omission	No days
10-283	10-283(2-21)46.356	Paint hallway side of Door 133-3	FY2018	\$ 371.00	Scope Change	No days
10-283	10-283(2-21)46.359	Remove & reinstall conduits assoc. with added	FY2018	\$ 2,872.00	Omission	No days
14-009	14-009(5-52)1.1	Separate WSP security system from DES's sec system	FY2018	\$ 62,664.00	Scope Change	No days
14-009	14-009(5-52)2.3	Add power & data	FY2018	\$ 30,073.00	Scope Change	No days
15-084	15-084(3-31)1.1	Provide (2) passenger elevator cab interiors and i	FY2018	\$ 51,533.00	Value Engineering	Less than 30 days
15-084	15-084(3-31)1.2	Add digital displays to both elevator cab interior	FY2018	\$ 13,154.00	Scope Change	No days
15-245	15-245(1-11)5.7	Provide additional emergency egress lights	FY2018	\$ 1,376.00	Code Requirements	Less than 30 days
15-245	15-245(1-11)5.8	Difference between allowance for procurement, perm	FY2018	\$ 1,056.76	Code Requirements	No days
16-230	16-230(1-11)17.21	Move protection from drinking fountain	FY2018	\$ 551.34	Code Requirements	No days
15-185	15-185(2-23)10.69	add 2 louvers in the cafe	FY2018	\$ 7,811.00	Design Changes	No days
15-185	15-185(2-23)10.79	reframe general exhaust shaft	FY2018	\$ 4,693.00	Omission	No days
15-185	15-185(2-23)10.81	prov. surface mntd. door sweeps in lieu of neopren	FY2018	\$ 3,026.00	Scope Change	No days
15-185	15-185(2-23)10.82	prov. slab-on-grade to drain under exterior stair	FY2018	\$ 1,883.00	Omission	No days
15-185	15-185(2-23)10.83	new 8" water meter in lieu of exist water meter	FY2018	\$ 17,100.00	Code Requirements	No days
15-185	15-185(2-23)10.84	prov. encasement of electr. feeders in concrete	FY2018	\$ 6,973.00	Code Requirements	No days
15-185	15-185(2-23)10.86	credit for deleting overhead door stops	FY2018	\$ (895.00)	Value Engineering	No days
15-185	15-185(2-23)10.89	prov. soffit in unit 221	FY2018	\$ 844.00	Omission	No days
15-185	15-185(2-23)10.90	prov. soffits for rain leader vents & cows tongues	FY2018	\$ 14,941.00	Omission	No days
15-185	15-185(2-23)10.91	prov. gear package change for fuses ILO breakers	FY2018	\$ 20,248.00	Design Changes	No days
15-185	15-185(2-23)10.92	added flashing under r2nd level windows E elevatn	FY2018	\$ 6,072.00	Design Changes	No days
15-185	15-185(2-23)10.93	prov. smaller duct in framed shaft	FY2018	\$ 4,984.00	Omission	No days
15-185	15-185(2-23)10.94	credit for smaller ducts in W bldg. range hd exhst	FY2018	\$ (5,167.00)	Value Engineering	No days
15-185	15-185(2-23)10.95	addtl screening at N edge of campus	FY2018	\$ 5,241.00	Scope Change	No days
09-146	09-146(2-23)54.90	Aerate bioretention soils, replant and repl compos	FY2018	\$ 7,000.00	Scope Change	No days
15-020	15-020(3-31)5.8	Revised drainage due to existing conditions onsite	FY2018	\$ 458.48	Latent Conditions	No days
16-021	16-021(2-22)1.1	removal/disposal of buried septic tank	FY2018	\$ 1,840.92	Latent Conditions	No days
16-021	16-021(2-22)1.2	install rev. storm drain configuration per RFI-008	FY2018	\$ 45,469.68	Latent Conditions	No days
16-021	16-021(2-22)1.3	install rev. sidewalk configuration per RFI-011	FY2018	\$ 6,007.41	Latent Conditions	No days
16-021	16-021(2-22)2.1	cap exist. sanitary sewer stub at main	FY2018	\$ 6,046.57	Latent Conditions	No days
15-185	15-185(2-23)11.36	adjust steel columns for movement betw. wood&steel	FY2018	\$ 18,900.00	Omission	No days
15-185	15-185(2-23)11.48	overexcavation of soils on-site in July 2017	FY2018	\$ 2,059.00	Latent Conditions	No days
15-185	15-185(2-23)11.49	East Bldg. electrical room gear weight	FY2018	\$ 1,019.00	Code Requirements	No days
15-185	15-185(2-23)11.51	revise electr. below grade routing	FY2018	\$ 8,869.00	Scope Change	No days
15-185	15-185(2-23)11.55	rev. semi-recessed sprinkler heads to be concealed	FY2018	\$ 6,958.00	Scope Change	No days
15-185	15-185(2-23)11.64	revise cast in pedestrian bridge to precast	FY2018	\$ 57,461.00	Value Engineering	No days
15-185	15-185(2-23)11.75	credit for reduced waterproofing at parapet	FY2018	\$ (14,925.00)	Value Engineering	No days
15-185	15-185(2-23)11.76	added anti-graffiti coating	FY2018	\$ 10,507.00	Scope Change	No days
15-185	15-185(2-23)11.85	waterproofing detail at parapet strapping	FY2018	\$ 19,759.00	Omission	No days
14-064	14-064(1-15)5.3	relocate data conduit	FY2018	\$ 6,013.24	Latent Conditions	No days
14-064	14-064(1-15)5.4	concrete and asphalt	FY2018	\$ 10,372.56	Latent Conditions	No days
14-064	14-064(1-15)5.5	RFI 035	FY2018	\$ 1,412.60	Design Changes	No days
15-066	15-066(2-21)18.83	Existing transformer is unsecure in rm B242	FY2018	\$ (208.73)	Value Engineering	No days
15-066	15-066(2-21)18.95	Relocate installed AV, Data & Power to below coun	FY2018	\$ 3,081.85	Scope Change	No days
15-066	15-066(2-21)18.101	Revise Data & AV pathways due to ceiling modificat	FY2018	\$ 6,876.67	Latent Conditions	No days
15-066	15-066(2-21)18.112	Provide addnl emergency egress lighting & exit sig	FY2018	\$ 4,331.01	Omission	No days

15-066	15-066(2-21)18.114	Remove mixing valves at non potable faucets	FY2018	\$ 1,767.22	Design Changes	No days
15-245	15-245(1-11)6.5	miscellaneous items	FY2018	\$ 3,290.00	Scope Change	No days
17-062	17-062(1-11)9.18	reroute waste lines and RFI 23	FY2018	\$ 5,874.00	Latent Conditions	No days
10-283	10-283(2-21)47.96	Mechanical Revisions	FY2018	\$ 6,528.00	Omission	No days
10-283	10-283(2-21)47.168	Generator tank venting	FY2018	\$ 3,937.00	Omission	No days
10-283	10-283(2-21)47.174	Revise HSS steel beam supporting acoustic sliding	FY2018	\$ 7,201.00	Design Changes	No days
10-283	10-283(2-21)47.229	Install Flashings to match storefrontadd leg on pe	FY2018	\$ 1,479.00	Omission	No days
10-283	10-283(2-21)47.275	Install Alpro metal panels around existing electri	FY2018	\$ 2,671.00	Latent Conditions	No days
10-283	10-283(2-21)47.338	Provide electrified exit devices at fire entr. doo	FY2018	\$ 24,004.00	Value Engineering	No days
10-283	10-283(2-21)47.360	Pwr outageCredit-incorrect bushing caps installed.	FY2018	\$ (10,440.00)	Value Engineering	No days
10-283	10-283(2-21)47.361	Re-testing req due to failure of windows in water	FY2018	\$ (6,800.00)	Value Engineering	No days
15-124	15-124(1-11)26.14	Shore exiting footing;deeper brease interceptor	FY2018	\$ 35,000.00	Latent Conditions	No days
15-124	15-124(1-11)26.15	NULL	FY2018	\$ -	NULL	No days
16-173	16-173(2-21)1.1	Document CML, VE & reduce budget	FY2018	\$ -	Value Engineering	No days
08-113	08-113(4-41)52.104	R, full/final settlement on all tile issues	FY2018	\$ 11,129.50	Omission	No days
08-113	08-113(4-41)52.107	final/final settlement of disputed contr. issues	FY2018	\$ (40,700.00)	Scope Change	More than 90 days
08-113	08-113(4-41)52.108	lights at exterior signs at entryways	FY2018	\$ 4,797.00	Scope Change	No days
14-009	14-009(5-52)3.6	Add card reader to door 1335	FY2018	\$ 8,466.00	Scope Change	No days
15-124	15-124(1-11)27.1	Testing reroute existing sprinkler system	FY2018	\$ 17,512.26	Latent Conditions	No days
15-124	15-124(1-11)27.58	Raise mechanical screen horizontals grid F	FY2018	\$ 6,590.60	Omission	No days
15-124	15-124(1-11)27.66	Prov pitch pocket & metal cover at condensing unit	FY2018	\$ 1,540.90	Omission	No days
15-124	15-124(1-11)27.67	Add'l support steel Technology Bar counter	FY2018	\$ 1,817.62	Omission	No days
15-124	15-124(1-11)27.68	Install low voltage rough-in	FY2018	\$ 2,120.47	Omission	No days
15-124	15-124(1-11)27.70	Prov new exterior metal panel siding grid E	FY2018	\$ 3,090.21	Latent Conditions	No days
15-124	15-124(1-11)27.71	Add rough-n for POS system connection kitchen	FY2018	\$ 971.05	Scope Change	No days
15-124	15-124(1-11)27.72	Prov conductor head top of downspout no. elevation	FY2018	\$ 5,874.49	Omission	No days
15-124	15-124(1-11)27.73	Add'l funding to Integrity Structures;admin staff	FY2018	\$ 8,474.49	Scope Change	No days
15-124	15-124(1-11)27.74	Rebalance HVAC sys. based on terminal unit sch	FY2018	\$ 1,706.09	Latent Conditions	No days
15-124	15-124(1-11)27.75	Prov credit scope of demo/steel plate trim	FY2018	\$ (1,764.46)	Latent Conditions	No days
15-124	15-124(1-11)28.42	Reroute existing utilities;install cashier floor	FY2018	\$ 21,382.00	Latent Conditions	No days
15-124	15-124(1-11)28.69	Prov struc support grid 11, between L&M	FY2018	\$ 7,500.00	Omission	No days
15-124	15-124(1-11)29.53	AV system changes	FY2018	\$ (1,219.53)	Scope Change	No days
15-124	15-124(1-11)29.109	Allow for mitigat efforts to achieve early complet	FY2018	\$ 44,198.23	Scope Change	No days
18-240	18-240(1-11)1.1	Change original substantial completion date	FY2018	\$ -	NULL	Days deducted
17-028	17-028(1-11)1.1	Remove water from existing sump	FY2018	\$ 518.00	Latent Conditions	No days
18-542	18-542(1-11)1.2	relocate furniture to access work	FY2018	\$ 440.00	Latent Conditions	No days
18-542	18-542(1-11)1.3	refill hydronic heating water system	FY2018	\$ 6,190.00	Scope Change	No days
14-009	14-009(5-52)4.5	Add TEEM Conference room scheduler	FY2018	\$ 42,606.00	Scope Change	No days
10-283	10-283(2-21)48.111	Relcoate vault CV32 to match existing conditions	FY2018	\$ 2,204.00	Scope Change	No days
10-283	10-283(2-21)48.127	Deduct smoke baffle & install 3 smoke dampers	FY2018	\$ 6,690.00	Scope Change	No days
10-283	10-283(2-21)48.134	Add 2 knox boxes w/tamper switches & electrical sw	FY2018	\$ 11,664.00	Code Requirements	No days
10-283	10-283(2-21)48.209	Lighting Revisions	FY2018	\$ 2,829.00	Omission	No days
10-283	10-283(2-21)48.318	Add poer outlet for fire sprinkler compressor	FY2018	\$ 2,174.00	Omission	No days
10-283	10-283(2-21)48.340	Revise controls for dust collector	FY2018	\$ 242.00	Design Changes	No days
10-283	10-283(2-21)48.368	Add data comm & electrical outlets	FY2018	\$ 2,358.00	Scope Change	No days
15-084	15-084(3-31)2.3	light switches	FY2018	\$ 1,100.00	Code Requirements	Less than 30 days
15-084	15-084(3-31)2.4	breakers at disconnect for freight elevator	FY2018	\$ 1,854.00	Latent Conditions	Less than 30 days
18-276	18-276(1-11)1.1	deduction for actual number devices unstalled	FY2018	\$ (36,245.87)	Value Engineering	No days
14-912	14-912(1-11)48.61	provide/instl. dedicated circuit breakers	FY2018	\$ 3,667.00	Omission	No days
14-912	14-912(1-11)48.62	costs for metal framing clarifications, RFI-092-1&	FY2018	\$ 4,632.00	Omission	No days
14-912	14-912(1-11)48.63	video camera bracket installation & pulling wire	FY2018	\$ 1,750.00	Latent Conditions	No days
14-912	14-912(1-11)48.64	remove wall panel adhesive	FY2018	\$ 3,917.87	Latent Conditions	No days
18-032	18-032(1-11)1.1	Install 2 OFCI lights & reconfigure ACT to accomod	FY2018	\$ 3,480.25	Latent Conditions	No days
14-009	14-009(5-52)5.7	AV changes for WSP Rooms G110 & 3207	FY2018	\$ 87,498.00	Scope Change	31-60 days
14-009	14-009(5-52)6.17	Legislature approved name for the building	FY2018	\$ 21,235.00	Scope Change	No days
14-230	14-230(2-22)1.1	Actual cost for con building protection allowance	FY2018	\$ (35,652.00)	Scope Change	No days
14-230	14-230(2-22)1.2	Relocate existing door and frame 140A	FY2018	\$ 1,238.00	Latent Conditions	No days
14-230	14-230(2-22)1.3	Detach/rotate existng mailboxes RM 110	FY2018	\$ 1,137.00	Scope Change	No days
14-230	14-230(2-22)1.4	Added electrical scope	FY2018	\$ 3,918.00	Scope Change	No days
14-230	14-230(2-22)1.5	Relocate existing outlets Rms 230 & 360	FY2018	\$ 2,658.00	Design Changes	No days
14-230	14-230(2-22)1.6	Relocate existing light fixtures RM 360	FY2018	\$ 1,431.00	Value Engineering	No days
14-230	14-230(2-22)1.7	Repl existing outlet covers, lockable covers	FY2018	\$ 4,241.60	Scope Change	No days
14-230	14-230(2-22)1.8	Gypsum board repair	FY2018	\$ 4,185.00	Latent Conditions	No days
14-230	14-230(2-22)1.9	R - Relocate existing outlets/switches RM200	FY2018	\$ 2,698.00	Omission	No days
14-230	14-230(2-22)1.10	R-Kiosk data ports	FY2018	\$ 4,135.00	Design Changes	No days
14-230	14-230(2-22)1.11	Swap existing VAV2-07 with VAV2-15	FY2018	\$ 2,870.00	Omission	No days

14-230	14-230(2-22)1.13	Storage room light fixture C200A	FY2018	\$ 1,050.00	Omission	No days
14-230	14-230(2-22)1.14	Storage shelf depth installation	FY2018	\$ 885.00	Scope Change	No days
14-230	14-230(2-22)1.15	Add'l signage room 260 & 210	FY2018	\$ -	Scope Change	No days
14-230	14-230(2-22)1.16	West canopy revisions	FY2018	\$ 1,159.00	Design Changes	No days
14-230	14-230(2-22)1.17	Model plane installation	FY2018	\$ (500.00)	Scope Change	No days
10-283	10-283(2-21)49.53	Change of cafe sink drain to meet health inspectio	FY2018	\$ 846.00	Code Requirements	No days
10-283	10-283(2-21)49.67	Dispose of transformer & assoc. oil containing PCB	FY2018	\$ 1,792.00	Latent Conditions	No days
10-283	10-283(2-21)49.68	Cut & cap pipes connecting utilidor to theater bas	FY2018	\$ 3,082.00	Latent Conditions	No days
10-283	10-283(2-21)49.277	Revise ACT ceiling grid to accept linear light fix	FY2018	\$ 3,945.00	Scope Change	No days
10-283	10-283(2-21)49.342	Revise fire alarm programing & wiring to delete c	FY2018	\$ 2,352.00	Code Requirements	No days
10-283	10-283(2-21)49.370	Relocate occupancy sensor	FY2018	\$ 222.00	Scope Change	No days
10-283	10-283(2-21)49.371	Revise emergency bypass controller circuit to be	FY2018	\$ 574.00	Design Changes	No days
10-283	10-283(2-21)49.372	Resolve costs for COR 332 S057 for req lift-n-lock	FY2018	\$ 21,433.00	Scope Change	No days
17-240	17-240(1-11)1.1	construction document level design docs	FY2018	\$ 2,729,264.00	NULL	More than 90 days
16-987	16-987(1-11)3.4	Reverse Mod #2-no longer valid	FY2018	\$ 16,449.00	Omission	No days
17-062	17-062(1-11)10.7	Extended time due to latent conditions	FY2018	\$ -	Latent Conditions	Less than 30 days
08-164	08-164(2-22)1.1	Demo partition walls.	FY2018	\$ 4,702.00	Latent Conditions	No days
14-009	14-009(5-52)7.13	Addnl doors switched from DES to WSP Sec System	FY2018	\$ 21,377.00	Scope Change	No days
16-021	16-021(2-22)3.4	full depth pavement replacement up to the fog line	FY2018	\$ 19,341.71	Code Requirements	No days
16-021	16-021(2-22)3.5	reset water heater; inst. yard hydrant termination	FY2018	\$ 4,380.12	Code Requirements	No days
10-283	10-283(2-21)50.32	Address code review comments	FY2018	\$ 11,187.00	Code Requirements	No days
10-283	10-283(2-21)50.36	Addition of req acoustic finish at hinged ceiling	FY2018	\$ 16,582.00	Omission	No days
10-283	10-283(2-21)50.37	Addnl DDC Controlers at wood shop/loading dock	FY2018	\$ 15,948.00	Design Changes	No days
10-283	10-283(2-21)50.40	Power & comm for wall mounted LCD panels and chang	FY2018	\$ 4,080.00	Scope Change	No days
10-283	10-283(2-21)50.45	Addition of plastic laminate at cafe	FY2018	\$ 2,917.00	Scope Change	No days
10-283	10-283(2-21)50.48	Reversal of swing to door H3B	FY2018	\$ 1,783.00	Design Changes	No days
10-283	10-283(2-21)50.49	Reversal of swing to door NWS4	FY2018	\$ 5,365.00	Design Changes	No days
10-283	10-283(2-21)50.55	Addition of stainless steel plate	FY2018	\$ 1,442.00	Value Engineering	No days
10-283	10-283(2-21)50.58	Controls sequences to be programmed	FY2018	\$ 1,500.00	Omission	No days
10-283	10-283(2-21)50.59	Salvage the mechanical equipment	FY2018	\$ 8,569.00	Scope Change	No days
10-283	10-283(2-21)50.60	Scope existing sewer main in Broadway to identify	FY2018	\$ 5,089.00	Latent Conditions	No days
10-283	10-283(2-21)51.95	Added/revise door stops	FY2018	\$ 1,429.00	Latent Conditions	No days
10-283	10-283(2-21)51.152	Finish schedule & wall type clarifications,add ply	FY2018	\$ 20,168.00	Design Changes	No days
10-283	10-283(2-21)51.270	Add AV rough-in & video cabling to support owner p	FY2018	\$ 6,630.00	Scope Change	No days
10-283	10-283(2-21)51.274	Revise sidewalk layout	FY2018	\$ 974.00	Design Changes	No days
10-283	10-283(2-21)51.277	Revise ACT ceiling grid to accept linear light fix	FY2018	\$ 3,945.00	Scope Change	No days
10-283	10-283(2-21)51.278	Add electrical connections at mechanical equipment	FY2018	\$ 9,797.00	Omission	No days
10-283	10-283(2-21)51.285	Add fascia at ensemble room windows	FY2018	\$ 3,792.00	Scope Change	No days
10-283	10-283(2-21)51.289	Revise emergency exit signs for EM1s & EM2s	FY2018	\$ 4,580.00	Scope Change	No days
10-283	10-283(2-21)51.293	Add tamper & flow switches	FY2018	\$ 3,294.00	Scope Change	No days
10-283	10-283(2-21)51.294	Add electrical for trap primers	FY2018	\$ 7,700.00	Omission	No days
10-283	10-283(2-21)51.320	Mount bus shelter post in ground w/concrete pier r	FY2018	\$ 1,773.00	Omission	No days
10-283	10-283(2-21)51.322	Install urinal screen pilaster supports	FY2018	\$ 2,421.00	Scope Change	No days
10-283	10-283(2-21)51.341	Revise electrical for coffee machine in cafe	FY2018	\$ 513.00	Scope Change	No days
10-283	10-283(2-21)51.346	Add labor to cut insulation per narrowed framing,	FY2018	\$ 3,236.00	Design Changes	No days
10-283	10-283(2-21)51.379	Reinstall existing irrigation controler in new cab	FY2018	\$ 4,874.00	Scope Change	No days
10-283	10-283(2-21)51.386	Change handicap actuators to fit flush mount boxes	FY2018	\$ 3,188.00	Latent Conditions	No days
15-185	15-185(2-23)12.8	instl. distributed antenna system	FY2018	\$ 42,459.00	Code Requirements	No days
15-185	15-185(2-23)12.31	changes to door lites, sidelite glass	FY2018	\$ 2,142.00	Scope Change	No days
15-185	15-185(2-23)12.88	hardware changes, add Medeco system	FY2018	\$ 178,387.00	Scope Change	No days
15-185	15-185(2-23)12.96	costs for HUB elevator saddle conn. weld plates	FY2018	\$ 6,299.00	Omission	No days
15-185	15-185(2-23)12.97	addtl. SAM at base of wall for lowered siding	FY2018	\$ 2,557.00	Design Changes	No days
15-185	15-185(2-23)12.99	prov. 4" waste riser at HUB	FY2018	\$ 1,144.00	Value Engineering	No days
15-185	15-185(2-23)12.100	plumbing conflict with steel beams	FY2018	\$ 4,013.00	Design Changes	No days
15-185	15-185(2-23)12.101	conduit route in East Bldg. electrical rooms	FY2018	\$ 1,198.00	Code Requirements	No days
15-185	15-185(2-23)12.102	provide 2-hr ceiling for room 600D	FY2018	\$ 817.00	Code Requirements	No days
15-185	15-185(2-23)12.103	resolve HUB, hosebib-storefront conflict	FY2018	\$ 646.00	Design Changes	No days
15-185	15-185(2-23)12.104	mechanical revisions for HUB level 2	FY2018	\$ 4,745.00	Value Engineering	No days
15-185	15-185(2-23)13.106	unit type 1 dimensions wall size	FY2018	\$ 1,823.00	Design Changes	No days
15-185	15-185(2-23)13.107	cut metal wall panels, siding elevation conflict	FY2018	\$ 1,168.00	Design Changes	No days
15-185	15-185(2-23)13.124	extended GWB soffit for plumbing conflict	FY2018	\$ 582.00	Omission	No days
15-185	15-185(2-23)13.127	instl. access panel to shaft at type 1 hood vent	FY2018	\$ 896.00	Design Changes	No days
15-185	15-185(2-23)13.128	8" metal stud floor ceiling assembly at HUB RCP	FY2018	\$ 1,515.00	Design Changes	No days
15-185	15-185(2-23)13.129	demo/relocate 2 1/2" CWS & CWR pipes	FY2018	\$ 12,063.00	Code Requirements	No days
15-185	15-185(2-23)13.130	revisions & HUB elev relief at room 334B	FY2018	\$ 5,563.00	Design Changes	No days
15-185	15-185(2-23)13.144	relocate EF-5 and assoc. ductwork	FY2018	\$ 4,222.00	Code Requirements	No days

16-021	16-021(2-22)4.4	time extension due to various latent conditions	FY2018	\$ -	Latent Conditions	60 - 90 days
10-283	10-283(2-21)52.1	COP No. 277 processed twice - reverse charge	FY2018	\$ (3,945.00)	NULL	No days
16-997	16-997(1-11)7.15	Added security night lights at main elevators	FY2018	\$ 3,650.00	Scope Change	No days
16-997	16-997(1-11)7.20	Add heat detectors required above ceilings where	FY2018	\$ 2,172.00	Code Requirements	No days
16-997	16-997(1-11)7.26	Modify control/missing sensors	FY2018	\$ 7,326.00	Latent Conditions	No days
16-997	16-997(1-11)7.28	Apply window film	FY2018	\$ 5,582.00	Scope Change	No days
16-997	16-997(1-11)7.31	Revised lighting layout to avoid existing ductwork	FY2018	\$ 1,218.00	Latent Conditions	No days
16-997	16-997(1-11)7.32	NULL	FY2018	\$ -	NULL	No days
08-164	08-164(2-22)2.2	Demo existing ceiling tile above classroom 104.	FY2018	\$ 1,145.00	Latent Conditions	No days
16-036	16-036(1-11)5.10	Purchase nitrogen generator equip/installation	FY2018	\$ 110,089.00	Scope Change	No days
15-216	15-216(1-11)4.22	Delete sealing of masonry	FY2018	\$ (10,450.00)	Design Changes	No days
15-216	15-216(1-11)4.23	Delete supply of and installation of exterior sign	FY2018	\$ (1,040.00)	Design Changes	No days
15-216	15-216(1-11)4.24	VOID FA 21 - delete polymer stucco	FY2018	\$ (8,600.00)	Scope Change	No days
16-173	16-173(2-21)2.2	Add Phase II Contract - Construction phase	FY2018	\$ 28,845,530.00	Value Engineering	No days
15-066	15-066(2-21)19.3	Not enough clearance for elbow silencers	FY2018	\$ 5,211.90	Scope Change	No days
15-066	15-066(2-21)19.69	Flow/tamper switch not shown on documents	FY2018	\$ 1,106.12	Omission	No days
15-066	15-066(2-21)19.88	Agency wanted additional accent walls	FY2018	\$ 2,112.00	Scope Change	No days
15-066	15-066(2-21)19.92	Replacement of panel req'd by inspector	FY2018	\$ 7,934.36	Code Requirements	No days
15-066	15-066(2-21)19.96	No pathway indicated - but implied	FY2018	\$ 1,409.13	Scope Change	No days
08-164	08-164(2-22)3.3	R1 Changes to floor finishes.	FY2018	\$ 19,427.00	Latent Conditions	Less than 30 days
08-164	08-164(2-22)3.4	R1 Work at waiting room No. 111.	FY2018	\$ 5,018.00	Omission	No days
08-164	08-164(2-22)3.5	R1Crossed hatch area work at bldg. lobby.	FY2018	\$ 28,032.00	Scope Change	No days
10-283	10-283(2-21)53.57	Add notification of DDC from heat pump for alarm o	FY2018	\$ 488.00	Omission	No days
10-283	10-283(2-21)53.125	Revise vent locations in generator room to accom m	FY2018	\$ 2,707.00	Omission	No days
10-283	10-283(2-21)53.129	Track costs to add fasteners to rfid insulation s	FY2018	\$ 8,813.00	Omission	No days
10-283	10-283(2-21)53.194	Resolve glass handrail conflict with venetian plas	FY2018	\$ 2,171.00	Omission	No days
10-283	10-283(2-21)53.257	Extend exhaust, provide ventillation opening & hood	FY2018	\$ 9,398.00	Design Changes	No days
10-283	10-283(2-21)53.390	Revise electrical Routing	FY2018	\$ 2,894.00	Latent Conditions	No days
15-185	15-185(2-23)14.105	unit type 4F bathroom clearance	FY2018	\$ 7,760.00	Design Changes	No days
15-185	15-185(2-23)14.108	added vertical joint at fundermax panel	FY2018	\$ 849.00	Value Engineering	No days
15-185	15-185(2-23)14.109	parapet height at study bridge	FY2018	\$ 4,402.00	Design Changes	No days
15-185	15-185(2-23)14.110	plumbing penetrations at rim joists	FY2018	\$ 4,342.00	Omission	No days
15-185	15-185(2-23)14.111	SOG at Elst Building Elevator	FY2018	\$ 2,110.00	Design Changes	No days
15-185	15-185(2-23)14.112	shaft at north bedroom of unit 419	FY2018	\$ 11,267.00	Design Changes	No days
15-185	15-185(2-23)14.114	lighting at level 1 west	FY2018	\$ 2,561.00	Design Changes	No days
15-185	15-185(2-23)14.115	soffit at unit 604 kitchen	FY2018	\$ 1,344.00	Omission	No days
15-185	15-185(2-23)14.118	framing strap conflict	FY2018	\$ 868.00	Design Changes	No days
15-185	15-185(2-23)14.119	unit 327 shower	FY2018	\$ 1,934.00	Design Changes	No days
15-185	15-185(2-23)14.120	quartz surface at HUB	FY2018	\$ 859.00	Value Engineering	No days
15-185	15-185(2-23)14.121	ceiling conflict with storefront at HUB	FY2018	\$ 2,459.00	Design Changes	No days
18-505	18-505(1-11)1.1	Tririga #1001000 change to PTS #	FY2018	\$ -	NULL	No days
14-064	14-064(1-15)6.8	Provide/install media converters in both emerg pho	FY2018	\$ 5,448.55	Omission	No days
14-009	14-009(5-52)8.12	Reloc AV equip cabinets JLARC Mtg Rms 2503 & 2504	FY2018	\$ 12,847.00	Scope Change	No days
15-066	15-066(2-21)20.118	extend substantial compl. due to various delays	FY2018	\$ -	Latent Conditions	More than 90 days
15-185	15-185(2-23)15.116	bathroom shafts at 409	FY2018	\$ 22,687.00	Design Changes	No days
15-185	15-185(2-23)15.126	lighting spacing	FY2018	\$ 14,782.00	Value Engineering	No days
08-164	08-164(2-22)4.6	Add receptacle & junction box & conduit.	FY2018	\$ 1,493.00	Scope Change	No days
08-164	08-164(2-22)4.7	Duct routing for supply & transfer air.	FY2018	\$ 595.00	Omission	No days
10-283	10-283(2-21)54.51	Addition of blackened steel plate to edge of vene	FY2018	\$ 6,493.00	Scope Change	No days
10-283	10-283(2-21)54.208	Install support column & finish as detailed	FY2018	\$ 6,834.00	Scope Change	No days
10-283	10-283(2-21)54.239	Provide & install additional hardware to support a	FY2018	\$ 11,307.00	Omission	No days
10-283	10-283(2-21)54.280	added area drain	FY2018	\$ 2,380.00	Design Changes	No days
10-283	10-283(2-21)54.394	Paint perf metal APP in Rm. 120 to match PT-7	FY2018	\$ 575.00	Scope Change	No days
08-164	08-164(2-22)5.8	Install GWB & wood mold S. wall of Classroom 101.	FY2018	\$ 1,130.00	Latent Conditions	No days
15-185	15-185(2-23)16.117	Prov add'l costs for exhaust curbs	FY2018	\$ 47,091.00	Design Changes	No days
15-185	15-185(2-23)16.125	Support frames for rooftop mechanical equipment	FY2018	\$ 9,114.00	Omission	No days
15-185	15-185(2-23)16.152	Add'l costs for upgrading fiber connecton to camp	FY2018	\$ 20,120.00	Scope Change	No days
18-560	18-560(1-11)3.0	Transfer from Tririga to PTS - Change Proj. No.	FY2018	\$ -	NULL	No days
18-570	18-570(1-11)2.1	trim detail	FY2018	\$ 1,395.80	Latent Conditions	Less than 30 days
10-283	10-283(2-21)55.38	Modification to existing ss counter top	FY2018	\$ 11,404.00	Design Changes	No days
10-283	10-283(2-21)55.56	Switching for lighting on theater catwalks	FY2018	\$ 1,922.00	Omission	No days
10-283	10-283(2-21)55.63	Adjust location of construction entrance	FY2018	\$ 2,407.00	Latent Conditions	No days
10-283	10-283(2-21)55.69	Remove and dispose of underground storage tanks	FY2018	\$ 18,027.00	Latent Conditions	No days
10-283	10-283(2-21)55.70	Cut and cap add'l sanitary sewer lines	FY2018	\$ 13,871.00	Design Changes	No days
10-283	10-283(2-21)55.71	Overtime to complete work at the Theater Site	FY2018	\$ 1,584.00	Scope Change	No days
10-283	10-283(2-21)55.171	Revise plumbing layout	FY2018	\$ 1,444.00	Scope Change	No days

10-283	10-283(2-21)55.331	Provide landscape screening & relocate wheel stops	FY2018	\$ 845.00	Code Requirements	No days
10-283	10-283(2-21)55.395	Asphalt cut to revised dimensions	FY2018	\$ 9,166.00	Scope Change	No days
10-283	10-283(2-21)55.401	Pothole existing fill soil	FY2018	\$ 2,518.00	Scope Change	No days
18-188	18-188(1-11)1.1	Remove autotransformers from Gantry & Wind tunnel.	FY2018	\$ 2,279.04	Design Changes	No days
18-242	18-242(1-11)1.0	changing tririga to pts	FY2018	\$ -	NULL	No days
18-278	18-278(1-11)1.1	Alter 2 install battery backup lowering device	FY2018	\$ 4,563.74	Scope Change	No days
18-564	18-564(1-11)2.0	Transfer from Tririga to PTS - New Proj. No.	FY2018	\$ -	NULL	No days
15-185	15-185(2-23)17.123	Add'l costs for water line at SW tie-in	FY2018	\$ 15,760.00	Latent Conditions	No days
15-185	15-185(2-23)17.131	Add'l costs for coord of sprinkler lines & ducts	FY2018	\$ 2,109.00	Scope Change	No days
15-185	15-185(2-23)17.138	Add'l costs for Study Bridge ceiling height extent	FY2018	\$ 3,822.00	Design Changes	No days
15-185	15-185(2-23)17.139	Add'l costs for alcove soffit assembly E Bldg	FY2018	\$ 4,660.00	Value Engineering	No days
15-185	15-185(2-23)17.140	Add'l costs for layers of drywall in stairwells	FY2018	\$ 11,122.00	Code Requirements	No days
15-185	15-185(2-23)17.141	Add'l costs for drop soffit in RD Unit 101	FY2018	\$ 2,291.00	Value Engineering	No days
15-185	15-185(2-23)17.142	Add'l costs for finish for ext doors at concrete	FY2018	\$ 2,058.00	Omission	No days
15-185	15-185(2-23)17.143	Add'l costs for water for kitchen sink Unit 208	FY2018	\$ 695.00	Omission	No days
15-185	15-185(2-23)17.145	Add'l costs for elevator phones on E-power	FY2018	\$ 955.00	Code Requirements	No days
15-185	15-185(2-23)17.149	Add'l costs for barometric dampers per inspector	FY2018	\$ 2,041.00	Scope Change	No days
15-185	15-185(2-23)17.153	Add'l for installing covers at fire pull stations	FY2018	\$ 4,663.00	Scope Change	No days
15-084	15-084(3-31)3.5	Change to lugs on specified Cutler Hammer Starter	FY2018	\$ 4,148.00	Latent Conditions	No days
15-216	15-216(1-11)5.25	delete removal of efflorescence from brickwork	FY2018	\$ (500.00)	Scope Change	No days
14-009	14-009(5-52)9.2	AV Changes for DES	FY2018	\$ 20,045.00	Scope Change	No days
15-066	15-066(2-21)21.72	Add'l plumbing due to routing around struct beams	FY2018	\$ 2,885.34	Latent Conditions	No days
17-117	17-117(1-11)4.4	Revision to loading dock to meet code requirements	FY2018	\$ 1,079.00	Code Requirements	No days
17-117	17-117(1-11)4.5	Extension of contract time due to delayed material	FY2018	\$ -	Design Changes	Less than 30 days
15-084	15-084(3-31)4.9	Provide freight car upgrades	FY2018	\$ 5,626.00	Latent Conditions	No days
16-036	16-036(1-11)6.5	Per CI-02 include 2 VAV replacement, assoc sheetme	FY2018	\$ 14,763.00	Scope Change	No days
16-036	16-036(1-11)6.12	Add pressure regulators and valves at overhead srv	FY2018	\$ 8,771.00	Scope Change	No days
16-036	16-036(1-11)6.15	Replace locks on doors 136,142B	FY2018	\$ 3,596.00	Scope Change	No days
15-185	15-185(2-23)18.25	VE summary cost delta between GMP/final docs	FY2018	\$ (13,935.00)	Value Engineering	No days
15-185	15-185(2-23)18.98	Add'l costs for fur wall at Kitchen Units 322/332	FY2018	\$ 9,962.00	Design Changes	No days
15-185	15-185(2-23)18.135	Add'l costs for exterior WAP details	FY2018	\$ 1,196.00	Scope Change	No days
15-185	15-185(2-23)18.136	Add'l costs for fur wall at Unit 202	FY2018	\$ 217.00	Omission	No days
15-185	15-185(2-23)18.154	New CB and install low slope pipe in story system	FY2018	\$ 7,445.00	Scope Change	No days
15-185	15-185(2-23)18.155	Delete the site walls at the pedestrian bridge	FY2018	\$ (17,513.00)	Scope Change	No days
15-185	15-185(2-23)19.42	Provide cost for elevation revisions	FY2018	\$ 22,290.00	Omission	No days
15-185	15-185(2-23)19.156	Swing storage room doors out	FY2018	\$ 2,862.00	Scope Change	No days
15-185	15-185(2-23)19.157	Delete rated door louver in Room 200A.	FY2018	\$ (1,630.00)	Scope Change	No days
18-269	18-269(1-11)1.1	Tririga to PTS project number changes	FY2018	\$ -	Scope Change	No days
09-146	09-146(2-23)55.91	Work no longer required, ref COP 47	FY2018	\$ (16,864.00)	Scope Change	No days
15-066	15-066(2-21)22.8	Add'l core drilling, saw-cutting & hammer-drilling	FY2018	\$ 43,295.31	Latent Conditions	No days
10-283	10-283(2-21)56.26	Change fascia detail	FY2018	\$ 21,252.00	Scope Change	No days
10-283	10-283(2-21)56.98	Changes to terminal units on level 1 & 2	FY2018	\$ (4,067.00)	Omission	No days
10-283	10-283(2-21)56.116	Resolve piping/hanger conflict w/ custom bracket	FY2018	\$ 1,604.00	Design Changes	No days
10-283	10-283(2-21)56.207	Provide and install patient lift struct support	FY2018	\$ 4,461.00	Omission	No days
10-283	10-283(2-21)56.312	Revise sliding cafe door 130-1	FY2018	\$ 7,809.00	Omission	No days
10-283	10-283(2-21)56.391	Revise plant layout	FY2018	\$ 2,005.00	Scope Change	No days
10-283	10-283(2-21)56.399	Replace concrete that is in poor condition	FY2018	\$ 13,433.00	Latent Conditions	No days
10-283	10-283(2-21)57.108	Redesign level 2 mechanical routing	FY2018	\$ 7,115.00	Omission	No days
15-124	15-124(1-11)30.77	Credit to Owner for light fixtures-Con Omission	FY2018	\$ (1,596.80)	Omission	No days
15-185	15-185(2-23)20.113	Additional cost for Unit 324 stack shaft size	FY2018	\$ 3,289.00	Design Changes	No days
15-185	15-185(2-23)20.122	Add'l cost for duct size at shaft - Bath 218 stack	FY2018	\$ 3,763.00	Code Requirements	No days
15-185	15-185(2-23)20.133	Add'l cost for West Bldg duct size confirmatin	FY2018	\$ 6,740.00	Design Changes	No days
18-257	18-257(1-11)1.1	new piping	FY2018	\$ 5,669.40	Latent Conditions	No days
18-557	18-557(1-11)2.1	Site Logistics, Ext SEalant/Caulking Repairs	FY2018	\$ 30,630.50	Scope Change	Less than 30 days
16-036	16-036(1-11)7.5	VAV replacement, sheet metal, and HVAC piping	FY2018	\$ 14,763.00	Scope Change	No days
16-036	16-036(1-11)7.12	Add pressure regulators and valves	FY2018	\$ 8,771.00	Scope Change	No days
16-036	16-036(1-11)7.15	Replace locks	FY2018	\$ 3,596.00	Scope Change	No days
16-036	16-036(1-11)7.26	Replace vinyl flooring and change carpet to vinyl	FY2018	\$ 6,853.00	Latent Conditions	No days
10-283	10-283(2-21)58.80	Add'l duct piping from mechanical room redesign	FY2018	\$ 61,247.00	Design Changes	No days
17-028	17-028(1-11)2.1	Provide and install pump assembly for foundation	FY2018	\$ 28,399.00	Latent Conditions	Less than 30 days
08-164	08-164(2-22)6.9	Remove and repair walls in Hallway 113	FY2018	\$ 4,320.00	Scope Change	No days
08-164	08-164(2-22)6.10	Provide finish to wood trim to match sample	FY2018	\$ 277.00	Omission	No days
16-036	16-036(1-11)8.0	Entered twice FA 5, 12 & 15	FY2018	\$ (27,130.00)	NULL	No days
18-557	18-557(1-11)3.2	Install delineators/investigate roof system/cut&pa	FY2018	\$ 322,421.00	Latent Conditions	Less than 30 days
15-185	15-185(2-23)21.132	Duct sensor access panel locations	FY2018	\$ 2,545.00	Omission	No days
15-185	15-185(2-23)21.134	Hub louver conflicts at Vestibule	FY2018	\$ 4,205.00	Design Changes	No days

15-185	15-185(2-23)21.146	Provide control joints and add'l reinforcement	FY2018	\$ 2,207.00	Omission	No days
15-185	15-185(2-23)21.150	Add'l costs for three-way adapter	FY2018	\$ 2,118.00	Code Requirements	No days
15-185	15-185(2-23)21.151	Provide barometric relief dampers	FY2018	\$ 6,011.00	Code Requirements	No days
15-185	15-185(2-23)21.158	Add furring and insulation at stem wall in Hub	FY2018	\$ 1,906.00	Omission	No days
15-185	15-185(2-23)21.159	Revise waterproofing detail at ext stair joint	FY2018	\$ 3,015.00	Design Changes	No days
15-185	15-185(2-23)21.160	Revise air handling units in electrical rooms	FY2018	\$ 21,930.00	Design Changes	No days
15-185	15-185(2-23)21.161	Revise size and location of marker boards in Hub	FY2018	\$ (1,790.00)	Design Changes	No days
17-240	17-240(1-11)2.2	Time extension for delivery of GMP	FY2018	\$ -	Scope Change	No days
15-185	15-185(2-23)22.4	Revise shaft framing for fire resistance rating	FY2018	\$ 99,889.00	Design Changes	No days
15-185	15-185(2-23)22.19	Schedule revision due to delay in permit release	FY2018	\$ 175,499.00	Scope Change	31-60 days
18-557	18-557(3-31)1.1	Demo and repair work	FY2018	\$ 1,899.92	Scope Change	No days
18-240	18-240(1-11)2.0	Change Project Number	FY2018	\$ -	NULL	No days
14-009	14-009(5-52)10.4	Suite entry intercoms	FY2018	\$ 47,693.00	Scope Change	No days
18-271	18-271(1-11)1.2	Change duct at roof fan, Provide&install metal hood	FY2018	\$ 7,540.00	Latent Conditions	No days
10-283	10-283(2-21)59.44	Addition of gypsum above music lockers on level 2	FY2018	\$ 6,019.00	Scope Change	No days
10-283	10-283(2-21)59.72	Clean bldg. per scope identified in bulletin 404	FY2018	\$ 8,374.00	Scope Change	No days
10-283	10-283(2-21)59.76	Repair of existing irrigation lines	FY2018	\$ 1,374.00	Scope Change	No days
10-283	10-283(2-21)59.230	Changing the ceiling type in hallways H2C & H3A	FY2018	\$ 1,936.00	Design Changes	No days
10-283	10-283(2-21)59.249	Revise door threshold installation	FY2018	\$ 6,810.00	Design Changes	No days
10-283	10-283(2-21)59.363	Revise door access from Knox Box	FY2018	\$ 2,695.00	Scope Change	No days
10-283	10-283(2-21)59.405	Change lighting controls for the LLSD light fixtur	FY2018	\$ 2,651.00	Scope Change	No days
08-164	08-164(2-22)7.11	Furnish and install aluminum thresholds at doors	FY2018	\$ 524.00	Scope Change	No days
16-733	16-733(2-21)2.5	Extend substantial completio dat to Aug 22	FY2018	\$ -	Code Requirements	31-60 days
17-028	17-028(1-11)3.2	floor leveling and electrical revision	FY2018	\$ 7,541.00	Design Consultant	Less than 30 days
14-009	14-009(5-52)11.0	Admin Change	FY2018	\$ 10.00	Scope Change	No days
15-185	15-185(2-23)23.137	RFI-368 Provide additiona cost for metal stud fram	FY2018	\$ 30,128.00	Scope Change	No days
15-185	15-185(2-23)23.148	RFI-496 Provideadditional cost for eng. revisions	FY2018	\$ 12,362.00	Design Changes	No days
15-185	15-185(2-23)23.162	Add additional screening along Kelsey Creek Rd.	FY2018	\$ 1,220.00	Latent Conditions	No days
15-185	15-185(2-23)23.163	Widen sidewalk at entry gate on Kelsey Creek Rd.	FY2018	\$ 1,688.00	Latent Conditions	No days
15-185	15-185(2-23)23.164	Provide credit to delete the unit and assigned spa	FY2018	\$ (20,564.00)	Scope Change	No days
15-185	15-185(2-23)23.165	Replace additional sidewalk section and curb in EL	FY2018	\$ 1,266.00	Latent Conditions	No days
15-185	15-185(2-23)23.168	Load increase on Booster Pump installed. Relocate	FY2018	\$ 5,521.00	Latent Conditions	No days
15-264	15-264(2-22)1.2	Provide 120 volt, 20 amp circuit from Panel ATR to	FY2019	\$ 245.00	Latent Conditions	No days
15-264	15-264(2-22)1.3	Trace and identify pathway and connection source o	FY2019	\$ 827.00	Latent Conditions	No days
18-248	18-248(1-11)1.1	Remove timber, wall, plywood sections, dispose of	FY2019	\$ 2,278.46	Latent Conditions	No days
10-283	10-283(2-21)60.201	Bulletin 211, provide 2way intercom at elevator lo	FY2019	\$ 9,850.00	Scope Change	No days
10-283	10-283(2-21)60.211	Bulletin 45 fire alarm changes	FY2019	\$ 2,086.00	Scope Change	No days
10-283	10-283(2-21)60.224	Bulletin 33 review multiple revised subittals	FY2019	\$ 14,247.00	Scope Change	No days
10-283	10-283(2-21)60.228	RFI 32 Sstructural Steel location and elevation con	FY2019	\$ 4,726.00	Design Changes	No days
10-283	10-283(2-21)60.237	Bulletin 245 soffit at level 1 drinking fountain	FY2019	\$ 170.00	Scope Change	No days
10-283	10-283(2-21)60.245	RFI 653 soffit/duct conflict	FY2019	\$ 4,397.00	Design Changes	No days
10-283	10-283(2-21)60.396	Bulletin 408 paving modifications	FY2019	\$ 13,906.00	Scope Change	No days
14-064	14-064(1-15)7.6	Provide replacement operator face plates w/ emerge	FY2019	\$ 2,386.37	Design Changes	No days
14-064	14-064(1-15)7.7	Pedestrian curbs: Replace extruded w/cast curbs	FY2019	\$ 7,534.47	Scope Change	No days
14-064	14-064(1-15)7.9	Remove emergency phones and bases, remove portions	FY2019	\$ 16,376.35	Design Changes	No days
18-557	18-557(4-41)1.1	Concrete removal SE corner of Cedar bld.	FY2019	\$ 911.41	Scope Change	No days
10-283	10-283(2-21)61.73	Electrical modification per bulletin 387	FY2019	\$ 3,928.00	Scope Change	No days
10-283	10-283(2-21)61.78	Move valves an add sleeves under paving or irrigai	FY2019	\$ 1,128.00	Value Engineering	No days
10-283	10-283(2-21)61.404	Per RFI 924, restore removed portion of roadway pa	FY2019	\$ 2,720.00	Latent Conditions	No days
16-036	16-036(1-11)9.8	add piping for SAV 1 and 2	FY2019	\$ 2,044.00	Latent Conditions	No days
16-036	16-036(1-11)9.13	Replace 15 amp twist lock circuits with 30 amp bra	FY2019	\$ 16,869.00	Scope Change	No days
16-036	16-036(1-11)9.17	Owner requested changes to proide drywall where ex	FY2019	\$ 3,861.00	Latent Conditions	No days
16-036	16-036(1-11)9.21	Access panels added to allow access at gypsum boar	FY2019	\$ 791.00	Latent Conditions	No days
16-036	16-036(1-11)9.24	Change in wall location/length to accommodate acce	FY2019	\$ 4,551.56	Latent Conditions	No days
18-245	18-245(1-11)1.1	Tacoma Power unanticipated charges and additional	FY2019	\$ 5,526.26	Latent Conditions	No days
18-112	18-112(1-11)2.1	Adj est contract cost to actual	FY2019	\$ 1,438.11	Latent Conditions	More than 90 days
15-185	15-185(2-23)24.63	R1-Provide cost delta for fire caulk at head of wa	FY2019	\$ 48,344.00	Omission	No days
10-283	10-283(2-21)62.39	Replace laminae trim around music locker w/GWB in	FY2019	\$ 4,373.00	Scope Change	No days
10-283	10-283(2-21)62.54	Revision to the operation connection of the hinged	FY2019	\$ 3,150.00	Scope Change	No days
10-283	10-283(2-21)62.61	Finish walls and/or columns and paint, RE: Bulleti	FY2019	\$ 2,354.00	Scope Change	No days
10-283	10-283(2-21)62.77	Restripe existing to remain protion of west parkin	FY2019	\$ 2,688.00	Scope Change	No days
10-283	10-283(2-21)62.78	Move valves an ad sleeves under paving for irrigat	FY2019	\$ 1,128.00	Value Engineering	No days
10-283	10-283(2-21)62.79	Add fall protection for planters per bulletin 714	FY2019	\$ 16,229.00	Code Requirements	No days
10-283	10-283(2-21)62.400	Drill weep holes and adj gradin and drainage at co	FY2019	\$ 3,309.00	Design Changes	No days
10-283	10-283(2-21)63.81	Modify existing metal guard rail in theater per bu	FY2019	\$ 4,733.00	Scope Change	No days
10-283	10-283(2-21)63.304	Per direction of RFI 513 paint accent walls at loc	FY2019	\$ 4,783.00	Scope Change	No days

10-283	10-283(2-21)63.334	Per RFI 744, frame and fill area where filler pane	FY2019	\$ 1,630.00	Scope Change	No days
10-283	10-283(2-21)63.403	Per direction of Bulletin 408R an RFI 923, revise	FY2019	\$ 3,859.00	Scope Change	No days
10-283	10-283(2-21)63.412	per RFI 915, raise NE utilidor ring an casting to	FY2019	\$ 1,934.00	Scope Change	No days
16-036	16-036(1-11)10.14	Revision to data cabling and equipment to coordina	FY2019	\$ 15,304.00	Latent Conditions	No days
15-264	15-264(2-22)2.2	Demo not shown on drawings	FY2019	\$ 11,971.00	Omission	No days
15-264	15-264(2-22)2.4	Add'l asbestos abatement resulting fr field testin	FY2019	\$ 1,434.00	Latent Conditions	No days
15-264	15-264(2-22)2.7	Reconnect lighting circuit fr existing panel	FY2019	\$ 637.00	Latent Conditions	No days
15-264	15-264(2-22)2.8	Reconnect circuit to rolling door fr existing pane	FY2019	\$ 852.00	Latent Conditions	No days
15-264	15-264(2-22)2.9	Reconnect circuit to fixtures fr existing panel	FY2019	\$ 1,384.00	Latent Conditions	No days
15-264	15-264(2-22)2.10	Add neutral bus at existing generator panel	FY2019	\$ 354.00	Contractor Request	No days
15-264	15-264(2-22)3.3	Rev of block type to reduce sch impact/cost	FY2019	\$ (12,240.00)	Value Engineering	No days
16-060	16-060(1-11)2.1	replace windows in 2 areas Grid 4G & 5E	FY2019	\$ 31,777.00	Scope Change	31-60 days
16-060	16-060(1-11)2.4	Structural steel conditions not visable	FY2019	\$ 4,334.00	Latent Conditions	No days
16-997	16-997(1-11)8.29	Add'l construction time required to complete proj	FY2019	\$ -	Latent Conditions	Less than 30 days
17-009	17-009(1-12)1.2	Provide and Install 62 ecology blocks per sketches	FY2019	\$ 22,896.82	Scope Change	Less than 30 days
17-009	17-009(1-12)1.4	Remove Asbestos Containing Floor Tile and Mastic	FY2019	\$ 1,601.11	Latent Conditions	No days
16-045	16-045(1-11)5.6	Additional days due to inclement weather	FY2019	\$ -	Latent Conditions	60 - 90 days
16-967	16-967(1-12)2.4	Delay in permit sign off which delayed Sub Compl	FY2019	\$ -	Code Requirements	More than 90 days
15-264	15-264(2-22)4.1	Prov temp power to B25A parking lot lighting	FY2019	\$ 2,572.00	Latent Conditions	No days
15-264	15-264(2-22)4.6	Remove telephone cable to bldg 27,install new cabl	FY2019	\$ 6,337.00	Latent Conditions	No days
15-264	15-264(2-22)4.18	Reim for permit	FY2019	\$ 753.42	Contractor Request	No days
18-083	18-083(1-11)1.1	Eric Lara inv.#2 is final inv. and it is ok to iss	FY2019	\$ (71,785.51)	Latent Conditions	No days
16-036	16-036(1-11)11.20	Add lighs at entry alcoves to mass spec room	FY2019	\$ 713.00	Scope Change	No days
16-036	16-036(1-11)11.36	Remove existing rubber wall base and add wall base	FY2019	\$ 763.00	Scope Change	No days
16-060	16-060(1-11)3.5	JCI provided revisions to controls	FY2019	\$ 5,949.00	Latent Conditions	No days
18-557	18-557(4-41)2.1	Deductive Change Order to modify contract value	FY2019	\$ (4,557.50)	Value Engineering	No days
16-173	16-173(2-21)3.5	Abate ACM from steam pipe discover during excavati	FY2019	\$ 2,369.00	Latent Conditions	No days
16-173	16-173(2-21)3.6	Additional AHU motors for extra stock	FY2019	\$ 14,493.00	Scope Change	No days
16-173	16-173(2-21)3.7	Provide DAT sensors for fan coils	FY2019	\$ 8,007.00	Scope Change	No days
16-173	16-173(2-21)4.3	Replace hydronic control valves from butterfly to	FY2019	\$ 17,459.00	Scope Change	No days
16-173	16-173(2-21)4.4	Upgrade to pressure independent control valves	FY2019	\$ 10,795.00	Scope Change	No days
16-036	16-036(1-11)12.35	Change fume hood alarms to higher decibel volume a	FY2019	\$ 4,439.00	Scope Change	No days
10-283	10-283(2-21)65.80	Replace existing solid lid with grated lid	FY2019	\$ 1,681.00	Design Changes	No days
10-283	10-283(2-21)65.406	Owner costs related to correct non-conforming Work	FY2019	\$ (37,693.00)	Scope Change	No days
10-283	10-283(2-21)65.419	Add riser to CB	FY2019	\$ 539.00	Latent Conditions	No days
15-185	15-185(2-23)25.5	REvise portion of VE item #1 for Potter fire alarm	FY2019	\$ 462,560.50	Code Requirements	Less than 30 days
17-138	17-138(2-21)1.2	Changes to electrical design	FY2019	\$ 4,180.78	Latent Conditions	No days
15-185	15-185(2-23)26.169	Add add'l clear and grading in eastern buffer area	FY2019	\$ 6,972.00	Omission	No days
15-264	15-264(2-22)5.4	Time extension phase 1, no change to contract time	FY2019	\$ -	Value Engineering	No days
17-009	17-009(1-12)2.3	Remmove additional foundation wall provide added c	FY2019	\$ 16,335.96	Value Engineering	Less than 30 days
17-065	17-065(2-22)1.1	Imported topsoil deemed appropriate	FY2019	\$ (5,000.00)	Scope Change	No days
17-065	17-065(2-23)1.1	Fix emer issue water line failure	FY2019	\$ 11,284.18	Scope Change	Less than 30 days
17-065	17-065(2-23)1.2	Defer installation of EV stations	FY2019	\$ (16,855.56)	Scope Change	No days
17-065	17-065(2-23)1.3	Future signate/metering at parking stalls	FY2019	\$ 6,086.74	Scope Change	No days
17-065	17-065(2-23)1.4	Union strike shut down proj for 13 days	FY2019	\$ -	Latent Conditions	Less than 30 days
17-065	17-065(2-23)2.1	Existing foundation not in contract	FY2019	\$ 25,861.43	Latent Conditions	Less than 30 days
17-065	17-065(2-23)2.4	Discovered latent conditons	FY2019	\$ 3,590.62	Latent Conditions	No days
17-065	17-065(2-23)3.2	City comments, owner added scope	FY2019	\$ 26,277.25	Code Requirements	No days
10-283	10-283(2-21)66.66	Demolish existing utilidor, cut & cap utilities wa	FY2019	\$ 69,846.00	Latent Conditions	Less than 30 days
10-283	10-283(2-21)66.74	Potentially contaminated soils at south parking lo	FY2019	\$ 31,591.00	Latent Conditions	Less than 30 days
10-283	10-283(2-21)66.420	Add Days associated with FA 69	FY2019	\$ -	Latent Conditions	Less than 30 days
17-065	17-065(2-23)4.3	Unsuitable soils disc under existing parking lot	FY2019	\$ 71,500.63	Latent Conditions	No days
18-269	18-269(1-11)2.1	Add days, allow for coating, final walk	FY2019	\$ -	Latent Conditions	60 - 90 days
15-264	15-264(2-22)6.11	Use existing water service line change connection	FY2019	\$ 5,950.00	Latent Conditions	No days
15-264	15-264(2-22)6.23	Use water availaibity pressures and flow	FY2019	\$ 6,633.00	Code Requirements	No days
17-009	17-009(1-12)3.1	Tree & tree root pruning/removal/replace, Assess d	FY2019	\$ 3,928.34	Code Requirements	Less than 30 days
17-009	17-009(1-12)3.2	Provide Restriping of Existing Parking Lot, Added	FY2019	\$ 18,132.52	Scope Change	Less than 30 days
17-009	17-009(1-12)3.3	Provide added costs for 1 ADA , relocate ADA, Revi	FY2019	\$ 2,473.19	Latent Conditions	No days
18-252	18-252(1-11)1.1	Prov abatement of regulated materials	FY2019	\$ 3,874.00	Latent Conditions	No days
18-252	18-252(1-11)1.2	Comply with 2015 WA State Energy code	FY2019	\$ 5,643.00	Code Requirements	No days
18-252	18-252(1-11)1.3	Install roof anchor, adjust SW corner roof anchor	FY2019	\$ 1,965.00	Scope Change	No days
18-904	18-904(1-11)1.1	Correct total amount of Work Order	FY2019	\$ 0.07	NULL	No days
17-138	17-138(2-21)2.4	Demolish and remove cottonwood tree	FY2019	\$ 3,876.28	Scope Change	No days
16-173	16-173(2-21)5.3	Addnl asbestos removal & disposal that was not ide	FY2019	\$ 32,413.00	Latent Conditions	No days
16-173	16-173(2-21)5.8	Replace Bray control valves with Belimo control va	FY2019	\$ 5,658.00	Scope Change	No days
16-173	16-173(2-21)5.12	Add power drops to mechatronics	FY2019	\$ 13,838.00	Scope Change	No days

17-138	17-138(2-21)3.3	Demolish and replace roadway asphalt	FY2019	\$ 13,280.64	Scope Change	No days
18-182	18-182(1-11)1.1	Install of PVS sleeves for future underground powe	FY2019	\$ 2,631.74	Scope Change	No days
18-182	18-182(1-11)1.2	Increase in asphalt pavement depth at north & sout	FY2019	\$ 3,105.00	Scope Change	No days
18-182	18-182(1-11)1.3	Replacing asphalt sealer with polyurea sealer	FY2019	\$ 8,976.00	Value Engineering	No days
18-182	18-182(1-11)1.4	Agency requested ma flatter slope at this loca.	FY2019	\$ 1,480.10	Scope Change	No days
18-182	18-182(1-11)1.5	Work as preparation for water tank & pump install	FY2019	\$ 3,721.74	Scope Change	No days
18-182	18-182(1-11)1.7	Oil price escalation adjustment	FY2019	\$ 5,627.78	Scope Change	No days
18-182	18-182(1-11)1.8	Reclaimed Water Connection	FY2019	\$ 9,032.32	Scope Change	No days
18-902	18-902(1-11)1.1	Extend pavement incl add'l trees & traffic control	FY2019	\$ 43,319.15	Scope Change	No days
15-020	15-020(3-32)1.1	Weather caused schedule delays	FY2019	\$ 5,412.89	Latent Conditions	No days
17-240	17-240(1-12)1.1	International union of operating engineers strike	FY2019	\$ -	Latent Conditions	Less than 30 days
16-173	16-173(2-21)6.5	Tipping Fees for contaminated soils on constructio	FY2019	\$ 222,390.00	Latent Conditions	No days
16-173	16-173(2-21)6.10	Infrastructure for added bridge crane	FY2019	\$ 62,124.00	Scope Change	No days
16-173	16-173(2-21)7.14	Add Freezers to generator back-up power	FY2019	\$ 10,115.31	Scope Change	No days
16-173	16-173(2-21)7.15	Installation of vapor mitigation system	FY2019	\$ 14,231.00	Scope Change	No days
18-203	18-203(1-11)1.1	Costs to make the repairs after investigation	FY2019	\$ 20,836.78	Scope Change	60 - 90 days
17-902	17-902(1-11)1.1	Remove rotten sections of roof framing/decking	FY2019	\$ 4,317.09	Latent Conditions	No days
18-542	18-542(1-11)3.7	Provide epoxy surface on roof to minimize ponding	FY2019	\$ 2,820.00	Latent Conditions	No days
17-138	17-138(2-21)4.1	Changes to civil sheets as indicated on rev plans	FY2019	\$ 24,773.83	Scope Change	No days
18-190	18-190(1-11)2.2	Remove & dispose of additional concrete paving	FY2019	\$ 938.00	Latent Conditions	No days
18-190	18-190(1-11)1.1	Addition work concrete, bridge & concrete removal	FY2019	\$ 68,510.00	Scope Change	No days
15-057	15-057(3-31)1.1	Roofing manufacturer requires metal blocking to a	FY2019	\$ 6,999.00	Latent Conditions	No days
15-057	15-057(3-31)1.2	City insisted on plan review and not issuing permi	FY2019	\$ 6,042.00	Code Requirements	No days
15-264	15-264(2-22)7.12	Provide new steel support under existing slabs	FY2019	\$ 29,340.00	Latent Conditions	No days
15-264	15-264(2-22)7.13	Locate & trace conduit/circuit that feeds fixture	FY2019	\$ 1,045.00	Latent Conditions	No days
15-264	15-264(2-22)7.14	Provide add'l asbestos abatement ~300sf	FY2019	\$ 1,700.00	Latent Conditions	No days
15-264	15-264(2-22)7.19	Delete Chicago faucets from fixture type P-4C	FY2019	\$ (208.00)	Design Changes	No days
15-264	15-264(2-22)7.20	Delete wall mounted folding bed	FY2019	\$ (193.00)	Scope Change	No days
15-264	15-264(2-22)7.21	Revise ceramic tiles 41B, 41C, and 41D	FY2019	\$ 437.00	Scope Change	No days
15-264	15-264(2-22)7.22	Fill voids in concrete during surface prep	FY2019	\$ 661.00	Latent Conditions	No days
15-264	15-264(2-22)7.27	Provide (2) add'l test of soils at micropile	FY2019	\$ 3,707.00	Latent Conditions	No days
15-264	15-264(2-22)7.35	Remove existing CMU and revise steel framing	FY2019	\$ 4,884.00	Omission	No days
16-036	16-036(1-11)13.39	Provide door closers for rooms 131 133 134 135 & e	FY2019	\$ 3,131.00	Scope Change	No days
16-036	16-036(1-11)13.40	Provide kickplates on doors from rooms 131B 133 13	FY2019	\$ 534.00	Scope Change	No days
17-077	17-077(2-21)1.1	Replace warped studs in Bldg. D	FY2019	\$ 863.00	Latent Conditions	No days
17-077	17-077(2-21)1.2	Casework being modified to meet ADA	FY2019	\$ (355.00)	Value Engineering	No days
16-173	16-173(2-21)8.4	Costs to create a site specific Safety plan prior	FY2019	\$ 3,196.54	Latent Conditions	No days
16-173	16-173(2-21)8.9	Added days due to contaminated soils	FY2019	\$ -	Latent Conditions	Less than 30 days
16-173	16-173(2-21)8.13	Impacts to Mortensons structure package	FY2019	\$ 23,044.00	Latent Conditions	No days
16-173	16-173(2-21)8.16	Change lights to sylvania driver compatible fixtur	FY2019	\$ 4,482.94	Scope Change	No days
15-264	15-264(2-22)8.16	Install 6" PIV on Fire Service connection line	FY2019	\$ 12,743.00	Omission	No days
16-173	16-173(2-21)9.1	Relocation of soils from building to open field to	FY2019	\$ 61,846.00	Scope Change	No days
18-109	18-109(2-21)1.1	Add language to the General Conditions	FY2019	\$ -	Scope Change	No days
18-119	18-119(1-11)1.1	Installation of new AT400 door operator	FY2019	\$ 24,080.27	Latent Conditions	Less than 30 days
18-512	18-512(1-11)1.1	Remove Line Item For Negative Air Machine-Owner Wi	FY2019	\$ (1,826.33)	Scope Change	No days
18-592	18-592(1-11)1.1	Prep and paint doors	FY2019	\$ 1,518.72	Scope Change	No days
18-182	18-182(1-11)2.10	Site civil work and water tank installation.	FY2019	\$ 70,050.00	Scope Change	More than 90 days
18-182	18-182(1-11)2.11	Water pump & pump skid material purchase & install	FY2019	\$ 172,350.00	Scope Change	No days
15-264	15-264(2-22)9.25	Revise steel connection at top of shear wall	FY2019	\$ 4,211.00	Latent Conditions	No days
15-264	15-264(2-22)9.26	Revise steel connection at top of shear wall	FY2019	\$ 12,922.00	Latent Conditions	No days
17-135	17-135(1-11)1.2	add electrical cable/conduit re-route: re-feed exi	FY2019	\$ 4,655.04	Code Requirements	No days
17-135	17-135(1-11)1.3	added costs due to AHJ imposed work restrictions	FY2019	\$ 10,145.81	Code Requirements	No days
18-079	18-079(1-11)1.1	Add addnl 2" of flat roof insulation beneath taper	FY2019	\$ 15,512.00	Latent Conditions	No days
18-044	18-044(1-11)1.4	Demolish tile sub-floor and level floor.	FY2019	\$ 7,747.00	Latent Conditions	No days
17-952	17-952(2-21)1.1	Install seismic bracing for FS testing line per Fi	FY2019	\$ 1,470.74	Code Requirements	No days
18-044	18-044(1-11)2.7	Furnish and install back-water prevention valve	FY2019	\$ 9,143.00	Scope Change	No days
18-044	18-044(1-11)2.8	Replace sinks in order to install side panels	FY2019	\$ (1,457.00)	Latent Conditions	No days
16-173	16-173(2-21)10.18	Provide crosswalk push button	FY2019	\$ 5,604.05	Scope Change	No days
16-173	16-173(2-21)10.19	Add card reader @ room 202	FY2019	\$ 4,373.25	Scope Change	No days
16-173	16-173(2-21)10.20	Delete paging system	FY2019	\$ (41,572.00)	Scope Change	No days
18-754	18-754(1-11)1.1	Flood cut FRP & drywall to expose affected areas	FY2019	\$ 21,110.69	Scope Change	No days
14-912	14-912(1-11)25.6	Add supply & installation of Bentonite waterproofi	FY2019	\$ 4,578.49	Design Changes	No days
14-912	14-912(1-11)25.16	Unforseen existing flooring conditions in hallway	FY2019	\$ 2,912.12	Latent Conditions	No days
14-912	14-912(1-11)25.44	Add window coverings to the storefront at Student	FY2019	\$ 1,234.14	Latent Conditions	No days
15-216	15-216(1-13)1.1	Provide new & revised penetration thru the concret	FY2019	\$ 21,598.00	Latent Conditions	No days
15-216	15-216(1-13)1.2	Revisions to the hardware on the project	FY2019	\$ (12,052.00)	Value Engineering	No days

15-216	15-216(1-13)1.6	Fix existing roof leaks	FY2019	\$ 2,441.00	Value Engineering	No days
18-718	18-718(1-11)1.1	additional manhole per the city of Lacy New requir	FY2019	\$ 26,607.75	Scope Change	No days
15-057	15-057(3-31)2.4	Roof raised with new insul.; insuff. cleara exis.	FY2019	\$ 24,900.00	Latent Conditions	No days
15-057	15-057(3-31)2.5	insuff. clear. to use exis. curbs & penetrations	FY2019	\$ 1,915.00	Latent Conditions	No days
15-185	15-185(2-23)27.174	Revise elevator programming for emergency floor re	FY2019	\$ 2,848.00	Code Requirements	No days
15-185	15-185(2-23)27.175	Add copper lines for communication run to the bldg	FY2019	\$ 11,878.00	Latent Conditions	No days
15-185	15-185(2-23)28.9	City req'd temp. sewer reroute for sewer line conn	FY2019	\$ 15,442.00	Latent Conditions	No days
15-264	15-264(2-22)10.15	Delete utility vault/provide precast transfmr pad	FY2019	\$ (3,776.00)	Latent Conditions	No days
15-264	15-264(2-22)10.29	Provide ducts, lint filters & roof term for dryers	FY2019	\$ 10,650.00	Omission	No days
15-264	15-264(2-22)10.30	Cut and cap existing water line	FY2019	\$ 4,603.00	Omission	No days
15-264	15-264(2-22)10.31	Provide special order locks at all locks in Rm106	FY2019	\$ 3,347.00	Scope Change	No days
15-264	15-264(2-22)10.32	Remove existing telephone cable and replace	FY2019	\$ 8,596.00	Latent Conditions	No days
15-264	15-264(2-22)10.33	Provide light fixture per RFI-71	FY2019	\$ 5,612.00	Omission	No days
15-264	15-264(2-22)10.36	Delete/cover lettering	FY2019	\$ (13,964.00)	Value Engineering	No days
16-036	16-036(1-11)14.34	Provide Storage Container	FY2019	\$ 3,825.00	Scope Change	No days
18-079	18-079(1-11)2.2	Mat'l & labor for metal covers at outlet soffit	FY2019	\$ 950.00	Latent Conditions	No days
18-044	18-044(1-11)3.5	Furnish & install emergency eyewash, shower & sink	FY2019	\$ 32,083.00	Code Requirements	No days
18-268	18-268(3-31)1.1	Updated information & contract clarifications	FY2019	\$ -	NULL	No days
16-173	16-173(2-21)11.11	Upgrade back of house stair 112 to custom stair wi	FY2019	\$ 55,887.73	Scope Change	No days
16-173	16-173(2-21)11.21	Alternate paving at south pedestrian walk	FY2019	\$ -	Scope Change	No days
17-077	17-077(2-21)2.3	Replace water closet carriers in bldg d toilet roo	FY2019	\$ 4,492.00	Latent Conditions	No days
17-077	17-077(2-21)2.4	Reuse existing water closets in bldgs b,e & f 8 to	FY2019	\$ (3,081.00)	Value Engineering	No days
17-077	17-077(2-21)2.5	Replace isolation valve on hot water line in bldg	FY2019	\$ 986.00	Latent Conditions	No days
17-077	17-077(2-21)2.6	Remove & reinstall lavatories in bldg. J	FY2019	\$ 8,311.00	Omission	No days
17-077	17-077(2-21)2.7	Raise floor drains flush with new ceramic tile flo	FY2019	\$ 2,533.00	Latent Conditions	No days
17-077	17-077(2-21)2.9	Remove existing & replace with new floor drain, tr	FY2019	\$ 2,247.00	Latent Conditions	No days
17-077	17-077(2-21)2.11	Delete the interface control connection of exhaust	FY2019	\$ (456.00)	Scope Change	No days
18-756	18-756(1-11)1.1	Extend contract sub comp date from Oct. to Dec.	FY2019	\$ -	Latent Conditions	31-60 days
14-912	14-912(1-11)49.65	Full and final settlement for all outstanding cost	FY2019	\$ 62,227.92	Latent Conditions	No days
14-912	14-912(1-11)49.66	NULL	FY2019	\$ -	NULL	No days
15-264	15-264(2-22)11.39	Revise power to the FOIC autoclaves in Room 340	FY2019	\$ 2,747.00	Scope Change	No days
15-264	15-264(2-22)12.38	Revisions to transom glass panels	FY2019	\$ (1,926.00)	Omission	No days
15-264	15-264(2-22)12.40	Replace sewer line	FY2019	\$ 24,280.00	Latent Conditions	No days
15-264	15-264(2-22)12.42	Cut back existing slab to match typical	FY2019	\$ 1,149.00	Latent Conditions	No days
18-044	18-044(1-11)4.2	Clean film off tile floors and walls in toilet rms	FY2019	\$ 3,163.00	Scope Change	No days
18-044	18-044(1-11)4.3	Add furring wall to AMTEC toilet rooms	FY2019	\$ 1,496.00	Code Requirements	No days
18-044	18-044(1-11)4.9	Install owner furnished deadbolts	FY2019	\$ 469.00	Scope Change	No days
14-064	14-064(1-11)1.3	Add an adapter plate at the base of some fall arre	FY2019	\$ 4,651.00	Design Changes	No days
18-206	18-206(1-11)1.1	R1-Site Logistics, Added Locksets, Deduct Q-Wing H	FY2019	\$ 22,733.03	Scope Change	No days
18-206	18-206(1-11)1.2	Asphalt demolition an replace, Raceways for future	FY2019	\$ 37,198.48	Scope Change	No days
16-173	16-173(2-21)12.22	Remove 7 projectors & rough in and supply 12-65" a	FY2019	\$ 124,385.97	Scope Change	No days
18-090	18-090(1-11)1.1	Bldg permit reimbursement	FY2019	\$ 2,748.52	Code Requirements	No days
14-009	14-009(5-52)12.19	Hard wire daa for TEEM Conference Room schedulers	FY2019	\$ 18,486.00	Scope Change	No days
14-064	14-064(1-11)2.17	Remove and properly dispose of contaminated soils	FY2019	\$ 12,750.00	Latent Conditions	No days
15-264	15-264(2-22)13.24	Delete W18x35 and add angles to new beam	FY2019	\$ 5,952.00	Latent Conditions	No days
17-138	17-138(2-21)5.2	Locate existing 6' sewer line shown on as-built	FY2019	\$ 19,818.54	Latent Conditions	No days
17-138	17-138(2-21)5.5	Increase project schedule	FY2019	\$ -	Latent Conditions	More than 90 days
17-138	17-138(2-21)5.6	R1- Tree Removal	FY2019	\$ 4,608.62	Scope Change	No days
18-090	18-090(1-11)2.1	Install CDX plywood over existing ship-lap	FY2019	\$ 33,817.84	Latent Conditions	No days
17-138	17-138(2-21)6.1	Overtime work gravity sanitary sewer system&paveme	FY2019	\$ 52,267.30	Latent Conditions	No days
18-203	18-203(1-11)2.2	Repairs for zone 1-26, Watering Schedule Prgm, sir	FY2019	\$ 16,800.78	Scope Change	More than 90 days
15-057	15-057(3-31)3.6	Install add'l 192 linear ft of snow guards	FY2019	\$ 8,551.00	Scope Change	No days
15-057	15-057(3-31)3.7	Provide and install 16 ric anchors	FY2019	\$ 3,789.00	Scope Change	No days
16-173	16-173(2-21)13.25	addition of alternate, reconfig. entry to campus	FY2019	\$ 620,017.24	Scope Change	No days
18-268	18-268(3-31)2.2	Design and preconstruction services	FY2019	\$ 264,882.00	Scope Change	31-60 days
19-002	19-002(1-11)1.1	Delete bypass duct and damper	FY2019	\$ (497.00)	Scope Change	No days
19-002	19-002(1-11)1.2	Expedite HM frame fabrication for non-std sizes	FY2019	\$ 890.00	Latent Conditions	No days
15-185	15-185(2-23)29.10	City req'd temp. sewer re-route for sewer line con	FY2019	\$ 47,191.00	Latent Conditions	No days
15-185	15-185(2-23)29.12	City req'd exhaust fan connection to emer. gen	FY2019	\$ 44,517.00	Scope Change	No days
17-246	17-246(1-11)1.1	Adjust Time for Completion per Addendum #2	FY2019	\$ -	Omission	31-60 days
18-182	18-182(1-11)3.6	south course ditch reconstructon	FY2019	\$ 17,488.38	Scope Change	No days
18-182	18-182(1-11)3.9	power trenching	FY2019	\$ 11,633.46	Scope Change	No days
16-036	16-036(1-11)15.18	Owner request to up-size the monitor for CCTV and	FY2019	\$ 2,878.00	Scope Change	No days
16-036	16-036(1-11)15.19	Add lighting, enlarging plam casework, add stainle	FY2019	\$ 14,082.00	Scope Change	No days
16-036	16-036(1-11)15.25	Changes related to pwer and data cabling at Mass 5	FY2019	\$ 6,246.00	Latent Conditions	No days
16-036	16-036(1-11)15.27	Replace existing DI water line from PCR prep room	FY2019	\$ 9,060.00	Latent Conditions	No days

16-036	16-036(1-11)15.28	Owner request to add bollards, bike racks, an pass	FY2019	\$ 13,471.00	Scope Change	No days
16-036	16-036(1-11)15.30	Additional asphalt paving per direction from owner	FY2019	\$ 17,988.00	Scope Change	No days
16-036	16-036(1-11)15.31	Construction of temporary egress ramp for temporar	FY2019	\$ 3,463.00	Code Requirements	No days
16-036	16-036(1-11)15.32	Demo and replace ligh fixtures in existing office	FY2019	\$ 11,467.00	Scope Change	No days
16-036	16-036(1-11)15.37	Insall additional membrain per direction in RFI 11	FY2019	\$ 2,206.00	Scope Change	No days
16-036	16-036(1-11)15.41	Add wood paneling to match existing along corridor	FY2019	\$ 4,058.00	Scope Change	No days
16-036	16-036(1-11)15.42	Additional striping along fire lane	FY2019	\$ 2,200.00	Scope Change	No days
18-290	18-290(1-11)1.1	Equipment delivery delay	FY2019	\$ -	Latent Conditions	Less than 30 days
19-069	19-069(1-11)1.2	Relocate switch and receptacle	FY2019	\$ 626.23	Scope Change	No days
19-069	19-069(1-11)1.3	Route camera conduit around new storefront framing	FY2019	\$ 4,930.35	Scope Change	No days
15-216	15-216(1-13)2.3	Create separate room on first floor	FY2019	\$ 42,380.00	Scope Change	No days
15-216	15-216(1-13)2.4	Add a drinking fountain along north wall	FY2019	\$ 4,952.00	Value Engineering	No days
15-216	15-216(1-13)2.5	Provide & install power for the ADA operator	FY2019	\$ 1,022.00	Value Engineering	No days
15-216	15-216(1-13)2.7	Replace VAV box that came up missing	FY2019	\$ 1,653.00	Value Engineering	No days
15-216	15-216(1-13)2.8	Provide labor to install owner supplied metal door	FY2019	\$ 868.00	Value Engineering	No days
15-216	15-216(1-13)2.9	Conceal conduit, allow neater appearance	FY2019	\$ 2,307.00	Value Engineering	No days
15-216	15-216(1-13)2.11	Change data locations	FY2019	\$ 3,443.00	Scope Change	No days
15-216	15-216(1-13)2.12	Deduct the parts and labor for signage	FY2019	\$ (1,200.00)	Value Engineering	No days
18-109	18-109(2-21)2.2	Phase 1B design & pre-constr. cost; time extension	FY2019	\$ 2,604,472.00	Scope Change	More than 90 days
16-173	16-173(2-21)14.17	Upgrade level 2 student study/hallway ceiling from	FY2019	\$ 42,466.22	Scope Change	No days
16-173	16-173(2-21)14.23	Added WAPs	FY2019	\$ 6,953.60	Scope Change	No days
19-159	19-159(1-11)1.1	Actual costs exceeded the NTE cost	FY2019	\$ 2,639.00	Scope Change	No days
15-264	15-264(2-22)14.43	Seal existing floor drains and install new drain	FY2019	\$ 672.00	Latent Conditions	No days
15-264	15-264(2-22)14.48	Revise headwalls from FOIC to FCIC	FY2019	\$ 51,194.00	Scope Change	No days
16-173	16-173(2-21)15.24	Supply and install (2) bridge cranes with power	FY2019	\$ 73,129.64	Scope Change	No days
17-143	17-143(1-11)1.1	Creditt elimination of Unit E1A from scope	FY2019	\$ (141,733.15)	Value Engineering	No days
17-231	17-231(2-21)1.1	Testing & abating add'l asbestos containing mater	FY2019	\$ 1,551.00	Scope Change	No days
17-231	17-231(2-21)1.2	Demolish boiler tanks	FY2019	\$ 17,536.00	Latent Conditions	No days
17-231	17-231(2-21)1.3	NULL	FY2019	\$ -	NULL	No days
17-955	17-955(1-11)1.1	Reduction in scope-minimize amount of plywood shee	FY2019	\$ (8,482.64)	Value Engineering	No days
19-074	19-074(1-11)1.1	Replace (4) hot water valves	FY2019	\$ 5,349.00	Latent Conditions	No days
17-135	17-135(1-11)2.1	Relocate canopy storm drain line	FY2019	\$ 13,305.07	Code Requirements	No days
18-275	18-275(1-11)1.1	Deduct HVAC,change panels,install 22 gauge metal	FY2019	\$ 954.60	Scope Change	No days
19-069	19-069(1-11)2.1	Infill one door and cut in a dutch door	FY2019	\$ 14,209.93	Scope Change	No days
18-221	18-221(1-11)1.2	Align concrete bands and pavers; remove tree	FY2019	\$ 2,396.00	Design Changes	No days
18-221	18-221(1-11)1.3	Provide elect power receptacles at concrete bench	FY2019	\$ 2,430.00	Scope Change	No days
18-221	18-221(1-11)1.4	Adjust grades at China Creek bridge	FY2019	\$ 2,447.00	Design Changes	No days
19-081	19-081(1-11)1.1	Abatement: Mat'l Sampling/Testing/Air Monitoring	FY2019	\$ 3,921.22	Latent Conditions	No days
15-216	15-216(1-13)3.10	Change out (2) dated elect panels with new	FY2019	\$ 1,553.00	Design Changes	No days
18-146	18-146(1-11)1.1	Remove asbestos containing material @roof overhang	FY2019	\$ 39,587.00	Latent Conditions	No days
18-221	18-221(1-11)2.1	Remove existing crosswalk & pour new crosswalk.	FY2019	\$ 3,742.00	Scope Change	No days
18-221	18-221(1-11)3.1	Install conduits, replace vault lid, level base	FY2019	\$ 4,493.00	Latent Conditions	No days
17-246	17-246(1-11)2.1	Time extension due to permit delay	FY2019	\$ -	Latent Conditions	31-60 days
18-756	18-756(1-11)2.2	Credit in lieu of changing out the light poles due	FY2019	\$ (2,500.00)	Value Engineering	No days
19-002	19-002(1-11)2.3	Replace motor and sheave/drive on exist heat pump	FY2019	\$ 1,613.00	Latent Conditions	No days
15-185	15-185(2-23)30.171	BC-IT requested change of SC Fiber terminations	FY2019	\$ 12,836.00	Latent Conditions	No days
15-185	15-185(2-23)30.172	Add add'l pressurization testing	FY2019	\$ 20,920.00	Code Requirements	No days
15-185	15-185(2-23)30.173	Change made by the City of Bellevue during final i	FY2019	\$ 30,166.00	Scope Change	No days
18-044	18-044(1-11)5.1	Revise 3rd floor Parks toilet room layouts	FY2019	\$ 7,780.00	Scope Change	No days
18-044	18-044(1-11)5.6	Replace water heater in Parks Hall	FY2019	\$ 19,978.00	Scope Change	No days
18-044	18-044(1-11)5.10	Credit for eyewash/shower & add wainscot/threshold	FY2019	\$ (3,441.00)	Value Engineering	No days
19-002	19-002(1-11)3.5	Provide new bldg sign circuit & conduit pathway	FY2019	\$ 1,199.00	Scope Change	No days
18-060	18-060(1-11)1.1	furnish & install Ameristar "no-climb" fence assem	FY2019	\$ 14,200.00	Scope Change	No days
14-064	14-064(1-11)3.6	Added cost for the specified elevator as a result	FY2019	\$ 16,440.00	Design Changes	No days
14-064	14-064(1-11)3.23	Remove and properly dispose of contaminated soils	FY2019	\$ 23,586.00	Latent Conditions	No days
14-064	14-064(1-11)3.24	Revise two steel column base plate designs as note	FY2019	\$ 792.00	Design Changes	No days
17-138	17-138(2-21)7.4	County sanitary sewer epoxy coating requirements	FY2019	\$ 3,520.00	Scope Change	No days
18-905	18-905(1-11)1.1	Dispose of suspect pipe and embedded pipe	FY2019	\$ 5,786.11	Scope Change	No days
16-267	16-267(1-11)2.1	Latent condition - Asbestos	FY2019	\$ 5,777.64	Latent Conditions	No days
16-267	16-267(1-11)3.1	Admin. C/O-UDBE subcon. included suncob amounts in	FY2019	\$ -	Scope Change	No days
16-267	16-267(1-11)4.2	WSDOT's DMCS system has database of UDBE B2G doen	FY2019	\$ -	Scope Change	No days
18-274	18-274(1-11)1.1	Remove 150 ft of buried stainless	FY2019	\$ 22,977.72	Latent Conditions	60 - 90 days
19-002	19-002(1-11)4.6	Add new hollow metal door and exchange hardware	FY2019	\$ 467.00	Latent Conditions	No days
19-002	19-002(1-11)4.8	Provide receptacle and data outlets	FY2019	\$ 1,321.00	Scope Change	No days
19-002	19-002(1-11)4.9	Provide (4) flush mount outlets at thermostats	FY2019	\$ 420.00	Latent Conditions	No days
19-002	19-002(1-11)4.10	Saw cut CMU door on each side of door opening	FY2019	\$ 802.00	Omission	No days

16-008	16-008(1-11)1.1	Provide junction boxes and add 2' shoulder	FY2019	\$ 16,671.00	Code Requirements	No days
17-240	17-240(1-12)2.2	Costs related to the engineering permitting	FY2019	\$ 78,420.00	Code Requirements	No days
17-240	17-240(1-12)2.4	Added security sliding grille at Cafe U108	FY2019	\$ 27,866.00	Scope Change	No days
17-240	17-240(1-12)2.5	Upgrade to ultimate privacy toilet partitions	FY2019	\$ 9,368.00	Scope Change	No days
17-240	17-240(1-12)2.6	Added exterior light for future building signage	FY2019	\$ 9,596.00	Scope Change	No days
17-240	17-240(1-12)2.7	Door hardware schedule changes	FY2019	\$ 32,579.00	Scope Change	No days
18-202	18-202(1-11)1.1	Phoenix valves	FY2019	\$ 36,521.27	Scope Change	More than 90 days
18-591	18-591(1-11)1.1	Increase railings on ramp;delete window replacemnt	FY2019	\$ (1,270.04)	Code Requirements	More than 90 days
18-592	18-592(1-11)2.2	Remove and replace flush valves	FY2019	\$ 4,436.96	Scope Change	More than 90 days
19-002	19-002(1-11)5.7	Remove & replace GWB and plaster wall board	FY2019	\$ 2,694.00	Latent Conditions	No days
19-057	19-057(1-11)1.1	Provide electrical & plumbing for a fountain	FY2019	\$ 1,703.89	Scope Change	No days
19-131	19-131(1-11)1.1	change to add tax \$1491.95 per PM see F4	FY2019	\$ -	Scope Change	No days
18-182	18-182(1-11)4.10	Calendar date extension pump skid manf delivery	FY2019	\$ -	Scope Change	60 - 90 days
15-264	15-264(2-22)15.5	Revise hdw groups, door hdw, and access control	FY2019	\$ 212,359.00	Scope Change	No days
18-140	18-140(2-21)1.1	Remove and dispose of fungal-impacted wallboard	FY2019	\$ 4,447.00	Latent Conditions	No days
18-140	18-140(2-21)1.2	Install stud framing; patch/repair existing GWB	FY2019	\$ 7,506.00	Latent Conditions	No days
18-268	18-268(3-31)3.3	Adding Phase II Construction + tax & contingency	FY2019	\$ 23,889,437.00	APWConstructionPhase	More than 90 days
18-702	18-702(1-11)1.1	Proving cabling, rough-in and cameras	FY2019	\$ 36,718.00	Omission	No days
14-064	14-064(1-11)4.10	The existing gas service to the ceramic kilns on	FY2019	\$ 1,569.00	Latent Conditions	No days
14-064	14-064(1-11)4.14	Change waterproofing system on lid of utility due	FY2019	\$ 8,709.00	Design Changes	No days
14-064	14-064(1-11)4.15	The assume heating water piping switchover/shutdown	FY2019	\$ (4,930.00)	Value Engineering	No days
14-064	14-064(1-11)4.16	Add concrete pads for mounting of relocated genera	FY2019	\$ 10,065.00	Design Changes	No days
14-064	14-064(1-11)4.21	The Contractor excavated a pit next to the found	FY2019	\$ 3,611.00	Latent Conditions	No days
14-064	14-064(1-11)4.25	Relocate plumbing vent lines as noted in the respo	FY2019	\$ 2,786.00	Design Changes	No days
19-002	19-002(1-11)6.11	Hardware change for existing condition of door	FY2019	\$ 116.00	Latent Conditions	No days
18-242	18-242(1-11)2.1	Adjust to actual amount invoiced	FY2019	\$ (11,341.00)	Scope Change	No days
14-064	14-064(1-11)5.1	Add liht guage metal framed walls behind all three	FY2019	\$ 4,173.00	Design Changes	No days
14-064	14-064(1-11)5.9	The existing electrical conduits on the west side	FY2019	\$ 6,676.00	Latent Conditions	No days
14-064	14-064(1-11)5.27	Add concree reinforcing in piers below braced fram	FY2019	\$ 9,275.00	Omission	No days
15-216	15-216(1-13)4.14	Connection was not indicated on the drawings	FY2019	\$ 3,779.00	Omission	No days
15-216	15-216(1-13)4.15	Steel stair structure was not fabricated correctly	FY2019	\$ 3,929.00	Latent Conditions	No days
15-216	15-216(1-13)4.17	Existing opening need to be filled per code	FY2019	\$ 6,557.00	Latent Conditions	No days
17-240	17-240(1-12)3.3	Differing site condition. Existing water main was	FY2019	\$ 6,711.00	Latent Conditions	No days
17-240	17-240(1-12)3.8	Site lighting upgrades to existing infrastructure	FY2019	\$ 40,321.00	Scope Change	No days
17-240	17-240(1-12)3.11	Alternate #8 Level 2 built in bar counter	FY2019	\$ 16,496.00	Scope Change	No days
17-113	17-113(1-11)1.1	Sign repairs requested by College	FY2019	\$ 12,234.16	Latent Conditions	31-60 days
17-113	17-113(1-11)1.2	Repairs to irrigation system	FY2019	\$ 6,803.64	Latent Conditions	No days
18-140	18-140(2-21)2.1	Finish improvements at exist corridor/classrooms	FY2019	\$ 28,414.00	Scope Change	No days
19-069	19-069(1-11)3.4	1/2" rubber flooring and rubber base in Room 213	FY2019	\$ 2,821.69	Scope Change	No days
15-185	15-185(2-23)31.11	Perm sewer re-route per city requirement	FY2019	\$ 601,346.00	Latent Conditions	No days
19-061	19-061(1-11)1.2	Add Power Outlets for Fiber Optics Cable System	FY2019	\$ 3,521.44	Latent Conditions	No days
18-146	18-146(1-11)2.3	Break up discovered concrete slab	FY2019	\$ 4,171.91	Latent Conditions	No days
18-905	18-905(1-11)2.2	Supply and install valves with quick disconnects	FY2019	\$ 2,828.98	Scope Change	Less than 30 days
18-757	18-757(1-11)1.1	Add new flooring/no cost change order	FY2019	\$ -	Scope Change	No days
17-077	17-077(2-21)3.8	Cut masonry opening to clean edge/infill opening	FY2019	\$ 1,295.00	Latent Conditions	No days
17-077	17-077(2-21)3.10	Install ADA sinks beofre start of school	FY2019	\$ 7,193.00	Scope Change	No days
17-077	17-077(2-21)3.12	Install new backing to support new urinals	FY2019	\$ 2,450.00	Latent Conditions	No days
17-077	17-077(2-21)3.13	Reattach sinks in bldg A exterior toilet rooms	FY2019	\$ 624.00	Latent Conditions	No days
17-077	17-077(2-21)3.14	R1 - Repl surface mounted twol dispensers	FY2019	\$ 1,279.00	Scope Change	No days
17-077	17-077(2-21)3.16	Add isolation valve at restroom/Add HW line	FY2019	\$ 3,817.00	Latent Conditions	No days
17-077	17-077(2-21)3.18	Change handwashing lavatory in bldg E, rm410	FY2019	\$ 3,721.00	Scope Change	No days
17-077	17-077(2-21)3.19	Prov accessible baby changing stations in Bldg I	FY2019	\$ 3,122.00	Scope Change	No days
18-200	18-200(1-11)1.1	Wirenold Scope of Work (Electrical Work), Low Vol	FY2019	\$ 2,680.64	Scope Change	No days
19-002	19-002(1-11)7.4	Remove existing tile and prep for new floor mat'ls	FY2019	\$ 758.00	Omission	No days
18-113	18-113(2-21)1.1	Proposed to use one type of flooring Altro "dolce"	FY2019	\$ (7,397.65)	Value Engineering	No days
18-113	18-113(2-21)1.2	Signage credit. Owner will provide	FY2019	\$ (1,089.76)	Value Engineering	No days
19-057	19-057(1-11)2.2	Provide add'l concrete for floor patch	FY2019	\$ 1,563.29	Latent Conditions	No days
19-002	19-002(1-11)8.12	Extra work to install new lock and strike	FY2019	\$ 732.00	Latent Conditions	No days
18-140	18-140(2-21)3.6	Replace water damaged wall framing and stucco	FY2019	\$ 5,126.00	Latent Conditions	No days
19-019	19-019(2-21)1.0	Change Project Number	FY2019	\$ -	NULL	No days
19-061	19-061(1-11)2.1	Replace Restroom Mirrors	FY2019	\$ 3,337.80	Scope Change	No days
19-061	19-061(1-11)2.2	Replace the Plumbing fixtures and wall finishes at	FY2019	\$ 32,607.75	Scope Change	No days
19-061	19-061(1-11)2.5	Replace Leaking Gate Valves	FY2019	\$ 5,068.65	Scope Change	No days
19-061	19-061(1-11)2.6	Relocate existing Drain Vent Pipes/Add a Cleanout	FY2019	\$ 5,017.31	Latent Conditions	No days
19-061	19-061(1-11)2.7	Relocate the Electrical Receptacle Back Box on the	FY2019	\$ 2,877.41	Latent Conditions	No days
19-061	19-061(1-11)2.9	Demolish the Existing Conduit & Abandon the Existi	FY2019	\$ 967.57	Latent Conditions	No days

19-069	19-069(1-11)4.5	Additional mirrors in gym	FY2019	\$ 2,685.04	Scope Change	More than 90 days
14-064	14-064(1-11)7.2	Unforeseen existing underground utilities were dam	FY2019	\$ 27,634.00	Latent Conditions	No days
16-173	16-173(2-21)16.7	Support from earthwork to uncover stockpiled mater	FY2019	\$ 15,130.69	Scope Change	No days
16-173	16-173(2-21)16.26	Add AV system with 3 TV's to 5th lab space.	FY2019	\$ -	Scope Change	No days
14-064	14-064(1-11)8.1	While site clearing and excavation activities were	FY2019	\$ 3,586.00	Latent Conditions	No days
14-064	14-064(1-11)8.26	Cost for third party observation of steel items st	FY2019	\$ (603.75)	Scope Change	No days
18-202	18-202(1-11)2.2	Revision - Sire Logistics, Add 2 VFD's	FY2019	\$ 16,170.18	Scope Change	No days
19-002	19-002(1-11)9.13	Delete (1) electrical floor box installation	FY2019	\$ (469.00)	Latent Conditions	No days
19-002	19-002(1-11)9.14	Remove existing carpet tile at landing/entry doors	FY2019	\$ 353.00	Latent Conditions	No days
17-077	17-077(2-21)4.15	lower water closet in building E	FY2019	\$ 5,094.00	Latent Conditions	No days
17-077	17-077(2-21)4.20	Openers on 3rd flo, bldg J not needed	FY2019	\$ (4,380.00)	Value Engineering	No days
15-264	15-264(2-22)16.41	Provide trench drain across exterior corridor	FY2019	\$ 7,540.00	Scope Change	No days
15-264	15-264(2-22)16.44	Cut out and replace block on 2nd & 3rd floors	FY2019	\$ 4,458.00	Latent Conditions	No days
15-264	15-264(2-22)16.45	Provide waterproofing and drawing panels	FY2019	\$ 6,002.00	Omission	No days
15-264	15-264(2-22)16.49	Revise Demo Key Note 73 on AD1.00	FY2019	\$ 3,719.00	Design Changes	No days
15-264	15-264(2-22)16.51	Provide fire protection system in mech mezzanine	FY2019	\$ 2,832.00	Omission	No days
15-264	15-264(2-22)16.52	Add new data outlets and provide conduits	FY2019	\$ 1,967.00	Scope Change	No days
15-264	15-264(2-22)16.54	Delete acoustical isolation brackets	FY2019	\$ (5,686.00)	Value Engineering	No days
15-264	15-264(2-22)16.58	Remove concrete from corbel for storefront	FY2019	\$ 5,787.00	Latent Conditions	No days
15-264	15-264(2-22)16.61	Provide recessed pass-through cabinet	FY2019	\$ 692.00	Omission	No days
15-264	15-264(2-22)16.70	Revise pheolic countertops with epoxy resin	FY2019	\$ 7,685.00	Scope Change	No days
19-057	19-057(1-11)3.3	Required heat detectors in restrooms	FY2019	\$ 1,265.00	Code Requirements	No days
19-057	19-057(1-11)3.4	Weather delays in inspections/deliveries	FY2019	\$ -	Latent Conditions	Less than 30 days
19-061	19-061(1-11)3.3	Provide temp construction barrier outside elevator	FY2019	\$ 1,888.94	Scope Change	No days
19-061	19-061(1-11)3.8	Frame out new plenum transfer between hallway	FY2019	\$ 2,750.19	Latent Conditions	No days
19-061	19-061(1-11)3.10	Provide supports for all existing ductwork, mech e	FY2019	\$ 3,667.95	Latent Conditions	No days
19-061	19-061(1-11)3.11	Revise interior painting spec 09 9123	FY2019	\$ 578.80	Scope Change	No days
15-216	15-216(1-13)5.20	Existing defects in drywall	FY2019	\$ 832.00	Omission	No days
16-173	16-173(2-21)17.27	Add Monument Sign to Front of Hageness Circle & St	FY2019	\$ 62,672.62	Scope Change	No days
18-146	18-146(1-11)4.2	Remove asbestos containing material	FY2019	\$ 9,352.00	Latent Conditions	No days
18-757	18-757(1-11)2.1	time extension delay for material	FY2019	\$ -	Scope Change	Less than 30 days
18-757	18-757(1-11)2.2	Provide a credit for not completing punchlist item	FY2019	\$ (2,500.00)	Scope Change	No days
17-240	17-240(1-12)4.9	Differing site condition	FY2019	\$ 82,525.00	Latent Conditions	No days
17-240	17-240(1-12)4.10	Community commons floorbox	FY2019	\$ 44,993.00	Scope Change	No days
17-240	17-240(1-12)4.16	Bid alternate #4	FY2019	\$ 11,097.00	Scope Change	No days
17-240	17-240(1-12)4.17	Bid alternate #10	FY2019	\$ 50,078.00	Latent Conditions	No days
18-146	18-146(1-11)3.2	R, labor/mat. to stockpile concrete & vermiculite	FY2019	\$ 54,815.64	Latent Conditions	31-60 days
17-240	17-240(1-12)5.12	Added POE Lockset at U113A	FY2019	\$ 3,065.00	Scope Change	No days
17-240	17-240(1-12)5.13	Savings returned from reduction of landscaping	FY2019	\$ (21,647.00)	Scope Change	No days
17-240	17-240(1-12)5.14	Added food service equipment	FY2019	\$ 258,189.00	Scope Change	No days
17-920	17-920(1-11)1.1	Extend contract substantial completion date	FY2019	\$ -	Latent Conditions	31-60 days
18-140	18-140(2-21)4.4	Extend natural gas line; add piping, valve, etc.	FY2019	\$ 10,198.00	Scope Change	No days
18-202	18-202(1-11)3.2	Mod 2 Revision 01	FY2019	\$ -	Scope Change	60 - 90 days
19-002	19-002(1-11)10.15	Remove, modify, & reinstall wood trim at back door	FY2019	\$ 406.00	Latent Conditions	No days
19-140	19-140(1-11)1.1	Case Work Deduction	FY2019	\$ (1,529.00)	Scope Change	No days
19-141	19-141(1-11)1.1	Panic hardware for Door 102	FY2019	\$ 1,854.29	Code Requirements	No days
18-220	18-220(1-11)1.1	Required by Renton city Fire Marshall-install remo	FY2019	\$ 24,762.00	Code Requirements	No days
19-069	19-069(1-11)5.0	Change title to Student Center Gym	FY2019	\$ -	NULL	No days
17-238	17-238(1-12)1.1	Repair/replace Carpentry Shop gutters/downspouts	FY2019	\$ 1,331.49	Scope Change	No days
17-238	17-238(1-12)1.2	Cut back canopy roof above driveway entrance	FY2019	\$ 4,846.02	Scope Change	No days
17-238	17-238(1-12)2.4	GE Enduris Roof Coating system	FY2019	\$ 6,897.65	Latent Conditions	No days
18-053	18-053(1-11)1.1	Existing devices were not identified on the existi	FY2019	\$ 4,146.08	Omission	No days
18-120	18-120(1-11)1.1	Limited repointing, exterior cleaning/water repel	FY2019	\$ 7,817.00	Latent Conditions	Less than 30 days
19-131	19-131(1-12)1.1	Furnish/install LED wall pack light	FY2019	\$ 3,080.90	Scope Change	No days
17-113	17-113(1-11)2.3	Enlarge existing footing for entry sign Fort Steil	FY2019	\$ 5,591.26	Latent Conditions	No days
17-113	17-113(1-11)2.4	Fabricate & iinstall new science dome 7 foundation	FY2019	\$ 16,046.57	Scope Change	More than 90 days
17-143	17-143(1-11)2.2	Replace existing damaged turning vanes in return a	FY2019	\$ 851.65	Latent Conditions	No days
17-143	17-143(1-11)2.3	Repair roof leaks discovered while demoing rooftop	FY2019	\$ 4,260.00	Latent Conditions	No days
17-143	17-143(1-11)2.4	Modify existing exhaust duct termination on roof	FY2019	\$ 2,877.22	Latent Conditions	No days
17-933	17-933(2-21)1.1	Tie existing fire alarm system into the retrofitte	FY2019	\$ 5,416.16	Scope Change	No days
18-220	18-220(1-11)2.1	Add base bid 2 & alternate 2	FY2019	\$ 58,000.00	Scope Change	60 - 90 days
10-283	10-283(2-21)67.291	Final offer for steel strut frames & accessorites	FY2019	\$ 45,000.00	Design Changes	No days
10-283	10-283(2-21)67.424	Settlement negotiated - Return liquadated damages	FY2019	\$ 200,000.00	Scope Change	No days
19-061	19-061(1-11)4.3	Remove 2 existing electric hand dryers & replace	FY2019	\$ 5,687.22	Scope Change	No days
19-061	19-061(1-11)4.12	Provide insulation on existing plumbing lines	FY2019	\$ 996.24	Scope Change	No days
19-061	19-061(1-11)4.13	Revise the trap primer locations	FY2019	\$ 957.47	Scope Change	No days

14-064	14-064(1-11)9.4	Relocate existing RPBA piping for the non-potable	FY2019	\$ 11,449.00	Omission	No days
14-064	14-064(1-11)9.11	The existing side sewer near the center of Mountla	FY2019	\$ 5,128.00	Latent Conditions	No days
14-064	14-064(1-11)9.29	Repair existing waterproofing membrane layers at	FY2019	\$ 5,835.00	Latent Conditions	No days
10-283	10-283(2-21)68.50	Addition of nosing,edge binding & misc. floor tran	FY2019	\$ 6,473.00	Omission	No days
10-283	10-283(2-21)68.75	Parking subgrade pumping during roll test	FY2019	\$ 14,285.00	Latent Conditions	No days
10-283	10-283(2-21)68.82	Revise grading, paving, irrigation & planting	FY2019	\$ 16,935.00	Code Requirements	No days
10-283	10-283(2-21)68.193	Add logo to walk-off mats	FY2019	\$ 5,947.00	Scope Change	No days
10-283	10-283(2-21)68.290	Provide moisture mitigation products & install to	FY2019	\$ 43,929.00	Latent Conditions	No days
10-283	10-283(2-21)68.367	Add steel channel covers over AV cabling exposed t	FY2019	\$ 2,807.00	Omission	No days
10-283	10-283(2-21)68.392	Revise edge detail at fixtures	FY2019	\$ 2,276.00	Latent Conditions	No days
10-283	10-283(2-21)68.411	Revise planting at South parking lot	FY2019	\$ 7,459.00	Latent Conditions	No days
10-283	10-283(2-21)68.418	Resolve acoustical issues in ductwork	FY2019	\$ 3,471.00	Scope Change	No days
17-231	17-231(2-21)2.4	Existing HVAC controls are daisy-chained throughou	FY2019	\$ 1,577.00	Latent Conditions	No days
17-231	17-231(2-21)2.5	Expedite delivery of HM frames	FY2019	\$ 2,200.00	Scope Change	No days
17-231	17-231(2-21)2.6	Door frame needed to be revised	FY2019	\$ 532.00	Scope Change	No days
17-231	17-231(2-21)3.6	Existing plumbing waste line lower than expected	FY2019	\$ 22,217.00	Latent Conditions	No days
17-231	17-231(2-21)3.10	Unforeseen condition	FY2019	\$ 4,935.00	Latent Conditions	No days
17-231	17-231(2-21)3.15	Due to existing structure only select fasteners ar	FY2019	\$ 16,451.00	Latent Conditions	No days
17-231	17-231(2-21)3.17	Inspector requiring GFCI circuits at the showers	FY2019	\$ 2,084.00	Latent Conditions	No days
17-231	17-231(2-21)3.18	Routing of fire sprinkler in gym needed to route	FY2019	\$ 853.00	Omission	No days
17-231	17-231(2-21)3.19	Top of existing CMU walls to remain is unsupported	FY2019	\$ 6,649.00	Latent Conditions	No days
17-231	17-231(2-21)3.22	Grinding existing sloping and chipping	FY2019	\$ 5,830.00	Latent Conditions	No days
17-231	17-231(2-21)3.27	Revise cleanouts in locker rooms to floor cleanout	FY2019	\$ 2,187.00	Design Changes	No days
17-231	17-231(2-21)3.28	Revise HVAC routing in hallway 101 and fitness	FY2019	\$ 7,768.00	Latent Conditions	No days
17-231	17-231(2-21)3.38	Revise locations of outlets per box walk	FY2019	\$ -	Scope Change	No days
17-231	17-231(2-21)3.52	Dimensions added to plan	FY2019	\$ -	Scope Change	No days
18-140	18-140(2-21)5.3	Omit locks/insulation; Revise framing/GWB/concrete	FY2019	\$ 5,888.00	Scope Change	No days
18-140	18-140(2-21)5.5	Intall wainscot; patch/repair GWB	FY2019	\$ 9,922.00	Latent Conditions	No days
18-202	18-202(1-11)4.3	Off hr. work for Phoenix valves; Adittional work	FY2019	\$ 5,686.31	Scope Change	No days
18-146	18-146(1-11)5.4	Break up concrete below new sign	FY2019	\$ 2,764.52	Latent Conditions	Less than 30 days
18-146	18-146(1-11)5.5	Remove/replace 70 square feet of sidewalk	FY2019	\$ 1,050.00	Scope Change	Less than 30 days
16-008	16-008(1-11)2.3	Time extension due to significant rainfall	FY2019	\$ -	Latent Conditions	Less than 30 days
15-057	15-057(3-31)4.4	Roof raised with new insulation	FY2019	\$ 24,900.00	Latent Conditions	No days
18-190	18-190(1-11)3.4	Design revisions & permit delays caused start dela	FY2019	\$ -	Latent Conditions	31-60 days
19-034	19-034(1-11)1.1	Added Compressor	FY2019	\$ 7,771.00	Scope Change	No days
18-203	18-203(1-11)3.3	Northeast lawn broken Pipe repair, Station timer	FY2019	\$ 42,901.25	Scope Change	31-60 days
19-140	19-140(1-11)2.1	NULL	FY2019	\$ -	NULL	No days
19-140	19-140(1-11)2.2	After hours work from 5/20/19-6/9/19	FY2019	\$ 14,542.85	Scope Change	No days
19-141	19-141(1-11)2.1	Added days due to delayed start	FY2019	\$ -	Scope Change	Less than 30 days
19-171	19-171(1-11)1.1	Existing scope to include Rm 101, Bldg 34	FY2019	\$ 29,771.97	Scope Change	No days
16-267	16-267(1-11)5.4	Provide credit for: Not providing extra light fixt	FY2019	\$ (9,981.83)	Scope Change	No days
16-267	16-267(1-11)5.5	R1- Delete scope of keynote 32, double check valve	FY2019	\$ (10,297.96)	Latent Conditions	No days
16-267	16-267(1-11)5.7	Regarding drain lines from new inspection pit	FY2019	\$ 15,603.84	Latent Conditions	No days
16-267	16-267(1-11)5.8	Provide (1) 2' PVC conduit with pull string	FY2019	\$ 8,051.30	Scope Change	No days
16-267	16-267(1-11)5.9	Lower 12' sill beams the two large 'B' windows	FY2019	\$ 3,013.43	Design Changes	No days
14-064	14-064(1-11)10.8	Per the respnse to RFI 012 there were missing dime	FY2019	\$ 19,136.00	Omission	No days
14-064	14-064(1-11)10.13	The size of some of the exterior fence/screen post	FY2019	\$ 3,705.00	Omission	No days
14-064	14-064(1-11)10.14	Provide emergency shoers in locations noted on the	FY2019	\$ 17,921.00	Omission	No days
14-064	14-064(1-11)10.30	Armor footings below subgrade with recycled concre	FY2019	\$ 23,492.78	Latent Conditions	No days
14-064	14-064(1-11)10.31	Reroute rain water piping around Baced Frame #7 fo	FY2019	\$ 1,502.00	Design Changes	No days
16-173	16-173(2-21)18.6	Remove remaining contaminated soils on job site	FY2019	\$ 133,598.86	Scope Change	No days
16-173	16-173(2-21)18.8	Removal & disposal of the plastic under stockpiled	FY2019	\$ 48,748.80	Latent Conditions	No days
19-140	19-140(1-11)3.1	Added days due to delayed start	FY2019	\$ -	Scope Change	31-60 days
17-238	17-238(1-12)3.3	Structural Repair & Reinforcement	FY2019	\$ 6,931.75	Latent Conditions	No days
15-057	15-057(3-31)5.9	Damage from heavy snow accumulations	FY2019	\$ 41,653.09	Latent Conditions	No days
19-111	19-111(1-12)1.1	Supply and install tops at prep room 226 per orig	FY2019	\$ 6,298.41	Scope Change	No days
17-231	17-231(2-21)4.2	Demolish existing floor coating	FY2019	\$ 5,183.00	Latent Conditions	No days
17-231	17-231(2-21)4.8	Reinforce at existing concrete tees	FY2019	\$ 820.00	Value Engineering	No days
17-231	17-231(2-21)4.20	Existing wood flooring had sheet flooring adhered	FY2019	\$ 6,746.50	Latent Conditions	No days
17-231	17-231(2-21)4.23	Revise shower heads in all-gender restrooms	FY2019	\$ -	Omission	No days
17-231	17-231(2-21)4.25	Revise recessed hose bib in ice area to surface	FY2019	\$ -	Omission	No days
17-231	17-231(2-21)4.26	Fur existing tile walls out. Existing tile remains	FY2019	\$ 9,881.00	Latent Conditions	No days
17-231	17-231(2-21)4.29	Door frame to be full height to bottom of tee	FY2019	\$ -	Design Changes	No days
17-231	17-231(2-21)4.30	Revise HVAC routing to avoid conflict with existin	FY2019	\$ 626.00	Latent Conditions	No days
17-231	17-231(2-21)4.35	Enclose area & provide temp heat to facilitate cur	FY2019	\$ 3,879.00	Latent Conditions	No days
17-231	17-231(2-21)4.42	Revise water closets in ADA stalls height fixture	FY2019	\$ 1,785.00	Design Changes	No days

17-231	17-231(2-21)4.51	Pothole to confirm location od existing water main	FY2019	\$ 4,822.00	Scope Change	No days
17-231	17-231(2-21)4.60	InPro fabric curtain & track system cost less	FY2019	\$ (22,822.00)	Scope Change	No days
18-118	18-118(1-11)1.1	Provide a new HVAC system	FY2019	\$ 21,319.00	Scope Change	31-60 days
18-200	18-200(1-11)2.2	R1 - Change was made to the color of the paint	FY2019	\$ 1,260.21	Scope Change	No days
18-200	18-200(1-11)2.3	Installation of new outlets	FY2019	\$ 1,598.68	Scope Change	No days
18-200	18-200(1-11)2.4	Added furniture in rooms C9/C10	FY2019	\$ 29,210.71	Scope Change	No days
19-165	19-165(1-11)1.1	Move cooling unit tower pad next to bldg	FY2019	\$ -	Scope Change	No days
18-515	18-515(1-11)1.1	Prov ethernet switching to align existing SrvcAgr	FY2019	\$ (59,452.00)	Scope Change	No days
19-264	19-264(1-11)1.1	Install grid conduit for existing WiFi use	FY2019	\$ 9,659.71	Scope Change	No days
17-240	17-240(1-12)6.18	Add'l A/V scope req'd by client	FY2019	\$ 11,581.00	Scope Change	No days
17-240	17-240(1-12)6.19	Savings returned selection changes-floorcoverings	FY2019	\$ (12,185.00)	Scope Change	No days
17-230	17-230(1-11)1.2	Add'l time for grounding tests related to difficu	FY2019	\$ -	Latent Conditions	60 - 90 days
17-113	17-113(1-11)3.5	Extended permit review for City of Lakewood	FY2019	\$ -	Scope Change	31-60 days
18-140	18-140(2-21)6.8	Add flashing and cap lines at siding and roof	FY2019	\$ 593.00	Omission	No days
18-140	18-140(2-21)6.10	Remove and replace damaged GWB at kitchen and A311	FY2019	\$ 1,978.00	Latent Conditions	No days
18-140	18-140(2-21)7.7	Add data cable/supports/sleeves at new rack locatn	FY2019	\$ 3,258.00	Scope Change	No days
18-140	18-140(2-21)7.9	Connect flow meters/exhaust fan to elect panel	FY2019	\$ 1,910.00	Omission	No days
15-185	15-185(2-23)32.179	Final contract savings (unused risk contingency)	FY2019	\$ (342,676.04)	Value Engineering	No days
19-192	19-192(1-11)1.1	Remove/reinstall plants and irrigation lines	FY2019	\$ 8,176.22	Scope Change	No days
19-192	19-192(1-11)2.2	Install new storm line and add'l asphalt	FY2019	\$ 8,018.55	Scope Change	No days
17-231	17-231(2-21)5.10	Time extension related to revisions req'd by AHJ	FY2019	\$ 136,390.00	Code Requirements	31-60 days
17-240	17-240(1-12)7.15	Kitchen & Cafe Design, Permitting, Labor, Material	FY2019	\$ 664,032.00	Scope Change	No days
16-267	16-267(1-11)6.4	Dry sprinkler line has accessories that are not bu	FY2019	\$ 630.86	Value Engineering	No days
16-267	16-267(1-11)6.10	Delete all furniture, seating and acc	FY2019	\$ (29,038.51)	Scope Change	No days
18-145	18-145(1-11)1.1	Add'l crane pick to repl existing dorm HVAC	FY2019	\$ 1,364.00	Scope Change	31-60 days
18-182	18-182(1-11)5.12	Install elec valve actuators in pump enclosure	FY2019	\$ 9,721.21	Omission	No days
19-061	19-061(1-11)5.14	Relocate the access control device at each Electri	FY2019	\$ 1,179.52	Scope Change	No days
19-061	19-061(1-11)5.15	Relocate the dumpster from the south plaza to the	FY2019	\$ 732.56	Scope Change	No days
18-113	18-113(2-21)2.3	Add to main panel - 100amp westinghouse 3 pole bre	FY2019	\$ 766.47	Latent Conditions	No days
18-113	18-113(2-21)2.4	COP #7-Add door landing & step. Patch existing ent	FY2019	\$ 1,579.36	Code Requirements	No days
18-113	18-113(2-21)3.3	Relocate Service Conduit - No cost.	FY2019	\$ -	Latent Conditions	No days
16-267	16-267(1-11)7.2	Remove buried concrete/rocks under bldg footprint	FY2019	\$ 11,217.43	Latent Conditions	No days
16-267	16-267(1-11)7.13	Furnish/install elect system in lieu of specified	FY2019	\$ 2,442.84	Scope Change	No days
16-267	16-267(1-11)7.14	Rework metal ducts at louvers to allow trusses	FY2019	\$ 3,203.82	Design Changes	No days
16-267	16-267(1-11)7.15	Add'l cost for Type 2 junction box	FY2019	\$ 470.82	Scope Change	No days
16-173	16-173(2-21)19.9	Cont'd hall off of remaining special waste on site	FY2019	\$ 51,219.94	Scope Change	No days
16-267	16-267(1-11)8.11	Modify pre-engineered wood trusses per bldg dept	FY2019	\$ 4,852.62	Omission	No days
18-113	18-113(2-21)4.2	Install data raceways per owner's request	FY2019	\$ 583.44	Scope Change	No days
18-113	18-113(2-21)4.4	Credit for Alternate Lighting & Control Package	FY2019	\$ (3,531.40)	Design Changes	No days
19-061	19-061(1-11)6.1	Rev.-Add Contract time due to incimate weather	FY2019	\$ -	Latent Conditions	Less than 30 days
19-226	19-226(1-11)1.1	tax rate increase 4/1/19 from 8.9% to 9.3%	FY2019	\$ -	Scope Change	No days
19-234	19-234(1-11)1.1	Asphalt Additional Patch Work	FY2019	\$ 19,495.99	Scope Change	No days
14-064	14-064(1-11)11.7	Add light fixtures and associated wiring & contro	FY2019	\$ 10,054.00	Omission	No days
14-064	14-064(1-11)11.8	Extend time due to adverse weather conditions	FY2019	\$ -	Latent Conditions	Less than 30 days
14-064	14-064(1-11)11.12	Add 2 ADA barriers at braced frames	FY2019	\$ 2,890.00	Omission	No days
14-064	14-064(1-11)11.19	Additional utility locate and excavation has been	FY2019	\$ 942.00	Latent Conditions	Less than 30 days
14-064	14-064(1-11)11.36	Revise size of ducts to avoid conflicts w/ ducts,p	FY2019	\$ 952.00	Design Changes	No days
17-143	17-143(1-11)3.1	Remove/replace light weight concrete at roof curb	FY2019	\$ 16,672.47	Latent Conditions	No days
17-143	17-143(1-11)3.5	Demo/replace guardrail; replace coping;repair roof	FY2019	\$ 30,194.76	Scope Change	No days
18-220	18-220(1-11)3.2	Network card in Bldg N - remote access for speaker	FY2019	\$ 1,630.00	Scope Change	No days
18-220	18-220(1-11)3.3	Add'l fire alarm devices req'd by Fire Marshal	FY2019	\$ 2,059.00	Code Requirements	No days
19-141	19-141(1-11)3.3	Move light switches; add threshold; delete patches	FY2019	\$ 1,573.43	Scope Change	No days
19-192	19-192(1-11)3.3	Vac-truck used to expose concrete sewer line	FY2019	\$ 5,243.21	Latent Conditions	No days
19-218	19-218(2-21)1.2	mod, deductive mod for Gunite removal from SOW	FY2019	\$ (14,112.26)	Omission	No days
19-226	19-226(1-11)2.1	Add'l abestos abatement of roof Bldgs 4 & 5	FY2019	\$ 140,976.83	Latent Conditions	Less than 30 days
19-265	19-265(1-11)1.1	Supply & install crushed rockfor base	FY2019	\$ 7,025.73	Latent Conditions	Less than 30 days
14-064	14-064(1-11)12.3	Increase time due to delay getting approved permi	FY2019	\$ 61,408.00	Omission	Less than 30 days
19-171	19-171(1-11)2.2	Upgrade controllers to integrate into existing DDC	FY2019	\$ 16,270.67	Scope Change	No days
15-057	15-057(3-31)6.0	Admin C/O to remove FA #4 posted twice	FY2019	\$ (24,900.00)	NULL	No days
19-061	19-061(1-11)7.4	Install owner supplied 4" resilient base, corian s	FY2019	\$ 4,455.40	Scope Change	No days
19-061	19-061(1-11)7.5	Modify the electrical connection at existing hand	FY2019	\$ 1,226.70	Latent Conditions	No days
19-061	19-061(1-11)7.16	Revise the vent stack point of connection at each	FY2019	\$ 2,633.76	Latent Conditions	No days
14-064	14-064(1-11)13.16	Modify power outletin Chemistry Lab as indicated i	FY2019	\$ 1,027.00	Scope Change	No days
14-064	14-064(1-11)13.37	Repair damaged areas of existing thin paving along	FY2019	\$ 7,387.00	Latent Conditions	No days
18-200	18-200(1-11)3.4	Add days for added furniture in Rooms C9/C10	FY2019	\$ -	Scope Change	31-60 days
19-002	19-002(1-11)11.1	Make electrical and data connections to furniture	FY2019	\$ 2,941.00	Latent Conditions	No days

19-061	19-061(1-11)8.4	Revise/Provide/Add Accommodate all gender layout b	FY2019	\$ 955.67	Scope Change	No days
19-061	19-061(1-11)8.17	prepare existing piping/connect new to existing	FY2019	\$ 828.64	Scope Change	No days
19-265	19-265(1-11)2.2	Supply & install temp ADA ramp bldg 500	FY2019	\$ 1,478.23	Scope Change	No days
15-293	15-293(2-21)1.1	Dry abrasive blasting to remove contaminants	FY2019	\$ 71,150.00	Latent Conditions	No days
15-293	15-293(2-21)1.2	Grouting of damaged concrete at training tank deck	FY2019	\$ 15,284.40	Latent Conditions	No days
17-138	17-138(2-21)8.3	Change new side sewer point connection	FY2019	\$ 60,819.01	Latent Conditions	No days
17-231	17-231(2-21)6.7	Concrete in lieu of hydraulic underlayment	FY2019	\$ 48,096.00	Latent Conditions	No days
17-231	17-231(2-21)6.11	Revise fire sprinkler water supply main per C.o.B.	FY2019	\$ 101,391.00	Code Requirements	No days
17-231	17-231(2-21)6.21	Route rainleaders in fitness center	FY2019	\$ -	Latent Conditions	No days
17-231	17-231(2-21)6.33	Provide penetrations above concrete beams & tees	FY2019	\$ 37,953.00	Latent Conditions	No days
17-231	17-231(2-21)6.49	Patch repair existing surface crack precast	FY2019	\$ 472.00	Latent Conditions	No days
17-231	17-231(2-21)6.53	Revise duct in Hallway 103	FY2019	\$ 1,622.00	Scope Change	No days
17-231	17-231(2-21)6.66	Provide soffit at gap between existing concrete be	FY2019	\$ 909.00	Latent Conditions	No days
18-111	18-111(1-11)1.1	Auger cast piles > design contract amount	FY2019	\$ 5,115.00	Latent Conditions	No days
18-111	18-111(1-11)1.2	NULL	FY2019	\$ -	NULL	No days
18-111	18-111(1-11)2.1	Add temp lighting to bldg 34 & walkways	FY2019	\$ 8,116.63	Scope Change	No days
18-111	18-111(1-11)2.3	Add temp pathways	FY2019	\$ 1,625.00	Latent Conditions	No days
18-111	18-111(1-11)2.5	Utility conflicts not shown on plan	FY2019	\$ 2,608.00	Latent Conditions	No days
18-190	18-190(1-11)4.3	Construct new walkway with lighting	FY2019	\$ 89,022.00	Scope Change	No days
18-515	18-515(1-11)2.6	Extend sch discovered damaged ACM pipe wrapping	FY2019	\$ -	Latent Conditions	Less than 30 days
18-748	18-748(1-11)1.1	Raise crickets at roof penetrations	FY2019	\$ 2,293.06	Scope Change	No days
16-036	16-036(1-11)16.9	Purchase of Elga Boos pump controls for DI Pump 2	FY2019	\$ 4,485.00	Latent Conditions	No days
16-036	16-036(1-11)16.16	Rework of cabling for power and data at overhead s	FY2019	\$ 17,926.89	Latent Conditions	No days
16-036	16-036(1-11)16.29	Solid surface additions and revisions to casework	FY2019	\$ 7,428.00	Scope Change	No days
16-036	16-036(1-11)16.33	Repair landscape damaged by previous work at WA St	FY2019	\$ 2,846.00	Scope Change	No days
16-036	16-036(1-11)16.38	Provide interior painting as indicated by owner ex	FY2019	\$ 5,057.00	Scope Change	No days
16-036	16-036(1-11)16.43	Additional work to reconnect existing VAV unit. Pr	FY2019	\$ 8,815.41	Scope Change	No days
16-036	16-036(1-11)16.44	Additional work repairing&patching to existing flr	FY2019	\$ 4,269.00	Scope Change	No days
17-143	17-143(1-11)4.6	Modify gas flue exhaust on new RTU's to avoid exha	FY2019	\$ 7,183.67	Latent Conditions	No days
17-143	17-143(1-11)4.7	Delays experienced from addressing budget, holiday	FY2019	\$ -	Latent Conditions	More than 90 days
15-057	15-057(3-31)7.9	Furnish & install snow guards	FY2019	\$ 29,417.00	Scope Change	More than 90 days
18-118	18-118(1-11)2.1	Connect heat pumps to existing campus DDC system.	FY2019	\$ 5,697.11	Scope Change	No days
18-118	18-118(1-11)2.2	Repair ducts in ceiling damaged prior to construct	FY2019	\$ 1,159.78	Latent Conditions	No days
19-002	19-002(1-11)12.16	Touch up painting as required for tenant improvmt	FY2019	\$ 212.00	Latent Conditions	No days
19-152	19-152(1-11)1.1	Demo/install driveways, intall seed and DCVA	FY2019	\$ 6,733.00	Code Requirements	No days
19-152	19-152(1-11)1.2	Furnish/install solid wall PVC pipe with cap	FY2019	\$ 2,084.00	Scope Change	No days
19-152	19-152(1-11)1.3	Furnish/install PVC conduits; dig trench/backfill	FY2019	\$ 7,717.00	Scope Change	No days
18-755	18-755(1-11)1.1	Modify tree wells & 3 existing "street trees"	FY2019	\$ 6,534.75	Code Requirements	No days
18-755	18-755(1-11)1.2	SDCI Side Sewer Reimbursement	FY2019	\$ 968.00	Code Requirements	No days
18-755	18-755(1-11)1.3	Furnish & install clean-out on footing drain that	FY2019	\$ 739.31	Scope Change	No days
16-267	16-267(1-11)9.12	R1- Furnish & install 3 NVR's, not 4. The westside	FY2019	\$ 992.02	Scope Change	No days
16-267	16-267(1-11)9.16	Ridgefield POE Network Related Equipment, Telecomm	FY2019	\$ (54,711.70)	Scope Change	No days
17-023	17-023(2-21)1.1	Shift column, incl excavation with vacuum truck	FY2019	\$ 15,129.00	Latent Conditions	No days
17-023	17-023(2-21)2.2	Increase gutter size; rotate gutter to match roof	FY2019	\$ 308.00	Scope Change	No days
17-023	17-023(2-21)2.3	Revise canopy light fixtures along north edge	FY2019	\$ 2,241.00	Design Changes	No days
18-111	18-111(1-11)3.2	Change metal decking;better less expensive product	FY2019	\$ (68,400.00)	Value Engineering	No days
19-111	19-111(1-11)1.1	Add to Supply & Install ADA Stainless steal sink &	FY2019	\$ 1,826.65	Scope Change	No days
19-111	19-111(1-12)2.3	In room 226 supply & install new electrical circui	FY2019	\$ 2,887.98	Scope Change	No days
16-008	16-008(1-11)3.6	Increased sales tax	FY2019	\$ 116,266.95	Scope Change	No days
16-008	16-008(1-11)4.2	Plumbing changes Add water cooler; Credit mat'l	FY2019	\$ 856.00	Design Changes	No days
16-008	16-008(1-11)4.11	Added contract time for weather delay days	FY2019	\$ -	Latent Conditions	Less than 30 days
17-135	17-135(1-11)3.1	Delete Re-painting of the mural from the scope of	FY2019	\$ (5,660.00)	Scope Change	No days
17-920	17-920(1-11)2.2	Remove damaged fascia boards, wrap, drip edges	FY2019	\$ 6,041.00	Latent Conditions	No days
17-920	17-920(1-11)2.3	Pressure wash Dormitory 3	FY2019	\$ 1,440.00	Scope Change	No days
17-920	17-920(1-11)2.4	Provide and install tie downs as required by code	FY2019	\$ 4,569.00	Code Requirements	No days
17-920	17-920(1-11)2.5	Frame truss transition; venting; provide screens	FY2019	\$ 7,623.00	Omission	No days
17-920	17-920(1-11)2.6	Proved additional downspouts to Dorms 2 & 3	FY2019	\$ 1,161.00	Omission	No days
17-920	17-920(1-11)2.7	Remove ridge vent, clean area, and install new	FY2019	\$ 9,556.00	Latent Conditions	No days
17-920	17-920(1-11)2.8	Provide attic access to new from existing areas	FY2019	\$ 5,608.00	Latent Conditions	No days
17-920	17-920(1-11)2.9	Provide/install Simpson clips at truss connections	FY2019	\$ 3,889.00	Code Requirements	No days
17-920	17-920(1-11)2.10	Roof gutter shim revision	FY2019	\$ 4,742.00	Design Changes	No days
18-084	18-084(1-11)1.1	Replace 3 pumps	FY2019	\$ 7,536.61	Scope Change	No days
18-084	18-084(1-11)1.2	Prov CMU removable, return air-grille, duckwork	FY2019	\$ 13,643.89	Scope Change	Less than 30 days
18-084	18-084(1-11)1.3	Reloc exist service sink in RM 18	FY2019	\$ 703.25	Code Requirements	No days
18-182	18-182(1-11)6.11	Regrid skid pan to orig. polish	FY2019	\$ 21,300.21	Scope Change	No days
18-182	18-182(1-11)6.12	Prov med. voltage elctrical connections	FY2019	\$ 1,960.14	Scope Change	No days

17-238	17-238(1-12)4.1	Extend repaving area as discussed with client	FY2019	\$ 8,392.55	Scope Change	No days
19-121	19-121(1-11)1.1	Adjust to actual amount invoiced	FY2019	\$ (7,985.37)	Value Engineering	No days
19-165	19-165(1-11)2.2	Extend comp date delayed mech equip delivery	FY2019	\$ -	Latent Conditions	31-60 days
19-183	19-183(1-11)1.1	Unused allowance for PE plan review	FY2019	\$ (565.80)	Scope Change	No days
19-147	19-147(1-11)1.1	Repair damaged membrane coating due to arson	FY2020	\$ 3,700.20	Latent Conditions	No days
19-508	19-508(1-11)1.1	Install owner furnished carpet tile	FY2020	\$ 1,152.24	Scope Change	No days
16-036	16-036(1-11)17.22	Schedule impacts and additional equipment rental c	FY2020	\$ 32,000.00	Scope Change	60 - 90 days
17-210	17-210(2-21)1.1	Extend water lines add'l 15 feet per City of Kelso	FY2020	\$ 14,987.00	Latent Conditions	No days
18-515	18-515(1-11)3.2	Perm key cores 16 wireless locks	FY2020	\$ 2,177.00	Latent Conditions	No days
18-515	18-515(1-11)3.3	Add'l camera to exterior N> entry Clark Hall	FY2020	\$ 2,822.00	Latent Conditions	No days
18-515	18-515(1-11)3.4	Prov. exit device(crash bar) Clark Hall main entra	FY2020	\$ 4,038.00	Latent Conditions	No days
18-515	18-515(1-11)3.5	Prov. Add'l 2-reader micro-node door controller	FY2020	\$ 2,317.00	Latent Conditions	No days
15-216	15-216(1-13)6.4	Cover unfinished riser at the landing level	FY2020	\$ 250.00	Latent Conditions	Less than 30 days
17-231	17-231(2-21)7.7	Revise FOIO toilet accessories to FOIC	FY2020	\$ 4,221.00	Scope Change	No days
17-231	17-231(2-21)7.14	Cut, repair & cap existing floor drains below floo	FY2020	\$ 7,814.00	Latent Conditions	No days
17-231	17-231(2-21)7.31	Adjust heigh of ducts at penetrations as necessary	FY2020	\$ 8,882.00	Latent Conditions	No days
17-231	17-231(2-21)7.34	Provide steel at penetrations above the existing c	FY2020	\$ 10,904.00	Latent Conditions	No days
17-231	17-231(2-21)7.48	Modify door 102B & frame to a 42"	FY2020	\$ 3,324.00	Scope Change	No days
17-231	17-231(2-21)7.54	Revise door 102A	FY2020	\$ 1,960.00	Scope Change	No days
17-231	17-231(2-21)7.63	Demolish concrete buildup on roof to provide flush	FY2020	\$ 1,025.00	Latent Conditions	No days
17-231	17-231(2-21)7.74	Existing hood attached to skylight to remain	FY2020	\$ -	Scope Change	No days
14-064	14-064(1-11)14.20	Add a sanitary sewer manhole structure and adjust	FY2020	\$ 12,084.00	Latent Conditions	No days
14-064	14-064(1-11)14.34	To replace 3 additional areas of pavement areas id	FY2020	\$ 4,551.00	Latent Conditions	No days
14-064	14-064(1-11)14.43	Increase the gauge thickness of the metal angle at	FY2020	\$ 1,636.00	Design Changes	No days
14-064	14-064(1-11)14.45	Fireproof exposed beams aroun the floor openings o	FY2020	\$ (3,375.00)	Design Changes	No days
19-152	19-152(1-11)2.4	Remove conc sidewalk; Add crushed rock + new conc	FY2020	\$ 3,384.00	Scope Change	No days
15-216	15-216(1-13)7.6	provide 3 new power receptacles 20 amp	FY2020	\$ 5,095.00	Latent Conditions	Less than 30 days
15-216	15-216(1-13)7.18	Revise & provide for lighting	FY2020	\$ 7,206.00	Design Consultant	No days
17-231	17-231(2-21)8.5	Demolish conduits planned to be reused in the futu	FY2020	\$ 37,718.00	Latent Conditions	No days
09-146	09-146(2-23)56.43	Remove/replace ceiling; clean/reinstall insulation	FY2020	\$ 12,646.00	Scope Change	31-60 days
16-267	16-267(1-11)10.5	Existing conduits are crushed or broken	FY2020	\$ 2,197.82	Latent Conditions	No days
16-267	16-267(1-11)10.17	Mask off the Fire-Resistive stamp on plywood befor	FY2020	\$ 595.54	Scope Change	No days
19-061	19-061(1-11)9.6	Extend the contract 28 calendar days due to fire a	FY2020	\$ -	Code Requirements	Less than 30 days
10-008	10-008(1-17)1.1	provide added cost to install approx. 40sf anti-sk	FY2020	\$ 810.66	Scope Change	No days
14-064	14-064(1-11)15.33	Move the existings chain link fence post to avoid	FY2020	\$ 2,329.00	Latent Conditions	No days
19-152	19-152(1-11)3.5	Furnish/install crushed rock and concrete flatwork	FY2020	\$ 7,811.00	Scope Change	No days
16-008	16-008(1-11)5.5	Remove tires and comm storage bladder from site	FY2020	\$ 13,367.75	Latent Conditions	No days
18-111	18-111(1-11)4.7	Relocate electrical room	FY2020	\$ 10,160.00	Scope Change	No days
19-205	19-205(1-11)1.1	Add backsplash and plumbing to tie in sink, espres	FY2020	\$ 10,909.60	Scope Change	No days
15-264	15-264(2-22)17.47	Repair concrete beam which was cut	FY2020	\$ 3,779.00	Latent Conditions	No days
15-264	15-264(2-22)17.50	Delete unnecessary wall detail on interior walls	FY2020	\$ (5,821.00)	Value Engineering	No days
15-264	15-264(2-22)17.55	Revise fire sprinkler drainage, per Fire Marshal	FY2020	\$ 2,725.00	Code Requirements	No days
15-264	15-264(2-22)17.68	Credit to remove (3) USB outlets in Rm 215	FY2020	\$ (738.00)	Value Engineering	No days
15-264	15-264(2-22)17.81	Revise wall assemblies, per City	FY2020	\$ (3,475.00)	Code Requirements	No days
15-264	15-264(2-22)17.84	Changes in ceiling and flooring materials	FY2020	\$ 13,675.00	Scope Change	No days
19-528	19-528(1-11)1.1	revised \$\$ to latent conditions at site	FY2020	\$ 993.78	Latent Conditions	No days
19-267	19-267(1-11)1.1	Abatement of asbestos materials/fluores tubes	FY2020	\$ 15,376.76	Latent Conditions	No days
16-267	16-267(1-11)11.18	Add'l trusses	FY2020	\$ 12,564.00	Latent Conditions	Less than 30 days
17-231	17-231(2-21)9.1	Demo. the existing grouted CMU walls	FY2020	\$ 31,190.00	Latent Conditions	No days
17-231	17-231(2-21)9.4	Replace water main supply valve per RFI 13	FY2020	\$ -	Latent Conditions	No days
17-231	17-231(2-21)9.37	Clean roof of moss & debris. Remove all debris fro	FY2020	\$ 3,544.00	Scope Change	No days
17-231	17-231(2-21)9.41	Provide plywood & spray insulation at exterior sto	FY2020	\$ 1,911.00	Latent Conditions	No days
17-231	17-231(2-21)9.56	Revise walls to provide req'd ADA clearances at sh	FY2020	\$ 3,755.00	Code Requirements	No days
17-231	17-231(2-21)9.78	Revise concealed counter support brackets to surfa	FY2020	\$ 538.00	Scope Change	No days
18-702	18-702(1-11)2.2	R Adding/moving access control door hardware	FY2020	\$ 14,004.00	Scope Change	Less than 30 days
18-702	18-702(1-11)2.7	Additional cameras for common spaces	FY2020	\$ 27,880.75	Scope Change	Less than 30 days
14-064	14-064(1-11)17.48	Modify wall framing, which includes addition of a	FY2020	\$ 9,417.00	Design Changes	No days
14-064	14-064(1-11)17.68	Provide new hollow metal door frame to fit around	FY2020	\$ 627.00	Design Changes	No days
14-064	14-064(1-11)16.5	Additional steel framing support frames	FY2020	\$ 15,608.00	Omission	No days
14-064	14-064(1-11)16.6	Route water heater vents and intakes as noted in t	FY2020	\$ 4,005.00	Omission	No days
14-064	14-064(1-11)16.7	Change site handrail attachment detail from sleeve	FY2020	\$ 10,087.00	Design Changes	No days
14-064	14-064(1-11)16.21	Change door hardware for the doors in the fire rat	FY2020	\$ 3,876.00	Scope Change	No days
14-064	14-064(1-11)16.22	Remove portion of existing concrete site wall and	FY2020	\$ 3,377.00	Latent Conditions	No days
14-064	14-064(1-11)16.46	Replace all in-wall insulation at exterior metal f	FY2020	\$ 2,559.00	Value Engineering	No days
14-064	14-064(1-11)16.47	Reduce deck deflection during slab on deck	FY2020	\$ 22,005.00	Value Engineering	No days
14-064	14-064(1-11)16.59	Abandon and fill existing catch basin as noted in	FY2020	\$ 559.00	Omission	No days

15-264	15-264(2-22)18.37	Provide cable tray in lieu of conduit at floors	FY2020	\$ (4,022.00)	Value Engineering	No days
15-264	15-264(2-22)18.46	Provide new wall drainage/connect new wall drain	FY2020	\$ 34,698.00	Latent Conditions	No days
15-264	15-264(2-22)18.53	Replace existing door hardware in 3 existing doors	FY2020	\$ 12,861.00	Scope Change	No days
15-264	15-264(2-22)19.71	Provide addnl power columns/prov. medical outlets	FY2020	\$ 3,572.00	Omission	No days
15-264	15-264(2-22)19.73	Provide required electrical connection	FY2020	\$ 2,700.00	Omission	No days
15-264	15-264(2-22)19.74	Provide required electrical receptacles	FY2020	\$ 1,149.00	Omission	No days
15-264	15-264(2-22)19.75	Provide addnl 2 light poles & installation	FY2020	\$ 9,198.00	Scope Change	No days
15-264	15-264(2-22)19.76	Provide electrical conduit conductor & receptacle	FY2020	\$ 3,638.00	Scope Change	No days
15-264	15-264(2-22)19.77	Provide RO water supply unit w/reservoir for water	FY2020	\$ 16,307.00	Omission	No days
17-240	17-240(1-12)8.20	Prefunction Casework added per client request	FY2020	\$ 10,499.00	Scope Change	No days
17-240	17-240(1-12)8.22	Commons AV adds as requested by client	FY2020	\$ 34,998.00	Scope Change	No days
16-267	16-267(1-11)12.3	Furnish labor to remove existing large buried conc	FY2020	\$ 5,406.04	Latent Conditions	No days
18-140	18-140(2-21)8.2	Investigate existing controls wiring located throu	FY2020	\$ 6,168.00	Code Requirements	No days
18-268	18-268(3-31)4.1	Project site was not cleared as previously planned	FY2020	\$ 43,727.00	Scope Change	No days
18-702	18-702(1-11)3.8	Deduct CO#1 - included scopes were revised	FY2020	\$ (36,718.00)	Scope Change	No days
19-152	19-152(1-11)4.1	Furnish/install fire sprinkler; attach to City wtr	FY2020	\$ 21,651.00	Scope Change	No days
15-185	15-185(2-23)33.33	Final closeout credit for Wells Fargo Costs	FY2020	\$ (6,244.27)	Scope Change	No days
14-064	14-064(1-11)6.2	Delete roof drains and associated piping at the el	FY2020	\$ (2,709.00)	Value Engineering	No days
14-064	14-064(1-11)6.4	Route acid waste vent lines as noted in the respon	FY2020	\$ 8,536.00	Design Changes	No days
14-064	14-064(1-11)18.63	Provide cost difference for paver system priced at	FY2020	\$ 1,001.00	Omission	No days
14-064	14-064(1-11)18.74	Provide premium plastic laminates for PL1&PL3 sele	FY2020	\$ 274.00	Scope Change	No days
18-702	18-702(1-11)4.3	Add/move access control door hardware	FY2020	\$ 12,086.53	Scope Change	31-60 days
19-274	19-274(1-11)1.1	Extend SC to include on-site const per specs	FY2020	\$ -	Scope Change	Less than 30 days
18-111	18-111(1-11)5.4	Excavation of existing power line-new sewer locati	FY2020	\$ 12,772.00	Latent Conditions	No days
18-111	18-111(1-11)6.10	Change brick at new addn to match existing brick	FY2020	\$ 23,026.00	Scope Change	No days
10-283	10-283(2-23)1.1	Removal of four (4) additional trees per bulletin	FY2020	\$ 1,870.35	Scope Change	No days
10-283	10-283(2-23)1.2	Add the unit price bid amount to the project	FY2020	\$ -	Scope Change	No days
10-283	10-283(2-23)2.2	Remove concrete slab per RFI 004	FY2020	\$ 2,938.69	Latent Conditions	No days
14-064	14-064(1-11)19.22	Some casework removed.Credit for removed scope	FY2020	\$ (644.00)	Scope Change	No days
14-064	14-064(1-11)19.38	Remove exterior concrete stair tread/riser W entry	FY2020	\$ (263.00)	Latent Conditions	No days
14-064	14-064(1-11)19.40	Scan existing roof structure areas where steel dowe	FY2020	\$ 8,198.00	Latent Conditions	No days
14-064	14-064(1-11)19.51	Survey elevations of existing CUP roof structural s	FY2020	\$ 516.00	Latent Conditions	No days
14-064	14-064(1-11)19.57	Add infrastructure for future car charging statio	FY2020	\$ 7,920.00	Scope Change	No days
14-064	14-064(1-11)19.64	Reconfigure yard drain at east edge of site	FY2020	\$ 1,348.00	Latent Conditions	No days
14-064	14-064(1-11)19.79	Credit project to cover costs of existing damaged	FY2020	\$ (3,881.25)	Scope Change	No days
14-064	14-064(1-11)19.81	Install wood blocking/backing for glass markerboar	FY2020	\$ 8,073.00	Scope Change	No days
15-264	15-264(2-22)20.56	Revise water supply per City of Des Moines	FY2020	\$ 18,581.00	Code Requirements	No days
15-264	15-264(2-22)20.66	Add Knox box and annunciator per Fire Department	FY2020	\$ 4,610.00	Code Requirements	No days
15-264	15-264(2-22)20.78	Add'l light fixtures/outlet per elevator inspector	FY2020	\$ 2,292.00	Code Requirements	No days
15-264	15-264(2-22)20.80	Cut and finish CMU wall to make flush	FY2020	\$ 1,518.00	Latent Conditions	No days
15-264	15-264(2-22)20.88	Revise perimeter light fixtures	FY2020	\$ 5,000.00	Scope Change	No days
19-519	19-519(1-11)1.1	Add'l demo & work to allow for new plumbing & tile	FY2020	\$ 2,943.65	Latent Conditions	No days
16-267	16-267(1-11)13.19	Provide main weigh station sign finish	FY2020	\$ 1,286.47	Scope Change	No days
18-111	18-111(1-11)7.14	Necessary concrete removal/repair	FY2020	\$ 6,017.00	Latent Conditions	No days
18-140	18-140(2-21)9.3	Add new condensate line missing from exist equip	FY2020	\$ 806.00	Latent Conditions	No days
18-109	18-109(2-21)3.3	add Phase 2A, demo/sitework/utilities/concr. ramp	FY2020	\$ 5,312,955.00	Scope Change	More than 90 days
19-275	19-275(1-11)1.1	Extend compl date due to difficult to find mat'l's	FY2020	\$ -	Latent Conditions	60 - 90 days
18-060	18-060(1-11)2.1	Increase fence post size	FY2020	\$ 2,104.00	Omission	No days
18-060	18-060(1-11)2.2	Paint existing steel lintel	FY2020	\$ 560.00	Scope Change	No days
18-060	18-060(1-11)2.3	Grind existing concrete/adjust hardward	FY2020	\$ 324.00	Latent Conditions	No days
18-060	18-060(1-11)2.6	Furnish/install access panel in sofit	FY2020	\$ 466.00	Code Requirements	No days
18-060	18-060(1-11)3.4	Repl installed closers/return purchased closers	FY2020	\$ 3,981.00	Design Changes	No days
18-060	18-060(1-11)3.5	Replace protective plate backing at exit devises	FY2020	\$ 3,036.00	Scope Change	No days
16-008	16-008(1-11)6.1		FY2020	\$ -	NULL	No days
19-173	19-173(1-11)1.1	Provide new plumbing vent for new sink	FY2020	\$ 1,538.00	Latent Conditions	No days
17-231	17-231(2-21)10.3	Refeed transformer H-1 & remove existing green con	FY2020	\$ 2,984.00	Latent Conditions	No days
17-231	17-231(2-21)10.12	Demo req'd. for elect. homerun pathway	FY2020	\$ 8,292.00	Scope Change	No days
17-231	17-231(2-21)10.13	Relocate & rework existing junction box	FY2020	\$ 6,281.00	Latent Conditions	No days
17-231	17-231(2-21)10.40	Provide access panels in admin. office to access c	FY2020	\$ 1,191.00	Code Requirements	No days
17-231	17-231(2-21)10.47	Demo existing panel P3 & relocate remaining circuit	FY2020	\$ 3,401.00	Latent Conditions	No days
17-231	17-231(2-21)10.55	Install ceiling at Rm's 116 & 117 at height provid	FY2020	\$ -	Latent Conditions	No days
17-231	17-231(2-21)10.57	Replace acoustic panel ceilings in Admin. office	FY2020	\$ 24,879.00	Latent Conditions	No days
17-231	17-231(2-21)10.62	Revise painting & coating	FY2020	\$ -	Scope Change	No days
17-231	17-231(2-21)10.64	Modify markerboard trim	FY2020	\$ 688.00	Omission	No days
17-231	17-231(2-21)10.65	Rev. ext. light fixture to wall mount	FY2020	\$ 965.00	Latent Conditions	No days
17-231	17-231(2-21)10.67	Connect power to sump pump in DVCA vault	FY2020	\$ -	Scope Change	No days

17-231	17-231(2-21)10.68	Rev. elect. feeders to panel 4P6	FY2020	\$ -	Latent Conditions	No days
17-231	17-231(2-21)10.70	Provide signage on the FDC & PIV per AHJ req.	FY2020	\$ -	Code Requirements	No days
17-231	17-231(2-21)10.71	Rev. the can light fixture to a cylinder pendant l	FY2020	\$ 2,022.00	Design Changes	No days
17-231	17-231(2-21)10.72	Provide framed partition to infill above CMU at we	FY2020	\$ 889.00	Latent Conditions	No days
17-231	17-231(2-21)10.75	Rev. two pendant light fixtures to wall mount	FY2020	\$ 2,549.00	Code Requirements	No days
17-231	17-231(2-21)10.81	Overtime hrs. for electrician authorized by Owner	FY2020	\$ 2,380.00	Scope Change	No days
17-231	17-231(2-21)10.82	Provide impact resistant GWB at Fitness Center	FY2020	\$ 1,234.00	Scope Change	No days
17-231	17-231(2-21)10.83	Rev. floor finish layout at fitness center	FY2020	\$ -	Scope Change	No days
16-008	16-008(1-11)7.10	Eliminate relief angles; add'l & relocate joints	FY2020	\$ (1,602.91)	Value Engineering	No days
14-064	14-064(1-11)20.44	Update architectural slab plans to coordinate w/ e	FY2020	\$ 2,355.00	Design Changes	No days
14-064	14-064(1-11)20.50	Temporary protection of CUP roof	FY2020	\$ 13,989.00	Value Engineering	No days
14-064	14-064(1-11)20.52	Remove the existing waterproofing membrane fro	FY2020	\$ 26,629.00	Latent Conditions	No days
14-064	14-064(1-11)20.76	Repair damaged conduit and wiring for lights in CUP	FY2020	\$ 4,057.00	Latent Conditions	No days
14-064	14-064(1-11)20.77	Add cold-formed metal stud at each window in BRKK	FY2020	\$ 19,517.00	Omission	No days
14-064	14-064(1-11)20.82	Move horizontal curtain wall mullions at Levels 2&	FY2020	\$ 1,521.00	Design Changes	No days
16-008	16-008(1-11)8.3	Revise final grade of south parking lot	FY2020	\$ 130,094.45	Design Changes	No days
17-240	17-240(1-12)9.21	Parking & Grading Adjustments & EV charging statio	FY2020	\$ 299,948.00	Scope Change	No days
18-515	18-515(1-11)4.7	Replace existing door hardware for control system	FY2020	\$ 15,258.00	Latent Conditions	No days
19-253	19-253(1-11)1.3	Permits	FY2020	\$ 280.00	Code Requirements	No days
19-274	19-274(1-11)2.1	Extend ds drains; add'l asphalt; ramping credit	FY2020	\$ 10,190.00	Latent Conditions	No days
16-008	16-008(1-11)10.4	Prov & install electrical changes/comm revisions	FY2020	\$ 18,295.37	Omission	No days
16-008	16-008(1-11)10.7	Heavy duty&standard designations for couplings rev	FY2020	\$ 12,871.37	Design Changes	No days
16-008	16-008(1-11)11.11	Trap seals added;trap primer in rooms 128/170	FY2020	\$ 20,268.50	Omission	No days
15-216	15-216(1-13)8.2	recommissioning of elevator	FY2020	\$ 2,748.00	Code Requirements	No days
15-216	15-216(1-13)8.3	change light fixtures due to ductwork interference	FY2020	\$ 833.00	Latent Conditions	No days
15-216	15-216(1-13)8.4	reconnect electrical to lighting per response to R	FY2020	\$ 1,660.00	Latent Conditions	No days
15-216	15-216(1-13)8.5	add 2 fire-smoke dampers	FY2020	\$ 3,679.00	Design Changes	No days
15-216	15-216(1-13)8.6	relocate boxes, install additional data and power,	FY2020	\$ 14,500.00	Scope Change	No days
15-216	15-216(1-13)8.7	NULL	FY2020	\$ -	NULL	No days
18-268	18-268(3-31)5.2	Trench work for PSE power conduits for elect	FY2020	\$ 44,859.00	Scope Change	No days
19-253	19-253(1-11)2.1	Add'l grading and soils due to heavy rains	FY2020	\$ 8,731.13	Latent Conditions	No days
14-064	14-064(1-11)21.35	Revise changes to ECR room, Electrical room and Me	FY2020	\$ 24,843.00	Code Requirements	Less than 30 days
14-064	14-064(1-11)21.65	Terminate fluid applied flashing at all openings	FY2020	\$ 20,802.00	Omission	No days
15-216	15-216(1-13)9.7	Demo existing carpet in 1st Fl offices & 2nd Fl St	FY2020	\$ 6,108.00	Scope Change	No days
15-216	15-216(1-13)9.13	Replace existing flex conduit serving drinking fou	FY2020	\$ 388.00	Scope Change	No days
17-231	17-231(2-21)12.3	Demo existing concrete slab thicker than 4" in are	FY2020	\$ 29,134.00	Latent Conditions	No days
17-231	17-231(2-21)12.84	Install duct heaters with remote mounted controls	FY2020	\$ 9,821.00	Latent Conditions	No days
17-231	17-231(2-21)12.85	Paint ceiling at hallway 104	FY2020	\$ 690.00	Scope Change	No days
17-231	17-231(2-21)12.86	Provide receptacle for rooftop equipment	FY2020	\$ 6,386.00	Code Requirements	No days
17-231	17-231(2-21)12.87	Provide fire treated plywood backer board	FY2020	\$ 673.00	Omission	No days
17-231	17-231(2-21)12.88	Demo exterior light fixture and rooftop antenna	FY2020	\$ -	Latent Conditions	No days
17-231	17-231(2-21)12.89	Provide sealant at gaps at concrete tees	FY2020	\$ 3,421.00	Scope Change	No days
17-231	17-231(2-21)12.90	Provide cable tray at storage 141	FY2020	\$ -	Scope Change	No days
17-231	17-231(2-21)12.91	Provide ceiling diffuser in lieu of wall diffuser	FY2020	\$ -	Latent Conditions	No days
17-231	17-231(2-21)12.92	Revise doors 112-A & 113-A	FY2020	\$ 2,658.00	Scope Change	No days
17-231	17-231(2-21)12.93	Provide pemko threshold 173 over transition from c	FY2020	\$ 943.00	Scope Change	No days
17-231	17-231(2-21)12.94	Paint new exposed exterior gas piping	FY2020	\$ 533.00	Code Requirements	No days
17-231	17-231(2-21)12.96	Provide soffit at concrete deck to conceal imperfe	FY2020	\$ 1,685.00	Scope Change	No days
17-231	17-231(2-21)12.98	Provide rough-in keypad at fitness center entry	FY2020	\$ 2,844.00	Scope Change	No days
17-240	17-240(1-12)10.23	Suite furniture change	FY2020	\$ 17,176.00	Scope Change	No days
17-240	17-240(1-12)10.24	Add monitors at L1 CR Rooms	FY2020	\$ 13,823.00	Scope Change	No days
17-240	17-240(1-12)10.26	Welcome desk revisions	FY2020	\$ 15,943.00	Scope Change	No days
17-240	17-240(1-12)10.27	Feature wall - Include all costs to design, fabric	FY2020	\$ 53,110.00	Scope Change	No days
17-240	17-240(1-12)10.29	Savings for reduction of planting plan changes	FY2020	\$ (1,960.00)	Scope Change	No days
17-240	17-240(1-12)10.30	Building air leakage testing (WBALT)	FY2020	\$ 18,010.00	Scope Change	No days
14-064	14-064(1-11)22.10	Changes to door hardware for the building	FY2020	\$ 5,973.00	Scope Change	No days
14-064	14-064(1-11)22.32	Revise wiring for existing circulation pump	FY2020	\$ 7,628.00	Design Changes	No days
14-064	14-064(1-11)22.70	Plumbing piping changes to recirculate hot water	FY2020	\$ 1,526.00	Value Engineering	No days
14-064	14-064(1-11)22.75	Change depth of thresholds for doors @ North wall	FY2020	\$ 2,869.00	Design Changes	No days
14-064	14-064(1-11)22.84	Changes in wall framing at interior glass walls at	FY2020	\$ 3,729.00	Design Changes	No days
14-064	14-064(1-11)22.90	Move door to avoid conflict with braced frame	FY2020	\$ 2,111.00	Design Changes	No days
17-231	17-231(2-21)11.9	Revisions to the fire sprinkler shop drawings	FY2020	\$ 8,923.00	Scope Change	No days
17-231	17-231(2-21)11.16	Rework existing conduit & provide diffusers in hal	FY2020	\$ 11,402.00	Latent Conditions	No days
17-231	17-231(2-21)11.24	Route plumbing around skylight. Delete sheet metal	FY2020	\$ 14,952.00	Latent Conditions	No days
17-231	17-231(2-21)11.32	Provide power to Fire Alarm NAC Panels	FY2020	\$ 3,551.00	Latent Conditions	No days
17-231	17-231(2-21)11.36	Replace sealant at skylights	FY2020	\$ 13,874.00	Scope Change	No days

17-231	17-231(2-21)11.44	Revise routing for fire alarm	FY2020	\$ 3,939.00	Value Engineering	No days
17-231	17-231(2-21)11.50	Sawcut & provide thickened concrete floor slab	FY2020	\$ 18,433.00	Latent Conditions	No days
17-231	17-231(2-21)11.58	Replace light fixture in acoustic ceiling	FY2020	\$ 17,548.00	Latent Conditions	No days
17-231	17-231(2-21)11.61	Extend wall & floor tile at faculty lockers	FY2020	\$ 886.00	Omission	No days
17-231	17-231(2-21)11.76	Delete double check valve assembly in riser room	FY2020	\$ (1,511.52)	Code Requirements	No days
17-231	17-231(2-21)11.77	Add'l prep at concrete to receive new flooring	FY2020	\$ 29,595.00	Latent Conditions	No days
17-231	17-231(2-21)11.79	Provide 2 add'l light fixtures at Fitness Center	FY2020	\$ 2,691.00	Omission	No days
17-231	17-231(2-21)11.80	Provide access panel at terminal unit per COB elec	FY2020	\$ 2,887.00	Latent Conditions	No days
19-205	19-205(1-11)3.3	Install back splash per Health	FY2020	\$ 1,014.10	Scope Change	No days
16-267	16-267(1-11)14.7	Credit general disconnects in lieu of heavy duty	FY2020	\$ (320.17)	Value Engineering	No days
18-111	18-111(1-11)8.3	Flooring material change	FY2020	\$ 435.00	Latent Conditions	No days
18-111	18-111(1-11)8.5	Change wall mounted PIV to fire sprinkler - code	FY2020	\$ 4,713.00	Code Requirements	No days
18-111	18-111(1-11)8.7	Change to data/voice infrastructure per IT dept.	FY2020	\$ 4,643.00	Scope Change	No days
18-111	18-111(1-11)8.8	Change door hardware;remove & add key card access	FY2020	\$ 28,801.00	Scope Change	No days
18-111	18-111(1-11)8.10	Carpet color change to match standard carpet color	FY2020	\$ 2,263.00	Scope Change	No days
15-264	15-264(2-22)21.28	Electrical revisions	FY2020	\$ 38,031.00	Scope Change	No days
15-264	15-264(2-22)21.34	Rated ceiling add /sep. piping fr Elevator Control	FY2020	\$ 3,794.00	Omission	No days
15-264	15-264(2-22)21.67	Delete sprinkler sys/shunt trip not req by code	FY2020	\$ (724.00)	Value Engineering	No days
15-264	15-264(2-22)21.72	HM doors & frame preferred by college	FY2020	\$ 3,979.00	Scope Change	No days
15-264	15-264(2-22)21.82	Structural fix due to existing un-grouted CMU	FY2020	\$ 1,547.00	Latent Conditions	No days
15-264	15-264(2-22)21.98	Fixtures not incl in contract docs	FY2020	\$ 1,144.00	Omission	No days
15-264	15-264(2-22)21.99	Discrep btw spec & electrical drawings	FY2020	\$ 1,780.00	Omission	No days
18-268	18-268(3-31)6.4	Delay of permits from City of Bothell; 2 phase	FY2020	\$ 126,762.00	Code Requirements	31-60 days
20-072	20-072(1-11)1.1	Emergency lights, outlets, metering, and drawings	FY2020	\$ 11,772.78	Code Requirements	31-60 days
14-064	14-064(1-11)23.78	Reroute plumbing waste line around braced frame	FY2020	\$ 1,881.00	Design Changes	No days
17-210	17-210(2-21)2.2	eliminate berries from landscaping	FY2020	\$ (269.00)	Latent Conditions	No days
17-210	17-210(2-21)2.3	modular units on site later than anticipated	FY2020	\$ 12,312.00	Latent Conditions	No days
17-210	17-210(2-21)2.4	was in scope for Modern Bldg. Systems; not complet	FY2020	\$ 4,874.00	Latent Conditions	No days
19-119	19-119(1-11)1.2	Contract reduction to match final invoice	FY2020	\$ (17,917.36)	Scope Change	No days
19-014	19-014(1-11)1.1	Remove/reinstall sheathing, decking & blocking	FY2020	\$ 8,963.52	Latent Conditions	No days
19-253	19-253(1-11)3.1	Furnish/install two light bases; extend wiring	FY2020	\$ 24,523.36	Scope Change	31-60 days
19-253	19-253(1-11)3.2	OT labor to facilitate demo for start of Fall Qtr	FY2020	\$ 13,225.28	Scope Change	No days
09-146	09-146(2-23)57.44	Replace pumps	FY2020	\$ 64,348.00	Design Changes	31-60 days
18-058	18-058(1-11)1.1	Revise anchorage: embed & spacing	FY2020	\$ 2,890.00	Code Requirements	No days
19-253	19-253(1-11)4.2	Furnish/install new light poles and luminaries	FY2020	\$ 21,828.35	Scope Change	No days
15-264	15-264(2-22)22.64	Rev design descrip btw drawings/sepcs revision	FY2020	\$ 2,052.00	Design Changes	No days
15-264	15-264(2-22)22.65	Add task lighting& lighting at exit stair landing	FY2020	\$ 4,299.00	Omission	No days
15-264	15-264(2-22)22.69	Add framing & attachment revision required	FY2020	\$ 19,959.00	Omission	No days
15-264	15-264(2-22)22.85	Code requirement, photocell	FY2020	\$ 718.00	Omission	No days
15-264	15-264(2-22)22.86	Relocate water storage tank at E. Penthouse	FY2020	\$ 8,138.00	Omission	No days
15-264	15-264(2-22)22.92	Rev finish of hand dryers to stainless steel	FY2020	\$ 615.00	Scope Change	No days
15-264	15-264(2-22)23.63	Revise door width & wall framing to comply w ADA	FY2020	\$ 2,836.00	Design Changes	No days
15-264	15-264(2-22)23.83	Waterproofing for wet elevator pit	FY2020	\$ 13,853.00	Scope Change	No days
18-577	18-577(1-11)1.1	Relocate sprinker line to avoid new footing locat	FY2020	\$ 440.00	Scope Change	No days
18-577	18-577(1-11)1.2	Install eng grade reflexive vinyl;added visibilit	FY2020	\$ 2,415.00	Scope Change	No days
18-577	18-577(1-11)1.3	Hand dig to conduit at light pole base, backfill	FY2020	\$ 1,558.00	Latent Conditions	No days
14-064	14-064(1-11)24.62	Replace an existing ADA sidewalk ramp with a typic	FY2020	\$ 3,698.00	Latent Conditions	No days
18-060	18-060(1-11)4.7	Install keyed cylindars to allow for ext access	FY2020	\$ 1,891.00	Scope Change	No days
18-111	18-111(1-11)9.8	Rem existing insulation during rough-in	FY2020	\$ 4,567.00	Latent Conditions	No days
18-111	18-111(1-11)9.21	Add structural bolt connecton to HR in gym	FY2020	\$ 2,415.00	Latent Conditions	No days
14-064	14-064(1-11)25.55	Add one layer of gypsum wall board to the stairwel	FY2020	\$ 25,164.00	Design Changes	No days
14-064	14-064(1-11)25.62	Replace an existing ADA sidewalk ramp w/typical si	FY2020	\$ 3,698.00	Latent Conditions	No days
15-264	15-264(2-22)24.59	Add'l conduit/cable req to go thur ceiling rm 145	FY2020	\$ 10,941.00	Omission	No days
15-264	15-264(2-22)24.87	Planting revisions;deliver shrubs;revise location	FY2020	\$ 2,049.00	Scope Change	No days
15-264	15-264(2-22)24.89	WAP location revision verbiage	FY2020	\$ 2,059.00	Scope Change	No days
15-264	15-264(2-22)24.90	Add'l data outlets 2nd/3rd fl IDF rm;printerm 131	FY2020	\$ 1,781.00	Scope Change	No days
15-264	15-264(2-22)24.91	Revision to bench screws	FY2020	\$ 3,329.00	Value Engineering	No days
15-264	15-264(2-22)24.94	Delete stool trim	FY2020	\$ (1,185.00)	Omission	No days
15-264	15-264(2-22)24.106	Level floor 1st fl ITS area for carpet install	FY2020	\$ 5,628.00	Scope Change	No days
15-264	15-264(2-22)25.5	Repair sewer line & relocate/redrill micropile 15	FY2020	\$ 18,622.00	Latent Conditions	No days
15-264	15-264(2-22)25.103	Prov new samples for color changes	FY2020	\$ 400.00	Scope Change	No days
18-577	18-577(1-11)2.1	Replace and/or relocate existing directional signs	FY2020	\$ 2,034.00	Scope Change	No days
14-064	14-064(1-11)26.62	Admin change double entry of FA 62 on CO25&24	FY2020	\$ (3,698.00)	NULL	No days
18-268	18-268(3-31)7.5	Change light fixture type; ded from Owner Allownce	FY2020	\$ -	Scope Change	No days
16-008	16-008(1-11)13.5	Add shear studs;provide; low beam reinforcement	FY2020	\$ 3,879.45	Omission	No days
16-173	16-173(2-21)20.20	Time extension covers additional work request by t	FY2020	\$ -	Scope Change	More than 90 days

16-173	16-173(2-21)20.28	Design & install ballasted photovoltaic system on r	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)20.29	Design & construct power revisions required for co	FY2020	\$ -	Scope Change	No days
18-111	18-111(1-11)10.6	Add eye wash station in janitors closet 106	FY2020	\$ 5,534.00	Scope Change	No days
18-111	18-111(1-11)10.9	Repl existing exter door frames;removed during dem	FY2020	\$ 5,163.00	Latent Conditions	No days
18-111	18-111(1-11)10.19	Add filler for ice tub in trainers' room; 3 total	FY2020	\$ 1,996.00	Omission	No days
18-111	18-111(1-11)10.22	Add fram along grid line to accom 3" seismic joint	FY2020	\$ 4,828.00	Latent Conditions	No days
18-111	18-111(1-11)10.25	Add 30 amp icrucit/elec outlet for outdoor events	FY2020	\$ 8,092.00	Scope Change	No days
18-111	18-111(1-11)10.29	Ch doors to Precision2400 series to accom hardware	FY2020	\$ 3,079.00	Latent Conditions	No days
10-283	10-283(2-23)4.1	Pulverize existing asphalt, area in NW of parking	FY2020	\$ 17,100.00	Latent Conditions	No days
10-283	10-283(2-23)4.3	Address sink holes per RFI 005	FY2020	\$ 260.00	Latent Conditions	No days
10-283	10-283(2-23)4.4	Reconnect power scut during Excavation	FY2020	\$ 415.99	Latent Conditions	No days
10-283	10-283(2-23)4.5	Power wash existing wheel stop	FY2020	\$ 1,654.76	Scope Change	No days
10-283	10-283(2-23)4.6	Delete petromat to ensure opening of parking lot b	FY2020	\$ (5,000.00)	Scope Change	No days
16-173	16-173(2-21)21.17	Hydroseeding at west field where initial seeding d	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)22.16	Prov/install addnl compressed air drops at mechan	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)22.19	Install fan coil unit in south vestibule	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)22.30	Add wet pressure sensors to the water system	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)22.31	Make doors compatible w/card reader/add 6 compress	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.11	Install/level 6 new lathes & assoc power drops at	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.12	Install new power drop to new lathe in mechatronic	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.13	Install 2 power drops, EPO switch/panel at 5th lab	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.14	Provide/install new transformer, panels & power dr	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.15	Provide/install new TV w/modern & USB wiring at st	FY2020	\$ -	Scope Change	No days
16-173	16-173(2-21)23.18	Change out existing duplex outlets w/dbl duplex ou	FY2020	\$ -	Scope Change	No days
18-111	18-111(1-11)11.27	Add waterproof underlayment, soffit panels, metal	FY2020	\$ 59,681.00	Latent Conditions	No days
16-173	16-173(2-21)24.32	Install card access systems	FY2020	\$ -	Scope Change	No days
14-064	14-064(1-11)27.72	Provide radar scanning of existing concrete roof d	FY2020	\$ 1,496.00	Latent Conditions	No days
14-064	14-064(1-11)27.80	Add concrete curms at sides of sidewalk	FY2020	\$ 2,246.00	Scope Change	No days
14-064	14-064(1-11)27.88	add additional spoorts and heavy duty drawer slide	FY2020	\$ 971.00	Omission	No days
14-064	14-064(1-11)27.91	Extend brick support angle along walls on East&Wes	FY2020	\$ 2,957.00	Omission	No days
14-064	14-064(1-11)27.92	Changes to edge detail at East&West exterir entry	FY2020	\$ 5,143.00	Omission	No days
14-064	14-064(1-11)27.97	Lower light gauge metal framing header at top of 2	FY2020	\$ 1,808.00	Design Changes	No days
14-064	14-064(1-11)27.98	Change specified door hinges to suggest pivot hing	FY2020	\$ 2,334.00	Design Changes	No days
14-064	14-064(1-11)27.99	Remove portion of ceiling	FY2020	\$ 2,416.00	Design Changes	No days
14-064	14-064(1-11)27.109	Missed cost were not included in FA 45	FY2020	\$ 4,705.00	Design Changes	No days
17-113	17-113(1-11)4.6	Locates, connections, eng, permit for sign install	FY2020	\$ 1,483.85	Scope Change	No days
18-111	18-111(1-11)12.9	Remove&relocate existing floor drain	FY2020	\$ 10,398.00	Scope Change	No days
18-111	18-111(1-11)12.17	R - Changes per SPSCC IT department	FY2020	\$ 18,402.00	Scope Change	No days
18-111	18-111(1-11)12.20	Add plumb loop/isolation valves for multiple zone	FY2020	\$ 17,759.00	Omission	No days
19-252	19-252(1-12)1.1	Cleaning, inspection, removal, and site visit	FY2020	\$ 6,185.45	Latent Conditions	No days
10-283	10-283(2-23)3.3	Replacement of 2 trees and additional planting per	FY2020	\$ 2,573.68	Scope Change	No days
10-283	10-283(2-23)3.4	Add 12 additional wheel stops	FY2020	\$ 1,920.00	Scope Change	No days
14-064	14-064(1-11)28.95	Provide custom casework in 7 rooms	FY2020	\$ 66,118.00	Design Changes	No days
16-267	16-267(1-11)15.6	latent conditions & contractors lack of care excav	FY2020	\$ 3,273.13	Latent Conditions	No days
20-001	20-001(1-11)1.1	GPR scan of constr. area and report	FY2020	\$ 9,888.71	Scope Change	No days
14-064	14-064(1-11)29.20	Provide owner w/cost estimate to switch the manual	FY2020	\$ 54,591.00	Scope Change	No days
18-111	18-111(1-11)13.11	Add blocking, electrical floor box, remove cameras	FY2020	\$ 13,438.00	Scope Change	No days
18-111	18-111(1-11)13.12	Provide deduct for # of sheets of 4x8x5/8 plywood	FY2020	\$ (13,087.00)	Latent Conditions	No days
18-111	18-111(1-11)13.13	Provide changing tables at restroom 146 & 147	FY2020	\$ 3,131.00	Scope Change	No days
17-240	17-240(1-12)11.25	added site telecomm handholes	FY2020	\$ 35,673.00	Scope Change	No days
17-240	17-240(1-12)11.28	additional power and data to support add't configu	FY2020	\$ 14,983.00	Scope Change	No days
17-240	17-240(1-12)11.31	reduction of polish concrete grind passes	FY2020	\$ (16,167.00)	Scope Change	No days
17-240	17-240(1-12)11.32	redesign of storm system routing	FY2020	\$ 14,085.00	Latent Conditions	No days
17-240	17-240(1-12)11.33	material price increase for medium bark (vs. mulch	FY2020	\$ 2,039.00	Scope Change	No days
17-240	17-240(1-12)11.35	data remobilization for furniture install	FY2020	\$ 7,177.00	Scope Change	No days
18-111	18-111(1-11)14.11	Bld #31 Remove existing metal fascia, soffit & ven	FY2020	\$ 55,525.00	Omission	No days
14-064	14-064(1-11)30.19	Install glass marker boards as indicated in ASI #0	FY2020	\$ 35,379.00	Scope Change	No days
14-064	14-064(1-11)30.49	Add gas and air piping/inlets to Science Classroo	FY2020	\$ 21,270.00	Omission	No days
14-064	14-064(1-11)30.54	Electrical drawing incorrectly show th Post Indica	FY2020	\$ 5,228.00	Design Changes	No days
14-064	14-064(1-11)30.66	Add air and gas to rooms 0120 & 0123	FY2020	\$ 5,142.00	Omission	No days
14-064	14-064(1-11)30.73	Provide an added duplex power receptacle in emerge	FY2020	\$ 5,906.00	Omission	No days
14-064	14-064(1-11)30.100	Add power for hand dryers in three family restroom	FY2020	\$ 8,160.00	Omission	No days
14-064	14-064(1-11)30.101	Add power for the added hand dryers in the mens &	FY2020	\$ 13,748.00	Scope Change	No days
18-109	18-109(2-21)4.4	add phase 2B. GMP Proposal	FY2020	\$ 26,519,212.00	Scope Change	More than 90 days
18-577	18-577(1-11)3.4	Prov/install flag signage to S. parking lot entran	FY2020	\$ 14,800.00	Scope Change	No days
17-138	17-138(2-21)9.5	Demolish/repair/replace sinkhole due to leak	FY2020	\$ 47,815.43	Latent Conditions	No days

14-064	14-064(1-11)31.89	Add adj steel possts that sit on concrete paver ba	FY2020	\$ 9,048.00	Design Changes	No days
14-064	14-064(1-11)31.116	Add window water pressure testing is required due	FY2020	\$ (2,500.00)	Value Engineering	No days
20-277	20-277(1-11)1.1	mod, pipe insulation abatement on 4 floors	FY2020	\$ 24,957.66	Latent Conditions	No days
20-278	20-278(1-11)1.1	mod, added cost for flooring color upgrade	FY2020	\$ 2,987.54	Scope Change	No days
18-111	18-111(1-11)15.14	Change to ADA shower head;adding P5 faucets	FY2020	\$ 5,802.00	Omission	No days
18-111	18-111(1-11)15.16	Reduce height of translucent wall panel	FY2020	\$ 7,427.00	Latent Conditions	No days
18-111	18-111(1-11)15.30	Add 2 wood nailer at existing main gym parapet wal	FY2020	\$ 11,475.00	Latent Conditions	No days
18-111	18-111(1-11)15.35	Add framing at gym lobby No. wall;folding access do	FY2020	\$ 6,494.00	Latent Conditions	No days
18-268	18-268(3-31)8.6	Reinforced turf; modified foundation; fire access	FY2020	\$ 16,915.00	Code Requirements	No days
19-528	19-528(1-12)1.1	Time & Materials	FY2020	\$ 913.16	Contractor Request	No days
14-064	14-064(1-11)32.56	Change water purification system & assoc pipping	FY2020	\$ 72,233.00	Design Changes	No days
17-231	17-231(2-21)13.39	grout jamb cells of existing CMU walls per RFI	FY2020	\$ 3,549.00	Latent Conditions	No days
17-231	17-231(2-21)13.43	revise flush valve in ADA stalls for grab bar	FY2020	\$ -	Design Changes	No days
17-231	17-231(2-21)13.45	revisions to toilet accessory locations	FY2020	\$ -	Scope Change	No days
17-231	17-231(2-21)13.59	modify existing openings in roof for ducts	FY2020	\$ 17,927.00	Latent Conditions	No days
17-231	17-231(2-21)13.90	provide cable tray at Storage 141	FY2020	\$ -	Scope Change	No days
17-231	17-231(2-21)13.95	revise lighting controls to connect light fixtures	FY2020	\$ 6,734.00	Latent Conditions	No days
17-231	17-231(2-21)13.97	modify steel plates and coordinate fastener openin	FY2020	\$ 6,473.00	Latent Conditions	No days
17-231	17-231(2-21)13.101	commissioning per RFIs	FY2020	\$ 2,740.00	Design Changes	No days
18-561	18-561(1-11)1.1	Add Shut-Off valves and test tees	FY2020	\$ 5,105.35	Scope Change	No days
14-064	14-064(1-11)33.23	Cost estimate for installing seal coat topping and	FY2020	\$ 12,890.00	Scope Change	No days
14-064	14-064(1-11)33.103	Reduce the size of the markerboards and tackboards	FY2020	\$ (3,147.00)	Value Engineering	No days
14-064	14-064(1-11)33.105	add markerboard in rm 0302C as noted	FY2020	\$ -	Scope Change	No days
14-064	14-064(1-11)33.106	Extend ACT ceiling in Nursing Skills Lab and add w	FY2020	\$ 8,263.00	Scope Change	No days
18-111	18-111(1-11)16.2	add exhaust fan, airflow stations per drawings	FY2020	\$ 23,599.00	Design Changes	No days
18-111	18-111(1-11)16.15	modify existing ducts in Main Gym & Dashboard loca	FY2020	\$ 13,818.00	Latent Conditions	No days
18-111	18-111(1-11)16.24	add translucent panel section and assoc. framing	FY2020	\$ 799.00	Latent Conditions	No days
18-111	18-111(1-11)17.18	change to double swinging door for safety	FY2020	\$ 3,522.69	Scope Change	No days
18-111	18-111(1-11)17.33	magnetic door holds required for egress	FY2020	\$ 1,987.00	Code Requirements	No days
18-111	18-111(1-11)17.34	add structural support/ductwork reroute	FY2020	\$ 10,052.00	Latent Conditions	No days
18-111	18-111(1-11)17.36	seismic expansion joint btwn bldg/flashing	FY2020	\$ 14,700.00	Latent Conditions	No days
16-008	16-008(1-11)14.2	Rev surface material at No. construction entrance	FY2020	\$ 6,965.91	Code Requirements	No days
17-231	17-231(2-21)14.46	rewire non-conforming heating wire	FY2020	\$ 2,331.00	Latent Conditions	No days
17-231	17-231(2-21)14.99	remove duct smoke detectors on gym HVAC units	FY2020	\$ 7,342.00	Latent Conditions	No days
19-228	19-228(1-11)1.1	R - remove concealed stucco/impacted GWB	FY2020	\$ 22,392.00	Latent Conditions	No days
15-264	15-264(2-22)31.116	Rem 3 transplanted Palms, move and replant	FY2020	\$ (1,530.00)	Scope Change	No days
15-264	15-264(2-22)31.117	ID and label network path from Bldgs to main hub	FY2020	\$ 5,587.00	Scope Change	No days
15-264	15-264(2-22)31.120	Metering/connect CT's to existing AMP main switchb	FY2020	\$ 3,534.00	Scope Change	No days
15-264	15-264(2-22)31.123	Prov outlets/breaker as directed by elec engineer	FY2020	\$ 2,339.00	Code Requirements	No days
15-264	15-264(2-22)31.126	Elec/mech work add'l wk requested by Midway sewer	FY2020	\$ 3,945.00	Scope Change	No days
15-264	15-264(2-22)32.1	NULL	FY2020	\$ -	NULL	No days
15-264	15-264(2-22)32.125	R1 Prov drainage/grading at demolished bldgs 5&11	FY2020	\$ 33,110.00	Value Engineering	No days
15-264	15-264(2-22)33.127	Cap sewer line wk bld 5, 11;repl sidewalks/pathway	FY2020	\$ 41,383.00	Scope Change	No days
15-264	15-264(2-22)34.60	R1 - Contract to prov credit for alterations	FY2020	\$ 1,274.00	Value Engineering	No days
15-264	15-264(2-22)34.79	Credit for fixtures not needed	FY2020	\$ (707.00)	Value Engineering	No days
15-264	15-264(2-22)34.100	Delete fixed camera installations;add data drops	FY2020	\$ 2,806.00	Scope Change	No days
15-264	15-264(2-22)34.102	Provide curb and sidewalk;broom finish path	FY2020	\$ 9,778.00	Value Engineering	No days
14-064	14-064(1-11)34.69	Plumbing piping changes for Level 1 mop sink	FY2020	\$ 2,495.00	Design Changes	No days
14-064	14-064(1-11)34.115	Move 2 re,ote control boxes assoc w/supply air dif	FY2020	\$ 1,727.00	Scope Change	No days
19-228	19-228(1-11)2.2	Clean rust on exterior metal studs/treat	FY2020	\$ 2,036.00	Latent Conditions	No days
19-228	19-228(1-11)2.4	No cost time extension,store front material arriva	FY2020	\$ -	Latent Conditions	Less than 30 days
15-264	15-264(2-22)35.130	Get HRU systems to operate as intended	FY2020	\$ 5,725.00	Omission	No days
19-554	19-554(1-11)3.1	Provide added cost to remove approximately 360 squ	FY2020	\$ 4,469.00	Latent Conditions	No days
20-180	20-180(1-11)1.1	locate two private utilities	FY2020	\$ 975.59	Scope Change	No days
15-264	15-264(2-22)26.93	Rem failing sealant, new birdscreen not included	FY2020	\$ 5,890.00	Omission	No days
15-264	15-264(2-22)26.95	Prov fencing at No. side of stair S02	FY2020	\$ 6,577.00	Omission	No days
15-264	15-264(2-22)26.97	Prov new dedicated circuits for treadmills	FY2020	\$ 540.00	Scope Change	No days
15-264	15-264(2-22)26.105	Prov sidewall grilles to accom duct routing change	FY2020	\$ 2,361.00	Latent Conditions	No days
15-264	15-264(2-22)26.107	Prov aluminum tube to conceal exposed pwr	FY2020	\$ 6,790.00	Code Requirements	No days
15-264	15-264(2-22)26.108	Prov white plastic;wrap black flex ducts above pol	FY2020	\$ 2,987.00	Scope Change	No days
15-264	15-264(2-22)26.110	Prov breakers for hand dryers	FY2020	\$ 2,470.00	Code Requirements	No days
15-264	15-264(2-22)26.112	Cut vertical resin panels;access to light fixtures	FY2020	\$ 713.00	Value Engineering	No days
15-264	15-264(2-22)26.118	Prov receptacle revisions per City of Des Moines	FY2020	\$ 584.00	Code Requirements	No days
16-008	16-008(1-11)15.1	Install fall protection achors at open web joists	FY2020	\$ 43,698.60	Design Changes	No days
14-064	14-064(1-11)35.86	Changes in sheet metal flashing/air handling unit	FY2020	\$ 17,250.00	Latent Conditions	No days
14-064	14-064(1-11)35.111	Change ceramic tile at top of all stair runs	FY2020	\$ 4,729.00	Omission	No days

14-064	14-064(1-11)35.122	Add metal-framed infill wall sections w GWB	FY2020	\$ 1,088.00	Omission	No days
14-064	14-064(1-11)35.124	Add steel as req to support toilet partitions in w	FY2020	\$ 4,481.00	Scope Change	No days
17-231	17-231(2-21)15.100	Reconfigure the duck detector	FY2020	\$ 7,533.00	Code Requirements	No days
16-008	16-008(1-11)16.7	Strengthen bldg struc to support panel load	FY2020	\$ 24,118.64	Omission	No days
18-058	18-058(1-11)2.2	fix grade conflict at new curtainwall addition	FY2020	\$ 5,900.00	Omission	No days
18-058	18-058(1-11)2.5	City-directed changes to waterline incl. wet tap	FY2020	\$ 11,007.00	Code Requirements	No days
18-058	18-058(1-11)2.7	add'l flooring and ceiling demo; provide vents	FY2020	\$ 9,090.00	Scope Change	No days
18-111	18-111(1-11)18.17	Prov deduct for replac existing GWB at hallway 122	FY2020	\$ -	Latent Conditions	No days
20-018	20-018(1-11)1.1	Site Logistics, Partition Doors	FY2020	\$ 5,306.30	Scope Change	More than 90 days
16-008	16-008(1-11)17.14	Prov thermally broken door sys at exterior doors	FY2020	\$ 9,495.79	Value Engineering	No days
16-008	16-008(1-11)17.15	Prov cell storage locker cabinet/Add GWB soffit	FY2020	\$ 3,542.46	Omission	No days
17-933	17-933(2-22)1.1	Added Permit Fee	FY2020	\$ 1,749.00	Scope Change	No days
16-008	16-008(1-11)18.18	Structural steel modifications	FY2020	\$ 22,596.29	Omission	No days
18-241	18-241(1-11)1.1	repair concrete flooring	FY2020	\$ 15,600.00	Latent Conditions	No days
20-172	20-172(1-11)1.1	Pay Plan Review Fee - City of Centralia	FY2020	\$ 807.94	Code Requirements	No days
14-064	14-064(1-11)36.53	Add wall framing and frame out for owner added AV	FY2020	\$ 31,432.00	Scope Change	No days
14-064	14-064(1-11)36.71	Change wall types above the interior vestibule wal	FY2020	\$ 3,185.00	Value Engineering	No days
14-064	14-064(1-11)36.87	Lower bottom of shaft walls above rm. 0102A&0112 t	FY2020	\$ 18,164.00	Design Changes	No days
14-064	14-064(1-11)36.107	Provide 3 regulator relief lines and through roof	FY2020	\$ 3,158.00	Omission	No days
14-064	14-064(1-11)36.125	Adj ACT ceiling grids. Move east-west grid line to	FY2020	\$ 1,036.00	Design Changes	No days
14-064	14-064(1-11)36.127	Modify aluminum closure between fl edge and curtai	FY2020	\$ 1,980.00	Design Changes	No days
19-228	19-228(1-11)3.3	Delete Stone panel removal - did not need to do	FY2020	\$ (3,000.00)	Latent Conditions	No days
19-228	19-228(1-11)3.5	R1-Excavate/Remove bentonite waterproofing	FY2020	\$ 11,605.00	Latent Conditions	No days
18-561	18-561(1-11)2.1	Extend contract 29 days due to the acid waste tank	FY2020	\$ -	Latent Conditions	Less than 30 days
14-064	14-064(1-11)37.110	Change exterior wall corner deal from brick to me	FY2020	\$ 6,900.00	Design Changes	No days
14-064	14-064(1-11)37.114	Move air transfer ducts at South wall on Levels 2&	FY2020	\$ 8,134.00	Design Changes	No days
14-064	14-064(1-11)37.119	Modify curtain wall mullions at North wall above C	FY2020	\$ 2,602.00	Design Changes	No days
14-064	14-064(1-11)37.130	Add GWB control joints in classrooms, labs, stair&	FY2020	\$ 4,913.00	Omission	No days
14-064	14-064(1-11)37.131	Provide heavy duty gate hinges and larger post siz	FY2020	\$ 1,755.00	Design Changes	No days
14-064	14-064(1-11)37.142	Install owner provided feminine napkins dispensers	FY2020	\$ 441.00	Scope Change	No days
18-111	18-111(1-11)19.20	Del entire pony wall at soccer boards	FY2020	\$ (3,134.00)	Latent Conditions	No days
18-111	18-111(1-11)19.23	Reconnect existing hose bibs at Bldg 31	FY2020	\$ 1,494.00	Latent Conditions	No days
18-111	18-111(1-11)19.28	Misc. framing	FY2020	\$ 11,055.00	Latent Conditions	No days
18-111	18-111(1-11)19.29	NULL	FY2020	\$ -	NULL	No days
16-008	16-008(1-11)19.6	Grading model point elevation error	FY2020	\$ 7,414.01	Design Changes	No days
20-174	20-174(1-11)1.1	Adjust NTE to actual cost	FY2020	\$ (36,192.99)	Value Engineering	No days
14-064	14-064(1-11)38.143	Provide additional GWB horizontal control joint in	FY2020	\$ 2,827.00	Omission	No days
14-064	14-064(1-11)38.152	Change portion of waterproofing at top foundations	FY2020	\$ 2,781.00	Design Changes	No days
14-064	14-064(1-11)39.60	Abandon, relocate and add roof and overflow drains	FY2020	\$ 79,125.00	Design Changes	No days
14-064	14-064(1-11)39.83	Change inside corner detail at guardrails on Centr	FY2020	\$ 6,760.00	Design Changes	No days
18-111	18-111(1-11)20.31	Suport relocation of MDF at Bldg 31	FY2020	\$ 166,587.00	Scope Change	No days
18-111	18-111(1-11)21.26	.1- Turn restroom into lactation room	FY2020	\$ 5,285.00	Scope Change	No days
18-111	18-111(1-11)21.37	.1-New fiber run & data rm location,moved gas mete	FY2020	\$ 22,402.00	Scope Change	No days
18-058	18-058(1-11)3.2	adding alternates 2 & 3 re sec 01 23 00	FY2020	\$ 1,906,284.00	Scope Change	No days
18-111	18-111(1-11)22.42	Mechanical ducts placed below wall;duct changes	FY2020	\$ 9,756.00	Scope Change	No days
20-005	20-005(1-11)1.1	ext original scope to include W side of Olney Rd	FY2020	\$ 63,006.62	Scope Change	No days
15-264	15-264(2-22)27.6	Time extension follow up to FA 5 R04	FY2020	\$ 90,000.00	Scope Change	60 - 90 days
18-109	18-109(2-21)5.5	Change classroom & lab space lighting	FY2020	\$ 39,630.00	Scope Change	No days
20-028	20-028(2-21)1.1	Owner requested mobilization revision	FY2020	\$ -	NULL	No days
16-008	16-008(1-11)20.16	R1 - Relocate rainleader for maintenance access	FY2020	\$ 3,824.48	Design Changes	No days
18-058	18-058(1-11)4.3	response to RFI # 14 & 15	FY2020	\$ 10,044.00	Latent Conditions	No days
18-058	18-058(1-11)4.6	add'l demo & new furring	FY2020	\$ 46,683.00	Omission	No days
18-058	18-058(1-11)5.3	waterproofing membrane and drainage mat	FY2020	\$ 2,347.00	Omission	No days
18-058	18-058(1-11)5.6	mis-specification and redundant specification of	FY2020	\$ (5,240.00)	Design Changes	No days
18-058	18-058(1-11)5.8	roof drain, overflow drain & piping	FY2020	\$ 4,610.00	Omission	No days
18-111	18-111(1-11)23.16	Contractor to purch athletic tubs for college	FY2020	\$ 50,389.00	Latent Conditions	No days
18-268	18-268(3-31)9.7	Delay - stop of work by City of Bothell/permitting	FY2020	\$ -	Code Requirements	Less than 30 days
18-268	18-268(3-31)9.8	Reroute power; Cost covered by GMP efficiencies	FY2020	\$ -	Latent Conditions	No days
18-058	18-058(1-11)6.9	ASI #9 - furring, insulation & finish	FY2020	\$ 33,961.00	Scope Change	No days
20-051	20-051(1-11)1.1	to balance contract against T&M actuals	FY2020	\$ (67,650.70)	Latent Conditions	No days
18-111	18-111(1-11)24.12	Relocate electrical room	FY2020	\$ 11,212.00	Latent Conditions	No days
14-064	14-064(1-11)40.93	Replace interior fire-rated storefront system w/fi	FY2020	\$ (34,918.00)	Omission	No days
14-064	14-064(1-11)40.128	Modify detail for inside corner condition at raili	FY2020	\$ 3,489.00	Design Changes	No days
14-064	14-064(1-11)40.137	Provide new concrete footings for solar panel stru	FY2020	\$ 10,762.00	Omission	No days
14-064	14-064(1-11)40.145	Life Safety Plans indicate 3 Fire Extinguisher Cab	FY2020	\$ 655.00	Code Requirements	No days
14-064	14-064(1-11)40.153	General Contractor informed team some costs missed	FY2020	\$ 5,248.00	Design Changes	No days

15-264	15-264(2-22)28.96	Prov and install speakers and cabling	FY2020	\$ (8,093.00)	Scope Change	No days
15-264	15-264(2-22)28.101	delete two planters	FY2020	\$ (5,548.00)	Value Engineering	No days
15-264	15-264(2-22)28.109	Elec panel access obstructed by bifold door counte	FY2020	\$ 10,935.00	Code Requirements	No days
15-264	15-264(2-22)28.111	Pro alum angle plate/auto opener revision	FY2020	\$ 5,760.00	Scope Change	No days
15-264	15-264(2-22)28.113	Low flow on ICUs 213, 226, 229, 230	FY2020	\$ 17,370.00	Design Changes	No days
15-264	15-264(2-22)28.114	Prov data outlet w 2 jacks at stand height	FY2020	\$ 1,979.00	Design Changes	No days
15-264	15-264(2-22)28.115	Prov connection fr existing smoke detector	FY2020	\$ 1,944.00	Scope Change	No days
15-264	15-264(2-22)28.119	Add exit sign at door on 1st floor	FY2020	\$ 1,014.00	Design Changes	No days
15-264	15-264(2-22)29.121	Repl 50 locks at office	FY2020	\$ 38,021.00	NULL	No days
15-264	15-264(2-22)29.122	Prov fence on top of concrete retaining wall	FY2020	\$ 3,889.00	NULL	No days
15-264	15-264(2-22)29.124	Restripe existing parking stalls per req from City	FY2020	\$ 2,589.00	NULL	No days
15-264	15-264(2-22)29.128	Prov 2 cylinders for changing rms	FY2020	\$ 137.00	NULL	No days
15-264	15-264(2-22)29.129	Prov missing rm sign	FY2020	\$ 301.00	NULL	No days
18-109	18-109(2-21)6.6	Furn/Install 1 EA Dual EV ChargePoint Charging Sta	FY2020	\$ 12,263.00	Scope Change	No days
18-109	18-109(2-21)6.7	Furn/Install pathway for future cellular DAS Syste	FY2020	\$ 10,392.00	Scope Change	No days
14-064	14-064(1-11)41.117	The installed fire sprnkler pipe under the lowest	FY2020	\$ 2,032.00	Omission	No days
14-064	14-064(1-11)41.147	Add 2 piece flashing to coping, self-adhered water	FY2020	\$ 5,214.00	Scope Change	No days
14-064	14-064(1-11)41.158	Additional detailing at exposed structure next to	FY2020	\$ 4,697.00	Design Changes	No days
19-093	19-093(1-11)1.1	Relocate HVAC controls to east wall room 245 insta	FY2020	\$ 1,941.00	Scope Change	No days
19-093	19-093(1-11)1.2	revise the door width & hollow metal frames	FY2020	\$ 1,129.00	Design Changes	No days
19-093	19-093(1-11)1.3	change epoxy countertop from durcon to labtech	FY2020	\$ 3,676.00	Scope Change	No days
19-093	19-093(1-11)1.4	add 6" batt insulation, relocate existing FA horn/	FY2020	\$ 664.00	Scope Change	No days
19-093	19-093(1-11)2.1	match existing shelves in adjacent laboratory	FY2020	\$ 1,706.00	Design Changes	No days
19-093	19-093(1-11)2.2	install 2mm metal top cap/provide radius fillet st	FY2020	\$ 2,985.00	Scope Change	No days
19-093	19-093(1-11)2.3	add electrical power transfer/revise door closers	FY2020	\$ 6,296.00	Scope Change	No days
16-008	16-008(1-11)21.17	NULL	FY2020	\$ 4,376.00	Design Changes	No days
14-064	14-064(1-11)42.67	Add pedestrian traffic coating on sides of concret	FY2020	\$ 11,688.00	Value Engineering	No days
14-064	14-064(1-11)42.169	Relocate 2 existing irrigation boxes as noted in t	FY2020	\$ 383.00	Latent Conditions	No days
14-064	14-064(1-11)43.41	Delete specified handrail w/ integral light fixtu	FY2020	\$ (15,771.00)	Design Changes	No days
14-064	14-064(1-11)44.157	Add Five ADA cane Barriers at the East and West St	FY2020	\$ 15,667.00	Code Requirements	No days
14-064	14-064(1-11)44.163	Paint five existing roof vents/pipes on top of exi	FY2020	\$ 564.00	Scope Change	No days
18-111	18-111(1-11)25.41	Provide cost for new epoxy;	FY2020	\$ 81,840.00	Scope Change	No days
18-058	18-058(1-11)7.4	new footing for bearing wall	FY2020	\$ 4,886.00	Latent Conditions	No days
18-058	18-058(1-11)7.10	WNG emblem install in drill hall	FY2020	\$ 4,680.00	Scope Change	No days
18-058	18-058(1-11)7.13	credit for changes	FY2020	\$ (8,453.00)	Value Engineering	No days
18-268	18-268(3-31)10.3	Rerouted discharge; Cost covered by GMP efficienci	FY2020	\$ -	Code Requirements	No days
18-268	18-268(3-31)10.9	Shift stairs; Costs covered by Contractor Conting	FY2020	\$ -	Design Changes	No days
18-268	18-268(3-31)10.10	Charging station, lighting, solar panels; GMP eff	FY2020	\$ -	Scope Change	No days
18-058	18-058(1-11)8.12	ACM discovered in pipe insulation	FY2020	\$ 1,426.00	Latent Conditions	No days
14-064	14-064(1-11)45.133	Relocate steel guardrail from west side of CUP roo	FY2020	\$ 16,383.00	Omission	No days
14-064	14-064(1-11)45.165	Reroute data calbes as noted in the response to RF	FY2020	\$ 6,889.00	Design Changes	No days
20-048	20-048(1-11)1.1	add. labor and materials to add 67 speakers	FY2020	\$ 48,272.27	Scope Change	No days
20-172	20-172(1-11)2.3	Glu-lam replacement due to gutter leakage	FY2020	\$ 32,471.04	Latent Conditions	No days
18-109	18-109(2-21)7.1	Supply/install 6" pipe valves, fitting & assessori	FY2020	\$ 29,262.00	Scope Change	No days
19-162	19-162(1-11)1.1	labor and mat. to remove hose bibb from sidewalk	FY2020	\$ 2,859.11	Contractor Request	No days
14-064	14-064(1-11)46.120	Add Concrete curb infill and associated waterproof	FY2020	\$ 685.00	Omission	No days
18-109	18-109(2-21)8.10	Addnl Demo due to Network Fiber Connection	FY2020	\$ 1,109.00	Latent Conditions	No days
18-111	18-111(1-11)26.27	Deduct AWI QCP requirement	FY2020	\$ (816.00)	Scope Change	No days
18-111	18-111(1-11)26.32	Use existing data rm 126 for new electrical rm	FY2020	\$ 26,269.00	Latent Conditions	No days
18-111	18-111(1-11)26.52	Add DDC for all OH doors at Weights Cardio Rm	FY2020	\$ 3,674.00	Omission	No days
18-111	18-111(1-11)26.54	Add rubber thesholds/aluminum thresholds	FY2020	\$ 7,249.00	Omission	No days
18-058	18-058(1-11)9.11	added spt for roof, demo chase and duct	FY2020	\$ 3,510.00	Latent Conditions	No days
18-058	18-058(1-11)9.14	hydronic piping, light fixtures, dishwasher	FY2020	\$ 9,523.00	Latent Conditions	No days
18-058	18-058(1-11)9.15	200 amp panel in kitchen	FY2020	\$ 25,980.00	Design Changes	No days
14-064	14-064(1-11)47.164	Change to fabric wrapped panels at the North wall	FY2020	\$ 2,411.00	Omission	No days
18-111	18-111(1-11)27.40	Add elec. outlets & data for cash register	FY2020	\$ 20,303.00	Scope Change	No days
18-111	18-111(1-11)27.49	Add higher density ceiling tile for noise control	FY2020	\$ 1,131.00	Latent Conditions	No days
18-111	18-111(1-11)27.53	FRP panels were not indicated on plan set	FY2020	\$ 1,316.00	Omission	No days
18-111	18-111(1-11)27.55	Window shades not provided at existing windows	FY2020	\$ 4,379.00	Omission	No days
19-528	19-528(1-13)1.1	unforeseen conditions, contaminated soils, etc	FY2020	\$ -	Latent Conditions	More than 90 days
20-582	20-582(1-11)1.1	excavate material install lateral, backfill, etc	FY2020	\$ 46,987.74	Latent Conditions	No days
18-268	18-268(3-31)11.11	Provide parking guidance system	FY2020	\$ 351,657.00	Scope Change	No days
18-268	18-268(3-31)11.12	NULL	FY2020	\$ -	NULL	No days
18-109	18-109(2-21)9.12	Addnl fill & excavation for increased excav. deep	FY2020	\$ 21,127.00	Latent Conditions	No days
18-109	18-109(2-21)9.13	Loading & export of material from spread footing	FY2020	\$ 4,922.00	Latent Conditions	No days
18-109	18-109(2-21)9.14	Loading/export of material from addnl excavation	FY2020	\$ 23,860.00	Latent Conditions	No days

18-111	18-111(1-11)28.43	GC has to re-route drainage lines to avoid foundation	FY2020	\$ 2,096.00	Latent Conditions	No days
18-111	18-111(1-11)28.44	Misc changes to improve site appearance/replacement	FY2020	\$ 15,000.00	Scope Change	No days
18-111	18-111(1-11)28.45	Relocate east bike shelter	FY2020	\$ 1,642.00	Latent Conditions	No days
18-111	18-111(1-11)28.48	New ramp layout in conflict w/ existing rock wall	FY2020	\$ 3,614.00	Latent Conditions	No days
18-268	18-268(3-31)12.13	Repair one slab pour due to rain	FY2020	\$ -	Latent Conditions	No days
18-268	18-268(3-31)12.14	Provide/install 3 multi-space pay stations	FY2020	\$ 25,779.00	Scope Change	No days
20-545	20-545(1-11)1.1	MOD #1; additional electrical work	FY2020	\$ 5,497.12	Scope Change	No days
16-008	16-008(1-11)22.24	Add days, weather delays	FY2020	\$ -	Latent Conditions	More than 90 days
18-111	18-111(1-11)29.21	Prov nec structure ceiling to make curtain fall	FY2020	\$ 2,041.00	Latent Conditions	No days
18-111	18-111(1-11)29.38	Reuse exist, Add light poles/exterior signage	FY2020	\$ 27,047.00	Scope Change	No days
14-064	14-064(1-11)48.176	Provide 5 tables and benches at the center of some	FY2020	\$ 36,722.00	Scope Change	No days
20-190	20-190(1-12)1.0	Admin Change: Change PN from 2020-214 to 2020-190	FY2020	\$ -	NULL	No days
14-064	14-064(1-11)49.27	Time extension as a result of work described in FA	FY2020	\$ -	Design Changes	31-60 days
16-008	16-008(1-11)23.19	Revised porous asphalt binder more robust	FY2020	\$ 9,292.06	Scope Change	No days
18-058	18-058(1-11)10.16	RESPONSES TO CE47R, CE48 AND CE49	FY2020	\$ 11,230.00	Scope Change	No days
19-521	19-521(1-11)1.1	under budget - reduce by \$13,644.86	FY2020	\$ (13,644.86)	Omission	More than 90 days
18-109	18-109(2-21)10.15	Abandoned Steam Pipe Asbestos	FY2020	\$ 4,065.00	Latent Conditions	No days
14-064	14-064(1-11)50.140	In gravel areas of the landscaping provide filter	FY2020	\$ 5,186.00	Omission	No days
14-064	14-064(1-11)50.188	Provide an irrigation sleeve under the sidewalks	FY2020	\$ 1,841.00	Latent Conditions	No days
14-064	14-064(1-11)50.196	Provide stops at laboratory snorkel devices as note	FY2020	\$ 725.00	Omission	No days
16-008	16-008(1-11)24.0	NULL	FY2020	\$ -	NULL	No days
16-008	16-008(1-11)24.22	Add cap column cover and paint; revise glazing	FY2020	\$ 5,931.01	Omission	No days
18-111	18-111(1-11)30.46	Remove existing CMU planter wall down below grade	FY2020	\$ 7,865.00	Latent Conditions	No days
18-111	18-111(1-11)30.56	Add new 2" PVC mechanical waste line & connect to	FY2020	\$ 4,125.00	Latent Conditions	No days
19-093	19-093(1-11)3.4	Reduce due to moisture control not needed	FY2020	\$ (3,176.00)	Omission	No days
19-093	19-093(1-11)3.5	delays in materials	FY2020	\$ -	Latent Conditions	Less than 30 days
20-152	20-152(1-11)1.1	upper level walls are deeper than anticipated reduce	FY2020	\$ (19,704.36)	Value Engineering	No days
20-152	20-152(1-11)1.2	current siding in deteriorated condition	FY2020	\$ 22,995.74	Latent Conditions	No days
19-093	19-093(1-11)4.5	install 1 motion detector (request to exit)	FY2020	\$ 681.00	NULL	No days
19-093	19-093(1-11)4.6	issue acoustical isolation	FY2020	\$ 75,791.00	Scope Change	No days
19-093	19-093(1-11)4.7	additional data outlet	FY2020	\$ 418.00	Scope Change	No days
20-739	20-739(1-11)1.1	Time extension for engineering approvals; COVID	FY2020	\$ -	COVID-19 Related	31-60 days
18-268	18-268(3-31)13.12	Incorporate coatings; paid by GMP effort/conting	FY2020	\$ -	Scope Change	No days
18-268	18-268(3-31)13.15	Revise crosswalk lighting; pre-con savings/GMP effort	FY2020	\$ -	Scope Change	No days
18-268	18-268(3-31)13.16	Add protection to standpipes; Owner allowance	FY2020	\$ -	Scope Change	No days
20-181	20-181(1-11)1.1	Additional Ductwork	FY2020	\$ 1,803.01	Code Requirements	No days
18-561	18-561(1-11)3.2	provide and install tank top w/inspection port	FY2020	\$ 3,380.13	Scope Change	No days
19-515	19-515(1-11)1.1	Delete unit pricing from contract	FY2020	\$ -	NULL	No days
20-149	20-149(1-11)1.1	Remove asbestos in mastic on 1st & 3rd floors	FY2020	\$ 3,686.00	Latent Conditions	No days
20-149	20-149(1-11)1.2	Replace entry storefront assembly	FY2020	\$ 20,448.00	Scope Change	No days
20-149	20-149(1-11)1.3	Add insulation valves for 2nd floor toilet rooms	FY2020	\$ 5,067.00	Scope Change	No days
18-109	18-109(2-21)11.16	Alt 1-Remove east side entry/plaza seating area	FY2020	\$ 19,455.00	NULL	No days
18-109	18-109(2-21)11.17	Furnish Junction Boxes	FY2020	\$ 8,059.00	NULL	No days
18-109	18-109(2-21)11.18	Credit for headwalls	FY2020	\$ (13,851.00)	NULL	No days
19-116	19-116(1-11)1.2	Provide 2" XPS below-grade insulation per RFI #05	FY2020	\$ 912.11	Code Requirements	No days
19-116	19-116(1-11)1.3	Modify location of the lintel channel support and	FY2020	\$ 4,629.58	Latent Conditions	No days
19-116	19-116(1-11)1.4	Provide cast-in place anchors at bottom track of m	FY2020	\$ 751.37	Latent Conditions	No days
19-116	19-116(1-11)1.6	Extend sidewalk ramp to edge of new addition	FY2020	\$ 2,044.83	Latent Conditions	No days
19-116	19-116(1-11)1.7	Extend temporary power to owner furnished make-up-	FY2020	\$ 1,568.98	Latent Conditions	No days
18-111	18-111(1-11)31.26	Rel data to existing storage rm in Bldg 31	FY2020	\$ (6,936.00)	Latent Conditions	No days
18-111	18-111(1-11)31.50	Revised ramp per existing conditions	FY2020	\$ 5,420.00	Latent Conditions	No days
18-111	18-111(1-11)31.57	Prov 42 new pole, 100A MLO panel/breakers	FY2020	\$ 5,119.00	Latent Conditions	No days
18-268	18-268(3-31)14.17	PV panels/HLL System/ADA striping/fireproof/trash	FY2020	\$ -	Scope Change	No days
20-172	20-172(1-11)3.1	demo and install sheathing, add ice&water shield	FY2020	\$ 27,258.92	Latent Conditions	No days
20-172	20-172(1-11)3.2	pitch pockets, installation of CHEMCURB	FY2020	\$ 1,960.73	Latent Conditions	No days
20-172	20-172(1-11)3.3	water damage repair at main bldg entry	FY2020	\$ 6,822.40	Latent Conditions	No days
20-172	20-172(1-11)3.4	R sheet metal flashing	FY2020	\$ 2,213.78	Latent Conditions	No days
18-111	18-111(1-11)32.6	Add laundry rm, rearrange men's locker rm	FY2020	\$ 66,382.00	Scope Change	No days
19-164	19-164(1-11)1.1	replace/repair water damaged floor & wall finishes	FY2020	\$ 190,088.06	Latent Conditions	No days
19-093	19-093(1-11)5.6	connect the emergency shower drains to the acid wa	FY2020	\$ 998.00	Omission	No days
18-111	18-111(1-11)33.51	Prov drip irrigation tp water new plants	FY2021	\$ 2,473.00	Scope Change	No days
18-111	18-111(1-11)33.58	Duck work design only allows for 600CFM of require	FY2021	\$ 3,538.00	Scope Change	No days
20-190	20-190(1-12)2.1	Addnl waterline installation from closet to sink	FY2021	\$ 4,168.84	Latent Conditions	No days
20-514	20-514(1-11)1.6	Furnish/install isolation valve on water main in u	FY2021	\$ 1,743.55	Scope Change	No days
20-152	20-152(1-11)2.4	Revise door hardware	FY2021	\$ 1,188.40	Value Engineering	No days
20-152	20-152(1-11)2.5	Repl existing scuppers & downspouts (6 each)	FY2021	\$ 4,599.06	Latent Conditions	No days

20-172	20-172(1-11)4.2	furnish and install 2 downspouts	FY2021	\$ 1,150.64	Scope Change	No days
14-064	14-064(1-11)51.159	Changes in the emergency phones per response to RF	FY2021	\$ 4,345.00	Scope Change	No days
14-064	14-064(1-11)52.112	Add a covered ceiling panel outside the mens and w	FY2021	\$ 3,082.00	Scope Change	No days
14-064	14-064(1-11)53.168	Place light in rooms below ACT grid in boxes const	FY2021	\$ 4,598.00	Design Changes	No days
14-064	14-064(1-11)54.204	Provide smaller faucet levers in the 3 locations d	FY2021	\$ 188.00	Design Changes	No days
14-064	14-064(1-11)55.203	Provide one stainless steel bollard below the east	FY2021	\$ 601.00	Code Requirements	No days
14-064	14-064(1-11)55.206	Remove the work added in FA 142. The owner decided	FY2021	\$ (441.00)	Scope Change	No days
14-064	14-064(1-11)56.136	Extend emergency lighting circuits to restroom lig	FY2021	\$ 7,322.00	Design Changes	No days
14-064	14-064(1-11)56.139	Provide electrical changes to accommodate elevator	FY2021	\$ 12,324.00	Design Changes	No days
14-064	14-064(1-11)56.170	Prvide power to trap primer as noted in response	FY2021	\$ 1,412.00	Scope Change	No days
14-064	14-064(1-11)57.57	Make wiring changes and card reader controller loc	FY2021	\$ 31,676.00	Scope Change	No days
18-109	18-109(2-21)12.21	Additional design coordination	FY2021	\$ 2,893.00	Scope Change	No days
18-268	18-268(3-31)15.4	Reduction of 4 trees; cost paid by GM efficiencies	FY2021	\$ -	Latent Conditions	No days
18-268	18-268(3-31)15.5	Provide accessible route; cost paid by GM efficien	FY2021	\$ -	Code Requirements	No days
18-268	18-268(3-31)15.6	Install crosswalk lighting; Contractor contingency	FY2021	\$ -	Scope Change	No days
19-037	19-037(2-21)1.1	Potholing investigation - locate underground power	FY2021	\$ 2,376.00	Latent Conditions	No days
14-064	14-064(1-11)58.135	Some under cabinet lights were indicated on the el	FY2021	\$ 7,952.00	Design Changes	No days
14-064	14-064(1-11)59.134	Lower Ceilings in some rooms on level 3 as indicat	FY2021	\$ 4,446.00	Design Changes	No days
14-064	14-064(1-11)60.113	Add transformer and breaker for BAS power	FY2021	\$ 19,450.00	Design Changes	No days
14-064	14-064(1-11)60.118	Provided a dedicated power circuit including all	FY2021	\$ 4,894.00	Design Changes	No days
14-064	14-064(1-11)61.108	Provide temporary generator to supply additional p	FY2021	\$ 39,820.00	Scope Change	No days
14-064	14-064(1-11)62.155	Add 3 key boxes as requested by Fire Dept. at East	FY2021	\$ 4,123.00	Code Requirements	No days
14-064	14-064(1-11)63.126	Adjust the ACT ceiling grids to accommodate the co	FY2021	\$ 1,678.00	Design Changes	No days
14-064	14-064(1-11)63.150	Cut holes in tack boards in offices for light swit	FY2021	\$ 1,668.00	Scope Change	No days
14-064	14-064(1-11)63.151	Provide pole mounting for fire truck sensors at bo	FY2021	\$ 4,107.00	Code Requirements	No days
14-064	14-064(1-11)63.156	Add modular blocks at North CUP ramp walls as desc	FY2021	\$ 1,552.00	Design Changes	No days
14-064	14-064(1-11)63.167	Change Floor finish in elevator cab from specified	FY2021	\$ 629.00	Value Engineering	No days
14-064	14-064(1-11)63.173	Add chain link fence and planting screening elemen	FY2021	\$ 11,993.00	Scope Change	No days
14-064	14-064(1-11)64.162	Add planting at existing plater at the southwest c	FY2021	\$ 14,000.00	Scope Change	No days
18-109	18-109(2-21)13.22	Reduce scope-cooling/vent system & flushable sink	FY2021	\$ (31,385.00)	NULL	No days
18-111	18-111(1-11)34.25	Changes impacted schedule	FY2021	\$ 195,227.85	Scope Change	60 - 90 days
18-111	18-111(1-11)35.39	.1 - Telecom, A/V storage/racks	FY2021	\$ 90,609.00	Scope Change	No days
20-003	20-003(5-51)1.1	delete item #2	FY2021	\$ (10,248.31)	Scope Change	No days
14-064	14-064(1-11)65.138	Remove ceiling sections, change light fixtures typ	FY2021	\$ 4,115.00	Design Changes	No days
14-064	14-064(1-11)65.180	Add tipsoil and mulch to existing east planting be	FY2021	\$ 3,447.00	Scope Change	No days
14-064	14-064(1-11)65.181	Remove a portion of the existing concrete sidewal,	FY2021	\$ 1,337.00	Scope Change	No days
14-064	14-064(1-11)65.183	Updates to exterior bld. signage including final b	FY2021	\$ 6,187.00	Scope Change	No days
14-064	14-064(1-11)65.185	Cut 2 marker boards in length to avoid conflicts w	FY2021	\$ 417.00	Design Changes	No days
18-084	18-084(1-11)2.4	Provide Freezestat (manual reset type) for HRU	FY2021	\$ 1,454.48	Latent Conditions	No days
19-235	19-235(2-21)1.1	substitute PVB interlayer with .070" structural po	FY2021	\$ 7,343.21	Design Changes	No days
18-058	18-058(1-11)11.17	windows and flashing	FY2021	\$ 4,712.00	Design Changes	No days
18-058	18-058(1-11)11.18	doors, frames, hardware	FY2021	\$ 3,659.00	Scope Change	No days
18-058	18-058(1-11)11.19	LED light and breaker	FY2021	\$ 2,759.00	Scope Change	No days
19-093	19-093(1-11)6.8	Upgrade buildings automation system & control equi	FY2021	\$ 112,548.00	Scope Change	More than 90 days
18-109	18-109(2-21)14.19	Provide 4 addl natural gas outlets in room B207B	FY2021	\$ 5,831.00	NULL	No days
18-109	18-109(2-21)14.23	Trash compactor electrical	FY2021	\$ 25,819.00	Scope Change	No days
14-064	14-064(1-11)66.102	Change power cord drops in the physical Science an	FY2021	\$ 65,597.00	Scope Change	No days
14-064	14-064(1-11)66.104	Change location of electrical transformer in utili	FY2021	\$ 115,965.00	Design Changes	No days
14-064	14-064(1-11)66.184	Clarifications to window sill flashings at storefr	FY2021	\$ 4,627.00	Latent Conditions	No days
18-058	18-058(1-11)12.4	telecom, wall repairs and finish	FY2021	\$ 13,222.00	Scope Change	No days
19-116	19-116(1-11)2.8	Modify owner furnished MAU-1 form down-Discharge s	FY2021	\$ 5,357.59	Latent Conditions	No days
19-116	19-116(1-11)2.9	Grout masonr at jamb as required to install door f	FY2021	\$ 1,280.04	Latent Conditions	No days
19-116	19-116(1-11)2.10	Change booth size. Reduce number of booths	FY2021	\$ (4,751.60)	Scope Change	No days
19-116	19-116(1-11)2.11	Replace center Instructor table w/2 backto back we	FY2021	\$ 6,673.87	Scope Change	No days
14-064	14-064(1-11)67.129	Add approximately 430 sq ft of ceramic tile materi	FY2021	\$ 2,192.00	Design Changes	No days
14-064	14-064(1-11)67.186	Provide an irrigation booster pump on a concrete p	FY2021	\$ 15,159.00	Latent Conditions	No days
14-064	14-064(1-11)68.1	Provide new electrical conduit to relocated lights	FY2021	\$ 804.00	Latent Conditions	No days
14-064	14-064(1-11)68.174	Add two lights and one power outlet at the top of	FY2021	\$ 13,763.00	Scope Change	No days
14-064	14-064(1-11)68.175	Provide U shaped metal channel at the bottome of t	FY2021	\$ 1,634.00	Design Changes	No days
14-064	14-064(1-11)68.201	Remove and replace tiles at floor at ADA barriers	FY2021	\$ 2,084.00	Design Changes	No days
20-028	20-028(2-21)2.3	FA 1 - Rev 1st and 2nd floor stair handrails	FY2021	\$ 4,657.41	Code Requirements	31-60 days
20-545	20-545(1-11)2.2	MOD #2; INSTALL NEW LED LIGHT FIXTURE	FY2021	\$ 503.00	Scope Change	No days
14-064	14-064(1-11)69.194	Replace 2 glass markerboards that were broken on s	FY2021	\$ (3,807.00)	Latent Conditions	No days
14-064	14-064(1-11)69.209	Add waterproofing membrane and extend cap flashing	FY2021	\$ 2,819.00	Latent Conditions	No days
16-008	16-008(1-11)25.12	Excavate unsuitable soil/import structural fill	FY2021	\$ 841.14	Latent Conditions	No days
16-008	16-008(1-11)25.27	Add conduit & panel connections for doors	FY2021	\$ 13,486.67	Scope Change	No days

16-008	16-008(1-11)25.28	Revise elec. connections kitchen equip	FY2021	\$ 6,701.84	Scope Change	No days
19-553	19-553(1-11)1.1	Site Logistics, Threshold.	FY2021	\$ 3,390.00	Scope Change	Less than 30 days
15-264	15-264(2-22)30.7	Autoclave exhaust coor.,mod light fix. design etc	FY2021	\$ 20,998.00	Design Changes	No days
15-264	15-264(2-22)30.8	Existing hollow CMU, steel at autoclave etc	FY2021	\$ 7,609.00	Latent Conditions	No days
15-264	15-264(2-22)30.9	Repl stud penhouse framing, Emer exit sign rm140	FY2021	\$ 3,940.00	Code Requirements	No days
14-064	14-064(1-11)70.178	Provide additional filters for all of the air equi	FY2021	\$ 6,405.00	Scope Change	No days
14-064	14-064(1-11)70.212	Hook up the DI water to the glass washer in room 0	FY2021	\$ 867.00	Scope Change	No days
18-268	18-268(3-31)16.7	Repave campus roads due to damage	FY2021	\$ 475,084.00	Scope Change	No days
20-276	20-276(1-11)1.1	Site logistics, wall extension	FY2021	\$ 5,018.18	Scope Change	Less than 30 days
18-268	18-268(3-31)17.18	Time extension COVID-19	FY2021	\$ -	Latent Conditions	Less than 30 days
19-515	19-515(1-11)2.1	Lead time for spec. CAX1 flue material from Canada	FY2021	\$ -	Scope Change	31-60 days
20-514	20-514(1-11)2.7	Add sump pump into DDCVA vault	FY2021	\$ 4,940.77	Latent Conditions	No days
14-064	14-064(1-11)71.200	RAISE LID CATCH BASIN AT NORTH END	FY2021	\$ 780.00	Scope Change	No days
14-064	14-064(1-11)71.211	Replace qual valves in Chemistry Labs, ADA worksta	FY2021	\$ 2,540.00	Design Changes	No days
14-064	14-064(1-11)71.214	Modify CUP roof edge flashing	FY2021	\$ 4,265.00	Latent Conditions	No days
14-064	14-064(1-11)71.221	Revise min. airflows of Phoenix valves w/ sashes	FY2021	\$ 9,466.00	Design Changes	No days
20-224	20-224(1-11)1.1	deduct labor, product & vent pipe boot/anchor	FY2021	\$ (2,000.00)	Value Engineering	No days
20-224	20-224(1-11)1.2	remove & replace existing plywood	FY2021	\$ 2,231.84	Latent Conditions	No days
20-224	20-224(1-11)1.3	Delete labor, material	FY2021	\$ (74,059.00)	Latent Conditions	No days
20-739	20-739(1-11)2.2	Adjust NTE on emergency contract to actuals.	FY2021	\$ (45,809.18)	Scope Change	No days
21-003	21-003(1-11)1.1	install new wood base mold	FY2021	\$ 2,305.85	Scope Change	Less than 30 days
14-064	14-064(1-11)72.217	A section of the guardrail on the South side of th	FY2021	\$ 2,847.00	Design Changes	No days
14-064	14-064(1-11)72.224	Added and modified signage for the sprinkler room	FY2021	\$ 510.00	Code Requirements	No days
20-001	20-001(1-11)2.2	mod 2 add 120 dys due to agency hold	FY2021	\$ 37,185.35	Scope Change	More than 90 days
20-566	20-566(1-12)1.2	Roof access improvements	FY2021	\$ 1,294.93	Scope Change	No days
20-566	20-566(1-12)1.7	Replace RTU more cost eff than repairs	FY2021	\$ 19,179.79	Value Engineering	No days
20-566	20-566(1-12)1.8	Replace exhaust fans more cost eff than repairs	FY2021	\$ 4,782.71	Value Engineering	No days
20-720	20-720(1-11)1.1	Addnl costs for finishing repair work	FY2021	\$ 15,446.96	Latent Conditions	No days
18-111	18-111(1-11)36.60	City inspector add'l emergency exit lighting	FY2021	\$ 2,736.00	Contractor Request	No days
20-152	20-152(1-11)4.1	Extend contract time	FY2021	\$ -	Latent Conditions	60 - 90 days
20-515	20-515(1-11)2.1	R - Remove existing abandoned equip platforms	FY2021	\$ 1,796.96	Scope Change	No days
20-515	20-515(1-12)1.1	Add overflow hole into scuper vox on the west end	FY2021	\$ 733.19	Latent Conditions	No days
20-515	20-515(1-12)1.2	Rem add'l piece of mechanical equip req fr college	FY2021	\$ 752.41	Scope Change	No days
20-515	20-515(1-14)1.1	Mod edge metal at coping, pre-finished, 24 gauge	FY2021	\$ 20,100.31	Scope Change	No days
18-268	18-268(3-31)18.8	Replacement trees per the City of Bothel	FY2021	\$ -	Code Requirements	No days
18-268	18-268(3-31)18.9	Prov a digital antenna system per AHJ requirement	FY2021	\$ 95,632.00	Code Requirements	Less than 30 days
20-040	20-040(1-11)1.1	Del add'l tapered insulation on up slope area	FY2021	\$ 4,442.00	Latent Conditions	No days
18-109	18-109(2-21)16.26	87 compensable days per settlement Agreement	FY2021	\$ -	Latent Conditions	60 - 90 days
14-064	14-064(1-11)73.30	This COP is for the cost of 11 compensable calanda	FY2021	\$ 52,763.32	Design Changes	No days
14-064	14-064(1-11)73.36	Contract time exten assoc w/issued FAs in the mont	FY2021	\$ 4,242.87	Design Changes	Less than 30 days
14-064	14-064(1-11)73.37	contract time extensions assoc w/issued FA 147,148	FY2021	\$ 8,947.77	Scope Change	Less than 30 days
14-064	14-064(1-11)73.121	Add metal ank	FY2021	\$ 8,232.00	Scope Change	No days
14-064	14-064(1-11)73.146	Provide surface-mounted junction box and assoc. co	FY2021	\$ 5,576.00	Scope Change	No days
14-064	14-064(1-11)73.147	NULL	FY2021	\$ -	NULL	No days
14-064	14-064(1-11)73.190	Breakdown, remove and pack on pallets outside the	FY2021	\$ 6,324.00	Design Changes	No days
18-058	18-058(1-11)13.20	change door 115 from single to double	FY2021	\$ 4,250.00	Scope Change	No days
18-058	18-058(1-11)14.21	design, LED lights, batt insulation	FY2021	\$ 2,309.00	Scope Change	No days
18-109	18-109(2-21)15.2	Work req to keep East Annex Systems functioning	FY2021	\$ 142,155.00	Latent Conditions	Less than 30 days
18-109	18-109(2-21)15.5	Unforeseen structure & asbestos	FY2021	\$ 20,721.00	Latent Conditions	Less than 30 days
18-109	18-109(2-21)15.25	Add compensable days outline in Settlement Agr	FY2021	\$ 280,093.00	Latent Conditions	31-60 days
20-192	20-192(1-11)1.1	Replace all remaining expansion joints	FY2021	\$ 19,367.66	Scope Change	60 - 90 days
20-276	20-276(1-11)2.2	Chemical Flush	FY2021	\$ 2,428.36	Scope Change	Less than 30 days
20-282	20-282(1-11)1.1	Install stainless steel gutter gaurd screens	FY2021	\$ 6,477.00	Scope Change	No days
10-283	10-283(2-21)69.0	NULL	FY2021	\$ -	NULL	No days
10-283	10-283(2-21)69.1	Pulverize existing asphalt, area in NW of parking	FY2021	\$ 17,100.00	Latent Conditions	No days
10-283	10-283(2-21)69.3	Address ink holes per RFI 005	FY2021	\$ 260.00	Latent Conditions	No days
10-283	10-283(2-21)69.4	Reconnect power cut during excavaion per RFI 002	FY2021	\$ 415.99	Latent Conditions	No days
10-283	10-283(2-21)69.5	Power wash existng wheelstops	FY2021	\$ 1,654.76	Scope Change	No days
10-283	10-283(2-21)69.6	Delete petromat to ensure opening of parking lot	FY2021	\$ (5,000.00)	Scope Change	No days
10-283	10-283(2-21)69.83	rewire split system units per Bulletin 433.1	FY2021	\$ 49,989.00	Design Changes	No days
18-109	18-109(2-21)17.24	Discontinuous existing column at ramp	FY2021	\$ 14,492.00	Latent Conditions	No days
18-109	18-109(2-21)18.1	COP No. 26 should have been 88 not 87 days	FY2021	\$ -	Latent Conditions	Less than 30 days
18-109	18-109(2-21)19.27	Headwall air & vacuum changes	FY2021	\$ 32,979.00	NULL	No days
16-008	16-008(1-11)27.9	Centruy Link requires larger vault than specified	FY2021	\$ 2,559.25	Scope Change	No days
16-008	16-008(1-11)27.34	Prov 2" below grade propand piping.	FY2021	\$ 10,485.69	Scope Change	No days
16-008	16-008(1-11)28.17	Pur, mat. only not to incl add'l mat. beyond max.	FY2021	\$ 25,988.23	Scope Change	No days

18-268	18-268(3-31)19.10	Smart phone app \$28K paid by GMP efficiencies	FY2021	\$ -	Scope Change	No days
19-116	19-116(1-11)3.12	Modify roof drain assembly to include overflow ass	FY2021	\$ 4,661.49	Code Requirements	No days
19-116	19-116(1-11)3.13	Furnish and install regulators and assc piping for	FY2021	\$ 22,769.47	Scope Change	No days
19-116	19-116(1-11)3.15	Replace existing J-box that was scheduled for reus	FY2021	\$ 3,794.80	Scope Change	No days
16-008	16-008(1-11)29.33	Mods made to meter based on req fro elec provider	FY2021	\$ 3,429.64	Code Requirements	No days
20-224	20-224(1-11)2.4	replace/remove/clean/install	FY2021	\$ 7,853.30	Latent Conditions	No days
14-064	14-064(1-11)74.148	REmove light and top portion of existing concrete	FY2021	\$ 8,215.00	Scope Change	No days
20-515	20-515(1-13)1.1	Delete Chemical Treatment/Add new Cedar Shakes	FY2021	\$ 3,986.16	Latent Conditions	No days
18-109	18-109(2-21)20.28	Addnl A/V Rough-in & power receptacles EC Electric	FY2021	\$ 7,635.00	Scope Change	No days
19-235	19-235(2-21)2.2	Replace broken glass on east side ground level	FY2021	\$ 49,182.14	Scope Change	Less than 30 days
14-064	14-064(1-11)75.35	Contract time ext. associated w/ issued FA's in th	FY2021	\$ 1,564.46	Code Requirements	Less than 30 days
14-064	14-064(1-11)75.160	Add GWB at under of steel roof deck edge at the no	FY2021	\$ 2,191.00	Value Engineering	No days
14-064	14-064(1-11)75.202	Provide power to the campus data rm fire suppressi	FY2021	\$ 921.00	Scope Change	No days
14-064	14-064(1-11)76.191	Install break metal trim to fill gaps at omitted w	FY2021	\$ 661.00	Latent Conditions	No days
14-064	14-064(1-11)76.208	Provide power for the ADA automatic door operator	FY2021	\$ 5,052.00	Scope Change	No days
20-225	20-225(1-11)1.1	Add Revised wall thickness at door	FY2021	\$ 2,300.00	Latent Conditions	No days
20-225	20-225(1-11)1.2	Added Furring for Gas Piping Install	FY2021	\$ 254.40	Latent Conditions	No days
20-225	20-225(1-11)1.3	Add spray paint surface mounted wiremolding	FY2021	\$ 727.16	Latent Conditions	No days
20-225	20-225(1-11)1.4	Add backing for monitors	FY2021	\$ 316.98	Design Changes	No days
20-225	20-225(1-11)1.5	Deduct foor revised ceiling tile sizing	FY2021	\$ (1,106.00)	Value Engineering	No days
20-225	20-225(1-11)1.6	Substitute drain piping materials	FY2021	\$ (590.28)	Value Engineering	No days
20-225	20-225(1-11)1.7	Deduct revised data cable from 6e to 5	FY2021	\$ (360.00)	Scope Change	No days
20-225	20-225(1-11)1.9	Add revised gas piping from 1/2" to 1" flex	FY2021	\$ 1,038.95	Scope Change	No days
20-225	20-225(1-11)1.10	Add revised 1" gas line with burner, recore/remove	FY2021	\$ 3,531.08	Scope Change	No days
20-225	20-225(1-11)1.11	Add brick to floor base of fireplace clean/pain ba	FY2021	\$ 808.09	Scope Change	No days
20-225	20-225(1-11)1.14	Add/replace ceiling tiles missing above original f	FY2021	\$ 508.16	Scope Change	No days
16-008	16-008(1-11)30.32	Heavy rain impacted construction activities	FY2021	\$ -	Latent Conditions	Less than 30 days
16-008	16-008(1-11)31.29	Add'l wire mesh parti. added above vaults to secur	FY2021	\$ 12,947.30	Scope Change	No days
16-173	16-173(2-21)25.33	Closeout audit identified / COP to balance GMP	FY2021	\$ (45,926.00)	Scope Change	No days
19-528	19-528(1-13)2.2	lost time from outages and long lead time	FY2021	\$ -	Latent Conditions	60 - 90 days
14-064	14-064(1-11)77.171	Move existing controls conduit in the Central Util	FY2021	\$ 2,959.00	Latent Conditions	No days
14-064	14-064(1-11)77.198	Provide power and plumbing attachments to the lab	FY2021	\$ 6,483.00	Scope Change	No days
14-064	14-064(1-11)77.220	Provide 3 additional EXIT signs/lights as required	FY2021	\$ 5,872.00	Code Requirements	No days
16-008	16-008(1-11)32.18	Revising openers to elec operators	FY2021	\$ 72,709.91	Scope Change	No days
16-008	16-008(1-11)33.26	Mod stack installation req by permitting auth	FY2021	\$ 47,590.94	Design Changes	No days
18-058	18-058(1-11)15.26	circuit breakers	FY2021	\$ 6,393.00	Design Changes	No days
20-040	20-040(1-11)2.3	Repl moisture damage ISO on W side of gutter drain	FY2021	\$ 6,129.00	Latent Conditions	No days
20-758	20-758(1-11)1.1	Soil testing and contaminated soils removed at und	FY2021	\$ 10,302.36	Latent Conditions	No days
20-758	20-758(1-11)1.2	Import additional fill to raise grade level where	FY2021	\$ 10,758.57	Scope Change	No days
14-064	14-064(1-11)78.96	Change portions of the restroom hallway ceiling fr	FY2021	\$ 5,422.00	Scope Change	No days
16-008	16-008(1-11)34.25	Req revisions to contr docs BIM/field coordination	FY2021	\$ 26,908.89	Scope Change	No days
20-570	20-570(1-11)1.1	Right of Way permit reimbursement	FY2021	\$ 126.00	Contractor Request	No days
20-570	20-570(1-11)1.2	radius base at base of sign	FY2021	\$ 522.00	Scope Change	No days
20-503	20-503(3-31)1.2	Demo portion of play structure	FY2021	\$ 600.00	Latent Conditions	No days
18-109	18-109(2-21)21.29	Hearing aid & porcelain lab sink changes	FY2021	\$ 2,521.00	Scope Change	No days
18-268	18-268(3-31)20.19	Anti-graffiti paint not adequate	FY2021	\$ (47,206.00)	Scope Change	No days
20-224	20-224(1-11)3.5	remove/replace asphaltshingles on HOFL roof	FY2021	\$ 36,498.67	Latent Conditions	No days
20-514	20-514(1-11)3.2	Repl pothole east and west waterline	FY2021	\$ 1,908.65	Latent Conditions	No days
20-514	20-514(1-11)3.3	Tie existing waterline cooper to new water main	FY2021	\$ 4,537.02	Latent Conditions	No days
20-514	20-514(1-11)3.4	Delete some feet from waterline at Glacier/Jackson	FY2021	\$ (2,307.06)	Latent Conditions	No days
20-514	20-514(1-11)3.5	Tie in 6" line serving Graywolf	FY2021	\$ 6,807.30	Scope Change	No days
20-514	20-514(1-11)3.8	Credit for unused locate fees	FY2021	\$ (855.00)	Scope Change	No days
20-515	20-515(1-13)2.2	Repl rotten ply desking 3 locations	FY2021	\$ 1,756.44	Latent Conditions	No days
20-515	20-515(1-14)2.1	Add Manufacture's standard railing assembly to the	FY2021	\$ 1,911.95	Code Requirements	No days
20-769	20-769(1-11)1.1	21-day extension	FY2021	\$ -	Scope Change	Less than 30 days
18-109	18-109(2-21)22.31	Tie-in to existing main Bldg A Fire Alarm System	FY2021	\$ 15,801.00	Scope Change	No days
20-206	20-206(1-11)1.1	Work requ to repair/replace site features	FY2021	\$ 11,010.69	Scope Change	No days
14-064	14-064(1-11)79.123	Modify the fence location around the 3 existing tr	FY2021	\$ 19,191.00	Code Requirements	No days
19-235	19-235(2-21)3.3	Add 3M Ultra S800 film on all ground level windows	FY2021	\$ 133,313.11	Scope Change	No days
19-235	19-235(2-21)4.4	Replace broken glass on fourth floor	FY2021	\$ 8,618.02	Scope Change	No days
19-235	19-235(2-21)4.5	Moved to its own CO	FY2021	\$ -	NULL	No days
19-235	19-235(2-21)5.5	Replace broken glass on second floor	FY2021	\$ 3,693.43	Scope Change	No days
20-017	20-017(1-11)1.1	Subtract temporary fencing	FY2021	\$ (5,700.00)	Scope Change	No days
20-017	20-017(1-11)1.2	Additional Asphalt Repair	FY2021	\$ 23,239.60	Scope Change	No days
20-224	20-224(1-11)4.1	replace/remove/demo/inspect/repair	FY2021	\$ 90,085.30	Value Engineering	Less than 30 days
18-109	18-109(2-21)23.8	GMP Alternate A13 & Addnl Access Control Modificat	FY2021	\$ 93,614.00	Scope Change	No days

20-149	20-149(1-11)5.3	Time increase due to issues related to COVID-19	FY2021	\$ -	Latent Conditions	31-60 days
20-146	20-146(1-11)1.1	additional area for carpet replacement (1,200 s.f)	FY2021	\$ 9,743.00	Scope Change	No days
20-146	20-146(1-11)1.2	add'l carpet replacement at Lounge	FY2021	\$ 5,470.00	Scope Change	No days
20-593	20-593(1-11)1.1	Deductive to closeout project	FY2021	\$ (227,726.86)	Value Engineering	No days
16-008	16-008(1-11)35.16	Revise connection panel for generator	FY2021	\$ 34,471.34	Scope Change	No days
18-058	18-058(1-11)16.27	resolve conflicts with elec/HVAC and scope clarifi	FY2021	\$ (1,838.00)	Scope Change	No days
18-109	18-109(2-21)24.30	Stair 1 tread product enhancement	FY2021	\$ 3,254.00	NULL	No days
20-151	20-151(1-11)1.1	Construct concrete stairs at steep rise in med gar	FY2021	\$ 1,906.59	Latent Conditions	No days
20-214	20-214(2-21)1.3	door trims for water proofing at 3 ext. doors	FY2021	\$ 2,875.50	Scope Change	Less than 30 days
20-728	20-728(2-21)1.1	Install 8ft SSMH#2	FY2021	\$ 10,912.00	Latent Conditions	No days
20-515	20-515(1-12)2.2	Extend roof warranty from 15 to 20 years	FY2021	\$ 350.00	Scope Change	No days
20-511	20-511(1-11)1.1	Long lead time for custom switch	FY2021	\$ -	COVID-19 Related	More than 90 days
14-064	14-064(1-11)80.144	Some light pole bases were in conflat with instale	FY2021	\$ 12,648.00	Latent Conditions	No days
14-064	14-064(1-11)80.172	Abandon in place installed exhaust duct smoke dete	FY2021	\$ 1,089.00	Code Requirements	No days
14-064	14-064(1-11)80.177	Move light fixtures and sprinkler head on flexible	FY2021	\$ 256.00	Design Changes	No days
14-064	14-064(1-11)80.187	Provide an exhaust fan motor starter with power on	FY2021	\$ 4,540.00	Scope Change	No days
14-064	14-064(1-11)80.192	Provide all required electrical work for the added	FY2021	\$ 7,656.00	Latent Conditions	No days
14-064	14-064(1-11)80.195	Provide pwer to the irrigation controller locatede	FY2021	\$ 402.00	Scope Change	No days
18-058	18-058(1-11)17.24	CODE REQUIRED SIGNAGE	FY2021	\$ 2,157.00	Code Requirements	No days
18-058	18-058(1-11)17.25	BACKSTOP R&R	FY2021	\$ 12,765.00	Scope Change	No days
20-149	20-149(1-11)6.15	Extend power and data for 3rd floor help desk	FY2021	\$ 1,176.00	Scope Change	No days
20-149	20-149(1-11)6.16	Remove add'l asbestos containing fittings	FY2021	\$ 2,233.00	Latent Conditions	No days
20-149	20-149(1-11)6.18	Relocate 3rd floor Custodial room door	FY2021	\$ 2,577.00	Latent Conditions	No days
20-149	20-149(1-11)6.19	NULL	FY2021	\$ -	NULL	No days
20-149	20-149(1-11)6.20	NULL	FY2021	\$ -	NULL	No days
20-149	20-149(1-11)7.17	Relocate switch containing main hanger lighting	FY2021	\$ 1,463.00	Latent Conditions	No days
20-799	20-799(1-11)1.1	Delay of award, low bidder withdrew	FY2021	\$ -	Latent Conditions	More than 90 days
19-116	19-116(1-11)4.14	Delay removal of main Welding lab ventilation unti	FY2021	\$ 5,433.98	Scope Change	No days
19-116	19-116(1-11)4.16	Furnish and install gauge metal trim around punche	FY2021	\$ 949.92	Scope Change	No days
19-116	19-116(1-11)4.17	Modify miscellaneous pipping that conflicts w/TIG	FY2021	\$ 3,423.73	Latent Conditions	No days
19-116	19-116(1-11)4.18	Add fans for NEMA enclosure, relocate TIG welding	FY2021	\$ 14,954.30	Scope Change	No days
19-116	19-116(1-11)4.19	Provide credit to College for unused transformer	FY2021	\$ (567.00)	Design Changes	No days
20-022	20-022(1-11)1.1	FA 1 add vent hood	FY2021	\$ 7,674.03	Scope Change	No days
20-022	20-022(1-11)1.2	FA 2 Add electrical outlet	FY2021	\$ 2,955.30	Latent Conditions	No days
20-154	20-154(1-11)1.1	Long lead time for equipment, days added	FY2021	\$ -	Latent Conditions	60 - 90 days
20-225	20-225(1-11)2.2	Extend completion date	FY2021	\$ -	Scope Change	31-60 days
20-282	20-282(1-11)2.2	Furnish/Install Fascia, rock gravel, ceiling tiles	FY2021	\$ 900.00	Latent Conditions	No days
20-523	20-523(1-11)1.1	Add'l labor and material	FY2021	\$ 1,469.38	Latent Conditions	Less than 30 days
20-151	20-151(1-11)2.1	Standby time for design changes	FY2021	\$ -	Latent Conditions	60 - 90 days
20-214	20-214(2-21)2.4	Restroom 102 CMU demo & patch	FY2021	\$ 860.93	Scope Change	No days
20-214	20-214(2-21)2.5	Extend walk-off mat at entry 100	FY2021	\$ 1,004.04	Scope Change	No days
16-008	16-008(1-11)36.14	Mod. of existing termination/transition conditions	FY2021	\$ 24,059.57	Scope Change	No days
16-008	16-008(1-11)36.18	Provide 5 add'l bollards	FY2021	\$ 8,664.43	Design Changes	No days
16-008	16-008(1-11)37.19	Revise sprinkler coverage at car wash	FY2021	\$ 6,215.08	Design Changes	No days
16-008	16-008(1-11)37.20	Provide structurally connected condenser curbs	FY2021	\$ 13,697.51	Design Changes	No days
16-008	16-008(1-11)37.36	Install sidewalk barricades per City of Tumwater	FY2021	\$ 2,356.43	Code Requirements	No days
14-064	14-064(1-11)81.179	Add casters to each adjustable height lab table	FY2021	\$ 23,043.00	Scope Change	No days
14-064	14-064(1-11)82.132	Due to code req ceiling type 37 will be lowered at	FY2021	\$ 26,003.00	Code Requirements	No days
14-064	14-064(1-11)82.141	Add lights and a power receptacle for HACR in Util	FY2021	\$ 4,706.00	Scope Change	No days
14-064	14-064(1-11)82.161	Add power to fire suppression air compressors	FY2021	\$ 21,005.00	Scope Change	No days
14-064	14-064(1-11)82.197	Provide power pedestals at Chemistry Lab tables	FY2021	\$ 5,099.00	Scope Change	No days
14-064	14-064(1-11)82.207	Repair boiler damaged due to contractors operation	FY2021	\$ (4,254.25)	Latent Conditions	No days
14-064	14-064(1-11)82.210	Add metal trim at bottom of interior guardrail pan	FY2021	\$ 18,137.00	Value Engineering	No days
14-064	14-064(1-11)82.219	Provide hasps at all lab casework drawers in Chemi	FY2021	\$ 41,617.00	Scope Change	No days
18-109	18-109(2-21)25.4	Unforeseen brick, concrete, sand layers-haul away	FY2021	\$ 631.00	Latent Conditions	No days
18-109	18-109(2-21)25.6	unforeseen brick, pavers, metal piping-breakup/haul	FY2021	\$ 23,873.00	Latent Conditions	No days
18-109	18-109(2-21)25.32	Shift sink in 29/E34 & plumbing changes	FY2021	\$ 1,244.00	Scope Change	No days
20-557	20-557(1-11)1.1	Expedite delivry of the base bid and alternate 1 A	FY2021	\$ 2,578.58	Scope Change	No days
20-557	20-557(1-11)1.2	Furnish and install a new ceiling return grille, f	FY2021	\$ 6,818.00	Code Requirements	No days
20-557	20-557(1-11)1.3	Relocate fire sprinkler head in Bakery	FY2021	\$ 2,862.12	Latent Conditions	No days
20-557	20-557(1-11)1.4	furnish and install hose kits with supply and retu	FY2021	\$ 12,290.95	Latent Conditions	No days
20-557	20-557(1-11)1.5	Install positon low leak outside air dampers in th	FY2021	\$ 4,710.31	Scope Change	No days
20-572	20-572(2-21)1.1	wall +	FY2021	\$ 12,511.00	Scope Change	No days
18-058	18-058(1-11)18.22	SCI RFI #64	FY2021	\$ (345.00)	Scope Change	No days
18-058	18-058(1-11)18.28	concrete & asphalt	FY2021	\$ 1,550.00	Scope Change	No days
18-058	18-058(1-11)18.30	pwer resepectals and cabling	FY2021	\$ 3,446.00	Scope Change	No days

20-214	20-214(2-21)3.6	Paint upper accent wall at reception area	FY2021	\$ 1,734.34	Scope Change	No days
16-008	16-008(1-11)38.10	Adjustment in installation/trade/material conflict	FY2021	\$ (2,622.30)	Design Changes	No days
20-572	20-572(2-21)2.1	GWB coverboard removal / and abatement	FY2021	\$ 27,446.00	Latent Conditions	No days
17-240	17-240(1-12)13.1	Neg final reconciliation value to recover 50% the	FY2021	\$ 84,011.50	Scope Change	No days
20-214	20-214(2-21)4.9	Additional security between users	FY2021	\$ 579.36	Scope Change	No days
20-514	20-514(1-11)4.9	Restore lighting circuit and conduit at east end	FY2021	\$ 5,623.25	Latent Conditions	No days
20-276	20-276(1-11)4.4	Perform additional pressurization test in room E7	FY2021	\$ 4,737.66	Scope Change	More than 90 days
20-503	20-503(3-31)2.1	delivery delay of materials	FY2021	\$ -	Latent Conditions	60 - 90 days
20-572	20-572(2-21)3.2	SCL re SSK01, 02, 03	FY2021	\$ 2,149.00	Scope Change	No days
14-064	14-064(1-11)83.166	Added sleeves under concrete sidewalks at the nort	FY2021	\$ 4,814.00	Scope Change	No days
14-064	14-064(1-11)83.189	Provide 1 additional AHT-1 adjustable table	FY2021	\$ 2,950.00	Scope Change	No days
14-064	14-064(1-11)83.213	Remove installed relief vent at top of elevator sh	FY2021	\$ 5,663.00	Code Requirements	No days
20-052	20-052(1-11)1.1	delete new expansion tank & piping; replace pneuma	FY2021	\$ (791.38)	Latent Conditions	No days
20-052	20-052(1-11)1.2	delay removal of service of the campus chilled wat	FY2021	\$ 4,666.06	Latent Conditions	Less than 30 days
20-052	20-052(1-11)1.3	replace pneumatic actuator on valve AV-5	FY2021	\$ 1,977.64	Latent Conditions	No days
20-052	20-052(1-11)1.4	remove control CHW-PCV and replace with section of	FY2021	\$ 3,252.28	Latent Conditions	No days
20-214	20-214(2-21)5.1	Existing electrical items need to be removed	FY2021	\$ 960.76	Latent Conditions	No days
20-214	20-214(2-21)5.2	.1 - Repair roof leak	FY2021	\$ 1,166.03	Scope Change	No days
20-146	20-146(1-11)2.1	scope adjustments due to conditions found during d	FY2021	\$ 18,806.00	Latent Conditions	No days
20-146	20-146(1-11)2.4	remove and paint heating unit covers and reinstall	FY2021	\$ 422.00	Scope Change	No days
20-146	20-146(1-11)2.5	omit test optical fiber cable strands; installatio	FY2021	\$ (1,564.00)	Scope Change	No days
20-146	20-146(1-11)2.6	reroute second data line from lectern to overhead	FY2021	\$ 1,276.00	Scope Change	No days
20-514	20-514(1-11)5.1	Extend water line; replace hydrant; restore landsc	FY2021	\$ 37,760.78	Latent Conditions	No days
18-058	18-058(1-11)19.29	Type 6 chain link fence	FY2021	\$ 785.00	Scope Change	No days
18-058	18-058(1-11)19.31	Drill hall flooring	FY2021	\$ 6,090.00	Scope Change	No days
18-058	18-058(1-11)19.32	Fire Extinguisher and Bracket	FY2021	\$ 212.00	Contractor Request	No days
18-058	18-058(1-11)19.33	bath caddies	FY2021	\$ 496.00	Value Engineering	No days
19-554	19-554(1-11)1.2	Provide and install painted steel light fixture br	FY2021	\$ 1,224.00	Value Engineering	No days
19-554	19-554(1-11)1.4	Provide added cost to install retrofit roof drain	FY2021	\$ 986.00	Latent Conditions	No days
19-554	19-554(1-11)2.3	Remove and replace wood roof sheathing	FY2021	\$ 16,965.00	Latent Conditions	No days
20-154	20-154(1-11)2.2	delay in equipment delivery due to COVID	FY2021	\$ -	COVID-19 Related	31-60 days
20-214	20-214(2-21)6.11	Add hardware at exterior door at IT work room 107	FY2021	\$ 711.37	Scope Change	No days
20-214	20-214(2-21)6.12	Correct existing wiring in ceilings per inspector	FY2021	\$ 4,591.00	Code Requirements	No days
20-214	20-214(2-21)6.13	Add cost for 2 addl signs at rooms/doors 104/105	FY2021	\$ 266.72	Scope Change	No days
20-214	20-214(2-21)7.10	Texture walls	FY2021	\$ 1,390.36	Scope Change	No days
20-214	20-214(2-21)7.15	Demo of existing GWB & wall paper	FY2021	\$ 3,468.74	Latent Conditions	No days
19-528	19-528(1-13)3.3	credit for on-site supervisory multiplier	FY2021	\$ (213,529.37)	Value Engineering	No days
20-764	20-764(1-11)1.1	WIRING	FY2021	\$ 5,873.49	Latent Conditions	No days
18-109	18-109(2-21)26.33	East Annex Roof Drain Connection to Storm	FY2021	\$ 5,727.00	Latent Conditions	No days
20-504	20-504(1-11)1.1	REPLACE FAN MOTOR	FY2021	\$ 4,891.96	Latent Conditions	No days
16-008	16-008(1-11)39.30	Sale Tax change	FY2021	\$ 5,301.81	Scope Change	No days
20-572	20-572(2-21)4.3	condensate pump piping	FY2021	\$ 1,168.00	Latent Conditions	No days
21-023	21-023(1-11)1.1	ADD ADDITIONAL DAYS TO WORK IN SPRINGTIME	FY2021	\$ -	Latent Conditions	More than 90 days
20-572	20-572(2-21)5.3	Partial roof removal	FY2021	\$ 66,560.00	Latent Conditions	No days
18-109	18-109(2-21)27.11	Addnl ROW work required by the City/Site demo	FY2021	\$ 168,666.00	Latent Conditions	No days
19-037	19-037(2-21)2.1	Add'l precon svcs due to construct funding delay	FY2021	\$ 48,000.00	Scope Change	More than 90 days
20-214	20-214(2-21)8.14	.1 - Repaint walls in corner of hallway	FY2021	\$ 1,792.20	Scope Change	No days
20-572	20-572(2-21)6.2	rotted plywood r&r	FY2021	\$ 3,881.00	Latent Conditions	No days
20-792	20-792(1-11)1.1	Accommodate revised device location	FY2021	\$ 5,379.29	Design Changes	31-60 days
20-792	20-792(1-11)1.2	Accommodate new devices in Bldg. I	FY2021	\$ 5,234.00	Design Changes	No days
20-792	20-792(1-11)1.3	Complete coverage in all areas	FY2021	\$ 4,207.00	Design Changes	No days
20-792	20-792(1-11)1.4	Accommodate devices in Bldg. C	FY2021	\$ 997.00	Design Changes	No days
20-792	20-792(1-11)1.5	Install 43 extension boxes	FY2021	\$ 1,649.00	Design Changes	No days
20-792	20-792(1-11)1.6	Furnish & install wiremold in Bldg. C	FY2021	\$ 2,325.00	Design Changes	No days
20-792	20-792(1-11)1.7	Furnish & install wiremold in Bldg. I	FY2021	\$ 1,499.00	Design Changes	No days
20-792	20-792(1-11)1.8	Remove MC cable in Bldg. C	FY2021	\$ 1,324.00	Design Changes	No days
20-792	20-792(1-11)1.9	Added rough-in	FY2021	\$ 1,138.00	Design Changes	No days
20-052	20-052(1-11)2.5	provide insulation on chilled water piping in cent	FY2021	\$ 6,500.00	Latent Conditions	Less than 30 days
20-052	20-052(1-11)2.6	provide new actuator on Valve AV-17	FY2021	\$ 7,386.42	Latent Conditions	No days
20-146	20-146(1-11)3.2	add 2 split fire stops, rewire, remove/install	FY2021	\$ 995.00	Latent Conditions	No days
20-146	20-146(1-11)3.4	power data revision, add outlets, credit for outle	FY2021	\$ 4,075.00	Scope Change	No days
20-146	20-146(1-11)3.7	credit of light fix due to no longer avail	FY2021	\$ (708.00)	Latent Conditions	No days
20-214	20-214(2-21)9.7	.2-demo existing water lines & replace	FY2021	\$ 8,951.34	Scope Change	No days
14-064	14-064(1-11)85.38	Contract time ext assoc w/issued FA in June-August	FY2021	\$ -	Design Changes	31-60 days
19-093	19-093(1-11)7.9	cut in box for security panel needed ADT	FY2021	\$ 3,318.00	Scope Change	No days
19-093	19-093(1-11)7.10	add dimmer switch investigate,de energize, wiring	FY2021	\$ 2,277.00	Scope Change	No days

19-116	19-116(1-11)5.20	Replace existing J-box that was scheduled for reus	FY2021	\$ 1,036.19	Scope Change	No days
14-064	14-064(1-11)86.39	Cost for 6 compensable delay days in Aug 2020. Del	FY2021	\$ 28,717.00	Scope Change	No days
14-064	14-064(1-11)86.40	Add cost for electric, mechanical, plumbing and sit	FY2021	\$ 88,715.00	Code Requirements	No days
14-064	14-064(1-11)86.94	Change the thickness of duct material at ducts w/f	FY2021	\$ 8,353.00	Scope Change	No days
14-064	14-064(1-11)86.182	Replace low pressure natural gas and propane gas p	FY2021	\$ 16,563.00	Design Changes	No days
14-064	14-064(1-11)86.225	Provide a custom stainless steel cone flue top at	FY2021	\$ 11,497.00	Scope Change	No days
20-582	20-582(1-11)2.1	add \$7,280.95 & correct contr. amount on CO1	FY2021	\$ 7,280.95	Administrative	No days
20-795	20-795(1-11)1.1	Retrofiit 7 roof drains w/Hercules Retro drains	FY2021	\$ 22,221.02	Latent Conditions	No days
20-214	20-214(2-21)10.8	.1 - Concrete Fin walls to be demo'd, add locks	FY2021	\$ 12,760.63	Latent Conditions	Less than 30 days
21-043	21-043(1-11)1.1	Addnl epoxy flooring/add exterior security lights	FY2021	\$ 27,795.07	Scope Change	No days
16-036	16-036(1-12)1.1	Remove and replace unsuitable soft, dark brown san	FY2021	\$ 8,146.77	Latent Conditions	No days
16-036	16-036(1-12)1.2	Camber structural roof beams	FY2021	\$ 4,600.00	Scope Change	No days
18-542	18-542(1-11)4.8	deductive to reflect final value	FY2021	\$ (1,392,077.00)	Latent Conditions	No days
18-109	18-109(2-21)28.7	Rem/disp existing dust collection system	FY2021	\$ 14,408.00	Scope Change	No days
18-109	18-109(2-21)28.35	COP Signal Pole Base/foundation for pole	FY2021	\$ 9,620.00	Latent Conditions	No days
20-572	20-572(2-21)7.4	add pressure treated bracing to 24 parapet braces	FY2021	\$ 6,699.00	Scope Change	No days
20-214	20-214(2-21)11.17	Add cable pass through	FY2021	\$ 425.11	Scope Change	No days
20-214	20-214(2-21)11.20	Re-install of the existing reception gate	FY2021	\$ 2,451.92	Latent Conditions	No days
20-214	20-214(2-21)11.21	clean up loose cabling & raceways in ceiling	FY2021	\$ 5,315.34	Latent Conditions	No days
20-214	20-214(2-21)11.22	Troubleshoot & replace faulty flapper valve	FY2021	\$ 2,347.46	Latent Conditions	No days
16-008	16-008(1-11)40.23	Prov concrete valley gutter/revised catch basins	FY2021	\$ 28,855.33	Value Engineering	No days
20-276	20-276(1-11)5.5	Fix seals in HRU to project	FY2021	\$ 4,490.81	Scope Change	No days
20-295	20-295(1-11)1.1	shut-off valves, west servery	FY2021	\$ 1,592.85	Latent Conditions	No days
20-295	20-295(1-11)1.2	Outlet relocation re microwave&toaster, W servery	FY2021	\$ 610.66	Scope Change	No days
20-295	20-295(1-11)2.1	installation of 2 shut-off valves in E servery	FY2021	\$ 1,592.85	Latent Conditions	No days
20-295	20-295(1-11)2.3	relocate outlets in E servery re microwave&toaster	FY2021	\$ 610.66	Scope Change	No days
17-261	17-261(3-31)1.1	projector ceiling pans and light pole bases	FY2021	\$ 21,434.00	Scope Change	No days
17-261	17-261(3-31)1.2	curbing at kennels and floor drains	FY2021	\$ 4,935.00	Code Requirements	No days
20-214	20-214(2-21)12.16	demo GWB ceiling, add new 2x4 acoustic tiles/grid c	FY2021	\$ 16,037.17	Latent Conditions	No days
20-214	20-214(2-21)12.19	Correct framing & provide new sound insulation	FY2021	\$ 2,560.98	Latent Conditions	No days
20-214	20-214(2-21)12.23	Add cost to replace addnl broken window	FY2021	\$ 1,366.00	Latent Conditions	No days
20-146	20-146(1-11)4.8	Adj. due to existing conditions provide&remove/rei	FY2021	\$ 3,899.00	Latent Conditions	No days
20-146	20-146(1-11)4.9	Remove abandoned t-stat/added t-stat fpr 1 room	FY2021	\$ 1,581.00	Scope Change	No days
14-064	14-064(1-11)87.193	Provide gravel and filter fabric at the gravel mai	FY2021	\$ 8,408.00	Scope Change	No days
18-109	18-109(2-21)29.34	Credit/Furn/install 15 Quatro-Air iVAC Dust Extrac	FY2021	\$ 128,360.00	Scope Change	No days
20-040	20-040(1-11)3.1	Install new downspout at Bldg 22	FY2021	\$ 2,090.00	Latent Conditions	No days
20-505	20-505(1-11)1.1	Provide labor, material, equip to 2 ea 4" flex li	FY2021	\$ 4,167.67	Latent Conditions	No days
16-008	16-008(1-11)41.24	Prov circulation pump & assoc piping/electrical con	FY2021	\$ 6,723.26	Scope Change	No days
16-008	16-008(1-11)41.28	Prov vinyl edging at walk-off mat	FY2021	\$ 811.23	Design Changes	No days
16-036	16-036(1-12)2.1	Demolition of existing siding above the vestibule	FY2021	\$ 933.41	Latent Conditions	No days
20-019	20-019(1-11)1.1	R - Unforeseen water in underground conduit	FY2021	\$ 6,342.00	Scope Change	No days
20-003	20-003(4-41)1.1	remove contents FF&E of bldgs 6 & 7	FY2021	\$ 32,691.00	Latent Conditions	No days
20-020	20-020(2-21)1.1	Owner requested change to new campus lock type	FY2021	\$ (2,775.00)	Scope Change	No days
20-020	20-020(2-21)1.2	Owner requested 208V outlet for specialized labora	FY2021	\$ 3,365.64	Scope Change	No days
20-020	20-020(2-21)1.3	Code requires outlets within 6 ft of a sink to be	FY2021	\$ 1,376.34	Code Requirements	No days
20-020	20-020(2-21)1.4	Above counter power needed for instructional use	FY2021	\$ 4,119.77	Scope Change	No days
20-087	20-087(1-11)1.2	Change location of wiring/connect to alter source	FY2021	\$ 1,505.81	Latent Conditions	No days
20-149	20-149(1-11)8.20	Underground plumbing differs from record drawings	FY2021	\$ 10,164.00	Latent Conditions	No days
20-149	20-149(1-11)8.22	Install dimmer switches on vanity lights in toilet	FY2021	\$ 3,093.00	Scope Change	No days
20-295	20-295(1-11)3.2	COVID expenses (testing)	FY2021	\$ 5,973.00	COVID-19 Related	No days
17-261	17-261(3-31)2.4	MSK -005R & L3.03	FY2021	\$ 3,349.00	Scope Change	No days
18-058	18-058(1-11)20.34	add scope/delays of FF&E/boilers/H2Oheaters-COVID	FY2021	\$ 1,201.00	COVID-19 Related	60 - 90 days
20-214	20-214(2-21)13.24	Abatement on floor & replace flooring	FY2021	\$ 51,204.27	Latent Conditions	31-60 days
18-058	18-058(1-11)21.8	lobby improvements	FY2021	\$ 23,574.00	Scope Change	No days
18-058	18-058(1-11)21.35	lock box and signs	FY2021	\$ 1,143.00	Code Requirements	No days
18-058	18-058(1-11)21.36	slab	FY2021	\$ 969.00	Code Requirements	No days
20-149	20-149(1-11)4.4	Replace wall heaters in toilet rooms; flush mount	FY2021	\$ 3,795.00	Scope Change	No days
20-149	20-149(1-11)4.8	Add isolation valves at C-81 toilet rooms	FY2021	\$ 1,538.00	Scope Change	No days
20-149	20-149(1-11)4.10	Floor plans seized and cannot be adjusted	FY2021	\$ 755.00	Latent Conditions	No days
20-149	20-149(1-11)9.19	Modify duct routing for exhaust for req CFM	FY2021	\$ 16,465.00	Latent Conditions	No days
20-149	20-149(1-11)10.2	Revise layout of Rainier 1st floor mens restroom	FY2021	\$ (595.00)	Design Changes	No days
20-149	20-149(1-11)10.7	Modify door hardware for Rainier toilet room doors	FY2021	\$ (2,178.00)	Code Requirements	No days
20-149	20-149(1-11)10.9	Delete heaters/add insulation; uses central heat	FY2021	\$ 2,251.00	Value Engineering	No days
20-149	20-149(1-11)10.12	Furnish/install bottle filler only - not drinking	FY2021	\$ (1,722.45)	Scope Change	No days
20-149	20-149(1-11)10.14	Demo fountain; install bottle filler; connect util	FY2021	\$ 6,757.00	Scope Change	No days
20-149	20-149(1-11)10.21	Add metal stud furring in women's toilet room	FY2021	\$ 2,505.00	Scope Change	No days

20-149	20-149(1-11)10.24	Replace floor drains in Rainier 1st floor toilet	FY2021	\$ 2,974.00	Latent Conditions	No days
20-149	20-149(1-11)10.25	Furnish/install napkin disposals & corner guards	FY2021	\$ 987.00	Scope Change	No days
20-149	20-149(1-11)11.11	Modify door hardware for C-81 toilet room doors	FY2021	\$ 1,873.00	Scope Change	No days
19-235	19-235(2-21)6.6	Modify total contract amount to address discrep	FY2021	\$ 5,790.32	Scope Change	31-60 days
19-553	19-553(1-12)1.7	Misc. electric and fire alarm revisions	FY2021	\$ 4,766.00	Latent Conditions	No days
20-141	20-141(1-11)1.1	clean glass roof, repair bird screen, clean lower	FY2021	\$ 3,550.43	Scope Change	No days
20-141	20-141(1-11)1.2	Reseal precast concrete coping joints	FY2021	\$ 4,126.70	Scope Change	No days
20-151	20-151(1-11)3.2	Extend contract time	FY2021	\$ -	Latent Conditions	31-60 days
19-553	19-553(1-12)2.1	Door Hardware Revisions-Per the attached Supplemen	FY2021	\$ (3,979.00)	Scope Change	No days
19-553	19-553(1-12)2.2	Damage Cost Reimbursement-Fire Sprinkler Failure	FY2021	\$ (4,145.14)	Scope Change	No days
19-553	19-553(1-12)2.3	Door and Hardware revisions-Per attached supplemen	FY2021	\$ 3,040.00	Scope Change	No days
19-553	19-553(1-12)2.5	Change toilet paper dispensers-Per attached suppl	FY2021	\$ 1,992.00	Design Changes	No days
18-058	18-058(1-11)22.37	thresholds	FY2021	\$ 1,243.00	Scope Change	No days
20-503	20-503(3-31)3.2	cladding delivery delay + add N Stair	FY2021	\$ -	Latent Conditions	More than 90 days
20-503	20-503(3-31)3.3	studs, rust remove and paint	FY2021	\$ 6,307.70	Latent Conditions	No days
20-503	20-503(3-31)3.5	supplemental framing, doors and flat strapping	FY2021	\$ 1,851.16	Latent Conditions	No days
20-003	20-003(4-41)2.2	ACM Abatement in windows and siding	FY2021	\$ 16,627.00	Latent Conditions	No days
18-542	18-542(1-11)5.9	Adjust to actual amount invoiced error in calculat	FY2021	\$ 37,961.00	Latent Conditions	No days
20-020	20-020(2-21)2.11	Add Interlocking rubber threshold ramps	FY2021	\$ 2,080.11	Latent Conditions	No days
20-503	20-503(3-31)4.1	ASK-001 window	FY2021	\$ 2,924.38	Scope Change	No days
20-503	20-503(3-31)4.6	ASK-004 casework, fungal impacted GWB	FY2021	\$ 1,876.47	Latent Conditions	No days
20-503	20-503(3-31)4.7	vacuum debris and seal duct joints	FY2021	\$ 719.88	Latent Conditions	No days
20-503	20-503(3-31)4.10	RFI-012	FY2021	\$ 870.00	Latent Conditions	No days
18-109	18-109(2-21)30.36	Add a sheet metal flashing curb to east annex	FY2021	\$ 54,209.00	Scope Change	No days
20-149	20-149(1-11)2.1	Change out 4 faucets in C-81	FY2021	\$ 7,147.00	Scope Change	No days
20-149	20-149(1-11)2.5	Reuse existing carriers in toilet rooms	FY2021	\$ (3,226.00)	Value Engineering	No days
20-149	20-149(1-11)3.1	Change out 12 faucets+transformer in Rainier	FY2021	\$ 16,046.00	Scope Change	No days
20-149	20-149(1-11)3.6	Demo brick wall in Rainier 2nd floor toilet room	FY2021	\$ 4,862.00	Scope Change	No days
20-218	20-218(1-11)1.3	Prov revised cabinet exhaust at B-8 Sci Tech	FY2021	\$ 6,733.00	Scope Change	No days
20-218	20-218(1-11)1.4	Alternative heat method less roof penetration	FY2021	\$ (7,307.00)	Scope Change	No days
16-036	16-036(1-12)3.4	Addition of concrete curb walls at sides on north	FY2021	\$ 1,514.42	Latent Conditions	No days
18-109	18-109(2-21)31.9	Electric vehicle charging station	FY2021	\$ 12,583.00	Scope Change	No days
18-109	18-109(2-21)31.37	Lab furniture - custom light brackets	FY2021	\$ 13,090.00	Scope Change	No days
18-109	18-109(2-21)32.9	Level 2 lab plumbing changes	FY2021	\$ 10,460.00	Scope Change	No days
16-008	16-008(1-11)42.22	Revise geotextile fabric location	FY2021	\$ 21,688.84	Scope Change	No days
16-008	16-008(1-11)42.38	Provide 2 locker end panels	FY2021	\$ 2,851.09	Design Changes	No days
16-008	16-008(1-11)43.21	Adj site loop to accom larger towing vehicles	FY2021	\$ 89,201.10	Scope Change	No days
20-020	20-020(2-21)3.3	Remove all existing fire alarm wiring in the remod	FY2021	\$ 40,202.73	Latent Conditions	No days
20-020	20-020(2-21)3.5	Add wall opening panels to permanently close off	FY2021	\$ 5,572.00	Latent Conditions	No days
20-020	20-020(2-21)3.6	Add conduit and rework exterior lighting so cablin	FY2021	\$ 13,548.44	Latent Conditions	No days
20-020	20-020(2-21)3.12	Revise casework per the attached ASK015, ASK16 and	FY2021	\$ 1,326.65	Design Changes	No days
08-210	08-210(2-22)57.379	Sub comp of STEM Bld proj was 6/23/2016 followed b	FY2021	\$ (12,000.00)	Scope Change	No days
20-214	20-214(2-21)14.25	Credit for deleting extended walk-off mat	FY2021	\$ (1,004.04)	Value Engineering	No days
17-261	17-261(3-31)3.1	S2.02 & S2.02r and A11.05	FY2021	\$ 1,732.00	Scope Change	No days
17-261	17-261(3-31)3.3	RFI 003, ASK001, ASK005, P-9A	FY2021	\$ 207.00	Design Changes	No days
17-261	17-261(3-31)3.5	e0.04;esk-002;esk-003;esk-004 light fixture layout	FY2021	\$ -	Value Engineering	No days
17-261	17-261(3-31)3.11	revise structural steel details per RFI-009	FY2021	\$ 1,614.00	Value Engineering	No days
17-261	17-261(3-31)3.13	owner/contractor split RFI-033 50/50	FY2021	\$ 584.00	Scope Change	No days
20-295	20-295(1-11)4.7	DVA will direct pay for billed COVID testingCO3	FY2021	\$ (5,973.00)	Scope Change	No days
20-146	20-146(1-11)5.0	added Weather days FA 10 breakdown	FY2021	\$ -	Latent Conditions	Less than 30 days
20-146	20-146(1-11)5.1	added agency days FA 10 breakdown	FY2021	\$ -	Scope Change	Less than 30 days
20-146	20-146(1-11)5.10	added covid days	FY2021	\$ -	COVID-19 Related	Less than 30 days
20-214	20-214(2-21)15.26	Repaint exterior walls at bicke rack area	FY2021	\$ 1,002.50	Scope Change	No days
20-280	20-280(1-11)1.1	Struc mods to access platform;change hor lifelines	FY2021	\$ 7,771.50	Latent Conditions	No days
20-280	20-280(1-11)2.2	Safety Impr;add sheet metal trim around roof deck	FY2021	\$ 888.00	Latent Conditions	No days
20-020	20-020(2-21)4.1	Remove existing fire dampers at duct penetrations	FY2021	\$ 7,058.50	Latent Conditions	No days
20-020	20-020(2-21)4.4	Reroute existing drain line from sinks on the uppe	FY2021	\$ 10,578.71	Latent Conditions	No days
20-020	20-020(2-21)4.13	Revise the panel feed for Transformer to feed from	FY2021	\$ 11,216.85	Latent Conditions	No days
20-020	20-020(2-21)4.14	Reuse existing feeder conductors in existing condu	FY2021	\$ (8,929.00)	Latent Conditions	No days
20-020	20-020(2-21)4.15	Construct soffit above folding wall at beam on gri	FY2021	\$ 3,808.25	Scope Change	No days
20-020	20-020(2-21)4.16	Provide data drop to Lighting Control Panel	FY2021	\$ 974.18	Latent Conditions	No days
20-020	20-020(2-21)4.17	Extend gas, water, waste, and vent piping to the e	FY2021	\$ 5,555.05	Latent Conditions	No days
19-164	19-164(1-11)2.1	Deductive to actual amount invoiced	FY2021	\$ (508.50)	Scope Change	No days
20-014	20-014(1-11)1.1	Provide "top hat" wireway at new builiding G transf	FY2021	\$ 13,122.00	Latent Conditions	No days
20-014	20-014(1-11)1.2	Provide temp structural reinforcement outside of b	FY2021	\$ 9,299.00	Latent Conditions	No days
20-014	20-014(1-11)1.4	Change flag call-outs at SDS-D loads to flag note	FY2021	\$ (3,125.00)	Latent Conditions	No days

20-014	20-014(1-11)1.5	Existing to be relocated disconnect 2UA in D-151 f	FY2021	\$ 4,889.00	Latent Conditions	No days
20-214	20-214(2-21)16.27	Demo & salvage portion of ACT system	FY2021	\$ 2,549.97	Latent Conditions	No days
20-102	20-102(1-11)1.1	Provide 2 blocking to prevent bird/insect nesting	FY2021	\$ 2,997.00	Scope Change	No days
20-102	20-102(1-11)1.2	Increase draft in downflow oil furnaces	FY2021	\$ 6,556.00	Scope Change	No days
20-295	20-295(1-11)5.3	garbage disposer steel casework	FY2021	\$ 3,799.90	Scope Change	No days
20-584	20-584(1-11)1.1	Electrical Permit Reimbursement	FY2021	\$ (769.17)	Scope Change	No days
20-584	20-584(1-11)1.2	Provide, install and wire additional electrical ci	FY2021	\$ 2,556.17	Latent Conditions	No days
20-020	20-020(2-21)5.18	Existing vents designed to connect to were removed	FY2021	\$ 5,664.99	Latent Conditions	No days
19-235	19-235(2-21)7.7	Add 112 days for procure & install 3M Ultra S800	FY2021	\$ -	Scope Change	More than 90 days
20-014	20-014(1-11)2.6	REV1 - Modify ductwork in Bldg. G main electrical	FY2021	\$ 4,934.00	Latent Conditions	No days
20-759	20-759(1-11)1.1	Non-comp time ext. add'l work	FY2021	\$ -	Latent Conditions	Less than 30 days
20-759	20-759(1-11)1.2	NULL	FY2021	\$ -	NULL	No days
20-785	20-785(1-11)1.1	replace steam valves, make minor leak repairs	FY2021	\$ 10,762.11	Latent Conditions	No days
18-109	18-109(2-21)33.11	Add electrical for coffee machine in Bldg A	FY2021	\$ 693.00	Scope Change	No days
18-109	18-109(2-21)33.38	Added data drops at SIM Suite	FY2021	\$ 16,969.00	Scope Change	No days
20-521	20-521(1-11)1.1	Deduct to adjust to actual amount invoiced	FY2021	\$ (7,354.81)	Value Engineering	No days
21-056	21-056(1-11)1.1	Add'l time/less costs for repair work	FY2021	\$ (1,033.97)	Latent Conditions	31-60 days
20-759	20-759(1-11)2.3	Delete mechanical grilles; College has indicated e	FY2021	\$ (3,729.00)	Value Engineering	No days
21-127	21-127(1-11)1.1	Relocate fire-sprinkler piping and sprinkler in 2 l	FY2021	\$ 2,733.59	Design Changes	No days
21-127	21-127(1-11)1.2	Blding I Panel D- Ckt 25 replace broken handle	FY2021	\$ 786.86	Code Requirements	No days
21-127	21-127(1-11)1.3	Replace hotwater expansion tank to commercial grad	FY2021	\$ 3,539.84	Code Requirements	No days
19-553	19-553(1-12)3.4	Tile substrate preparation per attached supplement	FY2021	\$ (1,420.00)	Latent Conditions	No days
19-553	19-553(1-12)3.8	Resstroom Signage Revisions: 4 new restroom signs	FY2021	\$ 1,538.00	Scope Change	No days
20-214	20-214(2-21)17.28	Replace existing rooftop fan	FY2021	\$ 14,280.85	Latent Conditions	No days
20-218	20-218(1-11)2.1	Provide added controls at Bldg 4 HSS	FY2021	\$ 66,071.00	Scope Change	Less than 30 days
20-218	20-218(1-11)2.2	Prov roof patch at Bldg 6 Hazelwood	FY2021	\$ 8,428.00	Scope Change	No days
20-218	20-218(1-11)2.5	Prov credit Bldg 10 lower floor fin tubes remain	FY2021	\$ (2,987.00)	Scope Change	No days
17-261	17-261(3-31)4.6	R1 horizontal & backbone cabling revisions	FY2021	\$ 126,927.00	Scope Change	No days
17-261	17-261(3-31)4.7	R1 SSK-005, 006, 007; CW01, 02, 03/A10.30;5,8,	FY2021	\$ 6,851.00	Scope Change	No days
17-261	17-261(3-31)4.8	LSFK-002 & LF7.20	FY2021	\$ 1,558.00	Scope Change	No days
17-261	17-261(3-31)4.17	demo lights&bases re RFI-041	FY2021	\$ 2,052.00	Scope Change	No days
17-261	17-261(3-31)4.18	TELECOM VAULT RELOCATION RE BARN	FY2021	\$ 3,569.00	Latent Conditions	No days
18-058	18-058(1-11)23.38	delay by equipment delivery + added insurance	FY2021	\$ 1,241.00	Scope Change	60 - 90 days
20-102	20-102(1-11)2.2	Fans not installed;load-bearing header	FY2021	\$ 18,566.89	Latent Conditions	No days
20-154	20-154(1-11)3.3	Equip delivery/weather delay/installation correcti	FY2021	\$ -	Latent Conditions	31-60 days
18-109	18-109(2-21)34.39	Duental Equipment Supply/Installation	FY2021	\$ 422,850.00	Scope Change	No days
18-109	18-109(2-21)34.40	Clean & Paint East Annex Exterior	FY2021	\$ 92,319.00	Scope Change	No days
18-109	18-109(2-21)34.41	Dental Lab Workstation Arm Rests	FY2021	\$ 14,170.00	Scope Change	No days
18-109	18-109(2-21)34.42	Modifications to welcome area & welcome desk	FY2021	\$ 13,532.00	Scope Change	No days
21-069	21-069(1-11)1.1	slab scanning	FY2021	\$ 1,674.06	Scope Change	Less than 30 days
16-008	16-008(1-11)45.31	Elim duct insulation at ductwork rooms	FY2021	\$ 27,844.72	Scope Change	No days
16-008	16-008(1-11)45.32	Add'l pwr outlets in Comm Rms/nner duct	FY2021	\$ 7,006.47	Scope Change	No days
16-008	16-008(1-11)45.36	Stormwater infiltration/drainage caused issues	FY2021	\$ 2,111.77	Latent Conditions	No days
16-008	16-008(1-11)45.37	Credit to owner for labor/mat re rock install	FY2021	\$ 41,262.14	Scope Change	No days
16-008	16-008(1-11)45.43	Add fire-rated shaft to elev mach rm 100C	FY2021	\$ 7,251.95	Scope Change	No days
16-008	16-008(1-11)46.37	Credit to owner mat lock cores install	FY2021	\$ (4,274.01)	Scope Change	No days
19-109	19-109(1-11)1.1	Per city,prov visual screen at propane tank	FY2021	\$ 3,349.00	Scope Change	No days
19-553	19-553(1-12)4.9	1 new fire alm strobe & 2 new recessed light fixt	FY2021	\$ 4,377.00	Latent Conditions	No days
21-024	21-024(1-11)1.1	additional wall prep	FY2021	\$ 3,029.00	Latent Conditions	No days
21-024	21-024(1-11)1.2	additional framing	FY2021	\$ 615.00	Latent Conditions	No days
21-024	21-024(1-11)1.3	additional furr wall framing	FY2021	\$ 732.00	Latent Conditions	No days
16-036	16-036(1-12)4.9	Addition of electric motor operator and controls f	FY2021	\$ 4,225.05	Scope Change	No days
16-036	16-036(1-12)4.10	Delete demo of existing door, delete new door, rei	FY2021	\$ (6,408.79)	Scope Change	No days
16-008	16-008(1-11)47.30	Prov/install elec to LP vaporizer	FY2021	\$ 30,827.42	Scope Change	No days
16-008	16-008(1-11)47.35	Add'l veh impact protection at liq propane yard	FY2021	\$ 19,561.46	Contractor Request	No days
16-008	16-008(1-11)47.39	Install emer shutdown liquid propane system	FY2021	\$ 6,386.47	Contractor Request	No days
16-008	16-008(1-11)47.42	Add'l flooring prep at slab edge	FY2021	\$ 12,818.06	Scope Change	No days
16-008	16-008(1-11)48.39	Cable tray loc mod from base locations	FY2021	\$ 31,567.00	Value Engineering	No days
21-038	21-038(1-11)1.1	added AHBL scope	FY2021	\$ 9,475.89	Scope Change	No days
16-036	16-036(1-12)5.5	Replace carpet is existing conference room and sto	FY2021	\$ 6,831.33	Scope Change	No days
20-020	20-020(2-21)6.2	Provide select lead paint abatement at existing ho	FY2021	\$ 2,174.85	Latent Conditions	No days
20-020	20-020(2-21)6.6	Install fire stopping holes in the concrete deck	FY2021	\$ 5,251.96	Latent Conditions	No days
20-020	20-020(2-21)6.7	Per plumbing permit reviewers comments, demo exist	FY2021	\$ 17,635.86	Code Requirements	No days
20-020	20-020(2-21)6.8	Per plumbing permit reviewerrs comments on sheet	FY2021	\$ 6,121.30	Code Requirements	No days
20-020	20-020(2-21)6.9	Provide furring studs along the top of the East	FY2021	\$ 1,755.28	Latent Conditions	No days
20-020	20-020(2-21)6.10	Provide new light fixture, occupancy sensor and wa	FY2021	\$ 1,580.88	Scope Change	No days

16-008	16-008(1-11)49.25	Prv/install transformer & loc elec 106	FY2021	\$ 57,659.09	Scope Change	No days
19-235	19-235(2-21)8.8	Modify total contract days to add 60 calendar day	FY2021	\$ -	Scope Change	60 - 90 days
21-019	21-019(1-11)1.1	Provide dedicated photo sensor on each light fixtu	FY2021	\$ 9,029.00	Scope Change	No days
21-019	21-019(1-11)1.2	Provide an Encelium wireless control manager in G	FY2021	\$ 11,754.00	Scope Change	No days
21-019	21-019(1-11)1.3	Install grounding straps at existing hand hole loc	FY2021	\$ 1,879.00	Latent Conditions	No days
21-168	21-168(1-11)1.1	Cost diff fr orig contract & actual costs	FY2021	\$ (16,622.61)	Latent Conditions	No days
20-295	20-295(1-11)6.4	temporary H2O connection for ice maker	FY2021	\$ 1,598.74	Scope Change	No days
20-295	20-295(1-11)6.5	rework casework for disposal	FY2021	\$ 1,559.14	Scope Change	No days
20-295	20-295(1-11)6.8	dishwasher outlet	FY2021	\$ 596.95	Scope Change	No days
20-014	20-014(1-11)3.9	BLDG D HORIZONTAL FEEDER PATHWAY BETWN ELECTRICAL	FY2021	\$ 15,466.00	Latent Conditions	No days
20-014	20-014(1-11)3.10	REVISE ELECTRICAL EQUIP IN ROOM D-151 FOR NEW 2UA	FY2021	\$ 14,469.00	Latent Conditions	No days
20-014	20-014(1-11)3.11	CREDIT FOR ELECTRICAL PERMITS PAID BY OWNER	FY2021	\$ (17,932.00)	Scope Change	No days
18-058	18-058(1-11)24.40	floor protection for movement of equipment	FY2021	\$ 4,596.00	Scope Change	No days
20-003	20-003(4-41)3.3	steam utility vault	FY2021	\$ 9,040.00	Latent Conditions	No days
20-014	20-014(1-11)4.12	Repair partially removed concrete curb at door	FY2021	\$ 2,596.00	Latent Conditions	No days
20-574	20-574(1-11)1.1	Furnish & Install 14EA SS Metal Sheet Backing behi	FY2021	\$ 7,185.84	Latent Conditions	Less than 30 days
21-019	21-019(1-11)2.2	Replace roadway lighting fixtures on existing pole	FY2021	\$ 45,035.00	Scope Change	Less than 30 days
21-024	21-024(1-11)2.1	FF&E disposal	FY2021	\$ 2,994.00	Scope Change	No days
19-553	19-553(1-12)5.6	Restroom upgrades to 2 restrooms located on the th	FY2021	\$ 144,893.00	Scope Change	More than 90 days
20-759	20-759(1-11)3.2	Casework, Electrical and Plumbing additional work	FY2021	\$ 24,545.00	Scope Change	Less than 30 days
16-036	16-036(1-12)6.1	R02 - Time impact details along w/detailed cost im	FY2021	\$ 19,381.07	Scope Change	Less than 30 days
18-109	18-109(2-21)35.44	Unforeseen undergruond conditions	FY2021	\$ 19,326.00	Latent Conditions	No days
18-109	18-109(2-21)35.45	Perform Headwall Installation	FY2021	\$ 6,683.00	Scope Change	No days
18-109	18-109(2-21)35.46	Addnl stackable Washer/Dryer in B412	FY2021	\$ 2,206.00	Scope Change	No days
18-109	18-109(2-21)35.47	Trash enclosure fencing upgrade	FY2021	\$ 11,318.00	Scope Change	No days
18-109	18-109(2-21)35.48	Paint Existing transformers	FY2021	\$ 2,785.00	Scope Change	No days
18-109	18-109(2-21)36.49	Credit for East Annex curb modifications	FY2021	\$ (12,000.00)	Scope Change	No days
18-268	18-268(3-31)21.20	Full and final settlement between owner/contractor	FY2021	\$ (353,811.00)	APWConstructionPhase	No days
21-024	21-024(1-11)3.4	wiring credit	FY2021	\$ (381.00)	Scope Change	No days
21-024	21-024(1-11)3.6	insulation patch and repair	FY2021	\$ 734.00	Latent Conditions	No days
16-008	16-008(1-11)50.34	Add'l fixture nee to prov approp housing wall	FY2021	\$ 18,276.65	Design Changes	No days
16-008	16-008(1-11)51.26	R4 - Add photocell at veh storage bldg	FY2021	\$ 145,899.30	Value Engineering	No days
17-261	17-261(3-31)5.16	change of substantial compl for ph 1, to 01/17/22	FY2021	\$ -	Scope Change	No days
17-261	17-261(3-31)5.19	beam penetrations re RFIs 057,061	FY2021	\$ 814.00	Value Engineering	No days
17-261	17-261(3-31)5.22	add tile at hand wash sink alcove sidewalls	FY2021	\$ 1,652.00	Scope Change	No days
18-058	18-058(1-11)25.39	delayed delivery of OFCI food svc equipment	FY2021	\$ -	Scope Change	31-60 days
20-020	20-020(2-21)7.20	Make corrections in revised drawing	FY2021	\$ 249.61	Contractor Request	No days
20-020	20-020(2-21)7.21	provide wall furing on North wall of B119	FY2021	\$ 3,944.68	Latent Conditions	No days
21-024	21-024(1-11)4.7	revision of materials resulting from discontinued	FY2021	\$ 700.00	Latent Conditions	No days
19-512	19-512(3-31)1.1	Haz mat found in concealed spaces	FY2021	\$ 23,368.00	Latent Conditions	No days
19-512	19-512(3-31)1.2	Added project scope for future needs	FY2021	\$ 1,194.00	Scope Change	No days
19-512	19-512(3-31)1.3	Existing utility lines not shown on utility drawin	FY2021	\$ 3,835.00	Latent Conditions	No days
18-109	18-109(2-21)37.52	New HMA pavement/grading/stripping for parking stal	FY2021	\$ 18,785.00	Scope Change	No days
21-023	21-023(1-11)2.2	Added repairs to parapet walls & roof cap surfaces	FY2021	\$ 34,856.31	Latent Conditions	No days
21-068	21-068(1-11)1.1	R&R failed sealant at joints	FY2021	\$ 6,086.87	Latent Conditions	No days
16-036	16-036(1-12)7.7	Material and installation costs for 6 ceiling fans	FY2021	\$ 5,905.38	Scope Change	No days
20-014	20-014(1-11)6.13	COP 13	FY2021	\$ -	NULL	No days
20-078	20-078(1-11)1.1	sound batts	FY2021	\$ 3,526.60	Scope Change	No days
20-566	20-566(1-12)2.9	roofing walkway pads/layout shop drawings	FY2021	\$ 37,891.00	Scope Change	No days
16-036	16-036(1-12)8.11	Relocate the conduit from the hall into area above	FY2021	\$ 2,341.73	Scope Change	No days
18-109	18-109(2-21)38.43	Bldg A Connection/early work/demo	FY2021	\$ 471,481.00	Scope Change	No days
16-036	16-036(1-12)9.6	Add 1/4in gypsum sheathing over fire retardant tre	FY2021	\$ 14,150.68	Latent Conditions	No days
20-280	20-280(1-11)3.1	Owner req change, needed consecutive dry days	FY2021	\$ -	Latent Conditions	Less than 30 days
20-511	20-511(1-11)2.2	new vault lid backorder	FY2021	\$ 15,535.80	Latent Conditions	31-60 days
21-195	21-195(1-11)1.1	Add'l roofing repairs & anchor testing	FY2021	\$ 30,192.86	Scope Change	No days
16-008	16-008(1-11)52.29	Revise pavement at ground loop detectors w/ joints	FY2021	\$ 3,568.85	Scope Change	No days
20-566	20-566(1-11)1.1	Reduce Contract amount to actual amount invoiced	FY2021	\$ (2,655.20)	Value Engineering	No days
20-759	20-759(1-11)4.1	furnish and install 8 LED fixtures	FY2021	\$ 6,105.00	Scope Change	No days
20-759	20-759(1-11)4.2	extend electrical boxes to face south wall in mul	FY2021	\$ 2,294.00	Scope Change	No days
20-759	20-759(1-11)4.3	construct a swinging gate based on design	FY2021	\$ (2,847.00)	NULL	No days
20-759	20-759(1-11)4.4	Door changes	FY2021	\$ 8,974.00	Latent Conditions	No days
20-759	20-759(1-11)4.5	repair 4 ceiling grid in room B132H	FY2021	\$ 2,157.00	Latent Conditions	No days
20-759	20-759(1-11)4.6	electrical modifications in b bldg	FY2021	\$ 16,596.00	Latent Conditions	No days
20-759	20-759(1-11)4.7	pubic safety ticket window mod	FY2021	\$ 2,733.00	Contractor Request	No days
20-759	20-759(1-11)4.8	projector and sound insulation/hvac mod	FY2021	\$ 2,972.00	Latent Conditions	No days
20-759	20-759(1-11)4.11	electrical changes, add new outlet and dedicated	FY2021	\$ 3,179.00	Scope Change	No days

18-109	18-109(2-21)39.51	New East Annex ADA Ramp	FY2021	\$ 42,878.00	Scope Change	No days
18-109	18-109(2-21)40.53	Addnl galvanized railing at east annex ADA ramp	FY2021	\$ 44,840.00	Scope Change	No days
20-584	20-584(1-11)2.3	Electrical revisions revise cables/panels safe off	FY2021	\$ 3,790.96	Scope Change	No days
20-584	20-584(1-11)2.4	Electrical revisions install grounding rod/15amp c	FY2021	\$ 4,632.99	Scope Change	No days
20-003	20-003(4-41)4.5	Add a 26' stubbed out 6" PVC pipe to CB-1 for conn	FY2021	\$ 2,884.00	Value Engineering	No days
21-194	21-194(1-11)1.1	Fire alarm coor study for fire supr systems	FY2021	\$ 8,010.91	Latent Conditions	No days
21-205	21-205(1-11)1.1	Add pedestrian gate/alter fence layout for new veh	FY2021	\$ 4,038.25	Scope Change	No days
16-008	16-008(1-11)53.40	Adding contract time weather delays btw 11/20-4/21	FY2021	\$ -	Latent Conditions	More than 90 days
16-008	16-008(1-11)54.33	Add protection to bldg plumbing, wall liner	FY2021	\$ 6,282.47	Scope Change	No days
16-008	16-008(1-11)54.40	Adj to rm 216L finishes req by Owner	FY2021	\$ 6,500.60	Scope Change	No days
16-008	16-008(1-11)54.44	Breakers req in stoage bldg per code	FY2021	\$ 4,204.81	Scope Change	No days
20-020	20-020(2-21)8.22	change sub completion, due to additional plan revi	FY2021	\$ 29,852.77	Code Requirements	31-60 days
20-511	20-511(1-11)3.1	Install med voltage electric switch	FY2021	\$ 7,364.91	Scope Change	No days
20-149	20-149(1-11)12.4	rainier hall toilet hall renovations	FY2021	\$ 13,370.00	Latent Conditions	No days
20-295	20-295(1-11)7.9	Sainless steel slanted shelf for D/W	FY2021	\$ 1,048.08	Scope Change	No days
16-094	16-094(1-11)6.4	Incorporate telecom clarifications, additional wal	FY2018	\$ 4,887.00	Scope Change	No days
16-094	16-094(1-11)6.9	Temporary reroute of east 3" irrigation line	FY2018	\$ 4,208.00	Latent Conditions	No days
16-094	16-094(1-11)6.11	R Misc. electrical revisions that were required ba	FY2018	\$ 305.00	Omission	No days
16-094	16-094(1-11)6.18	Provide credit to retain existing 1.5" plaster scr	FY2018	\$ (5,077.00)	Value Engineering	No days
16-950	16-950(1-11)7.9	Time extension due to excessive ground water condi	FY2018	\$ -	Latent Conditions	Less than 30 days
17-287	17-287(1-11)1.1	Remaining solar scope being removed from this cont	FY2018	\$ (135,378.27)	Latent Conditions	Days deducted
17-287	17-287(1-12)1.1	Remaining solar scope being removed from contract	FY2018	\$ (190,611.70)	Scope Change	Days deducted
13-174	13-174(1-11)17.51	sheet vinyl flooring adhesive	FY2018	\$ 3,742.00	Latent Conditions	No days
15-059	15-059(3-32)22.60	A - Add conduit runs for site signage & future	FY2018	\$ 3,267.00	Scope Change	No days
15-059	15-059(3-32)22.62	R2 - Add mechanical platforms at HRU-2	FY2018	\$ 25,675.00	Scope Change	No days
15-059	15-059(3-32)22.87	Shelter in place activation button/switch in rm308	FY2018	\$ 1,862.00	Omission	No days
15-059	15-059(3-32)22.88	Protective covers at drain & supply below counters	FY2018	\$ 2,484.00	Design Changes	No days
15-059	15-059(3-32)22.89	Added soffit to elevator equipment room to encapsu	FY2018	\$ 833.00	Code Requirements	No days
15-059	15-059(3-32)22.90	Added column wrap at NW corner of stair 1	FY2018	\$ 1,163.00	Omission	No days
15-059	15-059(3-32)22.92	Roof termination details for bid alternate roofing	FY2018	\$ 6,355.00	Design Changes	No days
15-059	15-059(3-32)23.60	B - Added conduit runs for site signage & future v	FY2018	\$ 1,986.00	Scope Change	No days
14-062	14-062(3-31)36.5	REV- Revise the three PTZ (pan-tilt-zoom) cameras	FY2018	\$ -	Scope Change	No days
14-062	14-062(3-31)36.10	REV- Existing security systems in bldgs K1 & K4	FY2018	\$ 2,815.00	Value Engineering	No days
14-062	14-062(3-31)36.37	At K2, K3, K4 provide switch controlling exhaust h	FY2018	\$ 1,277.00	Scope Change	No days
14-062	14-062(3-31)36.46	Provide electrical scope of work related to ins	FY2018	\$ 4,018.00	Omission	No days
14-062	14-062(3-31)36.111	At K1 provide add'l regulators at 9 equipment loca	FY2018	\$ -	Scope Change	No days
14-062	14-062(3-31)36.129	R- Rough in conduit to serve a future card reader	FY2018	\$ 3,531.00	Omission	No days
14-062	14-062(3-31)36.132	Provide misc. minor repairs beyond the base scope	FY2018	\$ -	Scope Change	No days
14-062	14-062(3-31)36.146	Reimburse costs incurred by fire marshals field	FY2018	\$ 5,285.00	Code Requirements	No days
14-062	14-062(3-31)36.151	At K2 office 123 relocate thermostat originally	FY2018	\$ 811.00	Design Changes	No days
14-062	14-062(3-31)36.152	Related electrical costs were omitted from previou	FY2018	\$ 2,847.00	Scope Change	No days
16-094	16-094(1-11)7.15	Cost to salvaging speakers	FY2018	\$ 1,105.00	Scope Change	No days
17-908	17-908(1-11)1.1	rev1- make concrete repairs to patio stair substra	FY2018	\$ 16,193.44	Latent Conditions	No days
17-099	17-099(1-11)2.6	Time Extension	FY2018	\$ -	Latent Conditions	Less than 30 days
17-207	17-207(1-11)2.2	Provide a non-rated 24X24 hinged access door in ce	FY2018	\$ 556.06	Latent Conditions	No days
17-207	17-207(1-11)2.3	A- This Mod. extends the completion date by 12 day	FY2018	\$ 4,998.40	Scope Change	Less than 30 days
17-209	17-209(1-11)2.3	C- This Mod. extends the completion date by 81 day	FY2018	\$ -	Scope Change	60 - 90 days
16-932	16-932(1-11)4.2	Extend traffic control period	FY2018	\$ 1,944.00	Scope Change	No days
15-059	15-059(3-32)24.86	R1-Water connections for hydrant - more site work	FY2018	\$ 26,679.00	Latent Conditions	No days
15-059	15-059(3-32)24.91	Addnl wall furing to wall partitions	FY2018	\$ 1,505.00	Omission	No days
15-059	15-059(3-32)24.94	Req addnl fire proofing at structural elements	FY2018	\$ 6,115.00	Code Requirements	No days
15-059	15-059(3-32)24.96	Fire smoke dampers were needed at basement electri	FY2018	\$ 4,580.00	Code Requirements	No days
15-059	15-059(3-32)24.97	Pass thru custom enclosures	FY2018	\$ 1,234.00	Design Changes	No days
15-059	15-059(3-32)24.98	Ductless split unit lines need to be relocated	FY2018	\$ 1,201.00	Code Requirements	No days
15-059	15-059(3-32)24.99	Data & audio/visual changes	FY2018	\$ 2,736.00	Scope Change	No days
15-059	15-059(3-32)24.100	Add lights to South Ext wall of basement	FY2018	\$ 1,030.00	Scope Change	No days
15-059	15-059(3-32)24.101	Added days	FY2018	\$ -	Scope Change	Less than 30 days
16-094	16-094(1-11)8.6	West Entry	FY2018	\$ 1,264.00	Latent Conditions	No days
16-094	16-094(1-11)8.7	Asbestos removal	FY2018	\$ 37,404.00	Latent Conditions	No days
16-094	16-094(1-11)8.8	Decommissioning basement mecahnical	FY2018	\$ 796.00	Omission	No days
14-978	14-978(3-31)9.6	Furn/Install a 4 pair cable between new recreation	FY2018	\$ 1,987.14	Omission	No days
14-978	14-978(3-31)9.7	Continue grinding gym floor slab	FY2018	\$ 6,415.03	Latent Conditions	No days
14-978	14-978(3-31)9.28	Modify downspout covers	FY2018	\$ 2,314.71	Omission	No days
10-197	10-197(1-11)11.1	Administrative deductive C/O to reflect final cont	FY2018	\$ (2,877.14)	Scope Change	No days
15-059	15-059(3-32)25.95	Addnl fire proofing detailing at intersection of e	FY2018	\$ 15,219.00	Code Requirements	No days
16-094	16-094(1-11)9.2	TeleCom Pathway	FY2018	\$ 2,006.00	Scope Change	No days

16-094	16-094(1-11)9.10	ADA and Electrical	FY2018	\$ 13,139.00	Scope Change	No days
16-094	16-094(1-11)9.16	Replace NE Corner fire hydrant	FY2018	\$ 5,459.00	Scope Change	No days
16-094	16-094(1-11)9.20	Electrical	FY2018	\$ 1,991.00	Omission	No days
16-094	16-094(1-11)9.23	Electrical Site Lighting	FY2018	\$ 4,833.00	Omission	No days
16-094	16-094(1-11)9.25	Demolish Alternate #2	FY2018	\$ 771.00	Omission	No days
16-094	16-094(1-11)9.102	This is COP No 2 - City of Spokane	FY2018	\$ 19,938.00	Code Requirements	No days
16-094	16-094(1-11)11.5	Vacuum Truck cost	FY2018	\$ 8,181.00	Scope Change	No days
16-094	16-094(1-11)11.8	Demo	FY2018	\$ 6,279.00	Latent Conditions	No days
16-094	16-094(1-11)11.17	Electrical - Fitness Room	FY2018	\$ 488.00	Omission	No days
16-094	16-094(1-11)11.29	Restrained Connection	FY2018	\$ 2,734.00	Code Requirements	No days
16-950	16-950(1-11)8.8	R - Remove section of concrete, replc flag pole sl	FY2018	\$ 12,300.55	Latent Conditions	Less than 30 days
16-950	16-950(1-11)8.10	Removal/Replacement of existing concrete slab sect	FY2018	\$ 17,811.97	Scope Change	Less than 30 days
16-950	16-950(1-11)8.11	Repair damaged irrigation piping	FY2018	\$ 1,417.76	Scope Change	No days
16-950	16-950(1-11)8.12	Time extension of 8 days	FY2018	\$ -	Latent Conditions	Less than 30 days
15-059	15-059(3-32)26.102	Required mechanical screen on roof	FY2018	\$ 130,197.00	Code Requirements	No days
15-059	15-059(3-32)26.103	New automatic sliding doors	FY2018	\$ 41,532.00	Scope Change	No days
16-950	16-950(1-11)9.13	2 addnl sprinkler heads	FY2018	\$ 480.40	Latent Conditions	No days
16-716	16-716(1-11)1.1	LAB CABINERY AND EXHAUST HOODS	FY2018	\$ 2,346.14	Design Changes	No days
17-169	17-169(1-11)1.1	added days due to VFD shippers error	FY2018	\$ -	Latent Conditions	Less than 30 days
16-765	16-765(2-21)1.1	Change completion date due to delay of NTP	FY2018	\$ -	Latent Conditions	60 - 90 days
16-094	16-094(1-11)12.7	Structrual - Fitness Room	FY2018	\$ 19,753.00	Omission	No days
16-094	16-094(1-11)12.24	Demolish of Concrete	FY2018	\$ 1,475.00	Omission	No days
15-059	15-059(3-32)27.104	Added handrail at basement ramp	FY2018	\$ 4,956.00	Omission	No days
15-059	15-059(3-32)27.106	Added inclusive restroom signage	FY2018	\$ 622.00	Scope Change	No days
15-059	15-059(3-32)27.107	Removal of asphalt at SW corner of property	FY2018	\$ 883.00	Latent Conditions	No days
15-059	15-059(3-32)27.108	Addnl data outlet location changes	FY2018	\$ 1,866.00	Scope Change	No days
15-059	15-059(3-32)27.110	Data & networking revisions	FY2018	\$ 2,408.00	Scope Change	No days
15-059	15-059(3-32)27.111	Vinyl signage at hallway doors	FY2018	\$ 453.00	Code Requirements	No days
15-059	15-059(3-32)27.112	Added overhead stops	FY2018	\$ 652.00	Omission	No days
15-059	15-059(3-32)27.113	Added threshold at exterior auto sliding door	FY2018	\$ 436.00	Omission	No days
16-799	16-799(1-11)3.2	relocate sprinkler head	FY2018	\$ 1,000.00	Latent Conditions	No days
16-799	16-799(1-11)3.5	GWB header	FY2018	\$ 500.00	Latent Conditions	No days
16-799	16-799(1-11)3.6	patch tile	FY2018	\$ 2,409.00	Latent Conditions	No days
16-799	16-799(1-11)3.7	VOID-VOID-VOID-VOID	FY2018	\$ -	Scope Change	No days
16-799	16-799(1-11)3.8	painting	FY2018	\$ 1,000.00	Scope Change	No days
16-799	16-799(1-11)3.9	additional wall demo	FY2018	\$ 2,665.00	Latent Conditions	No days
16-799	16-799(1-11)3.10	level and patch floors	FY2018	\$ 3,887.00	Latent Conditions	No days
16-799	16-799(1-11)3.13	Bistro toilet room end wall	FY2018	\$ 1,744.00	Scope Change	No days
16-799	16-799(1-11)3.15	circuit lighting to wall switch	FY2018	\$ 1,000.00	Scope Change	No days
13-174	13-174(1-11)18.17	WOOD DECKING	FY2018	\$ 10,000.00	Latent Conditions	No days
13-174	13-174(1-11)18.22	ref C7.01 - waterline	FY2018	\$ (3,711.50)	Value Engineering	No days
13-174	13-174(1-11)18.32	VOID	FY2018	\$ -	Scope Change	No days
13-174	13-174(1-11)18.34	VOID	FY2018	\$ -	Value Engineering	No days
13-174	13-174(1-11)18.45	WATERLINE	FY2018	\$ 6,004.00	Scope Change	No days
13-174	13-174(1-11)19.32	FURRING FOR PLUMBING	FY2018	\$ 2,223.00	Omission	No days
13-174	13-174(1-11)19.33	VOID	FY2018	\$ -	Latent Conditions	No days
13-174	13-174(1-11)19.35	LEDGER ANGLES RE RFI246	FY2018	\$ 12,132.00	Omission	No days
13-174	13-174(1-11)19.40	NIROTEC EVO GLAZING SPACER BAR	FY2018	\$ 6,974.00	Code Requirements	No days
13-174	13-174(1-11)19.41	CREDIT FOR REVISED EAST DETNTION SYSTEMS	FY2018	\$ (9,423.73)	Latent Conditions	No days
13-174	13-174(1-11)19.44	TEMPERATURE SENSOR	FY2018	\$ 2,322.00	Scope Change	No days
13-174	13-174(1-11)20.24	REVISE LIGHT FIXTURE - RFI 304	FY2018	\$ 2,629.00	Omission	No days
13-174	13-174(1-11)20.27	STEEL BEAM	FY2018	\$ 7,313.00	Omission	No days
13-174	13-174(1-11)20.43	RFI 275 SADDLE FLASHING	FY2018	\$ 2,077.00	Omission	No days
13-174	13-174(1-11)20.64	RFI 195, RFI 195R1 RELOCATE DOOR	FY2018	\$ 3,894.00	Omission	No days
13-174	13-174(1-11)20.65	RFI 356, ADD'L LIGHT FIXTURES	FY2018	\$ 1,958.00	Code Requirements	No days
13-174	13-174(1-11)20.67	SPRAY-LOCK PROTECTION SYSTEM	FY2018	\$ 8,504.00	Latent Conditions	No days
13-174	13-174(1-11)20.71	TYPE K SIGNS	FY2018	\$ 1,143.00	Scope Change	No days
17-160	17-160(1-11)1.1	data connection to ATS	FY2018	\$ 340.71	Omission	No days
17-160	17-160(1-11)1.2	longer feeder cable	FY2018	\$ 2,300.48	Latent Conditions	No days
17-160	17-160(1-11)1.3	r&r secondary gas regulator	FY2018	\$ 2,048.26	Latent Conditions	No days
17-160	17-160(1-11)1.4	additional power feed to racks	FY2018	\$ 446.07	Design Changes	No days
16-716	16-716(1-11)2.2	-002R3- capital budget delay impacts	FY2018	\$ 23,381.00	Scope Change	Less than 30 days
17-160	17-160(1-11)2.1	time extension	FY2018	\$ -	Latent Conditions	31-60 days
17-196	17-196(1-11)1.2	furring studs	FY2018	\$ 500.00	Omission	No days
17-196	17-196(1-11)1.9	modify wall partitions	FY2018	\$ 1,500.00	Latent Conditions	No days
17-196	17-196(1-11)1.10	reception desk power relocate	FY2018	\$ 1,540.00	Latent Conditions	No days

17-196	17-196(1-11)1.12	-R- hardware & locksets	FY2018	\$ 446.00	Scope Change	No days
17-196	17-196(1-11)1.15	demo abandoned ducting	FY2018	\$ 2,174.00	Scope Change	No days
17-196	17-196(1-11)1.16	data jack	FY2018	\$ 676.00	Scope Change	No days
17-196	17-196(1-11)1.17	thermostat and sink	FY2018	\$ 613.00	Scope Change	No days
17-196	17-196(1-11)1.18	batt insulation	FY2018	\$ 1,899.00	Latent Conditions	No days
16-094	16-094(1-11)10.13	Misc structural	FY2018	\$ 7,959.00	Omission	No days
16-094	16-094(1-11)10.14	Gym Bleachers	FY2018	\$ 14,091.00	Latent Conditions	No days
16-094	16-094(1-11)10.17	Collasped Electrical Vault	FY2018	\$ 43,376.00	Latent Conditions	No days
16-094	16-094(1-11)10.19	Misc Electrical	FY2018	\$ 12,214.00	Omission	No days
16-094	16-094(1-11)10.114	S/B COP 14 - Existing brick	FY2018	\$ 6,858.00	Scope Change	No days
16-094	16-094(1-11)13.1	Non Residential Energy Code	FY2018	\$ 61,458.00	Code Requirements	No days
16-094	16-094(1-11)13.15	R - Plumbing	FY2018	\$ -	Omission	No days
16-094	16-094(1-11)13.26	Misc Plumbing	FY2018	\$ 13,705.00	Omission	No days
16-094	16-094(1-11)13.32	R - Add infrastructure	FY2018	\$ 3,719.00	Scope Change	No days
16-760	16-760(1-11)1.1	Modify roof framing & provide 2 addnl columns	FY2018	\$ 2,500.00	Scope Change	No days
16-716	16-716(1-11)3.5	re RFI 011	FY2018	\$ (7,275.00)	Value Engineering	No days
13-174	13-174(1-11)21.42	add 1 inch of ISO 95 GL insulation	FY2018	\$ 27,340.00	Code Requirements	No days
17-196	17-196(1-11)2.4	core drills and conduit	FY2018	\$ 3,940.00	Latent Conditions	No days
17-196	17-196(1-11)2.5	delete demo revise room layout	FY2018	\$ 291.23	Latent Conditions	No days
17-196	17-196(1-11)2.7	RFIs 1 through 6	FY2018	\$ 1,501.85	Latent Conditions	No days
17-196	17-196(1-11)2.8	floor boxes	FY2018	\$ 4,124.37	Latent Conditions	No days
15-059	15-059(3-32)28.109	Additional data outlet	FY2018	\$ 16,031.00	Scope Change	No days
15-059	15-059(3-32)29.114	Site & sidewalk modification	FY2018	\$ 16,088.00	Code Requirements	No days
15-059	15-059(3-32)29.115	Add horizontal louver blinds	FY2018	\$ 645.00	Scope Change	No days
15-059	15-059(3-32)29.116	Add power & data for key box	FY2018	\$ 815.00	Scope Change	No days
15-059	15-059(3-32)29.117	Remove grout at precast & replace w/caulking	FY2018	\$ 5,299.00	Design Changes	No days
16-950	16-950(1-11)10.1	Unforeseen soil conditions	FY2018	\$ 36,000.00	Latent Conditions	Less than 30 days
16-799	16-799(1-11)4.3	baby changing station	FY2018	\$ 1,000.00	Scope Change	No days
16-799	16-799(1-11)4.16	toilet room accessories	FY2018	\$ 1,000.00	Scope Change	No days
17-196	17-196(1-11)3.19	update fire alarm network	FY2018	\$ 3,138.98	Code Requirements	No days
16-981	16-981(2-21)1.1	Remove/Replace section of exfiltration pipe	FY2018	\$ 8,110.69	Latent Conditions	No days
16-981	16-981(2-21)1.2	Remove existing light fixture, conductors, pole &	FY2018	\$ 491.72	Omission	No days
16-981	16-981(2-21)1.3	Provide/install pipe in 10% drain rock enveloped f	FY2018	\$ 5,328.06	Latent Conditions	No days
16-981	16-981(2-21)1.4	Provide/install 4 removable metal bollards in lieu	FY2018	\$ 1,809.60	Latent Conditions	No days
16-094	16-094(1-11)14.30	Remove existinb ductwork	FY2018	\$ 43,355.00	Scope Change	No days
16-094	16-094(1-11)15.1	Provide a welded tap into the existing gas line	FY2018	\$ 15,408.00	Omission	No days
16-094	16-094(1-11)15.28	Fiber and telephone changes	FY2018	\$ 12,112.00	Scope Change	No days
16-981	16-981(2-21)2.1	Provide paved pedestrian pathway	FY2018	\$ 16,663.36	Scope Change	No days
16-981	16-981(2-21)2.2	Extend contract time to accommodate long lead time	FY2018	\$ -	Latent Conditions	60 - 90 days
16-950	16-950(1-11)11.7	Provide required water pipe sleeve	FY2018	\$ 12,593.60	Latent Conditions	No days
16-950	16-950(1-11)11.14	Provide pricing for changing decorative fence post	FY2018	\$ 9,272.51	Latent Conditions	No days
18-226	18-226(1-11)1.1	unforseen conditions and black mold	FY2018	\$ 16,793.27	Latent Conditions	No days
16-716	16-716(1-11)4.1	fume line route	FY2018	\$ 9,544.38	Latent Conditions	No days
16-716	16-716(1-11)4.2	lower soffit	FY2018	\$ 3,390.57	Latent Conditions	No days
16-765	16-765(2-21)2.1	as-built survey	FY2018	\$ 987.00	Latent Conditions	No days
16-765	16-765(2-21)2.2	rotate lid	FY2018	\$ 1,390.62	Code Requirements	No days
16-799	16-799(1-11)5.18	SS corner guards and flat stock	FY2018	\$ 2,427.00	Scope Change	No days
13-174	13-174(1-11)22.41	RFI 258	FY2018	\$ 1,100.00	Latent Conditions	No days
13-174	13-174(1-11)22.46	RFI 193	FY2018	\$ 540.00	Scope Change	No days
13-174	13-174(1-11)22.48	additional lighting	FY2018	\$ 13,814.00	Omission	No days
13-174	13-174(1-11)22.49	RFI 302	FY2018	\$ -	Omission	No days
13-174	13-174(1-11)22.55	telecom outlet	FY2018	\$ 1,178.00	Scope Change	No days
13-174	13-174(1-11)22.57	RFI 326	FY2018	\$ 7,680.00	Latent Conditions	No days
13-174	13-174(1-11)22.60	RFI 336	FY2018	\$ 3,305.00	Latent Conditions	No days
13-174	13-174(1-11)22.61	RFI 337	FY2018	\$ 1,613.00	Latent Conditions	No days
13-174	13-174(1-11)22.62	E1.01	FY2018	\$ 645.00	Scope Change	No days
13-174	13-174(1-11)22.68	RFI 370	FY2018	\$ 2,204.00	Latent Conditions	No days
13-174	13-174(1-11)22.73	2-port data outlet	FY2018	\$ 1,002.00	Scope Change	No days
13-174	13-174(1-11)22.77	curtain wall mullions	FY2018	\$ 2,307.00	Code Requirements	No days
13-174	13-174(1-11)22.78	door holder	FY2018	\$ 263.00	Latent Conditions	No days
13-174	13-174(1-11)23.55	RFI 328	FY2018	\$ 2,238.00	Scope Change	No days
13-174	13-174(1-11)23.66	acm discovered during demo	FY2018	\$ 8,399.00	Latent Conditions	No days
13-174	13-174(1-11)23.72	locate tape	FY2018	\$ 4,773.00	Latent Conditions	No days
16-094	16-094(1-11)16.12		FY2018	\$ 24,831.00	Latent Conditions	No days
16-094	16-094(1-11)16.18	NULL	FY2018	\$ 5,983.00	Omission	No days
16-094	16-094(1-11)16.22	NULL	FY2018	\$ 470.00	Scope Change	No days

16-094	16-094(1-11)16.25	NULL		FY2018	\$ 6,559.00	Latent Conditions	No days
16-094	16-094(1-11)16.26	NULL		FY2018	\$ 8,104.00	Omission	No days
16-094	16-094(1-11)16.36	NULL		FY2018	\$ 48,046.00	Latent Conditions	No days
16-094	16-094(1-11)16.37	NULL		FY2018	\$ (6,900.00)	Scope Change	No days
16-094	16-094(1-11)16.43	NULL		FY2018	\$ (4,197.00)	Scope Change	No days
16-094	16-094(1-11)16.45	NULL		FY2018	\$ 557.00	Scope Change	No days
16-094	16-094(1-11)16.46	NULL		FY2018	\$ 9,020.00	Omission	No days
16-094	16-094(1-11)16.48	NULL		FY2018	\$ 21,899.00	Design Changes	No days
16-094	16-094(1-11)16.49	NULL		FY2018	\$ 931.00	Scope Change	No days
16-094	16-094(1-11)16.50	NULL		FY2018	\$ 1,631.00	Omission	No days
16-094	16-094(1-11)16.51	NULL		FY2018	\$ 1,671.00	Omission	No days
16-094	16-094(1-11)16.52	NULL		FY2018	\$ -	Scope Change	No days
16-094	16-094(1-11)17.22	NULL		FY2018	\$ 11,111.00	Omission	No days
15-059	15-059(3-32)30.118	Perform electrical hookups for modular office furn		FY2018	\$ 4,903.00	Scope Change	No days
15-059	15-059(3-32)30.119	Add supplemental electric heater to Fire Riser rm		FY2018	\$ 3,061.00	Design Changes	No days
15-059	15-059(3-32)30.120	Cover fabricated to cover exposed plumbing for foo		FY2018	\$ 1,382.00	Omission	No days
16-981	16-981(2-21)3.3	Credit for caliper trees		FY2018	\$ (840.00)	Value Engineering	No days
16-981	16-981(2-21)3.5	Install temp battery operated irrigation controle		FY2018	\$ 1,325.31	Latent Conditions	No days
16-981	16-981(2-21)3.6	Trench new site for lighting pole to N end of E ex		FY2018	\$ 606.32	Latent Conditions	No days
13-174	13-174(1-11)24.45	FA's 25,26,37,38,46,47,50,51		FY2018	\$ 25,183.00	Omission	No days
13-174	13-174(1-11)24.50	RFI 0340		FY2018	\$ (7,250.00)	Value Engineering	No days
13-174	13-174(1-11)24.60	RFI 384		FY2018	\$ 2,995.00	Scope Change	No days
13-174	13-174(1-11)24.70	RFI 371		FY2018	\$ 2,707.00	Latent Conditions	No days
16-799	16-799(1-11)6.11	toilet rooms 144 145		FY2018	\$ 12,969.00	Scope Change	No days
16-799	16-799(1-11)6.12	delete hand dryers, pull conductors add gfi		FY2018	\$ -	Scope Change	No days
16-799	16-799(1-11)6.14	ceiling demo;duct work;grill;ceiling access doors		FY2018	\$ 2,499.00	Scope Change	No days
16-799	16-799(1-11)6.17	exhaust fan;r&r fan; electrical circuit for fan		FY2018	\$ -	Omission	No days
16-799	16-799(1-11)6.19	paint 2d fl hallway wall;toilet seat cover dispens		FY2018	\$ 2,824.00	Latent Conditions	No days
16-799	16-799(1-11)6.20	change finish and entry; toilet rms 146;246		FY2018	\$ 3,959.00	Scope Change	No days
16-799	16-799(1-11)6.21	screening wall at toilet rm entry		FY2018	\$ 1,194.00	Latent Conditions	No days
16-094	16-094(1-11)18.19	grid lineJ&H steel beam repair west entry		FY2018	\$ 4,189.00	Latent Conditions	No days
16-094	16-094(1-11)18.20	east side road added sidewalk work		FY2018	\$ 6,643.00	Scope Change	No days
16-094	16-094(1-11)18.27	misc. structural changes RFI 74, 100 & 110		FY2018	\$ 9,702.00	Latent Conditions	No days
16-094	16-094(1-11)18.29	added metal deck along gridline 23x RFI 189		FY2018	\$ 1,723.00	Omission	No days
16-094	16-094(1-11)18.34	metal wall panel soffit added detail RFI 128		FY2018	\$ 941.00	Omission	No days
16-094	16-094(1-11)18.35	media room 201 revisions		FY2018	\$ 19,173.00	Scope Change	No days
16-094	16-094(1-11)18.44	misc. metal framing & drywall revisions		FY2018	\$ 3,691.00	Omission	No days
16-094	16-094(1-11)18.47	fall protection, RFI 5		FY2018	\$ 6,766.00	Omission	No days
16-094	16-094(1-11)18.54	gym floor box at scorer's table, RFI 180		FY2018	\$ 12,137.00	Scope Change	No days
17-196	17-196(1-11)4.20	Expedite cypher lock being used at the storefront		FY2018	\$ 532.83	Value Engineering	No days
17-196	17-196(1-11)4.21	R New hardware does not fit existing doors, colleg		FY2018	\$ (569.54)	Value Engineering	No days
17-196	17-196(1-11)4.22	Add dark bronze aluminum channel cover at window m		FY2018	\$ 607.72	Latent Conditions	No days
16-094	16-094(1-11)19.16	revisions at mechanical and transformer enclosures		FY2018	\$ 63,293.00	Scope Change	No days
16-094	16-094(1-11)19.31	R, replace lighting in weight and fitness areas		FY2018	\$ 60,776.00	Scope Change	No days
16-981	16-981(2-21)4.7	Patch asphalt paving adj. to utility pole-parking		FY2018	\$ 454.15	Latent Conditions	No days
13-174	13-174(1-11)25.61	Control for emergency lighting fixtures needed to		FY2018	\$ 588.00	Code Requirements	No days
13-174	13-174(1-11)25.79	Patch cord cabling is required for network connect		FY2018	\$ 471.00	Omission	No days
18-212	18-212(1-11)1.1	Obtain correctly sized hot rolled round 3 1/2" rou		FY2018	\$ 88,625.97	Scope Change	More than 90 days
18-214	18-214(1-11)1.1	Electrical REquirements wer omitted from drawings		FY2018	\$ 1,197.00	Omission	No days
16-094	16-094(1-11)20.21	stair 1&2, omit precast concrete treads		FY2018	\$ (13,406.00)	Omission	No days
16-094	16-094(1-11)20.23	move unknown conduit		FY2018	\$ 6,493.00	Latent Conditions	No days
16-094	16-094(1-11)20.38	fire rate basement access shaft		FY2018	\$ 1,703.00	Omission	No days
13-174	13-174(1-11)26.56	RFI 294		FY2018	\$ 2,981.00	Omission	No days
13-174	13-174(1-11)26.69	saddle flashings and sanded sealant		FY2018	\$ 7,483.00	Omission	No days
16-765	16-765(2-21)3.2	replace drainage laterals		FY2018	\$ 33,606.92	Latent Conditions	No days
16-765	16-765(2-21)3.3	curbs		FY2018	\$ 1,231.01	Latent Conditions	No days
16-765	16-765(2-21)3.4	cover area with poly sheeting		FY2018	\$ 14,284.26	Latent Conditions	No days
16-765	16-765(2-21)3.5	repair conduit		FY2018	\$ 4,745.12	Latent Conditions	No days
16-765	16-765(2-21)3.6	RFI 4		FY2018	\$ 15,556.46	Latent Conditions	No days
16-765	16-765(2-21)5.3	Cxt building plumbing/electrical		FY2018	\$ 1,371.73	Code Requirements	No days
16-765	16-765(2-21)5.4	Revise the electrical contrator for the field ligh		FY2018	\$ (1,040.32)	Code Requirements	No days
16-765	16-765(2-21)5.7	Provide winterizaion and ecology maintenance unti		FY2018	\$ 4,951.86	Latent Conditions	No days
16-765	16-765(2-21)5.8	Provide over exavation of exising soils of an addi		FY2018	\$ 2,214.87	Latent Conditions	No days
16-950	16-950(1-11)12.15	Adjust cont		FY2018	\$ 9,191.12	Latent Conditions	No days
17-157	17-157(1-11)1.1	Underslab Utility Trench Revisions		FY2018	\$ 994.42	Latent Conditions	No days
17-157	17-157(1-11)1.2	Revise accent VCT Flooring		FY2018	\$ 367.84	Latent Conditions	No days

17-196	17-196(1-11)5.3	modify plumbing re M1.2 & MSK-01	FY2018	\$ 9,106.90	Latent Conditions	No days
17-196	17-196(1-11)5.13	delete canopy-remove transom-ASK-02-glazing	FY2018	\$ 4,530.60	Scope Change	No days
15-059	15-059(3-32)31.121	Added Access Controls at Elevators to limit baseme	FY2018	\$ 12,836.00	Scope Change	No days
18-214	18-214(1-11)2.3	Time extention due to Latent Conditions	FY2018	\$ -	Latent Conditions	Less than 30 days
18-226	18-226(1-11)2.2	hazmat discovery, long lead items, calculation err	FY2018	\$ -	Latent Conditions	31-60 days
18-762	18-762(1-11)1.1	delay work to accomodate student conflict	FY2018	\$ -	Scope Change	31-60 days
18-197	18-197(1-11)1.3	Mod. 3	FY2018	\$ 967.65	Latent Conditions	Less than 30 days
18-197	18-197(1-11)2.1	Mod. 1 (Rev 001)	FY2018	\$ 54,668.54	Scope Change	Less than 30 days
18-197	18-197(1-11)3.2	Mod. 2	FY2018	\$ (11,299.22)	Scope Change	No days
16-094	16-094(1-11)21.33	Duct cleaning on existing ducts	FY2018	\$ 16,287.00	Scope Change	No days
16-094	16-094(1-11)21.34	Added drinking fountains & vent pipe rerouting	FY2018	\$ 5,483.00	Omission	No days
16-094	16-094(1-11)21.39	Emergency egress ladder shaft revised layout	FY2018	\$ 2,600.00	Omission	No days
16-094	16-094(1-11)21.56	Weight & fitness room speaker revision	FY2018	\$ 2,790.00	Scope Change	No days
16-094	16-094(1-11)21.61	Clarification on lockers at wall & island conditio	FY2018	\$ 2,044.00	Omission	No days
16-094	16-094(1-11)22.27	Expansion joints	FY2018	\$ 24,991.00	Omission	No days
16-094	16-094(1-11)22.28	Replace basement duct liner	FY2018	\$ 4,751.00	Latent Conditions	No days
16-094	16-094(1-11)22.33	SWX,camera and OFCI rough-in	FY2018	\$ 27,952.00	Scope Change	No days
16-094	16-094(1-11)22.34	NULL	FY2018	\$ -	NULL	No days
16-094	16-094(1-11)22.37	Stair 3 & 4-demolish curb	FY2018	\$ 2,359.00	Omission	No days
16-094	16-094(1-11)22.40	4" gap along gridline 23x	FY2018	\$ 3,815.00	Latent Conditions	No days
16-094	16-094(1-11)22.41	Add wiring for light dimmers	FY2018	\$ 3,496.00	Scope Change	No days
16-094	16-094(1-11)22.42	West of mainstreet furring	FY2018	\$ 2,800.00	Latent Conditions	No days
16-094	16-094(1-11)22.43	Rooftop mechanical screen & electrical yard metal	FY2018	\$ (4,978.00)	Scope Change	No days
16-094	16-094(1-11)22.45	ASI-17 Elevator roof cowl FA interface	FY2018	\$ 7,497.00	Omission	No days
17-954	17-954(2-21)1.1	Unforeseen existing wall condition discovered	FY2018	\$ 1,019.41	Latent Conditions	No days
13-174	13-174(1-11)27.53	RFI 248	FY2018	\$ 1,619.00	Latent Conditions	No days
13-174	13-174(1-11)27.58	RFI 319	FY2018	\$ 1,504.00	Omission	No days
13-174	13-174(1-11)27.59	RFI 335	FY2018	\$ 8,160.00	Latent Conditions	No days
13-174	13-174(1-11)27.75	RFI 387	FY2018	\$ 953.00	Latent Conditions	No days
13-174	13-174(1-11)27.76	FA-S-01	FY2018	\$ 2,694.00	Latent Conditions	No days
13-174	13-174(1-11)27.81	VOID	FY2018	\$ -	Scope Change	No days
13-174	13-174(1-11)28.58	VOID	FY2018	\$ -	Value Engineering	No days
13-174	13-174(1-11)28.59	VOID	FY2018	\$ -	Value Engineering	No days
13-174	13-174(1-11)28.63	RFI 261	FY2018	\$ 6,909.00	Latent Conditions	No days
13-174	13-174(1-11)29.23	RFI 174	FY2018	\$ 5,263.00	Omission	No days
13-174	13-174(1-11)29.31	VAPOR BARRIER	FY2018	\$ 33,007.00	Value Engineering	No days
13-174	13-174(1-11)29.43	credit for cop's 12, 14, 16	FY2018	\$ (39,425.51)	Latent Conditions	No days
13-174	13-174(1-11)29.49	RFI 325	FY2018	\$ (1,161.00)	Value Engineering	No days
13-174	13-174(1-11)29.52	C4.03, C4.05	FY2018	\$ (12,629.00)	Value Engineering	No days
13-174	13-174(1-11)29.54	RFI 313	FY2018	\$ 4,579.00	Omission	No days
13-174	13-174(1-11)29.63	M2.11, M2.12, M2.21, M2.22, M2.31	FY2018	\$ 42,109.00	Omission	No days
13-174	13-174(1-11)29.74	AV CHANGES	FY2018	\$ 12,994.00	Scope Change	No days
13-174	13-174(1-11)30.54	A2.51	FY2018	\$ (733.00)	Scope Change	No days
17-157	17-157(1-11)2.3	Mezzanine Railing	FY2018	\$ 1,039.04	Latent Conditions	No days
17-157	17-157(1-11)2.4	Compensation for not including controls scope	FY2018	\$ 10,000.00	Scope Change	No days
17-157	17-157(1-11)2.5	HVAC Controls Communications Conduit	FY2018	\$ 293.95	Omission	No days
18-142	18-142(1-11)2.1	Draft drawings, building permit, plan review	FY2018	\$ 1,347.52	Code Requirements	No days
18-142	18-142(1-11)2.2	Add 24x24 floor drain & assoc fittings, saw cut &	FY2018	\$ 6,250.57	Scope Change	No days
18-142	18-142(1-11)2.3	Install new 4" main domestic water valve feeding	FY2018	\$ 7,774.43	Scope Change	No days
16-981	16-981(2-21)5.4	Addnl design & CA caused by improper installation	FY2018	\$ (2,567.75)	Scope Change	No days
18-197	18-197(1-11)4.4	Mod. 4	FY2018	\$ 9,213.11	Scope Change	Less than 30 days
18-214	18-214(1-11)4.4	R2-Minifold vent lines needed for installation	FY2018	\$ 6,127.00	Omission	No days
16-094	16-094(1-11)23.13	existing drainage revisions	FY2018	\$ (3,314.00)	Scope Change	No days
16-094	16-094(1-11)23.58	relocate irrigaton main/raise electr. vault	FY2018	\$ 3,083.00	Latent Conditions	No days
16-094	16-094(1-11)24.24	duct and parapet revisions for unit access	FY2018	\$ 27,530.00	Omission	No days
16-094	16-094(1-11)24.35	parapet wall revisions at arcade enclosure	FY2018	\$ 825.33	Omission	No days
16-094	16-094(1-11)24.36	cost for items directed during submittal review	FY2018	\$ 9,842.00	Omission	No days
16-094	16-094(1-11)24.47	added soffit at alternate 2	FY2018	\$ 499.00	Omission	No days
16-094	16-094(1-11)24.53	wiring for OFCI scoreboard	FY2018	\$ 9,084.00	Scope Change	No days
16-094	16-094(1-11)24.55	credit for Porter LED lights	FY2018	\$ (1,000.00)	Scope Change	No days
16-094	16-094(1-11)24.56	fire rating top of wall 23X line	FY2018	\$ 553.00	Omission	No days
16-094	16-094(1-11)24.58	replace glycol feeder tank	FY2018	\$ 5,568.00	Latent Conditions	No days
16-094	16-094(1-11)24.62	digital wall covering (WC-D) graphic work	FY2018	\$ 27,187.00	Scope Change	No days
16-094	16-094(1-11)24.67	add sink and faucets to concessions	FY2018	\$ 1,683.00	Omission	No days
13-178	13-178(2-21)1.1	Prevailing Wage increase from date of bid to ntp	FY2018	\$ 202,576.85	Code Requirements	No days
18-197	18-197(1-11)5.5	Permit Fees - No tax.	FY2018	\$ 225.00	Scope Change	No days

17-149	17-149(4-41)1.1	ACM Remediation	FY2018	\$ 743.00	Latent Conditions	No days
18-256	18-256(1-12)2.1	various activities	FY2018	\$ 20,748.71	Latent Conditions	No days
16-136	16-136(2-21)1.1	95% design submission through project closeout	FY2018	\$ 18,428,425.00	Scope Change	More than 90 days
15-059	15-059(3-32)32.122	Unclog sewer due to unflushable items	FY2018	\$ 2,288.00	Code Requirements	No days
18-214	18-214(1-11)5.2	Add Grommets to the 6" holes into the clean rooms	FY2018	\$ 524.00	Omission	No days
17-954	17-954(2-21)2.2	re-route waste to alternate point of connection	FY2018	\$ 4,918.85	Latent Conditions	No days
17-954	17-954(2-21)2.3	add patch panel and voice connectivity	FY2018	\$ 1,398.05	Latent Conditions	No days
17-954	17-954(2-21)2.4	two new type A doors	FY2018	\$ 962.56	Latent Conditions	No days
17-954	17-954(2-21)2.5	addl. electrical for projector screens room 1219	FY2018	\$ 2,486.14	Scope Change	No days
18-588	18-588(2-21)2.1	addtl. costs due to owner directed hour changes	FY2018	\$ 13,254.06	Latent Conditions	No days
18-588	18-588(2-21)2.2	completed HVAC air flow pre-reads	FY2018	\$ 551.16	Latent Conditions	No days
18-588	18-588(2-21)2.3	replace/repair wall coverings	FY2018	\$ 4,015.47	Latent Conditions	No days
18-588	18-588(2-21)2.4	add rack & vertical manager; add patch panel	FY2018	\$ 944.28	Latent Conditions	No days
18-588	18-588(2-21)2.5	R, install 3 point of use hot water heaters	FY2018	\$ 3,892.33	Scope Change	No days
18-588	18-588(2-21)2.6	addtl. corner guard at simulation room 118-G	FY2018	\$ 198.66	Scope Change	No days
18-588	18-588(2-21)2.7	lamine sill & painted wood edge sim room 118F	FY2018	\$ 541.14	Latent Conditions	No days
16-094	16-094(1-11)25.50	No. & So. Gym guardrail heights	FY2018	\$ 47,533.00	Omission	No days
16-094	16-094(1-11)25.59	Install roof drains to prevent condensation	FY2018	\$ 715.00	Omission	No days
16-094	16-094(1-11)26.31	Wall framing insulation 1st & 2nd floors	FY2018	\$ -	Omission	No days
16-094	16-094(1-11)26.42	Remove portion of CMU wall to install duct work	FY2018	\$ 6,225.00	Omission	No days
16-094	16-094(1-11)26.59	Credit for resue of Blue 106 double tier lockers	FY2018	\$ (10,787.51)	Latent Conditions	No days
16-094	16-094(1-11)26.70	Revise striping plan	FY2018	\$ 2,839.00	Scope Change	No days
17-954	17-954(2-21)3.6	Material and labor to change stem length of lights	FY2018	\$ 2,238.78	Latent Conditions	Less than 30 days
17-157	17-157(1-11)3.6	Install acoustical batt insulation @ TJI mezzanine	FY2018	\$ 740.28	Omission	No days
17-157	17-157(1-11)4.0	Admin Change - Wrong Completion date entered	FY2018	\$ -	NULL	No days
13-178	13-178(2-21)2.2	Relocate and repair underground HDPE water supply	FY2018	\$ 8,011.76	Latent Conditions	No days
13-178	13-178(2-21)3.2	Fabricate and install two beams	FY2018	\$ 4,222.76	Omission	No days
18-142	18-142(1-11)3.4	Install new sump station, fiberglass tank, sewage	FY2018	\$ 12,808.04	Latent Conditions	31-60 days
16-094	16-094(1-11)27.32	Gym RDL rerouting & roof wall clearance conflict	FY2018	\$ 17,323.00	Omission	No days
16-094	16-094(1-11)27.44	Grout CMU cells & added steel at duct head opening	FY2018	\$ 4,245.00	Omission	No days
16-094	16-094(1-11)27.46	Demo 5 duct openings	FY2018	\$ 6,301.00	Omission	No days
16-094	16-094(1-11)27.48	Curb, pier, mow-strip and stell channel revisions	FY2018	\$ 11,675.00	Omission	No days
16-094	16-094(1-11)27.52	Add isolation valves and air separators	FY2018	\$ 10,379.00	Omission	No days
16-094	16-094(1-11)27.57	Added soffit and door framing at Gym	FY2018	\$ 1,369.00	Latent Conditions	No days
16-094	16-094(1-11)27.60	Provide PVC jacketing at existing Gym roof drain	FY2018	\$ 1,467.00	Latent Conditions	No days
16-094	16-094(1-11)27.63	Signage revisions	FY2018	\$ 2,250.00	Scope Change	No days
16-094	16-094(1-11)27.64	Skylight added framing	FY2018	\$ 1,390.00	Omission	No days
16-094	16-094(1-11)27.69	Batting cages	FY2018	\$ 32,607.00	Scope Change	No days
16-094	16-094(1-11)27.73	Added PT-1 near showers	FY2018	\$ 1,637.00	Omission	No days
17-149	17-149(4-41)2.2	Provide exterior louvers at restrooms.	FY2018	\$ 1,219.00	Omission	No days
17-149	17-149(4-41)2.3	Provide additional framing as required.	FY2018	\$ 1,700.00	Omission	No days
18-588	18-588(2-21)3.8	instl. vacuum pump capacitor and switch	FY2018	\$ 1,126.96	Latent Conditions	No days
18-588	18-588(2-21)3.9	instl. 2" overlapping astragal at sim room doors	FY2018	\$ 1,031.46	Latent Conditions	No days
18-588	18-588(2-21)3.10	add vibration isolation & Armacell	FY2018	\$ 1,163.00	Latent Conditions	No days
16-765	16-765(2-22)1.1	segmental pad system	FY2018	\$ 96,104.98	Scope Change	No days
16-765	16-765(2-22)2.1	Lacrosse lines	FY2018	\$ 9,050.00	Scope Change	No days
16-765	16-765(2-22)2.2	Center Logo	FY2018	\$ 25,137.11	Scope Change	No days
13-178	13-178(2-21)4.1	over-excavation	FY2018	\$ 268,115.62	Omission	No days
18-123	18-123(1-11)1.1	Two Entry doors and paint room	FY2018	\$ 8,041.64	Scope Change	No days
18-123	18-123(1-11)1.2	FA1 - Demo/remove concrete, subfloor, shoring for	FY2018	\$ 3,343.00	Latent Conditions	Less than 30 days
18-256	18-256(1-11)1.1	FA's 1-2-3-4-5-6	FY2018	\$ 84,540.24	Scope Change	No days
16-094	16-094(1-11)28.21	Site changes on the east side of the gym	FY2018	\$ 3,267.00	Scope Change	No days
16-094	16-094(1-11)28.30	Architectural and structural revisions	FY2018	\$ 1,995.00	Omission	No days
16-094	16-094(1-11)28.41	Demo sections - gym openings along gridline 23x	FY2018	\$ 17,115.00	Omission	No days
16-094	16-094(1-11)28.49	Add dedicated power for treadmills	FY2018	\$ 9,002.00	Omission	No days
16-094	16-094(1-11)28.62	Add chase wall at roof	FY2018	\$ 872.00	Omission	No days
16-094	16-094(1-11)28.71	Add additional supports to guardrails	FY2018	\$ 5,203.00	Omission	No days
16-094	16-094(1-11)28.72	Add double metal door	FY2018	\$ 5,255.00	Scope Change	No days
16-094	16-094(1-11)28.74	Relocate track light to rear of climbing wall west	FY2018	\$ 395.00	Omission	No days
16-094	16-094(1-11)28.75	Delete outlets and relocate light switch	FY2018	\$ 316.00	Design Changes	No days
16-094	16-094(1-11)28.76	Add SAT-2 ceiling at Concessions	FY2018	\$ 720.00	Design Changes	No days
16-094	16-094(1-11)29.63	Revise roof duct penetration location	FY2018	\$ 4,174.00	Omission	No days
16-094	16-094(1-11)29.64	Add bent plate at shaft	FY2018	\$ 3,354.00	Omission	No days
16-094	16-094(1-11)29.65	Add curbs for Radon fan	FY2018	\$ 4,998.00	Latent Conditions	No days
16-094	16-094(1-11)29.77	Add GWB and switch to W fixture	FY2018	\$ 2,271.00	Design Changes	No days
16-094	16-094(1-11)29.81	Add concrete aprons for new light poles	FY2018	\$ 4,099.00	Omission	No days

16-094	16-094(1-11)29.82	NULL	FY2018	\$ -	NULL	No days
13-178	13-178(2-21)5.4	Access road unsuitable material/structural fill	FY2018	\$ 2,410.10	Latent Conditions	No days
13-178	13-178(2-21)5.5	SW plaza unsuitable material/structural fill	FY2018	\$ 742.08	Latent Conditions	No days
16-136	16-136(2-21)2.2	enhancements & excalation costs	FY2018	\$ 1,598,499.00	Scope Change	No days
16-094	16-094(1-11)30.1	Electrical Panel 7MLB Boiler Circuits (RFI-291)	FY2018	\$ 1,218.00	Omission	No days
16-094	16-094(1-11)30.2	FCU-5 Internal Pump lift (RFI-296)	FY2018	\$ 842.00	Omission	No days
16-094	16-094(1-11)30.3	Adding Communication Cables (RFI-292)	FY2018	\$ 7,947.00	Design Changes	No days
17-157	17-157(1-11)5.2	balance outside air intake to not exceed capacity	FY2018	\$ 689.70	Omission	No days
17-157	17-157(1-11)5.3	New drawer cabinet is not wide enough to accomoda	FY2018	\$ 316.11	Omission	No days
17-157	17-157(1-11)5.4	Docs called for existing irrigation controller to	FY2018	\$ 980.16	Omission	No days
17-157	17-157(1-11)5.5	docs did not call for patching of disturbed lawn a	FY2018	\$ 1,149.50	Omission	No days
18-169	18-169(1-11)1.1	Remove and replace concrete walk pads	FY2018	\$ 11,871.95	Scope Change	31-60 days
18-021	18-021(1-11)1.1	add'l labor, equipment and materials	FY2018	\$ 1,614.38	Scope Change	No days
13-178	13-178(2-21)6.3	add and revise multiple items	FY2018	\$ 27,121.76	Value Engineering	No days
13-178	13-178(2-21)6.6	brick ledger angles	FY2018	\$ 898.00	Omission	No days
13-178	13-178(2-21)6.7	revise size of steel plates	FY2018	\$ 892.17	Omission	No days
18-197	18-197(1-12)1.1	Added labor chrges for night work	FY2018	\$ 60,925.82	Scope Change	No days
18-197	18-197(1-12)2.2	Painting and flooring replacement in restrooms and	FY2018	\$ 9,435.29	Latent Conditions	No days
16-765	16-765(2-21)4.9	restock of contactors for Musco field lighting	FY2018	\$ 1,464.61	Latent Conditions	No days
17-149	17-149(4-41)3.5	RFI 34	FY2018	\$ 2,561.00	Omission	No days
17-149	17-149(4-41)3.6	bidder design of sewer lift station	FY2018	\$ 5,875.00	Omission	No days
17-149	17-149(4-41)3.7	remove existing asphalt and install new asphalt	FY2018	\$ 4,833.00	Latent Conditions	No days
17-149	17-149(4-41)3.8	RFI 06	FY2018	\$ 3,023.00	Latent Conditions	No days
13-174	13-174(1-11)31.30	VESIBULE STOREFRONT	FY2018	\$ 25,701.00	Latent Conditions	No days
13-174	13-174(1-11)31.47	credit for cop 04 and cop 40	FY2018	\$ (24,250.00)	Value Engineering	No days
13-174	13-174(1-11)31.48	VOID	FY2018	\$ -	NULL	No days
13-174	13-174(1-11)31.52	VIDEO PROJECTOR REVISIONS	FY2018	\$ 2,922.00	Scope Change	No days
13-174	13-174(1-11)31.53	VOID	FY2018	\$ -	NULL	No days
13-174	13-174(1-11)31.57	SUBMITTAL 0292	FY2018	\$ (2,174.00)	Value Engineering	No days
13-174	13-174(1-11)31.62	RFI 145, 160, 191, COR 54, 56, 82	FY2018	\$ 3,500.00	Scope Change	No days
13-174	13-174(1-11)31.67	RFI 358	FY2018	\$ 7,987.00	Latent Conditions	No days
13-174	13-174(1-11)31.80	RFI 3891	FY2018	\$ 8,045.00	Latent Conditions	No days
17-196	17-196(1-11)6.1	walls, glass, hardward	FY2018	\$ 8,177.28	Omission	No days
17-196	17-196(1-11)6.14	r3 - doors and locks	FY2018	\$ 15,759.57	Scope Change	No days
17-196	17-196(1-11)6.19	fire alarm network at workstations	FY2018	\$ 3,786.96	Code Requirements	No days
17-196	17-196(1-11)6.24	pipng at hvac terminal units	FY2018	\$ 1,666.70	Latent Conditions	No days
17-155	17-155(1-11)1.1	Modification of Irrigation Water Zones	FY2019	\$ 893.53	Latent Conditions	Less than 30 days
16-094	16-094(1-11)32.80	South side design revision	FY2019	\$ 461,577.00	Scope Change	No days
16-094	16-094(1-11)33.76	Remove and reinstall bent plate	FY2019	\$ 1,162.00	Omission	No days
16-094	16-094(1-11)33.77	Wall covering graphic revisions	FY2019	\$ 3,816.00	Scope Change	No days
16-094	16-094(1-11)33.79	Weight Room / Fitness Center added metal flashing	FY2019	\$ 5,023.00	Omission	No days
16-094	16-094(1-11)33.98	Add tile and metal trim to wet areas	FY2019	\$ 1,734.00	Omission	No days
17-157	17-157(1-11)6.7	Install relays, wire pull, programming and graphic	FY2019	\$ 2,643.85	Scope Change	No days
17-157	17-157(1-11)7.6	Provide and install a new 3"highx9" sign identifyi	FY2019	\$ 191.44	Omission	No days
17-157	17-157(1-11)7.7	Provide and install 12"high cast aluminum numbe	FY2019	\$ 382.89	Scope Change	No days
17-157	17-157(1-11)7.8	Conceal outlets within the interior chase of the c	FY2019	\$ 693.76	Design Changes	No days
13-178	13-178(2-21)7.10	Revise brick ledger angle detailing at canopies pe	FY2019	\$ 1,864.67	Omission	No days
13-178	13-178(2-21)7.11	Provide electrical revisions for food services req	FY2019	\$ 1,086.92	Omission	No days
13-178	13-178(2-21)7.12	Revise detailing at Stair 02 landings and add bent	FY2019	\$ 3,401.20	Omission	No days
15-258	15-258(2-21)1.1	Existing water & sewer lines found that were not d	FY2019	\$ 10,751.00	Latent Conditions	No days
18-549	18-549(1-11)1.1	move centrifugal fan; repl. motor/sheave of exhaus	FY2019	\$ 1,914.33	Latent Conditions	No days
17-932	17-932(2-21)1.1	Extend hot water domestic water piping	FY2019	\$ 1,666.01	Latent Conditions	No days
17-932	17-932(2-21)1.2	Remove existing smoke detector/reprogram FAP	FY2019	\$ 1,153.04	Scope Change	No days
17-932	17-932(2-21)1.3	Revise vent and waste piping	FY2019	\$ 1,148.58	Scope Change	No days
17-932	17-932(2-21)1.4	Add metal furring studs and new GWB to break room	FY2019	\$ 1,667.30	Latent Conditions	No days
16-094	16-094(1-11)31.39	Reuse salvaged washer and dryer + rough-in	FY2019	\$ 25,969.00	Omission	No days
16-094	16-094(1-11)31.67	Revisions to west ends of C12 roof joists	FY2019	\$ 8,772.00	Omission	No days
16-094	16-094(1-11)31.68	Revisions to beams and cmu wall	FY2019	\$ 1,508.00	Omission	No days
16-094	16-094(1-11)31.69	Add pressure treated plywood backing at window	FY2019	\$ 1,270.00	Omission	No days
16-094	16-094(1-11)31.72	Place 7N4 electrical panel in Corridor 100D	FY2019	\$ 820.00	Design Changes	No days
16-094	16-094(1-11)31.73	Mount hardware brackets for salvaged shot clocks	FY2019	\$ 456.00	Omission	No days
16-094	16-094(1-11)31.74	Revise ceiling incl paint, diffusers, and grilles	FY2019	\$ 1,501.00	Omission	No days
16-094	16-094(1-11)31.75	Sawcut/demo opening & modify air duct and grille	FY2019	\$ 6,002.00	Omission	No days
16-094	16-094(1-11)31.82	Pressure sensor, air intake, breakers & actuators	FY2019	\$ 10,802.00	Omission	No days
18-169	18-169(1-11)2.1	Cut out expansion joint fiber material & seal	FY2019	\$ 1,322.16	Latent Conditions	31-60 days
16-094	16-094(1-11)34.60	revised irrigaiton control system	FY2019	\$ 19,754.00	Scope Change	No days

16-094	16-094(1-11)34.66	install two new volley ball sleeves in gym	FY2019	\$ 2,517.00	Latent Conditions	No days
16-094	16-094(1-11)34.71	Duct Revisions for TU 104	FY2019	\$ 2,474.00	Design Changes	No days
16-094	16-094(1-11)34.78	climbing wall electrical circuit change	FY2019	\$ 2,956.00	Design Changes	No days
16-094	16-094(1-11)34.84	Mechanical-Old Boiler Gas Pipes Removal	FY2019	\$ 1,651.00	Design Changes	No days
16-136	16-136(2-21)3.3	Adds demo and removal of existing radio tower incl	FY2019	\$ 9,798.39	Scope Change	No days
16-094	16-094(1-11)35.70	Air outlets schedule calls for a neck mouned oppos	FY2019	\$ 1,397.00	Omission	No days
16-094	16-094(1-11)35.88	Sprinkler Main Rerouting	FY2019	\$ 1,762.00	Latent Conditions	No days
16-094	16-094(1-11)35.91	Coiling Door Switches and Lighting	FY2019	\$ 612.00	Omission	No days
16-094	16-094(1-11)35.92	South & East Isolated Padd Joint Pattern	FY2019	\$ 1,279.00	Design Changes	No days
16-094	16-094(1-11)35.95	Added heavier cage netting	FY2019	\$ 2,726.00	Scope Change	No days
16-094	16-094(1-11)35.97	Additional Cables	FY2019	\$ 543.00	Scope Change	No days
16-094	16-094(1-11)35.99	Electrical Enclosure Hinge	FY2019	\$ 1,641.00	Design Changes	No days
16-094	16-094(1-11)35.100	Add Power to ADA Openers RM 202 & 203	FY2019	\$ 2,802.00	Omission	No days
16-094	16-094(1-11)35.102	19ft Lydig Lift Rental for S AV & IT	FY2019	\$ 463.00	Scope Change	No days
16-094	16-094(1-11)35.103	Revised Stair 5 Guardrall	FY2019	\$ 1,329.00	Design Changes	No days
16-094	16-094(1-11)35.104	Add PF-1 Frosted Film	FY2019	\$ 3,757.00	Omission	No days
16-094	16-094(1-11)36.11	access road assistance	FY2019	\$ 6,165.00	Latent Conditions	No days
16-094	16-094(1-11)36.61	add elevator pit ladder	FY2019	\$ 2,200.00	Omission	No days
16-094	16-094(1-11)36.66	add glass railing at climbing wall	FY2019	\$ 20,822.00	Omission	No days
16-094	16-094(1-11)36.68	general patch and repair	FY2019	\$ 8,000.00	Latent Conditions	No days
16-094	16-094(1-11)36.83	seal existing brick	FY2019	\$ 4,893.00	Omission	No days
16-094	16-094(1-11)36.87	existing boiler start-up	FY2019	\$ 4,116.00	Omission	No days
16-094	16-094(1-11)36.94	replace hardware group 1	FY2019	\$ 7,352.00	Omission	No days
16-094	16-094(1-11)36.101	paint existing frames/EIFS at Alt #2	FY2019	\$ 1,895.00	Omission	No days
13-178	13-178(2-21)8.13	Add surface mounted raceway, revise power outlet,	FY2019	\$ 1,025.19	Scope Change	No days
13-178	13-178(2-21)8.14	Revise door material type to be wood and the door	FY2019	\$ 2,225.64	Omission	No days
13-178	13-178(2-21)8.15	Install access rd on east side of bld.	FY2019	\$ 27,539.07	Latent Conditions	No days
18-219	18-219(1-11)1.2	Sanitary sewer changes in the IFC drawing update	FY2019	\$ 35,968.86	Omission	Less than 30 days
18-219	18-219(1-11)1.5	Precast infiltrating detention vault changes	FY2019	\$ 7,022.03	Omission	No days
17-932	17-932(2-21)2.6	Furnish and install Door 7 and accessories	FY2019	\$ 2,426.88	Scope Change	No days
18-219	18-219(1-11)2.6	Storm vault/geopier coordination	FY2019	\$ 60,114.48	Latent Conditions	No days
18-219	18-219(1-11)2.17	Install sanitary sewer line across ext elect duct	FY2019	\$ 18,919.29	Latent Conditions	No days
17-149	17-149(4-41)4.10	Provide control wire and conduit between RTU and e	FY2019	\$ 1,835.00	Design Changes	No days
17-149	17-149(4-41)4.11	Extend handrail at ramp landing	FY2019	\$ 818.00	Code Requirements	No days
17-149	17-149(4-41)4.12	Installation of sewer lift station for connection	FY2019	\$ 28,970.00	Latent Conditions	No days
17-149	17-149(4-41)4.13	Provide added second conduit and wiring to existin	FY2019	\$ 1,714.00	Scope Change	No days
18-574	18-574(1-11)1.1	Replace door w/ vision window + add elect/data	FY2019	\$ 1,545.50	Scope Change	Less than 30 days
18-022	18-022(1-11)1.1	Place additional concrete at ADA Ramp #3	FY2019	\$ 708.00	Latent Conditions	No days
18-022	18-022(1-11)2.1	INInstall (8) concrete wall stops at ADA sign posts	FY2019	\$ 712.00	Scope Change	No days
17-932	17-932(2-21)3.7	Add data and pwer outlets	FY2019	\$ 8,758.62	Scope Change	No days
17-932	17-932(2-21)3.8	Furnish and install 42" high corner guards	FY2019	\$ 3,524.41	Latent Conditions	No days
18-583	18-583(1-11)1.1	Credit to owner for re-using horizontal track syst	FY2019	\$ 51,665.91	Code Requirements	More than 90 days
15-258	15-258(2-21)2.3	Use Sioux Chief Floor Drains & Cleanouts in lieu o	FY2019	\$ (5,000.00)	Value Engineering	No days
15-258	15-258(2-21)2.4	Replace the L6x4x3/8 ledger with a L8x8x1/2	FY2019	\$ 907.00	Design Changes	No days
18-167	18-167(1-11)1.1	Expedited Production & Delivery of the Epoxy Count	FY2019	\$ 10,693.16	Scope Change	No days
17-149	17-149(4-41)5.9	Purchase sewer pump sation equipment for installat	FY2019	\$ 17,885.00	Value Engineering	No days
17-149	17-149(4-41)5.14	Provide for lift station permit and CO covers	FY2019	\$ 353.00	Value Engineering	No days
18-047	18-047(1-11)1.1	Provide electronic leak detection at plaza deck	FY2019	\$ 1,259.00	Scope Change	No days
18-046	18-046(1-11)1.1	Provide substitute wall mounted water closets	FY2019	\$ 678.00	Latent Conditions	No days
18-740	18-740(1-11)1.1	Labor/Equip/materials to upgrade hardware to use v	FY2019	\$ 26,070.21	Scope Change	60 - 90 days
18-549	18-549(1-11)2.1	due to change in color selection for lower roof ca	FY2019	\$ 11,530.51	Latent Conditions	60 - 90 days
15-258	15-258(2-21)3.2	accept bid alt #6, in entirety, per Construction D	FY2019	\$ 436,847.00	Scope Change	No days
15-258	15-258(2-21)3.3	Accept bid alt#5, in entirety, per Cons Doc	FY2019	\$ 286,290.00	Scope Change	No days
15-258	15-258(2-21)3.5	Provide roof deck ledger angle & steel bent plate	FY2019	\$ 7,245.00	Omission	No days
18-163	18-163(1-11)1.1	Fitness office Window	FY2019	\$ 171.52	Scope Change	No days
18-163	18-163(1-11)1.2	Hall 126 Revisions	FY2019	\$ 1,980.28	Scope Change	No days
18-163	18-163(1-11)1.5	Hallway 126 Tackboards	FY2019	\$ (783.28)	Scope Change	No days
18-163	18-163(1-11)1.6	Contract Time Extension	FY2019	\$ -	Scope Change	Less than 30 days
18-219	18-219(1-11)3.7	Credit for reconciliation of Builders Risk ins	FY2019	\$ (101,718.00)	Scope Change	No days
18-219	18-219(1-11)4.4	Credit to remove garbage disposals	FY2019	\$ (5,400.00)	Value Engineering	No days
18-219	18-219(1-11)4.33	Eliminate aggregate piers and structural fill	FY2019	\$ (5,011.00)	Value Engineering	No days
18-219	18-219(1-11)4.41	Change CIP concrete retaining wall to Ultrablock	FY2019	\$ 7,842.63	Scope Change	No days
18-219	18-219(1-11)5.23	Extend the gas line to the courtyard	FY2019	\$ 3,921.34	Scope Change	No days
18-064	18-064(1-12)1.1	Install elevated curb at existing walk path at per	FY2019	\$ 5,919.88	Scope Change	31-60 days
18-064	18-064(1-12)1.2	Remove/replace cracked concrete adj to new colored	FY2019	\$ 2,087.11	Scope Change	No days
18-043	18-043(1-11)1.1	No cost change order for added time due to delays	FY2019	\$ -	Latent Conditions	60 - 90 days

18-739	18-739(1-11)1.1	no cost change order for added time due to hardwar	FY2019	\$ -	Scope Change	60 - 90 days
18-741	18-741(1-11)1.1	No Cost change order for additional time due to de	FY2019	\$ -	Latent Conditions	60 - 90 days
18-215	18-215(1-11)1.1	Addnl days added due to complications-material del	FY2019	\$ -	Latent Conditions	Less than 30 days
13-178	13-178(2-21)9.26	Revise precast cementitious stair treads, TT-1 str	FY2019	\$ 26,856.10	Scope Change	No days
18-130	18-130(1-11)2.3	Seal booth to exterior wall of AMTEC	FY2019	\$ 6,040.00	Latent Conditions	No days
18-521	18-521(1-11)1.1	Work incl elect demo/install, carpentry & paint	FY2019	\$ 18,927.67	Scope Change	No days
18-046	18-046(1-11)2.2	Provide/install mixing valves & outlet adapters	FY2019	\$ 3,260.00	Code Requirements	No days
18-046	18-046(1-11)2.3	New wall tile to match existing tile height	FY2019	\$ 3,912.00	Latent Conditions	No days
17-149	17-149(4-41)6.15	Provide concrete access sair and ramp to existing g	FY2019	\$ 15,676.00	Scope Change	No days
18-123	18-123(1-11)2.3	Deductive cost by eliminating a previous agency re	FY2019	\$ (2,416.54)	Scope Change	More than 90 days
16-752	16-752(1-11)1.1	Pull new wire through existing conduit	FY2019	\$ 2,685.86	Scope Change	No days
17-094	17-094(1-11)1.1	Install blank plates to dog down latch @ 2 doors	FY2019	\$ 323.47	Scope Change	No days
18-040	18-040(1-11)1.1	Fabricate and install brackets for Alertus Notifia	FY2019	\$ 4,376.78	Latent Conditions	60 - 90 days
15-258	15-258(2-21)4.8	Change Floor Finish to GC & CONC-Rms 201,301,302	FY2019	\$ (7,894.00)	Value Engineering	No days
15-258	15-258(2-21)4.10	Add 1" conduit for future cameras from all concret	FY2019	\$ 11,705.00	Omission	No days
18-163	18-163(1-11)2.1	Conceal gap between steel angle ledgers	FY2019	\$ 857.60	Design Changes	No days
18-163	18-163(1-11)2.3	Remove existing concrete floor slab & excavate	FY2019	\$ 8,214.44	Latent Conditions	No days
18-163	18-163(1-11)2.4	Repair & prep existing CMU & plaster finish walls	FY2019	\$ 5,591.10	Latent Conditions	No days
18-215	18-215(1-11)2.2	Provide/install metal on gas canopy to match new m	FY2019	\$ 3,521.09	Scope Change	No days
15-258	15-258(2-21)5.9	Restrooms-add 6" metal stud wall w/backerboard/gym	FY2019	\$ 19,011.00	Omission	No days
15-258	15-258(2-21)5.11	Provide 4 addnl flat panel monitor power & data co	FY2019	\$ 6,746.00	Omission	No days
15-258	15-258(2-21)5.12	SF27 add mullion at 2'7" up from sill	FY2019	\$ -	Code Requirements	No days
15-258	15-258(2-21)5.14	Provide 30 year mech fastened PVC Roofing in lieu	FY2019	\$ (45,937.00)	Value Engineering	No days
18-209	18-209(1-11)1.1	Provide/install metal on gas canopy to match new f	FY2019	\$ 1,735.40	Scope Change	31-60 days
18-130	18-130(1-11)3.1	vacuum pump enclosure	FY2019	\$ 9,525.00	Scope Change	No days
18-130	18-130(1-11)3.2	extend ducts, curb flashings, roof drainage	FY2019	\$ 11,336.00	Latent Conditions	No days
18-599	18-599(1-11)1.1	Relocate door stops at new door hardware locations	FY2019	\$ 6,255.40	Scope Change	No days
13-178	13-178(2-21)10.6	At stair 2 make revisions and additions	FY2019	\$ 9,549.68	Design Changes	No days
13-178	13-178(2-21)10.7	Braced frame elevations	FY2019	\$ 11,343.37	Design Changes	No days
13-178	13-178(2-21)10.8	Provie and install two new sinks and faucets, one	FY2019	\$ 21,122.24	Scope Change	No days
13-178	13-178(2-21)10.19	Delete power outlet, data outlet, and associated w	FY2019	\$ (728.00)	Scope Change	No days
18-163	18-163(1-11)3.7	Extend glass wall at fitness lab	FY2019	\$ 18,485.22	Scope Change	No days
18-243	18-243(1-11)1.1	Installation of poles will occur then wires will	FY2019	\$ -	Latent Conditions	31-60 days
15-258	15-258(2-21)6.6	Addnl kick plates & revise accessibility operator	FY2019	\$ 2,309.00	Omission	No days
18-048	18-048(1-11)1.1	Furnish and install roof traffic pads	FY2019	\$ 12,905.00	Scope Change	No days
18-167	18-167(1-11)2.2	Remove & replace access panels, test & balance fum	FY2019	\$ 2,480.55	Scope Change	31-60 days
13-178	13-178(2-21)11.5	Provide overtime for steel erection crew and crain	FY2019	\$ 3,538.66	Scope Change	No days
13-178	13-178(2-21)11.16	Fabricate and istal pipe railing under stair 1 & 3	FY2019	\$ 3,291.80	Omission	No days
13-178	13-178(2-21)11.17	Directed to prepare a cost proposal for the work d	FY2019	\$ 2,564.08	Scope Change	No days
13-178	13-178(2-21)11.22	Revise lock tpe for door 365. Revise closer type a	FY2019	\$ 5,859.02	Omission	No days
13-178	13-178(2-21)11.24	Remove thermal break pad, connection plates, and b	FY2019	\$ 15,620.90	Omission	No days
13-178	13-178(2-21)11.30	delete welding per ssk-10, Increase size of HSS ele	FY2019	\$ 15,967.23	Omission	No days
17-149	17-149(4-41)7.1	Contractor has indicated that our original substan	FY2019	\$ -	Latent Conditions	31-60 days
17-149	17-149(4-41)7.2	Insallation of GFCI outlets at front counter of co	FY2019	\$ 368.00	Code Requirements	No days
15-258	15-258(2-21)7.7	Provide/install 6-inch by 11-gauge plate across gl	FY2019	\$ 2,639.00	Design Changes	No days
15-258	15-258(2-21)7.13	Add addnl camera location SE corner of hazardous s	FY2019	\$ 4,100.00	Scope Change	No days
15-258	15-258(2-21)7.17	Revise MAU-1 supply duct size to 54"x40" and revis	FY2019	\$ 1,037.00	Omission	No days
18-163	18-163(1-11)4.9	Contract Time Extension	FY2019	\$ -	Latent Conditions	Less than 30 days
18-133	18-133(1-11)1.1	astestos testing/abatement; addtl. piping	FY2019	\$ 6,579.61	Omission	No days
15-258	15-258(2-21)8.4	Mech/Electrical - Alt #1 - #4	FY2019	\$ 64,972.00	Latent Conditions	No days
16-136	16-136(2-21)4.4	change in flooring to tile, contractor portion 50%	FY2019	\$ 17,399.00	Scope Change	No days
18-098	18-098(1-11)1.1	Install short section of vinyl fence (screen wall)	FY2019	\$ 1,663.06	NULL	60 - 90 days
18-130	18-130(1-11)4.2	Extend power to vacuum pump	FY2019	\$ 9,084.00	Scope Change	No days
18-599	18-599(1-11)2.2	Deduct door closers and locks	FY2019	\$ (3,295.00)	Scope Change	No days
18-599	18-599(1-11)2.3	Supply cylinder housings	FY2019	\$ 6,775.89	Scope Change	No days
18-599	18-599(1-11)2.4	Furnish arrow locks	FY2019	\$ 2,509.21	Scope Change	No days
18-523	18-523(1-11)1.1	Demo arch/pony wall, fixtures, doors, etc.	FY2019	\$ 13,954.41	Scope Change	No days
15-258	15-258(2-21)9.5	Provide opening for ductwork penetrating through f	FY2019	\$ 7,186.00	Omission	No days
15-258	15-258(2-21)9.16	Add HSS 6x4x3/8" for southern sliding door	FY2019	\$ 2,536.00	Omission	No days
15-258	15-258(2-21)9.18	Change fabric wrap material from 2100 to Asher for	FY2019	\$ 29,015.00	Scope Change	No days
18-219	18-219(1-11)6.15	Credit for Electrical bond allowance	FY2019	\$ (37,046.00)	Scope Change	No days
18-219	18-219(1-11)6.16	Credit for Framing bond allowance	FY2019	\$ (61,069.00)	Scope Change	No days
18-219	18-219(1-11)6.26	Add'l cost to over-excavate & re-compact soils	FY2019	\$ 32,035.89	Latent Conditions	Less than 30 days
18-219	18-219(1-11)6.28	Add'l cost to remove existing abandoned water line	FY2019	\$ 4,609.79	Latent Conditions	No days
18-219	18-219(1-11)6.30	Cost to layout, form, and pour 3 add'l concrete pl	FY2019	\$ 2,775.93	Latent Conditions	No days
18-219	18-219(1-11)6.39	Drawing update for add'l PIV	FY2019	\$ 3,026.78	Scope Change	No days

18-219	18-219(1-11)6.45	Add'l cost to furnish & install textured wood	FY2019	\$ 13,332.15	Scope Change	No days
18-219	18-219(1-11)6.46	Furnish & Install the walk off mat	FY2019	\$ 118.19	Scope Change	No days
18-219	18-219(1-11)6.47	Furnish attic stock for carpet	FY2019	\$ 1,272.49	Scope Change	No days
18-219	18-219(1-11)6.50	Add'l cost of RC Channel	FY2019	\$ 45,831.78	Scope Change	No days
18-582	18-582(1-11)1.1	Added additional asphalt to match existing that wa	FY2019	\$ 7,821.24	Latent Conditions	No days
18-163	18-163(1-11)5.2	Remove floor framing - hallway 126	FY2019	\$ 6,494.93	Latent Conditions	No days
18-163	18-163(1-11)5.3	Infill floor - Hallway 126	FY2019	\$ 8,827.01	Latent Conditions	No days
13-178	13-178(2-21)12.28	Add UHF antenna and associated work	FY2019	\$ 23,868.21	Omission	No days
13-178	13-178(2-21)12.31	Change the cabinet construction to be a perforate	FY2019	\$ 1,964.40	Design Changes	No days
13-178	13-178(2-21)12.38	Provide labor to implement modifications to braced	FY2019	\$ 11,862.66	Omission	No days
13-178	13-178(2-21)12.39	Galvanize steel for fascias at low canopies, mecha	FY2019	\$ 17,624.23	Omission	No days
18-042	18-042(1-11)1.1	Upgrade circuit for elevator pump from a 20hp to 2	FY2019	\$ 15,820.50	Latent Conditions	More than 90 days
13-178	13-178(2-21)13.3	Remove and dispose of existing pond liner encounte	FY2019	\$ 5,040.05	Latent Conditions	No days
13-178	13-178(2-21)13.4	Reroue the inlet popping around the new wet pools a	FY2019	\$ 26,116.94	Omission	No days
13-178	13-178(2-21)13.9	Per atached ESK-11, intercept an extend temporary p	FY2019	\$ 5,869.91	Scope Change	No days
13-178	13-178(2-21)13.18	At roof terrace 318, delete wall-mounted light fix	FY2019	\$ 16,377.70	Scope Change	No days
13-178	13-178(2-21)13.32	Revise second floor plan per attached ASK-64, Revi	FY2019	\$ 10,823.00	Code Requirements	No days
13-178	13-178(2-21)13.33	Locate elevator shaft vent and curb specified in s	FY2019	\$ 5,134.09	Omission	No days
13-178	13-178(2-21)13.34	Add reinforcement to roof level concrete slab per	FY2019	\$ 2,019.71	Omission	No days
13-178	13-178(2-21)13.35	Revise polystyrene insulation as identified in spe	FY2019	\$ (18,600.00)	Value Engineering	No days
18-043	18-043(1-11)2.2	reloc. lighting circuit piping to provide clearanc	FY2019	\$ 2,252.34	Latent Conditions	60 - 90 days
15-258	15-258(2-21)10.6	Rev. board thickness & cover board thickness	FY2019	\$ (11,059.00)	Value Engineering	No days
15-258	15-258(2-21)10.15	add 4x4x1/4 in angle at 20 locations	FY2019	\$ 6,803.00	Omission	No days
15-258	15-258(2-21)10.19	add through floor opening in area C restroom	FY2019	\$ 1,111.00	Scope Change	No days
18-064	18-064(1-11)1.1	Extend new sidewalk to connect base bid & alt #3 a	FY2019	\$ 8,118.00	Scope Change	No days
16-765	16-765(2-21)6.1	Install of irrigation zones surrounding perimeter	FY2019	\$ 26,887.26	Scope Change	No days
16-765	16-765(2-22)3.3	Increase in field logo size	FY2019	\$ 2,512.54	Scope Change	No days
18-013	18-013(1-11)1.1	Cost for general building permit	FY2019	\$ 3,877.60	Scope Change	No days
15-258	15-258(2-21)11.21	Add HSS 8x4 1/4to beam plate/pocket connection	FY2019	\$ 1,668.00	Omission	No days
15-258	15-258(2-21)11.22	Increaseclips to span 3 inch in lieu of 1/2 inch	FY2019	\$ 1,026.00	Omission	No days
18-530	18-530(2-21)1.1	Dry rot found at lower fascia	FY2019	\$ 9,928.00	Latent Conditions	No days
16-136	16-136(2-21)5.1	fire alarm change to occupied area	FY2019	\$ 195,911.32	Scope Change	No days
18-219	18-219(1-11)7.29	L1 & L2 Exterior Footing Elevations per RFI 14&20	FY2019	\$ 27,568.86	Latent Conditions	Less than 30 days
18-219	18-219(1-11)7.35	Added wall for L1 ATS Room	FY2019	\$ 5,127.98	Scope Change	No days
18-219	18-219(1-11)7.36	Add'l access controls & security	FY2019	\$ 111,916.91	Scope Change	No days
19-077	19-077(1-11)1.1	mod 1; credit assoc. w/ water line installation	FY2019	\$ (2,951.66)	Latent Conditions	No days
18-737	18-737(2-21)1.1	Remove & reinstall 2 receptacles damaged by lifts	FY2019	\$ 1,700.32	Scope Change	Less than 30 days
19-018	19-018(1-11)1.1	prep & paint window frames at portables A&B Shelto	FY2019	\$ 766.29	Scope Change	No days
19-018	19-018(1-11)1.2	prep walls, grills&vents. Apply accent band in rea	FY2019	\$ 4,892.83	Scope Change	No days
15-258	15-258(2-21)12.24	Addnl embeds for revisions to steel joist	FY2019	\$ 1,014.00	Latent Conditions	No days
18-735	18-735(1-12)1.1	Credit for not installing/connection pipe.	FY2019	\$ (4,394.77)	Omission	No days
16-136	16-136(2-21)6.8	home run cabling from IDF Rm. 1124 to 149 & 271	FY2019	\$ 6,868.48	Scope Change	No days
16-136	16-136(2-21)6.9	modify exterior door hardware	FY2019	\$ 3,673.11	Scope Change	No days
18-176	18-176(1-11)1.1	Revise substantial completion date due to LC	FY2019	\$ -	Latent Conditions	More than 90 days
14-194	14-194(1-11)7.7	Remake and install 4 brackets	FY2019	\$ 3,927.01	NULL	No days
15-258	15-258(2-21)13.26	Add support for canopy between grid lines I & K fr	FY2019	\$ 9,631.00	Design Changes	No days
18-739	18-739(1-11)2.2	Addnl labor to replace window glass & hardware	FY2019	\$ 11,109.95	Scope Change	No days
18-255	18-255(1-13)1.1	Cost increase from Wilsonart to thicker Marlite	FY2019	\$ 3,500.00	Scope Change	No days
15-258	15-258(2-21)14.29	Delete Req. for AWI Quality Certification Stamp on	FY2019	\$ (1,048.00)	Value Engineering	No days
15-258	15-258(2-21)14.32	Delete 12 of 20 Bollards	FY2019	\$ (5,040.00)	Value Engineering	No days
15-258	15-258(2-21)14.33	Revise floor finishes	FY2019	\$ (49,139.00)	Value Engineering	No days
15-258	15-258(2-21)14.34	Provide a new circulation pump & assoc piping	FY2019	\$ 6,383.00	Omission	No days
18-148	18-148(1-11)5.11	Provide dropped ceiling at mail room 112	FY2019	\$ 1,421.00	Scope Change	No days
18-219	18-219(1-11)8.63	Accelerate the work to achieve early completion	FY2019	\$ 438,510.67	Scope Change	No days
18-738	18-738(1-11)1.1	Add lift rental for day wireless & electrician to	FY2019	\$ 4,989.60	Scope Change	More than 90 days
18-009	18-009(1-11)1.1	Provide full height FRP on all sides of column	FY2019	\$ 2,762.00	Scope Change	No days
18-009	18-009(1-11)1.2	Install GI-1 under new 3 compartment scullery sink	FY2019	\$ (877.83)	Latent Conditions	No days
18-009	18-009(1-11)1.3	Snake 14 existing drains in kitchen & Scullery	FY2019	\$ 9,248.00	Latent Conditions	No days
18-009	18-009(1-11)1.4	Provide RPBA device on ice maker supply line	FY2019	\$ 1,547.00	Code Requirements	No days
18-772	18-772(2-21)1.1	Modify 6 existing fume hood lights by replacing f	FY2019	\$ 1,860.15	Scope Change	60 - 90 days
18-772	18-772(2-21)2.2	Replace existing blast proof lighting fixtures in	FY2019	\$ 2,328.86	Scope Change	No days
18-009	18-009(1-11)2.1	Valves were not identified on record documents	FY2019	\$ 4,400.00	Latent Conditions	No days
18-009	18-009(1-11)2.2	Owner closed its cafeteria service & required spac	FY2019	\$ 29,773.34	Scope Change	No days
18-013	18-013(1-11)2.2	Provide add'l demo & disposal due to unusually thi	FY2019	\$ 11,290.39	Latent Conditions	No days
18-581	18-581(1-11)1.1	Upgrade of Clerestory replacement glazing to Solar	FY2019	\$ 3,925.69	Scope Change	No days
18-581	18-581(1-11)1.2	Modification to change 1/4 annealed glazing with 1	FY2019	\$ 753.28	Code Requirements	No days

13-178	13-178(2-21)14.25	Revise interior sliding door to match basis of des	FY2019	\$ 10,750.30	Omission	No days
13-178	13-178(2-21)14.29	Relocate power and telecom outlets from east wall	FY2019	\$ 1,478.26	Design Changes	No days
13-178	13-178(2-21)14.36	Delete fall protection from low canopy roof: Revise	FY2019	\$ (2,337.06)	Value Engineering	No days
13-178	13-178(2-21)14.40	Delete all casework in Reserves 220. Revise Second	FY2019	\$ (4,978.18)	Scope Change	No days
13-178	13-178(2-21)14.42	Revise planting schedule on L2.00 and Planting Pla	FY2019	\$ 1,882.82	Scope Change	No days
13-178	13-178(2-21)14.43	Per attached response to RFI 117, revise 1/E2.51 t	FY2019	\$ 1,700.62	Omission	No days
13-178	13-178(2-21)14.45	At third floor, Grid H trim and install guardrail	FY2019	\$ 6,942.85	Omission	No days
13-178	13-178(2-21)14.46	Add reinforcement to column plinths at Grid G per	FY2019	\$ 392.46	Omission	No days
13-178	13-178(2-21)14.49	Increase length of RHT RF-1 HEATERS 1.01,1.02,2.01	FY2019	\$ 8,842.00	Design Changes	No days
13-178	13-178(2-21)14.50	Retrofit cold formed framing at Grid F north of	FY2019	\$ 5,106.43	Omission	No days
13-178	13-178(2-21)14.53	Revise fire extinguisher in Cafe Prep 141 to be Ty	FY2019	\$ 316.76	Design Changes	No days
13-178	13-178(2-21)14.59	Add 2 mate plastic laminates per attached suppleme	FY2019	\$ 1,582.08	Latent Conditions	No days
15-258	15-258(2-21)15.23	Sawcut opening in penthouse to move ducts from st	FY2019	\$ 2,351.00	Latent Conditions	No days
15-258	15-258(2-21)15.30	Provide/install HES 9600 Series Electric Strikes a	FY2019	\$ 3,677.00	Scope Change	No days
15-258	15-258(2-21)15.35	Along grids provide 5' tall load bearing steel stu	FY2019	\$ 6,024.00	Omission	No days
15-258	15-258(2-21)15.36	Add screws to base of parapet wall to support cant	FY2019	\$ 10,057.00	Omission	No days
15-258	15-258(2-21)15.38	Install curb at perimeter of both chillers	FY2019	\$ 10,894.00	Omission	No days
18-046	18-046(1-11)3.1	Exist sewer line not at location shown on as-built	FY2019	\$ 3,693.00	Latent Conditions	No days
18-046	18-046(1-11)3.2	Make repairs to water closets and reinstall	FY2019	\$ 3,422.00	Latent Conditions	No days
18-046	18-046(1-11)3.4	Replace existing mirrors in Bldg B restrooms	FY2019	\$ 2,762.00	Scope Change	No days
18-046	18-046(1-11)3.6	Add add'l circuit to power drinking fountain	FY2019	\$ 1,630.00	Omission	No days
18-046	18-046(1-11)3.7	Replace damaged stainless steel trash receptacles	FY2019	\$ 1,626.00	Scope Change	No days
18-047	18-047(1-11)2.2	Power wash glass canopies	FY2019	\$ 3,121.00	Scope Change	No days
18-047	18-047(1-11)3.1	Grind and remove hard edge to provide transition	FY2019	\$ 1,203.00	Latent Conditions	No days
18-047	18-047(1-11)3.2	Install additional wood filler and bevel on top	FY2019	\$ 3,097.00	Latent Conditions	No days
18-047	18-047(1-11)3.3	Clean and powerwash concrete pavers	FY2019	\$ 1,095.00	Scope Change	No days
13-178	13-178(2-21)15.20	Added costs for changes to room 110 as outlined in	FY2019	\$ 54,893.70	Scope Change	No days
18-219	18-219(1-11)9.13	Add'l cost to provide & install copper cabling	FY2019	\$ 67,371.29	Scope Change	No days
18-530	18-530(2-21)2.1	Extending the light tube will help accent the ent	FY2019	\$ 10,774.00	Scope Change	No days
18-148	18-148(1-11)1.2	Add washers and dryers not identified in the GMP	FY2019	\$ 7,335.00	Scope Change	No days
16-136	16-136(2-21)7.5	contractor supplied counter tops & mirror stations	FY2019	\$ 124,840.46	Scope Change	No days
16-136	16-136(2-21)7.10	add storage/create IDF room; rev/prov. data connec	FY2019	\$ 62,011.94	Scope Change	No days
18-575	18-575(2-21)1.1	Add days to the Contract Time to account for delay	FY2019	\$ -	Latent Conditions	Less than 30 days
19-080	19-080(1-11)1.1	Change tax rate from 8.8% to 8.1%	FY2019	\$ -	NULL	No days
18-219	18-219(1-11)10.1	Final Smoke Control Design	FY2019	\$ 4,159.77	Scope Change	No days
18-219	18-219(1-11)10.32	Missing elevator steel details	FY2019	\$ 3,941.67	Omission	No days
18-219	18-219(1-11)10.59	Communication infrastructure upgrades	FY2019	\$ 27,600.48	Scope Change	No days
18-219	18-219(1-11)10.60	Axiom OT to complete asphalt roofing	FY2019	\$ 3,620.32	Scope Change	No days
18-219	18-219(1-11)10.62	Accessibility comments & coordination	FY2019	\$ 3,455.35	Code Requirements	No days
18-018	18-018(2-21)1.1	Add'l asphalt hauling, repair sewer leak & asphalt	FY2019	\$ 9,860.60	Scope Change	No days
18-040	18-040(1-11)2.2	No cost time extension	FY2019	\$ -	Latent Conditions	31-60 days
15-258	15-258(2-21)16.27	Add D/W in teaching station of plant science class	FY2019	\$ 3,045.00	Scope Change	No days
18-018	18-018(2-21)2.2	Add'l HMA asphalt at north parking lot	FY2019	\$ 4,870.20	Latent Conditions	No days
15-258	15-258(2-21)17.37	Provide/install overhead bridge crane	FY2019	\$ 124,133.00	Scope Change	No days
18-523	18-523(1-11)2.2	Remove rotted roof material and install new	FY2019	\$ 19,208.13	Latent Conditions	No days
13-178	13-178(2-21)16.11	Reise 120v connection points and add low voltage w	FY2019	\$ 2,523.29	Design Changes	No days
13-178	13-178(2-21)16.44	R1 - Revise first sentence of key note 5 on M2.11	FY2019	\$ 4,530.05	Design Changes	No days
13-178	13-178(2-21)17.37	R2 - Revise Weatherstrip type W1 to be type W6	FY2019	\$ 845.49	Omission	No days
13-178	13-178(2-21)17.51	Add power supply to Door 160-1. Power supply shall	FY2019	\$ 1,225.23	Omission	No days
13-178	13-178(2-21)17.63	Revise access control per attached supplemental in	FY2019	\$ 1,268.81	Omission	No days
13-178	13-178(2-21)17.64	Add sealant pocket at conduit roof penetration per	FY2019	\$ 833.38	Omission	No days
18-219	18-219(1-11)11.70	Street frontage Improvement process	FY2019	\$ 1,526,949.23	Scope Change	No days
18-529	18-529(1-11)1.1	Admin C/O to change the tax rate from 10% to 10.2%	FY2019	\$ -	NULL	No days
19-008	19-008(1-11)1.1	No cost. Added days.	FY2019	\$ -	Scope Change	60 - 90 days
13-174	13-174(1-11)32.68	Full and final settlement to disputed issues	FY2019	\$ 404,470.00	Scope Change	More than 90 days
18-082	18-082(1-11)1.1	repair existing chiller	FY2019	\$ 47,196.06	Scope Change	No days
18-147	18-147(2-21)1.2	Revise Water Treatment Equip from UV based to Chlo	FY2019	\$ 8,415.00	Scope Change	No days
18-033	18-033(1-11)1.1	R, replace damaged light pole	FY2019	\$ 1,350.70	Latent Conditions	No days
18-033	18-033(1-11)1.3	add alternate 3; sleeves for buried conduits	FY2019	\$ 3,600.00	Scope Change	Less than 30 days
18-033	18-033(1-11)1.5	R, extend contract time due to weather conditions	FY2019	\$ -	Latent Conditions	Less than 30 days
18-530	18-530(2-21)3.2	To Void CO No. 2 add lighting not needed	FY2019	\$ (10,774.00)	Scope Change	No days
18-772	18-772(2-21)3.3	Provide/install new ATS GEX Controller in lab 212	FY2019	\$ 2,586.60	Scope Change	31-60 days
18-230	18-230(1-11)1.1	Add'l bonding as required by City of Olympia	FY2019	\$ 3,009.00	Code Requirements	No days
18-521	18-521(1-12)1.1	Add'l painting, electrical conduit, and concrete	FY2019	\$ 17,968.35	Scope Change	No days
18-521	18-521(1-12)1.2	Raise (3) electrical outlets, incl paint/patch/etc	FY2019	\$ 2,233.72	Scope Change	No days
18-521	18-521(1-12)1.3	Install (32) satin door stops, incl. painted trim	FY2019	\$ 1,630.65	Scope Change	No days

15-258	15-258(2-21)18.28	Provide exterior louvers w/custom paint color to m	FY2019	\$ 2,197.00	Scope Change	No days
15-258	15-258(2-21)18.39	Provide/install concrete & misc. steel (tank suppo	FY2019	\$ 17,572.00	Scope Change	No days
18-238	18-238(1-12)1.2	Revise irrigation service-Req by City of Yakima	FY2019	\$ 2,433.98	Code Requirements	No days
18-033	18-033(1-11)2.6	remove exist. fence; add landscaping per LC-03	FY2019	\$ 2,891.98	Scope Change	No days
18-033	18-033(1-11)2.7	remove snow from construction site to begin work	FY2019	\$ 587.66	Latent Conditions	No days
18-255	18-255(1-13)2.2	Provide #MJ180 film for wall wrap vinyl graphics	FY2019	\$ 3,000.00	Scope Change	No days
18-523	18-523(1-11)3.3	Demo 2 doors; cut back wall;move switch/receptacle	FY2019	\$ 5,710.52	Scope Change	No days
18-219	18-219(1-11)12.11	Rooftop fall protection	FY2019	\$ (5,000.00)	Omission	No days
18-219	18-219(1-11)12.14	Fianl clean allowance reconciliation	FY2019	\$ (855.00)	Scope Change	No days
18-219	18-219(1-11)12.56	Costs associated with the ASI #10 drawing update.	FY2019	\$ (39,715.00)	Omission	No days
18-219	18-219(1-11)12.64	The COP accounts for the add'l cost for ASI 12R	FY2019	\$ 1,477.50	Omission	No days
18-219	18-219(1-11)12.68	Add'l cost to provide and install noncombustible i	FY2019	\$ 4,199.91	Omission	No days
18-219	18-219(1-11)12.75	Add'l costs to supply and install add'l storefront	FY2019	\$ 2,953.73	Omission	No days
18-219	18-219(1-11)12.76	RFI #146-Rev. level 1 trash room & janitor room ex	FY2019	\$ 3,147.81	Omission	No days
18-219	18-219(1-11)12.77	RFI #147 - Add'l soffit needed at X01 Unit	FY2019	\$ 2,324.80	Omission	No days
18-219	18-219(1-11)12.78	RFI #149 Dropped lid in janitors closet	FY2019	\$ 1,878.29	Omission	No days
18-219	18-219(1-11)12.83	RFI #161- Lobby ceiling cross section at Joist Hei	FY2019	\$ 3,700.38	Omission	No days
15-258	15-258(2-21)19.41	Add veneer ledger angles to numerous locations	FY2019	\$ 6,967.00	Omission	No days
15-258	15-258(2-21)19.42	Change angle size of ledger support	FY2019	\$ 5,837.00	Omission	No days
18-102	18-102(5-51)1.1	Seattle City Light adopted new standard that req.	FY2019	\$ 19,651.60	Code Requirements	No days
18-147	18-147(2-21)2.1	Time extension-due to L&I review process	FY2019	\$ 18,661.00	Scope Change	More than 90 days
16-136	16-136(2-21)8.6	new fixtures in lieu of existing fixtures	FY2019	\$ 6,098.15	Scope Change	No days
18-148	18-148(1-11)2.4	Provide labor and materials for upgrade to stair	FY2019	\$ 62,557.65	Scope Change	No days
18-102	18-102(5-51)2.2	Existing slope of road steeper than SCL allows	FY2019	\$ 11,732.82	Latent Conditions	No days
18-165	18-165(1-11)1.1	Relocate existing mens urinal to meet ADA	FY2019	\$ 1,189.56	Scope Change	60 - 90 days
13-178	13-178(2-21)18.17	Book return shall be revised to be Model HCU, manu	FY2019	\$ (3,028.00)	Design Changes	No days
13-178	13-178(2-21)18.21	R1 - Delete mulch from wet pools below elevation.	FY2019	\$ (6,083.45)	Latent Conditions	No days
13-178	13-178(2-21)18.56	Provide and install glass guardrails at 2nd elevat	FY2019	\$ 1,936.84	Scope Change	No days
13-178	13-178(2-21)18.57	Delete ES-1 stone cap at partial height wall in Ca	FY2019	\$ (380.00)	Omission	No days
13-178	13-178(2-21)18.60	Saw-cut and repair slab on grade and vapor retarde	FY2019	\$ 2,586.03	Design Changes	No days
13-178	13-178(2-21)18.67	Add 14 calendar days to the contract time	FY2019	\$ -	Latent Conditions	Less than 30 days
13-178	13-178(2-21)18.69	Relocate modules to avoid conflicting w/elevator v	FY2019	\$ 1,448.50	Design Changes	No days
13-178	13-178(2-21)18.70	Extend sealant on roofing termination bar over the	FY2019	\$ 1,427.83	Omission	No days
15-258	15-258(2-21)20.7	Accept Bid Alt #1	FY2019	\$ 1,030,786.00	Scope Change	31-60 days
18-064	18-064(1-11)2.1	At west sidewalk-Rplc 60sf of sidewalk & ada tacti	FY2019	\$ 1,597.16	Code Requirements	No days
19-091	19-091(1-11)1.1	Provide and Install Pedestal Pro HD-100 pro mount	FY2019	\$ 497.92	Omission	No days
18-001	18-001(2-21)1.1	Delete the hard-piped cold water connections	FY2019	\$ (7,866.00)	Value Engineering	No days
18-001	18-001(2-21)1.3	Add Dental Equipment Allowance	FY2019	\$ 9,869.00	Scope Change	No days
18-001	18-001(2-21)1.4	Door 402-Change framing system	FY2019	\$ (5,926.00)	Scope Change	No days
18-581	18-581(1-11)2.1	Delay due to irregular window panel size	FY2019	\$ -	Latent Conditions	Less than 30 days
18-033	18-033(1-11)3.2	Avista bollard changes per Clarification EC-02 REV	FY2019	\$ 2,679.50	Latent Conditions	No days
18-033	18-033(1-11)3.4	Sawcut curb/sidewalk along Wellesley Ave per RFI#5	FY2019	\$ 2,356.81	Latent Conditions	No days
18-033	18-033(1-11)3.9	Credit for deletion of gate on dumpster enclosure	FY2019	\$ (2,946.00)	Scope Change	No days
19-212	19-212(1-11)1.1	2nd mobile was too tall & needed to be rerouted	FY2019	\$ 2,049.84	Omission	No days
17-196	17-196(1-11)7.1	Mods to entry canopy due to conflicts in field	FY2019	\$ 4,861.02	Latent Conditions	No days
18-033	18-033(1-11)4.1	Abatement of asbestos, vermiculite, and mercury	FY2019	\$ 28,481.07	Scope Change	No days
18-033	18-033(1-11)4.3	Tree removal, stump grinding, and site grading	FY2019	\$ 7,711.00	Scope Change	No days
18-033	18-033(1-11)4.4	Install 6" HPDE equalization pipe at meter vault	FY2019	\$ 945.56	Code Requirements	No days
18-033	18-033(1-11)4.6	Remove sign, lamps and ballasts. Disconnect elect.	FY2019	\$ 830.59	Omission	No days
18-033	18-033(1-11)4.7	City water permit and 3/4 in. water meter	FY2019	\$ 816.39	Latent Conditions	No days
18-238	18-238(1-12)2.3	Revisions to rough-in for future EV charge station	FY2019	\$ 2,351.00	Scope Change	No days
18-238	18-238(1-12)2.4	ROW Conduits, street light & intertie Revisions	FY2019	\$ 24,129.38	Latent Conditions	No days
18-572	18-572(1-11)1.1	Add concrete walk off areas around dugouts	FY2019	\$ 4,610.61	Scope Change	More than 90 days
18-244	18-244(1-11)1.2	Non installation of 2 light fixtures	FY2019	\$ (264.04)	Scope Change	No days
18-244	18-244(1-11)1.3	Owner installed none pressure treated lumber	FY2019	\$ (896.00)	Value Engineering	No days
18-064	18-064(1-11)3.2	Cut/remove asphalt paving on west side pedestrian	FY2019	\$ 6,594.20	Scope Change	Less than 30 days
19-145	19-145(1-11)1.1	MC 02 Cable, addnl power outlet and data	FY2019	\$ 2,420.73	Scope Change	No days
16-136	16-136(2-21)9.1	R, support for program moves	FY2019	\$ 53,740.54	Scope Change	No days
16-136	16-136(2-21)9.16	delete aluminum door; rm 256A window revisions	FY2019	\$ 1,116.02	Scope Change	No days
16-136	16-136(2-21)9.18	additional metal lockers	FY2019	\$ 8,139.67	Scope Change	No days
18-033	18-033(1-11)5.2	Geotechnical Engineering Report prepared by Strata	FY2019	\$ 11,805.45	Latent Conditions	No days
18-033	18-033(1-11)5.5	Provide pricing for upgrading the existing drywall	FY2019	\$ 1,400.00	Latent Conditions	No days
18-033	18-033(1-11)5.8	REV- Provide wiring for 3 EV charging stations loc	FY2019	\$ 2,394.00	Scope Change	No days
18-033	18-033(1-11)5.9	Remove and Replace asphalt on 1/2 the alley adpace	FY2019	\$ 5,553.90	Scope Change	No days
18-033	18-033(1-11)5.10	Provide Credit for differance between excavation,	FY2019	\$ (900.00)	Latent Conditions	No days
18-033	18-033(1-11)5.11	Provide price for adding 1 concrete stair riser at	FY2019	\$ 1,094.08	Latent Conditions	No days

19-117	19-117(2-21)1.1	mod 1/fa1, 3 addtl. CM Chain Hoists	FY2019	\$ 9,533.00	Omission	No days
18-529	18-529(1-11)2.1	Replace MLO panel; reconnect circuits; label	FY2019	\$ 6,727.00	Scope Change	No days
17-935	17-935(1-12)1.1	Modify the RPB and water heater assembly	FY2019	\$ 1,325.00	Omission	No days
17-935	17-935(1-12)1.2	Add isolation valves to HW recirculation system	FY2019	\$ 574.00	Omission	No days
17-935	17-935(1-12)2.1	Add quarry spalls to foundation; remove tree stump	FY2019	\$ 1,478.00	Latent Conditions	No days
17-935	17-935(1-12)2.2	Add gang floor boxes	FY2019	\$ 3,439.00	Scope Change	No days
17-935	17-935(1-12)2.3	Add'l beam blocking around perimeter of Lvl 2	FY2019	\$ 5,197.00	Omission	No days
17-935	17-935(1-12)2.4	Missing beam at GL 5K	FY2019	\$ 3,375.00	Omission	No days
17-935	17-935(1-12)2.5	Curtain wall head framing	FY2019	\$ 974.00	Omission	No days
17-935	17-935(1-12)2.8	Door 110A layout revision	FY2019	\$ 901.00	Latent Conditions	No days
17-935	17-935(1-12)2.9	L2 operable partition head framing	FY2019	\$ 4,034.00	Omission	No days
18-147	18-147(2-21)3.1	Provide expansion tank. Expansion tank shall be no	FY2019	\$ 8,096.00	Latent Conditions	No days
18-041	18-041(1-12)1.1	North Lot-remove rock, over excavate 6" depth	FY2019	\$ 28,901.48	Latent Conditions	No days
18-068	18-068(1-11)1.1	Provide isolation valves for existing domestic co	FY2019	\$ 1,977.70	Latent Conditions	No days
18-068	18-068(1-11)1.2	Increase cabinetry and counter top length per att	FY2019	\$ 4,397.64	Code Requirements	No days
18-238	18-238(1-12)3.1	soft soil remediation	FY2019	\$ 4,741.51	Latent Conditions	Less than 30 days
18-238	18-238(1-12)3.5	Irrigation Water Meter	FY2019	\$ 2,187.23	Scope Change	No days
18-244	18-244(1-11)2.1	Additional work to remove the wall mounted fan on	FY2019	\$ 1,421.32	Scope Change	No days
18-244	18-244(1-11)2.3	Minor modifications to the window details. Includi	FY2019	\$ 680.20	Latent Conditions	No days
18-244	18-244(1-11)2.4	Treat mold, remove window, replace sill plate and	FY2019	\$ 9,901.08	Latent Conditions	No days
18-244	18-244(1-11)2.5	Installing WRB and sheathing at window reinstall	FY2019	\$ 5,803.99	Latent Conditions	No days
18-244	18-244(1-11)2.6	Credit back the owner due to the allowance for 120	FY2019	\$ (2,737.67)	Latent Conditions	No days
18-244	18-244(1-11)3.4	Additional Substrate Sheathing	FY2019	\$ 34,831.38	Latent Conditions	No days
13-178	13-178(2-21)19.18	add backside, stiffeners and delete welding	FY2019	\$ 5,348.75	Design Changes	No days
13-178	13-178(2-21)19.20	Add 2hr fire wrap at grease duct	FY2019	\$ 2,740.46	Code Requirements	No days
13-178	13-178(2-21)19.22	Fabricate and install stainless steel flashing & p	FY2019	\$ 1,473.11	Omission	No days
13-178	13-178(2-21)19.68	Added cost to provide a floor box in room 220	FY2019	\$ 905.03	Scope Change	No days
13-178	13-178(2-21)19.76	Add emergency shut off valve for kitchen equipt	FY2019	\$ 263.46	Omission	No days
13-178	13-178(2-21)19.78	Update shop drawings	FY2019	\$ 520.31	Design Changes	No days
13-178	13-178(2-21)19.80	add 6" metal seperation strip to cover infiltratio	FY2019	\$ 1,431.96	Latent Conditions	No days
18-020	18-020(1-11)1.1	add 1/2" fan fold to entire bldg C roof to achieve	FY2019	\$ 7,789.81	Latent Conditions	No days
18-020	18-020(1-11)1.2	add 1/2" rec board to bldg G roof assembly type 5	FY2019	\$ 11,085.28	Latent Conditions	No days
18-020	18-020(1-11)1.3	provide 15 retro fit drains for bldg B upper & low	FY2019	\$ 5,163.72	Latent Conditions	No days
18-020	18-020(1-11)1.4	sweep & vacuum loose dust and pea gravel embedded	FY2019	\$ 3,419.86	Latent Conditions	Less than 30 days
18-529	18-529(1-11)3.2	Energy will be saved with these measures	FY2019	\$ 21,808.00	Scope Change	No days
18-529	18-529(1-11)3.4	Provide changes to the existing electrical system	FY2019	\$ 27,183.00	Code Requirements	No days
18-529	18-529(1-11)3.5	Demolish the existing boilers & associated hydroni	FY2019	\$ 5,441.00	Scope Change	No days
18-529	18-529(1-11)3.6	Quote for possible storage/office HVAC	FY2019	\$ 10,567.00	Scope Change	No days
15-258	15-258(2-21)21.40	Revise IT Suite Configuration	FY2019	\$ 29,939.00	Scope Change	No days
15-258	15-258(2-21)21.45	Delete 2 platen pits,add steel angle to align rack	FY2019	\$ -	Value Engineering	No days
18-001	18-001(2-21)2.2	Provide/Install 2-48"x48" access panels	FY2019	\$ 1,323.00	Scope Change	No days
18-068	18-068(1-11)2.3	Install, repair, sheetrock, install & relocate	FY2019	\$ 6,911.41	Latent Conditions	No days
18-230	18-230(1-11)2.3	Modify curb inlet and CB adj in NE corner	FY2019	\$ 3,001.67	Latent Conditions	No days
18-230	18-230(1-11)2.4	Install 2" conduit crossing Pattison per PSE	FY2019	\$ 6,621.57	Code Requirements	No days
18-230	18-230(1-11)2.6	OT to maintain schedule due to utilities conflicts	FY2019	\$ 9,253.79	Scope Change	No days
18-230	18-230(1-11)2.7	Grind 2" and overlay with HMA section of Pattison	FY2019	\$ 11,258.20	Latent Conditions	No days
18-230	18-230(1-11)2.8	Water line and trench repairs near UFW	FY2019	\$ 4,100.44	Latent Conditions	No days
19-230	19-230(1-11)1.1	Replace up to 30 panels of plywood on HST roof	FY2019	\$ 9,883.00	Latent Conditions	No days
18-019	18-019(1-11)1.1	Revise HVAC model for units LHO F-1 and F-2	FY2019	\$ 19,143.71	Latent Conditions	No days
18-019	18-019(1-11)1.2	Replace existing motor starters at EF-8-1 / EF-8-2	FY2019	\$ 1,663.44	Latent Conditions	No days
18-230	18-230(1-11)3.2	Provide connection to exist SSMH & sewer stub	FY2019	\$ 26,423.82	Scope Change	No days
18-230	18-230(1-11)3.5	Joint utility trench mods due to utilities in road	FY2019	\$ 30,696.68	Latent Conditions	No days
18-230	18-230(1-11)3.9	Delete 113 tons overlay; Add 73 tons patching	FY2019	\$ 2,621.20	Latent Conditions	No days
18-522	18-522(1-12)1.1	Infill computer room floor	FY2019	\$ 6,807.73	Latent Conditions	No days
18-522	18-522(1-12)1.2	Replace single specified VAV w/ 2 on same circuit	FY2019	\$ 6,598.09	Latent Conditions	No days
18-522	18-522(1-12)2.1	Expedited shipping for VAV Units/reduce lead time	FY2019	\$ 4,604.31	Scope Change	No days
19-281	19-281(1-11)1.1	Provide concrete ramps & handrailing for ADA Acce	FY2020	\$ 6,870.04	NULL	No days
13-178	13-178(2-21)20.81	Modify guardrail brackets at 3rd floor roof terrac	FY2020	\$ 992.16	Omission	No days
18-099	18-099(2-21)1.1	Time Extension-Delay in owner furnished items	FY2020	\$ -	Scope Change	60 - 90 days
18-008	18-008(1-11)1.1	Revise install of acoustic panels in E161	FY2020	\$ 5,224.39	Latent Conditions	No days
18-008	18-008(1-11)1.2	Rev- Relocate & install sprinklers	FY2020	\$ 2,891.70	Omission	No days
18-008	18-008(1-11)1.3	Remove 3 conduits entering the floor	FY2020	\$ 3,804.95	Latent Conditions	No days
18-008	18-008(1-11)1.4	Product fabrication delays-Extend sub. com. date	FY2020	\$ -	Latent Conditions	Less than 30 days
18-012	18-012(1-11)1.1	New code requirement supersedes sprinkler work	FY2020	\$ 3,768.60	Code Requirements	No days
18-173	18-173(2-21)1.1	Excavate & patch batch	FY2020	\$ 10,376.44	Scope Change	No days
18-219	18-219(1-11)13.24	Existing SD Line Flooding Site	FY2020	\$ -	Latent Conditions	Less than 30 days

18-219	18-219(1-11)13.25	Discrepancy between civil & arch CAD's	FY2020	\$ -	Scope Change	Less than 30 days
18-219	18-219(1-11)13.42	Arch. Plan Revisions	FY2020	\$ 6,134.19	Scope Change	No days
18-219	18-219(1-11)13.67	Schedule impact due to winter	FY2020	\$ -	Latent Conditions	Less than 30 days
18-219	18-219(1-11)13.69	Revised dropped ceiling plan at L2 common area	FY2020	\$ 5,832.15	Omission	No days
18-219	18-219(1-11)13.71	Great room shades	FY2020	\$ 15,109.07	Omission	No days
18-219	18-219(1-11)13.73	Add'l signage scope	FY2020	\$ 12,062.02	Scope Change	No days
18-219	18-219(1-11)13.82	Level 1 plan updates	FY2020	\$ 8,606.35	Scope Change	No days
18-219	18-219(1-11)13.86	Void space under stairs	FY2020	\$ 1,866.63	Omission	No days
18-219	18-219(1-11)13.89	Level 1 & 2 egress door hardware questions	FY2020	\$ 5,597.76	Scope Change	No days
18-219	18-219(1-11)13.94	Gravel pedestrian walk path on Innis Arden	FY2020	\$ 23,099.52	Latent Conditions	No days
18-001	18-001(2-21)3.8	Provide casework to store computer in room 414K	FY2020	\$ 995.00	Scope Change	No days
15-258	15-258(2-21)22.8	Add Bid Alt #2 & restroom furring and credit	FY2020	\$ 874,777.00	Scope Change	31-60 days
15-258	15-258(2-21)23.9	Delete Overhead projectors/all assoc items in room	FY2020	\$ 34,390.00	Scope Change	No days
18-002	18-002(2-21)1.1	Rev-Changes made by L&I per code review	FY2020	\$ 7,125.25	Code Requirements	No days
18-002	18-002(2-21)1.2	Owner decided to not do cabling	FY2020	\$ 26,844.45	Scope Change	More than 90 days
18-219	18-219(1-11)14.3	IFC Drawings update	FY2020	\$ 78,418.57	Omission	No days
18-219	18-219(1-11)14.10	Allow- Recessed display screen	FY2020	\$ (803.59)	Omission	No days
18-219	18-219(1-11)14.57	Landscape revisions	FY2020	\$ 11,984.60	Scope Change	No days
18-219	18-219(1-11)14.72	Landscape entry lighting	FY2020	\$ 32,878.10	Scope Change	No days
18-219	18-219(1-11)14.81	Wood Grille Ceiling Assembly Clarification	FY2020	\$ 2,198.59	Scope Change	No days
18-219	18-219(1-11)14.87	Frontage improvement project SD Line/Water line is	FY2020	\$ 181,897.66	Latent Conditions	No days
18-219	18-219(1-11)14.90	Frontage improvement project phase 2	FY2020	\$ 37,891.65	Latent Conditions	No days
18-219	18-219(1-11)14.91	Mechanical Mezzanine Acoustic Enhancements	FY2020	\$ 3,501.96	Scope Change	No days
18-219	18-219(1-11)14.92	Frontage Improvement Project Phase 3	FY2020	\$ (84,705.04)	Latent Conditions	No days
18-219	18-219(1-11)14.96	Frontage improvement project OT costs	FY2020	\$ 7,372.12	Scope Change	No days
18-219	18-219(1-11)14.97	Roof maintenance safety	FY2020	\$ 12,043.99	Scope Change	No days
18-219	18-219(1-11)14.99	Fire pit addition	FY2020	\$ 8,164.37	Scope Change	No days
18-001	18-001(2-21)4.9	Tile discontinued-replace w/Americian Olean	FY2020	\$ 955.00	Latent Conditions	No days
18-033	18-033(1-11)6.12	Building permit and utility connection fees	FY2020	\$ 7,783.80	Scope Change	No days
18-147	18-147(2-21)4.3	High level alarm for storage tank, new connecton	FY2020	\$ 8,834.00	Design Changes	No days
13-178	13-178(2-21)21.10	Relocate expansion joint	FY2020	\$ 10,926.39	Latent Conditions	No days
13-178	13-178(2-21)21.19	Rev1 - Modify saddle flashing and roofing at nort	FY2020	\$ 4,231.19	Omission	No days
13-178	13-178(2-21)21.24	Revise the location of column fuming, split marker	FY2020	\$ 1,137.58	Design Changes	No days
13-178	13-178(2-21)21.70	Add metal column cover in staff break room	FY2020	\$ 4,505.85	Omission	No days
13-178	13-178(2-21)21.71	Add surespan EX tape at deflection joints. Delete	FY2020	\$ 6,657.95	Latent Conditions	No days
13-178	13-178(2-21)21.83	Provide and install dark bronze anodized store fro	FY2020	\$ 1,987.59	Latent Conditions	No days
18-001	18-001(2-21)5.5	R1-Add door 410/Revise caswork locks,Add backing	FY2020	\$ (523.00)	Scope Change	No days
18-001	18-001(2-21)5.10	25 category 6 comm cables,10 dbl gang faceplates	FY2020	\$ 4,391.00	Scope Change	No days
18-219	18-219(1-11)15.9	Allow acoustic wall panels - Great Rooms	FY2020	\$ (4,510.50)	Omission	No days
18-219	18-219(1-11)15.93	Interior detail & finish updates	FY2020	\$ (1,025.79)	Scope Change	No days
18-219	18-219(1-11)15.95	Cabinetry details & interior door hardware	FY2020	\$ 3,234.09	Scope Change	No days
18-219	18-219(1-11)15.101	Unit blind revisions	FY2020	\$ 2,257.98	Scope Change	No days
18-219	18-219(1-11)15.102	BBQ Addition	FY2020	\$ 4,859.57	Scope Change	No days
18-219	18-219(1-11)15.103	Frontage improvement project OT costs	FY2020	\$ 20,958.20	Scope Change	No days
15-258	15-258(2-21)24.25	Change drip line spacing for add'l watering	FY2020	\$ 7,957.00	Latent Conditions	No days
15-258	15-258(2-21)24.48	Revise air reels to 1/2" hose for adequate airflow	FY2020	\$ 9,705.00	Scope Change	No days
17-935	17-935(1-12)4.13	Level 2 wall type changes; areas already laid out	FY2020	\$ 5,171.00	Latent Conditions	No days
17-935	17-935(1-12)4.28	Switched exterior outlets	FY2020	\$ 1,880.00	Scope Change	No days
17-935	17-935(1-12)4.31	Fire riser chase framing at east stair	FY2020	\$ 1,782.00	Latent Conditions	No days
17-935	17-935(1-12)4.32	GWB at west stair ceiling	FY2020	\$ 1,963.00	Omission	No days
17-935	17-935(1-12)4.35	Exterior lighting layout revision	FY2020	\$ 862.00	Latent Conditions	No days
16-765	16-765(2-21)7.6	Extend contract due to weather conditions	FY2020	\$ -	Latent Conditions	More than 90 days
16-765	16-765(2-22)4.2	Extend contract due to weather conditions	FY2020	\$ -	Latent Conditions	More than 90 days
18-020	18-020(1-11)2.1	Unit price allowance was not utilized. Client dete	FY2020	\$ (16,800.00)	Latent Conditions	No days
16-136	16-136(2-21)10.5	flush exist. 4" sewer main line at tie-in	FY2020	\$ 586.24	Latent Conditions	No days
16-136	16-136(2-21)10.11	add hair traps at 10 sinks	FY2020	\$ 1,790.54	Scope Change	No days
16-136	16-136(2-21)10.12	mass notification system	FY2020	\$ 29,920.00	Scope Change	No days
16-136	16-136(2-21)10.15	R2, concrete work for art installations	FY2020	\$ 6,281.36	Scope Change	No days
16-136	16-136(2-21)10.23	grout fill existing CMU walls in Phase 1	FY2020	\$ 30,238.95	Latent Conditions	No days
19-256	19-256(1-11)1.1	Locating and repairing leaks exceeded contractor's	FY2020	\$ 4,557.10	Latent Conditions	No days
13-178	13-178(2-21)22.8	Addition excavation, shoring, fittings, thrust blo	FY2020	\$ 25,343.76	Latent Conditions	No days
13-178	13-178(2-21)22.25	Wall monitor & floor box, add blocking & 1 monitor	FY2020	\$ 7,881.13	Scope Change	No days
13-178	13-178(2-21)22.66	Rev1- Update finish schedule remarks	FY2020	\$ 3,908.17	Omission	No days
13-178	13-178(2-21)22.74	Revise door hardware	FY2020	\$ 8,175.22	Scope Change	No days
13-178	13-178(2-21)22.82	Revise all cork planks	FY2020	\$ 7,622.57	Design Changes	No days
13-178	13-178(2-21)22.85	Add copper trim, blocking and sealant at wall hydr	FY2020	\$ 1,031.54	Omission	No days

18-173	18-173(2-22)1.1	Admin. CO #1 to zero out contract Added to I(2-3)	FY2020	\$ (623,721.44)	Scope Change	No days
18-001	18-001(2-21)6.12	Add 2 oil-less compressors, 1 converter, 1 pwrvac	FY2020	\$ 48,570.00	Scope Change	No days
18-735	18-735(1-13)1.1	Install waterline in bathroom incl plumbing	FY2020	\$ 14,131.44	Scope Change	Less than 30 days
18-795	18-795(3-31)1.1	Overlay site w/ crushed rock; asphalt connect path	FY2020	\$ 13,758.32	Scope Change	31-60 days
15-258	15-258(2-21)25.53	steel erection changes	FY2020	\$ 6,101.00	Omission	No days
15-258	15-258(2-21)25.54	revise sidewalk inlet to 8 in lieu of 6 feet	FY2020	\$ 2,250.00	Omission	No days
15-258	15-258(2-21)25.55	change stair infill riser to stainless	FY2020	\$ 4,534.00	Latent Conditions	No days
15-258	15-258(2-21)25.57	incorp. doors into firealam & lock down system	FY2020	\$ 5,553.00	Latent Conditions	No days
15-258	15-258(2-21)26.43	Add dishwasher in Plant Science Classroom	FY2020	\$ 2,716.00	Design Changes	No days
15-258	15-258(2-21)26.49	Add 3 openings in structure for duct penetrations	FY2020	\$ 1,694.00	Omission	No days
15-258	15-258(2-21)26.50	Adjust joists chord height to maintain roof height	FY2020	\$ 7,299.00	Omission	No days
15-258	15-258(2-21)26.51	Add spandrel glass in Plant Science for privacy	FY2020	\$ 609.00	Latent Conditions	No days
15-258	15-258(2-21)26.52	Add acoustical panels to stairs	FY2020	\$ 4,618.00	Latent Conditions	No days
18-001	18-001(2-21)7.6	New 120V circuits/Panel to each new fan	FY2020	\$ -	Scope Change	No days
18-001	18-001(2-21)7.11	Add control panel switches for vacuum pumps	FY2020	\$ 1,438.00	Scope Change	No days
13-178	13-178(2-21)23.16	Increase depth of counter and base cabinets; revis	FY2020	\$ 2,581.72	Omission	No days
13-178	13-178(2-21)23.21	Revise reception counters	FY2020	\$ 12,584.86	Scope Change	No days
13-178	13-178(2-21)23.55	Rev1 - Revise toilet room accessory location, add	FY2020	\$ 7,991.57	Omission	No days
13-178	13-178(2-21)23.86	Revise food service equipment	FY2020	\$ 631.25	Design Changes	No days
13-178	13-178(2-21)23.89	Revise brick texture	FY2020	\$ 13,475.00	Scope Change	No days
13-178	13-178(2-21)23.90	Add light fixtures	FY2020	\$ 1,473.85	Omission	No days
18-148	18-148(1-11)3.1	For Marketing Renderings along with spreadsheet fo	FY2020	\$ 13,132.00	Scope Change	No days
18-148	18-148(1-11)3.3	Provide labor and materials for addition upgrades	FY2020	\$ 16,487.00	Scope Change	No days
18-719	18-719(1-11)1.1	Add Crushed Surfacing Top Course over quarry spill	FY2020	\$ 4,879.27	Latent Conditions	No days
18-906	18-906(1-11)1.1	instl. firesprinkler head, heat & smoke detectors	FY2020	\$ 4,303.06	Code Requirements	60 - 90 days
18-772	18-772(2-22)1.1	Addnl vacuum lines & turrets to 6 work stations	FY2020	\$ 16,693.26	Scope Change	No days
17-935	17-935(1-12)5.27	Revise stair nosing tread	FY2020	\$ 1,595.00	Design Changes	No days
17-935	17-935(1-12)5.30	ATM alcove and soffit details	FY2020	\$ 1,672.00	Latent Conditions	No days
17-935	17-935(1-12)5.36	Powder coated floor box covers to meet BAA reqmts	FY2020	\$ 1,383.00	Scope Change	No days
16-136	16-136(2-21)12.4	R, Culinary equipment changes, additions & mods	FY2020	\$ 90,681.00	Scope Change	No days
16-136	16-136(2-21)12.20	Infill existing door at Avista	FY2020	\$ 14,232.00	Scope Change	No days
16-136	16-136(2-21)12.22	Modify casework & electrical services in Classroom	FY2020	\$ 8,532.20	Scope Change	No days
16-136	16-136(2-21)12.24	Modify room layout in rm 137, tutoring 139 & rm 25	FY2020	\$ 16,912.24	Scope Change	No days
16-136	16-136(2-21)12.31	R, Provide add'l homerun 12 strand MM fiber cable	FY2020	\$ 11,314.15	Scope Change	No days
16-136	16-136(2-21)12.36	Provide add'l handicap ramps	FY2020	\$ 6,815.69	Scope Change	No days
16-136	16-136(2-21)12.39	Make power & data changes per the attached narrati	FY2020	\$ 2,903.29	Scope Change	No days
16-136	16-136(2-21)11.9	structural steel repairs to exist. bond beam	FY2020	\$ 19,725.14	Latent Conditions	No days
18-219	18-219(1-11)16.107	Add'l costs to furnish & install particle board	FY2020	\$ 2,297.22	Scope Change	No days
18-219	18-219(1-11)16.108	Add'l costs to add 1 security camera in the trash	FY2020	\$ 2,883.73	Scope Change	No days
18-219	18-219(1-11)16.109	OT costs for the Frontage Improvement	FY2020	\$ 19,620.80	Scope Change	No days
18-219	18-219(1-11)16.110	Credit to replace the traffic coating in the trash	FY2020	\$ (5,000.00)	Scope Change	No days
15-258	15-258(2-21)27.12	add fire suppression system to hazardous storage	FY2020	\$ 70,709.00	Scope Change	No days
15-258	15-258(2-21)27.44	modify slab on Metal Deck at access vestibule	FY2020	\$ 3,866.00	Value Engineering	No days
15-258	15-258(2-21)27.46	change break room floor form carpet to sheet floor	FY2020	\$ 4,523.00	Scope Change	No days
15-258	15-258(2-21)27.47	R, add conduit for future exterior art work	FY2020	\$ 10,404.00	Scope Change	No days
15-258	15-258(2-21)27.56	AMT Bldg. CMU Value Engineering	FY2020	\$ (25,182.00)	Value Engineering	No days
15-258	15-258(2-21)27.60	Instl. bulkhead at propane tank	FY2020	\$ 2,409.00	Latent Conditions	No days
19-163	19-163(1-11)1.1	reimbursement for parking lot/bldg. permit	FY2020	\$ 3,800.00	Code Requirements	No days
19-163	19-163(1-11)1.2	addtl. time for lead time on light pole bases	FY2020	\$ -	Latent Conditions	Less than 30 days
19-296	19-296(1-11)1.1	Remove 76 feet of PVC liner inside well casing	FY2020	\$ 910.95	Latent Conditions	No days
18-196	18-196(1-11)1.1	Purchase and reinstall windows operating system of	FY2020	\$ 2,395.00	Omission	No days
19-256	19-256(1-12)1.1	utility locates; install thrust block	FY2020	\$ 3,559.64	Scope Change	No days
17-935	17-935(1-12)6.10	Install CT on exterior of building	FY2020	\$ 13,084.00	Design Changes	No days
17-935	17-935(1-12)6.20	Add ducted plenum air returns per code	FY2020	\$ 22,738.00	Omission	No days
18-529	18-529(1-11)4.1	Allows the generator & ATS to remain and allows mo	FY2020	\$ 9,879.00	Code Requirements	No days
18-529	18-529(1-11)4.2	Boilers are near the end of their service life.	FY2020	\$ 4,729.00	Scope Change	No days
18-529	18-529(1-11)4.3	Provides a cleaner appearance for Admin Bldg.	FY2020	\$ 1,494.00	Scope Change	No days
18-529	18-529(1-11)4.4	Provides a cleaner appearance for Admin space.	FY2020	\$ 1,579.00	Scope Change	No days
15-258	15-258(2-21)28.58	R, provide/install 2 security gates	FY2020	\$ 16,234.00	Latent Conditions	No days
15-258	15-258(2-21)28.61	relocate bridge crane footings in agricultural lab	FY2020	\$ 24,698.00	Latent Conditions	No days
16-136	16-136(2-21)13.3	Replace 19 dampers and a few smokes in occupied ar	FY2020	\$ 75,694.99	Scope Change	No days
18-001	18-001(2-21)8.13	2.0 Lead Equiv Glazing in lieu of X-ray glass	FY2020	\$ (816.00)	Latent Conditions	No days
18-001	18-001(2-21)8.14	Credit for tax that was inadvertently added	FY2020	\$ (3,644.00)	Latent Conditions	No days
18-001	18-001(2-21)8.15	Additional costs for med gas chase work	FY2020	\$ 9,590.00	Latent Conditions	No days
18-033	18-033(1-11)7.13	credit for building permit reimbursement	FY2020	\$ (3,021.80)	Scope Change	No days
17-935	17-935(1-12)7.33	Reroute rain leader & add soffit to conceal piping	FY2020	\$ 2,842.00	Omission	No days

17-935	17-935(1-12)7.38	Add anti graffiti coating to trash enclosure/brick	FY2020	\$ 9,346.00	Omission	No days
19-225	19-225(1-11)1.1	Provide junction box & emseal quitejoint filter	FY2020	\$ 1,700.51	Scope Change	No days
19-225	19-225(1-11)1.2	Labor to install walls & drywall at KHA Bldg	FY2020	\$ 3,305.02	Scope Change	No days
13-178	13-178(2-21)24.30	Reroute refig piping&revisions to controls&electr	FY2020	\$ 9,550.81	Design Changes	No days
13-178	13-178(2-21)24.32	Add cleanout Ts in drain lines	FY2020	\$ 4,395.09	Scope Change	No days
13-178	13-178(2-21)24.65	Add hardwood trimat cork plank corners, sained to	FY2020	\$ 3,447.07	Omission	No days
13-178	13-178(2-21)24.84	Rev1 Add recessed electric unit heater. Revise ele	FY2020	\$ 2,525.50	Scope Change	No days
13-178	13-178(2-21)24.88	Add conduits from panel up wall and into ceiling	FY2020	\$ 619.79	Scope Change	No days
13-178	13-178(2-21)24.93	Add flex conduit for library shelving lighting	FY2020	\$ 1,332.75	Omission	No days
18-719	18-719(1-11)2.1	Provide jute netting at new shoulder slopes above	FY2020	\$ 1,529.93	Latent Conditions	No days
20-064	20-064(1-11)1.1	Extension of contract due to delays in production	FY2020	\$ -	NULL	Less than 30 days
15-258	15-258(2-21)29.10	add bid alternate 3 in its entirety	FY2020	\$ 939,110.00	Scope Change	31-60 days
15-258	15-258(2-21)29.11	add bid alternate 4 in its entirety	FY2020	\$ 674,454.00	Scope Change	31-60 days
18-531	18-531(1-11)1.1	adjust to amount invoiced per Roland	FY2020	\$ 600.00	NULL	No days
18-173	18-173(2-23)1.1	add 6" isolation and two 4" irrigation valves	FY2020	\$ 8,664.36	Code Requirements	No days
18-173	18-173(2-23)1.2	add temporary parking lot	FY2020	\$ 10,760.38	Scope Change	No days
18-173	18-173(2-23)1.3	backfill new gas line to allow for expedited sched	FY2020	\$ 4,090.92	Scope Change	No days
18-173	18-173(2-23)1.4	repair existing utilities not located on plan	FY2020	\$ 2,267.69	Latent Conditions	No days
15-258	15-258(2-21)30.62	add rebar to concrete slab-on-grade at weld. encl.	FY2020	\$ 8,430.00	Omission	No days
15-258	15-258(2-21)30.65	add curbing, rock mulch, planting at sidewalk	FY2020	\$ 2,518.00	Omission	No days
17-935	17-935(1-12)8.10	Add sump pump at elevator sump as req'd by code	FY2020	\$ 8,140.00	Code Requirements	No days
17-935	17-935(1-12)8.12	Additional scope for security equipment	FY2020	\$ 3,699.00	Scope Change	No days
17-935	17-935(1-12)8.13	Sump pump control and wiring	FY2020	\$ 4,186.00	Code Requirements	No days
17-935	17-935(1-12)8.14	Credit for landscaping and irrigation changes	FY2020	\$ (573.00)	Scope Change	No days
17-935	17-935(1-12)8.39	Add foamboard between roof joist at elevator run	FY2020	\$ 1,084.00	Design Changes	No days
17-935	17-935(1-12)8.44	Add prefinished panel to cover exposed landings	FY2020	\$ 1,396.00	Omission	No days
20-008	20-008(1-11)1.1	Adjust contract amount to actual on NTE contract	FY2020	\$ (17,110.00)	Scope Change	No days
18-001	18-001(2-21)9.0	NULL	FY2020	\$ -	NULL	No days
18-001	18-001(2-21)9.16	add'l costs associated with Alternate #2 & COP #5R	FY2020	\$ 6,791.00	Latent Conditions	31-60 days
18-001	18-001(2-21)9.17	add'l painting of ceiling and different light fixt	FY2020	\$ 5,707.00	Scope Change	No days
18-001	18-001(2-21)9.18	add'l painting of exterior parapet	FY2020	\$ 2,133.00	Scope Change	No days
18-001	18-001(2-21)9.19	lighting revisions per RFI# 029 in Corridor 415	FY2020	\$ 1,011.00	Latent Conditions	No days
18-009	18-009(1-11)3.3	Repair damage to existing underslab conduits and p	FY2020	\$ 25,727.78	Latent Conditions	No days
18-009	18-009(1-11)3.5	Provide credit for plumbing intake fee and permit	FY2020	\$ (269.22)	Code Requirements	No days
20-013	20-013(1-11)1.1	Addnl Labor to remove asbestos adhesive in Batjier	FY2020	\$ 17,490.00	Latent Conditions	No days
18-238	18-238(1-11)1.1	Air Barrier Testing	FY2020	\$ 12,569.21	Scope Change	No days
18-238	18-238(1-11)1.3	Acoustical Improvements	FY2020	\$ 30,010.61	Scope Change	No days
18-238	18-238(1-11)1.4	New Concrete Curb	FY2020	\$ 13,138.86	Latent Conditions	No days
18-238	18-238(1-11)1.7	Grid 3&5 Wall Framing Revision	FY2020	\$ 2,176.47	Latent Conditions	No days
18-238	18-238(1-11)1.10	Grid D/17 Column & Connections	FY2020	\$ 1,488.11	Omission	No days
19-188	19-188(1-11)1.1	addtl. medium voltage repairs incl. transformers	FY2020	\$ 378,531.00	Latent Conditions	More than 90 days
13-174	13-174(1-11)33.69	Adjust contract value to actual amount invoiced	FY2020	\$ (1,059.00)	Scope Change	No days
19-507	19-507(2-22)1.1	Remove/reinstall strobe device; new sprinkler line	FY2020	\$ 7,989.75	Code Requirements	60 - 90 days
20-144	20-144(1-11)1.1	HVAC compressor replacement	FY2020	\$ 7,037.89	Scope Change	No days
13-178	13-178(2-21)25.27	R1 Additional costs for wet land enhancement revis	FY2020	\$ 10,863.26	Omission	No days
13-178	13-178(2-21)25.35	Extend rockery at water meter and valve	FY2020	\$ 3,143.00	Omission	No days
13-178	13-178(2-21)25.72	Deleted PT-7 paint at the Mechanical Screen framin	FY2020	\$ (1,192.00)	Value Engineering	No days
13-178	13-178(2-21)25.94	Provide programming key, mng. bypass key, ADA key	FY2020	\$ 261.46	Omission	No days
18-238	18-238(1-11)2.1	Demolish wall/add roof support Beams	FY2020	\$ 13,220.13	Latent Conditions	No days
18-238	18-238(1-11)2.2	L&I Electrical Requirements	FY2020	\$ 1,702.59	Code Requirements	No days
18-238	18-238(1-11)2.5	Increase depth of alcove	FY2020	\$ 149.81	Latent Conditions	No days
18-238	18-238(1-11)2.6	Supplemental roof framing/shore roof framing	FY2020	\$ 4,492.88	Latent Conditions	No days
15-258	15-258(2-21)31.15	remove oil boiler and rr -concrete during demo	FY2020	\$ 12,522.00	Latent Conditions	No days
15-258	15-258(2-21)31.68	add air line to dust collector	FY2020	\$ 6,589.00	Omission	No days
20-209	20-209(1-11)1.1	Upgrade from Cat6 riser to Cat6 plenum	FY2020	\$ 1,537.28	Scope Change	No days
16-136	16-136(2-21)14.25	add'l electrical work requested by L&I inspector	FY2020	\$ 4,745.88	Scope Change	No days
16-136	16-136(2-21)14.28	labor to install restroom accessories	FY2020	\$ 2,513.79	Scope Change	No days
16-136	16-136(2-21)14.40	modifications to Room 1213	FY2020	\$ 6,017.15	Scope Change	No days
16-136	16-136(2-21)14.41	repair exhaust fan and refrigeration	FY2020	\$ 1,713.70	Scope Change	No days
18-001	18-001(2-21)10.20	Provide/install revised hardware	FY2020	\$ 4,413.00	Omission	No days
18-001	18-001(2-21)10.21	Provide/install Building Signage	FY2020	\$ 5,178.00	Scope Change	No days
18-001	18-001(2-21)10.22	Provide/install Solid Surface Material at window	FY2020	\$ 1,409.00	Scope Change	No days
18-001	18-001(2-21)10.23	Add battery back-up for light Type E	FY2020	\$ 975.00	Latent Conditions	No days
18-001	18-001(2-21)10.24	Add internal controls at mechanical units-fan spee	FY2020	\$ 2,431.00	Latent Conditions	No days
18-001	18-001(2-21)10.25	Revise sound masking speakers to open ceiling	FY2020	\$ 886.00	Latent Conditions	No days
19-256	19-256(1-11)2.1	cost for addt. installation floater	FY2020	\$ 750.00	Scope Change	No days

17-935	17-935(1-12)9.37	Missing footing for stem wall at ramps	FY2020	\$ 3,755.00	Omission	No days
18-173	18-173(2-23)2.1	Deduct of wrong amount on COP No. 1	FY2020	\$ (20.00)	Code Requirements	No days
18-173	18-173(2-23)3.5	Add elevator sump pump w/out the grease intercepto	FY2020	\$ 11,320.04	Omission	No days
18-173	18-173(2-23)3.6	Delete Fire Damper per RFI 29	FY2020	\$ (378.28)	Code Requirements	No days
18-173	18-173(2-23)3.7	Change circuit breaker sizes for RTU's	FY2020	\$ 1,181.78	Design Changes	No days
18-173	18-173(2-23)3.8	Additional undergroundelectrical conduit repair	FY2020	\$ 2,847.15	Latent Conditions	No days
18-238	18-238(1-11)3.8	Replace South lighting circuit	FY2020	\$ 6,315.06	Latent Conditions	No days
18-238	18-238(1-11)3.9	Conference Center office suite revisions	FY2020	\$ 13,403.43	Scope Change	No days
18-238	18-238(1-11)3.11	Steel Girder Joists revisions	FY2020	\$ 20,489.35	Omission	No days
16-136	16-136(2-21)15.26	modify work room 264A; elec. changes to 264&266A	FY2020	\$ 19,248.46	Scope Change	No days
16-136	16-136(2-21)15.30	reroute RWL ro connect to existing underground lin	FY2020	\$ 10,231.32	Latent Conditions	No days
16-136	16-136(2-21)15.33	required to irrigate landscape	FY2020	\$ 5,594.49	Scope Change	No days
20-209	20-209(1-11)2.2	Structural radar imaging in the ABR Building	FY2020	\$ 7,667.02	Scope Change	Less than 30 days
13-178	13-178(2-21)26.9	Revise detail 5/C5.07 Bioretention Swale per attac	FY2020	\$ 1,154.86	Design Changes	No days
13-178	13-178(2-21)26.31	Add moisture mitigation system at second fl slab	FY2020	\$ 13,993.59	Latent Conditions	No days
13-178	13-178(2-21)26.95	Delete post indicator valve identified on C3.01 an	FY2020	\$ (1,935.94)	Code Requirements	No days
13-178	13-178(2-21)26.98	Replace circuit for rooftop units in panel 4H per	FY2020	\$ 5,307.84	Design Changes	No days
18-148	18-148(1-11)4.5	Add card reader locations and cable to accomodate	FY2020	\$ 2,846.00	Scope Change	No days
18-148	18-148(1-11)4.6	Provide additional television locations in common ar	FY2020	\$ 5,682.00	Scope Change	No days
18-148	18-148(1-11)4.7	Install additional cameras at stair three. Total q	FY2020	\$ 1,214.00	Scope Change	No days
18-148	18-148(1-11)4.8	Change patio color outside common gathering pod fr	FY2020	\$ 4,836.00	Scope Change	No days
18-148	18-148(1-11)4.9	Add Public Adress system as requested by the Agenc	FY2020	\$ 25,991.00	Scope Change	No days
18-148	18-148(1-11)4.10	Add intercom system at recetion desk and entry doo	FY2020	\$ 1,660.00	Scope Change	No days
18-719	18-719(1-11)3.2	Revise excavation profile at new culvert to reduce	FY2020	\$ (10,676.45)	Latent Conditions	No days
18-238	18-238(1-11)4.13	Replace failing double 2x4 ledgers	FY2020	\$ 13,213.09	Latent Conditions	No days
18-238	18-238(1-11)4.19	Remove existing unsuitable soil materials	FY2020	\$ 6,848.56	Latent Conditions	No days
20-171	20-171(1-11)1.1	Replace single base cabinet (NE corner)	FY2020	\$ 6,699.16	Scope Change	No days
15-258	15-258(2-21)32.63	add surface closer, ambulatory sign, 4 grab bars a	FY2020	\$ 4,282.00	Code Requirements	No days
15-258	15-258(2-21)32.64	Rooms 3203, 3211, and 3212-delete note #14-replace	FY2020	\$ 9,566.00	Scope Change	No days
15-258	15-258(2-21)32.67	revise fire sprinkler heads to allow acoustical cl	FY2020	\$ 5,996.00	Latent Conditions	No days
15-258	15-258(2-21)32.71	add break metal from beam to storefront galzing	FY2020	\$ 1,981.00	Latent Conditions	No days
15-258	15-258(2-21)32.72	add VSD/Disconnect at AC-1 per RFI 273 and circuit	FY2020	\$ 2,408.00	Latent Conditions	No days
15-258	15-258(2-21)32.73	Provide 3#8, 1#10G, 3/4" C from Hot Tank location	FY2020	\$ 1,637.00	Scope Change	No days
15-258	15-258(2-21)32.74	add chase wall at SE corner of IT suite to cover	FY2020	\$ 1,668.00	Latent Conditions	No days
19-163	19-163(1-11)2.1	add'l conduit/wiring to connect the walkway lights	FY2020	\$ 4,106.03	Latent Conditions	No days
19-163	19-163(1-11)2.2	removal of 2' depth of material and backfilling	FY2020	\$ 489.27	Latent Conditions	No days
19-163	19-163(1-11)2.3	move the furthest west. light pole base next to tr	FY2020	\$ 306.19	Latent Conditions	No days
19-163	19-163(1-11)2.4	hammering concrete and removal; replace w/crushed	FY2020	\$ 534.21	Latent Conditions	No days
19-163	19-163(1-11)2.5	discovered manhole needs to be moved	FY2020	\$ 765.44	Latent Conditions	No days
19-163	19-163(1-11)2.6	repair of a soft spot on north approach	FY2020	\$ 1,638.17	Latent Conditions	No days
19-163	19-163(1-11)2.7	repair of a soft spot on south approach	FY2020	\$ 3,414.82	Latent Conditions	No days
19-163	19-163(1-11)2.8	repair of a discovered conduit	FY2020	\$ 1,100.00	Latent Conditions	No days
19-163	19-163(1-11)2.10	add't of an isolation valve to the mainline irriga	FY2020	\$ 357.50	Scope Change	No days
19-163	19-163(1-11)2.12	removal of existing curb, sub-grade prep; furnish	FY2020	\$ 4,001.72	Omission	No days
13-178	13-178(2-21)27.26	Add moisture mitigation system at 1st floor slab	FY2020	\$ 82,673.00	Latent Conditions	No days
20-144	20-144(1-11)2.0	NO FA, COP, MOD; ADMIN CHANGE ONLY	FY2020	\$ -	NULL	No days
17-935	17-935(1-12)10.34	Access control and video surveillance scope	FY2020	\$ 94,776.00	Scope Change	No days
20-034	20-034(1-11)1.1	Asbestos abatement of flooring in Room 12	FY2020	\$ 4,986.56	Latent Conditions	No days
15-258	15-258(2-21)33.76	add sweeps and gaskets to server room per code req	FY2020	\$ 257.00	Code Requirements	No days
15-258	15-258(2-21)33.77	add intermediate supports for landings	FY2020	\$ 9,864.00	Latent Conditions	No days
16-136	16-136(2-21)16.2	labor to support CCS staff during occupancy moves	FY2020	\$ 51,309.35	Scope Change	No days
18-238	18-238(1-11)5.17	Penetrating Water Repellent/Graffiti Protection at	FY2020	\$ 5,813.39	Scope Change	No days
18-238	18-238(1-12)4.6	Credit for Anti-Graffiti at Brick Columns	FY2020	\$ (5,813.39)	Scope Change	No days
18-001	18-001(2-21)11.26	Add Type K Fixture to Corridor 414	FY2020	\$ 2,350.00	Omission	No days
18-238	18-238(1-11)6.16	Conference Center Storm Drain Piping	FY2020	\$ 12,615.92	Latent Conditions	No days
15-258	15-258(2-21)34.75	add rated motor and controls to hazardous storage	FY2020	\$ 6,260.00	Design Changes	No days
15-258	15-258(2-21)34.78	add add't storefront opening in AMT bldg.	FY2020	\$ 1,733.00	Scope Change	No days
18-013	18-013(1-11)3.3	Credit for permit fees	FY2020	\$ (184.65)	Scope Change	No days
18-230	18-230(5-51)1.1	Incorporate ECCM and MCCM into GCCM project	FY2020	\$ 88,701.34	APWConstructionPhase	No days
19-501	19-501(1-11)1.1	Reduction of scope-crown molding, facing tiles	FY2020	\$ (991.58)	Scope Change	No days
18-238	18-238(1-11)7.18	Overexcavation of footings, remove & haul away exi	FY2020	\$ 25,766.76	Latent Conditions	No days
19-256	19-256(1-12)2.1	Install 2 isolation valves; water leak locate	FY2020	\$ 20,091.23	Scope Change	No days
17-935	17-935(1-12)11.45	Install wall mounted PIV in lieu of posted mounted	FY2020	\$ 2,307.00	Latent Conditions	No days
17-935	17-935(1-12)11.53	Core drill holes in spread footings/lean rail post	FY2020	\$ 2,172.00	Latent Conditions	No days
17-935	17-935(1-12)11.54	Add galvanized steel bumper to trash enclosure	FY2020	\$ 1,276.00	Scope Change	No days
17-935	17-935(1-12)11.55	Add power receptacle above ceiling for projector	FY2020	\$ 535.00	Scope Change	No days

17-935	17-935(1-12)11.57	Revisions to landscaping/grading	FY2020	\$ 2,195.00	Latent Conditions	No days
17-935	17-935(1-12)11.60	Supply power to HVAC controller	FY2020	\$ 579.00	Latent Conditions	No days
17-935	17-935(1-12)11.62	Remove water to maintain concrete pour schedule	FY2020	\$ 1,520.00	Latent Conditions	No days
18-173	18-173(2-23)4.9	Extra electrical rough in for future security gate	FY2020	\$ 1,877.66	Omission	No days
18-238	18-238(1-11)8.21	Metal anchoring strips at top/bottom of curtainwal	FY2020	\$ 5,491.64	Omission	No days
19-507	19-507(2-22)2.2	mat. and labor to install dimmer switches	FY2020	\$ 1,530.40	Scope Change	Less than 30 days
15-258	15-258(2-21)35.13	add DWB boxes to alternate 3 classrooms	FY2020	\$ 22,284.00	Scope Change	No days
15-258	15-258(2-21)35.66	add vinyl lettering to external lab doors	FY2020	\$ 1,005.00	Scope Change	No days
15-258	15-258(2-21)35.79	revise elec. to add power for partitions in office	FY2020	\$ 5,619.00	Scope Change	No days
17-935	17-935(1-12)12.11	Curtain wall sill detail	FY2020	\$ 17,634.00	Omission	No days
17-935	17-935(1-12)12.21	Final design dwgs for Transaction Counter	FY2020	\$ 13,097.00	Scope Change	No days
17-935	17-935(1-12)12.29	Provide permanent cores and cylinders;keyed to ICT	FY2020	\$ 8,239.00	Scope Change	No days
17-935	17-935(1-12)12.48	Revise stair elevations per revised grading layout	FY2020	\$ 3,544.00	Design Changes	No days
19-155	19-155(1-11)1.2	Add additional conduit to (3) floor boxes	FY2020	\$ 2,648.00	Scope Change	No days
19-155	19-155(1-11)2.1	Locate existing sewer lateral not where assumed	FY2020	\$ 2,141.51	Latent Conditions	No days
19-155	19-155(1-11)2.2	Add'l excavation to avoid unforseen pipes	FY2020	\$ 11,236.00	Latent Conditions	No days
19-155	19-155(1-11)2.5	Over-excavation due to non-compactible material	FY2020	\$ 8,845.00	Latent Conditions	No days
18-579	18-579(1-11)1.1	provide sealer on concrete to allow installation	FY2020	\$ 4,019.00	Latent Conditions	No days
18-579	18-579(1-11)1.2	demo. casework and provide new, demo. carpet	FY2020	\$ 20,000.00	Scope Change	No days
18-579	18-579(1-11)1.3	provide grease interceptor at 3-compartment sink	FY2020	\$ 8,662.00	Code Requirements	No days
18-579	18-579(1-11)1.6	add 3 light fixtures at electrical panel	FY2020	\$ 929.00	Code Requirements	No days
18-579	18-579(1-11)1.7	NULL	FY2020	\$ -	NULL	No days
18-579	18-579(1-11)2.1	alt. bid item awarded to another contractor	FY2020	\$ (3,654.00)	Scope Change	No days
18-579	18-579(1-11)2.3	subdivide existing E215D to provide 2 offices	FY2020	\$ 37,450.00	Scope Change	More than 90 days
14-931	14-931(3-31)1.2	Add Alternate #1-Expanded elevator pit, shaft wall	FY2020	\$ 50,208.00	Scope Change	No days
19-155	19-155(1-11)3.4	Additional tree protection requested by City	FY2020	\$ 2,040.00	Code Requirements	No days
18-238	18-238(1-11)9.12	Roof framing to new CMU wall infills along N face	FY2020	\$ 34,193.16	Omission	No days
18-238	18-238(1-11)9.15	Provide/install floorboxes in lobby/study	FY2020	\$ 2,989.58	Scope Change	No days
18-238	18-238(1-11)9.22	Framed vertical corner chases at W & E ends	FY2020	\$ 3,292.49	Latent Conditions	No days
18-238	18-238(1-11)9.23	Romove footing/foundation wall	FY2020	\$ 728.90	Latent Conditions	No days
19-155	19-155(1-11)4.8	Alternate #3 accepted; fiberglass window upgrade	FY2020	\$ 28,900.00	Scope Change	Less than 30 days
17-935	17-935(1-12)13.15	Add'l time/fee for unidentified conc/perm power	FY2020	\$ 134,130.00	Latent Conditions	60 - 90 days
18-238	18-238(1-11)10.24	Provide operable partition support structure	FY2020	\$ 2,137.35	Omission	No days
18-238	18-238(1-11)10.25	Construct platforms for rooftop condenser units	FY2020	\$ 2,018.36	Omission	No days
18-238	18-238(1-11)10.28	Repair existing cracked purlin	FY2020	\$ 300.29	Code Requirements	No days
18-238	18-238(1-11)10.29	Sawcut additional 1-1/2 depth of existing concrete	FY2020	\$ 5,667.58	Code Requirements	No days
18-579	18-579(1-11)3.7	City inspectors required supplemental lighting at	FY2020	\$ 9,264.00	Design Changes	No days
18-579	18-579(1-11)3.8	Raise all 3 tackboards, provide wood chair at rail	FY2020	\$ 2,634.00	Scope Change	No days
20-134	20-134(1-11)1.1	add days due to design and production delays	FY2020	\$ -	Latent Conditions	31-60 days
13-178	13-178(2-21)28.28	Place & Finish Steps, Delete Slab Under Stairs, Gr	FY2020	\$ 2,410.18	Design Changes	No days
13-178	13-178(2-21)28.29	Clean and flush existng area drain and pipe and co	FY2020	\$ 1,711.53	Latent Conditions	No days
13-178	13-178(2-21)28.33	Add data drip to room 110 ceiling for owner-furnis	FY2020	\$ 1,397.79	Scope Change	No days
13-178	13-178(2-21)28.34	At cafe prep 141, add meat preparation sink and as	FY2020	\$ 6,461.98	Code Requirements	No days
13-178	13-178(2-21)28.37	Add 6' wide sidewalk and tree protection per attac	FY2020	\$ 15,530.53	Scope Change	No days
13-178	13-178(2-21)28.38	Restore landscape and add root barrier at new side	FY2020	\$ 7,363.19	Scope Change	No days
13-178	13-178(2-21)28.39	R2 Revise planting quantities and add plants; Revi	FY2020	\$ 12,822.60	Scope Change	No days
13-178	13-178(2-21)28.41	Revise surveillance monitors specified	FY2020	\$ 637.16	Scope Change	No days
13-178	13-178(2-21)28.45	For the delays assoc. w/moisture mitigation work f	FY2020	\$ 38,263.87	Latent Conditions	Less than 30 days
19-155	19-155(1-11)5.3	Add 2 can lights	FY2020	\$ 1,909.00	Scope Change	No days
13-178	13-178(2-21)29.75	R1- Revise asphalt paving at dumpster enclosure to	FY2020	\$ 12,051.67	Omission	No days
13-178	13-178(2-21)29.79	Make additions, revisions and deletions to address	FY2020	\$ 6,495.08	Omission	No days
13-178	13-178(2-21)29.92	Depth of dumpster enclsure and width of gates need	FY2020	\$ 10,091.60	Omission	No days
13-178	13-178(2-21)29.99	Move relay panel up in storage room. Add low volta	FY2020	\$ 1,028.72	Design Changes	No days
13-178	13-178(2-21)29.101	Add access door in GWB soffit between corridor. Ad	FY2020	\$ 513.83	Scope Change	No days
13-178	13-178(2-21)29.102	Add gravel trench drain per new detail on attached	FY2020	\$ 3,435.00	Omission	No days
13-178	13-178(2-21)29.103	Revise sill details at doors 176-1&177-2	FY2020	\$ 662.07	Design Changes	No days
13-178	13-178(2-21)29.104	Move storm drain catch basin #7 and extend 8" stor	FY2020	\$ 1,144.51	Latent Conditions	No days
13-178	13-178(2-21)29.105	Provide additional excavation and backfill for pow	FY2020	\$ 3,623.70	Latent Conditions	No days
13-178	13-178(2-21)29.106	Trim markerboards at recording studio and writing	FY2020	\$ 813.18	Design Changes	No days
13-178	13-178(2-21)29.107	Revise signage package per attached submittal revi	FY2020	\$ 6,324.60	Scope Change	No days
18-013	18-013(1-12)1.1	add areas 4 and 7 to arborist protection zones	FY2020	\$ 62,197.24	Scope Change	No days
17-935	17-935(1-12)14.47	Street painting along State Ave NE	FY2020	\$ 19,549.00	Scope Change	No days
18-065	18-065(2-21)1.1	Add EC/CM & MC/CM to Preconstruction Services	FY2020	\$ 25,000.00	Scope Change	No days
20-299	20-299(1-11)1.1	Provide reinforcement to new concrete	FY2020	\$ 4,455.62	Scope Change	No days
17-935	17-935(1-12)15.43	Add throughwall flashing at Level 1 brick	FY2020	\$ 981.00	Omission	No days
17-935	17-935(1-12)15.63	Added power for Extron PVM 220 projector unit	FY2020	\$ 622.00	Latent Conditions	No days

18-238	18-238(1-11)11.14	Add parking ticket dispenser to control parking	FY2020	\$ 5,024.70	Scope Change	No days
18-238	18-238(1-11)11.27	Extend conduits from bldg to future generator loca	FY2020	\$ 3,339.05	Scope Change	No days
18-238	18-238(1-11)11.31	Add power to owner-provided signs	FY2020	\$ 1,026.95	Scope Change	No days
20-024	20-024(1-11)1.1	Changes in design-orig design not approv by City	FY2020	\$ (87,873.16)	Scope Change	No days
20-024	20-024(1-11)1.2	New design w/removable structure	FY2020	\$ 58,694.27	Scope Change	60 - 90 days
19-163	19-163(1-11)3.11	Work included supply and irrigation, tipsoil 4" dee	FY2020	\$ 5,390.00	Scope Change	No days
18-001	18-001(2-21)12.27	Add room temperature sensor in 414G	FY2020	\$ 969.00	Omission	No days
18-173	18-173(2-23)5.2	Elevator steel changes	FY2020	\$ 13,698.15	Latent Conditions	No days
18-173	18-173(2-23)5.10	Temp Sidewalk due to existing bridge issues	FY2020	\$ 8,982.53	Latent Conditions	No days
18-173	18-173(2-23)5.11	Added rebar in slab on grade per ASI 9	FY2020	\$ 12,125.48	Design Changes	No days
18-173	18-173(2-23)5.17	Added welding to attach the bent plate act as soff	FY2020	\$ 2,448.87	Design Changes	No days
14-931	14-931(3-31)2.1	Relocate access control panel	FY2020	\$ 2,759.16	Omission	No days
14-931	14-931(3-31)2.2	Reroute water from existing boiler rooms	FY2020	\$ 6,687.97	Latent Conditions	No days
14-931	14-931(3-31)2.3	Reroute conduit for telecommunications lines	FY2020	\$ 7,716.16	Omission	No days
16-136	16-136(2-21)17.11	temporary power to desks in room 256	FY2020	\$ 2,178.46	Scope Change	No days
16-136	16-136(2-21)17.12	Fire Alarm F-1 Program, Silence Annunciator	FY2020	\$ 1,022.43	Scope Change	No days
16-136	16-136(2-21)18.38	Provide prox card at copy center entrance	FY2020	\$ 5,331.26	Scope Change	No days
15-258	15-258(2-21)36.84	provide (3) 380V circuits and (3) 3P50A breakers	FY2020	\$ 10,759.00	Scope Change	No days
17-935	17-935(1-12)16.16	Add'l cost & time from 1/1/20-2/14/20	FY2020	\$ 30,068.00	Latent Conditions	31-60 days
18-238	18-238(1-11)12.26	Gas Piping - Larson Gallery	FY2020	\$ 6,363.35	Scope Change	No days
18-238	18-238(1-11)12.33	Remove footing foundation wall	FY2020	\$ 1,625.63	Latent Conditions	No days
19-231	19-231(1-11)1.1	Eliminate recessed floor automatic opener	FY2020	\$ (30,916.00)	Value Engineering	No days
19-231	19-231(1-11)1.3	Cost adj: inaccurate pricing from college's vendor	FY2020	\$ 8,021.00	Scope Change	No days
19-231	19-231(1-11)2.1	Extend water line connection above men's locker rm	FY2020	\$ 866.00	Latent Conditions	No days
19-231	19-231(1-11)2.2	Extend waste piping into kitchen; connect to exist	FY2020	\$ 5,455.00	Latent Conditions	No days
19-231	19-231(1-11)2.4	Extend waste piping to island casework; connect	FY2020	\$ 5,216.00	Code Requirements	No days
19-231	19-231(1-11)2.7	Replace 4 electrical box covers	FY2020	\$ 1,776.00	Scope Change	No days
19-231	19-231(1-11)2.9	Repair conduit that was concealed in slab	FY2020	\$ 626.00	Latent Conditions	No days
20-209	20-209(1-11)3.4	Roofing details changes	FY2020	\$ 1,360.02	Latent Conditions	No days
20-209	20-209(1-11)3.5	Power to alignment lift	FY2020	\$ 3,455.15	Latent Conditions	No days
20-209	20-209(1-11)3.6	Add 10" supply duct with grille	FY2020	\$ 5,520.16	Code Requirements	No days
20-209	20-209(1-11)3.7	Additional electrical revisions	FY2020	\$ 6,087.42	Latent Conditions	No days
20-209	20-209(1-11)3.8	GFI's added per electrical inspection comments	FY2020	\$ 2,968.90	Code Requirements	No days
15-258	15-258(2-21)37.89	PUD requirement: provide one 4" primary conduit	FY2020	\$ 7,841.00	Contractor Request	No days
18-719	18-719(1-11)4.2	Add new steel access control gate & New drainage	FY2020	\$ 15,358.86	Scope Change	60 - 90 days
15-258	15-258(2-21)38.70	add gypsum board/finish to expose joist	FY2020	\$ 6,385.00	Latent Conditions	No days
15-258	15-258(2-21)38.80	revisions per third-party testing to existing equi	FY2020	\$ 1,067.00	Latent Conditions	No days
15-258	15-258(2-21)38.81	relocate 2 cord reels that are in conflict w/JIB	FY2020	\$ 1,428.00	Latent Conditions	No days
15-258	15-258(2-21)38.85	revise east canopy at AMT bldg. per attached drawi	FY2020	\$ 33,155.00	Scope Change	No days
15-258	15-258(2-21)38.91	add full height steel stud and nested track sectio	FY2020	\$ 6,622.00	Latent Conditions	No days
15-258	15-258(2-21)38.92	change four cord drops in Welding Laboratory	FY2020	\$ 1,689.00	Scope Change	No days
18-238	18-238(1-11)13.32	Surgical Light Revisions in Rms B128,B129,B130	FY2020	\$ 3,135.24	Scope Change	No days
18-238	18-238(1-11)14.20	AV Media Revisions	FY2020	\$ 3,151.02	Scope Change	No days
18-238	18-238(1-11)14.34	Add wireless microphones	FY2020	\$ 4,747.83	Scope Change	No days
18-102	18-102(1-11)1.1	Add'l MCC & ECCM preconstruction services	FY2020	\$ 310,165.85	Scope Change	No days
18-148	18-148(1-11)6.12	Provide new Game Shelter, concrete pad, gravel tra	FY2020	\$ 212,343.00	Latent Conditions	31-60 days
13-178	13-178(2-21)30.15	Add Drawer locks, Add door locks, Revise Revise so	FY2020	\$ 5,563.23	Omission	No days
13-178	13-178(2-21)30.27	Cut and install insulation wedge, Change outlet	FY2020	\$ 2,893.27	Scope Change	No days
13-178	13-178(2-21)30.36	Add stairs, stanless steel guardrails, add seat wa	FY2020	\$ 30,275.29	Scope Change	No days
13-178	13-178(2-21)30.42	Ceiling hung argwork will not be provided or insta	FY2020	\$ 9,589.74	Scope Change	No days
13-178	13-178(2-21)30.43	Create panels in ACT 3 ceiling at locatoins indica	FY2020	\$ 10,448.13	Scope Change	No days
13-178	13-178(2-21)30.108	Revise the papaser towel dispenser that were added	FY2020	\$ (934.94)	Latent Conditions	No days
13-178	13-178(2-21)30.109	Add and instal fire lane signs per Bellingham Fire	FY2020	\$ 900.79	Code Requirements	No days
15-258	15-258(2-21)39.17	AMT water service connection	FY2020	\$ -	Latent Conditions	No days
15-258	15-258(2-21)39.83	revisions per gas supplier on tank sizes	FY2020	\$ 1,729.00	Scope Change	No days
15-258	15-258(2-21)39.86	revise fencing at NE corner to accommodate planes	FY2020	\$ 5,995.00	Scope Change	No days
15-258	15-258(2-21)39.87	delete carpet in rooms 3309/3310 and provide groun	FY2020	\$ 1,478.00	Scope Change	No days
18-148	18-148(1-11)7.1	Provide minimum services to obtain permit for prop	FY2020	\$ 5,907.00	Scope Change	No days
18-148	18-148(1-11)7.2	Design and Layout to pass around the existing back	FY2020	\$ 7,109.00	Scope Change	No days
18-148	18-148(1-11)7.3	Upgrade UPS circuit to 70 AMP	FY2020	\$ 1,365.00	Scope Change	No days
18-148	18-148(1-11)7.4	Add plywood at the Bike Storage walls	FY2020	\$ 1,101.00	Scope Change	No days
18-148	18-148(1-11)7.5	Reroute return air grille in Pod/Common	FY2020	\$ 1,168.00	Scope Change	No days
18-148	18-148(1-11)7.8	Provide hammock and slack line posts	FY2020	\$ 18,292.00	Scope Change	No days
18-148	18-148(1-11)7.10	Install WAP and TV throughout project	FY2020	\$ 13,789.00	Scope Change	No days
18-148	18-148(1-11)7.11	Install finished sills at all windows in residenti	FY2020	\$ 28,172.00	Scope Change	No days
20-575	20-575(1-11)1.1	repair F1 fan; replace 8 sheaves and repair fan sh	FY2020	\$ 7,583.71	Latent Conditions	No days

18-173	18-173(2-23)6.21	Added drains	FY2020	\$ 4,869.45	Omission	No days
17-935	17-935(1-12)17.17	Replace (2) broken windows on Level 2	FY2020	\$ 3,298.00	Scope Change	No days
17-935	17-935(1-12)17.23	Acrylic metal wall and roof panels	FY2020	\$ 40,726.00	Scope Change	No days
18-148	18-148(1-11)8.7	Revise access controls based on meetings on 4/17/1	FY2020	\$ 18,978.00	Scope Change	No days
18-148	18-148(1-11)8.12	Provide custom casework in administration conferen	FY2020	\$ 5,327.00	Scope Change	No days
18-148	18-148(1-11)8.14	Provide custome entry bollards for card reader and	FY2020	\$ 3,458.00	Scope Change	No days
17-935	17-935(1-12)18.24	Addition of (2) panels at N elevation	FY2020	\$ 12,508.00	Scope Change	No days
17-935	17-935(1-12)18.49	Bike storage room elevation revision	FY2020	\$ 10,098.00	Design Changes	No days
17-935	17-935(1-12)18.50	South entry stair revision	FY2020	\$ 6,114.00	Design Changes	No days
17-935	17-935(1-12)18.56	Missing electric locks	FY2020	\$ 3,732.00	Omission	No days
17-935	17-935(1-12)18.61	Add lid - Elevator machine room fire rating	FY2020	\$ 4,375.00	Code Requirements	No days
17-935	17-935(1-12)18.64	Notch curtain wall; Fin and parapet conflict	FY2020	\$ 2,595.00	Latent Conditions	No days
17-935	17-935(1-12)18.65	Relocate CT can	FY2020	\$ 4,533.00	Design Changes	No days
17-935	17-935(1-12)18.70	Add add'l post to each transit sign	FY2020	\$ 1,519.00	Scope Change	No days
13-178	13-178(2-21)31.40	R2 - Revise pole light base detail, trim existing	FY2020	\$ 3,536.55	Scope Change	No days
18-173	18-173(2-23)7.22	ASI 7 changes	FY2020	\$ 4,898.66	Design Changes	No days
14-931	14-931(3-31)3.4	Addnl cement asbestos board abatement/valves	FY2020	\$ 9,340.70	Latent Conditions	No days
14-931	14-931(3-31)3.8	Electrical Changes-change covers, addnl 120V circu	FY2020	\$ 1,670.05	Omission	No days
20-009	20-009(1-11)1.1	Remove existing drywall & install insulation	FY2020	\$ 1,028.48	Latent Conditions	No days
20-009	20-009(1-11)1.2	Provide/install carpet type flooring in locker roo	FY2020	\$ 3,449.57	Scope Change	No days
20-009	20-009(1-11)1.3	Remove/cut down exterior door/install threshold to	FY2020	\$ 1,298.68	Scope Change	60 - 90 days
20-711	20-711(1-11)1.1	Furnish/install new flashing at storefront door	FY2020	\$ 6,501.61	Scope Change	No days
20-075	20-075(1-11)1.1	Extra Demo/Relocate/ADA Ramps/Remove/Install	FY2020	\$ 6,272.08	Scope Change	No days
17-095	17-095(2-21)1.1	additional time due to lead time on generator	FY2020	\$ -	Latent Conditions	31-60 days
19-155	19-155(1-11)6.3	Provide shoring & bracing to existing building	FY2020	\$ 7,819.42	Latent Conditions	No days
20-596	20-596(1-11)1.1	replace the failed 12.5kV switch (#5)	FY2020	\$ 61,277.33	Latent Conditions	No days
14-931	14-931(3-31)4.9	Change to City approved water vault/addnl demo	FY2020	\$ 23,293.01	Latent Conditions	No days
18-173	18-173(2-23)8.23	Change Grout Color	FY2020	\$ 2,424.10	Design Changes	No days
18-238	18-238(1-11)15.30	Revise countertop on west wall in B127	FY2020	\$ 3,294.34	Omission	No days
18-238	18-238(1-11)15.36	Revise wall opening for washer/disinfector equipme	FY2020	\$ -	Scope Change	No days
18-238	18-238(1-11)15.37	Metering hot water recirculating pumps	FY2020	\$ 6,182.23	Code Requirements	No days
20-032	20-032(2-21)1.1	deduct due to reduction in base layers insulation	FY2020	\$ (24,486.00)	Latent Conditions	No days
13-178	13-178(2-21)32.49	Replace type x exit signs as identified on attache	FY2020	\$ 1,975.57	Code Requirements	No days
13-178	13-178(2-21)32.50	Add stainless steel grille at walk-in cooler closu	FY2020	\$ 449.21	Omission	No days
13-178	13-178(2-21)32.54	Per request from WCC maintenance dept. provide and	FY2020	\$ 1,867.39	Scope Change	No days
13-178	13-178(2-21)32.55	Provide and install PLAM-3 access panel at Cafe Se	FY2020	\$ 588.90	Design Changes	No days
18-225	18-225(1-11)1.1	Owner requested change to temporary protectiors	FY2020	\$ 3,630.66	Scope Change	No days
17-935	17-935(1-12)19.11	Add perforated panels to bike enclosure doors	FY2020	\$ 52,912.00	Scope Change	No days
17-935	17-935(1-12)19.23	Provide SSM-1 countertop in lieu of plam at Kitche	FY2020	\$ 867.00	Scope Change	No days
20-024	20-024(1-11)2.4	Replace sections of installed ramp	FY2020	\$ 841.21	Scope Change	More than 90 days
13-178	13-178(2-21)33.48	Delete bituminous coating and grout at interior ho	FY2020	\$ (1,229.58)	Value Engineering	No days
13-178	13-178(2-21)33.53	Apply 3M film to inside Face	FY2020	\$ 8,725.15	Omission	No days
13-178	13-178(2-21)33.58	R1 - Revise stainless steel corner guards in cafe	FY2020	\$ 668.74	Omission	No days
13-178	13-178(2-21)33.112	R1-Revise Wall-Mount background Drape Support	FY2020	\$ 3,372.80	Omission	No days
13-178	13-178(2-21)33.113	Provide and install structural steel ledger angles	FY2020	\$ 3,832.73	Omission	No days
13-178	13-178(2-21)33.114	Cut and install insulation wedge at storefront and	FY2020	\$ 1,405.45	Omission	No days
13-178	13-178(2-21)33.115	Modify sill detail at doors 233 1 and 233 2 per at	FY2020	\$ 959.15	Design Changes	No days
13-178	13-178(2-21)33.116	Add F1 partition, Delete plywood and cement board,	FY2020	\$ 2,046.81	Design Changes	No days
17-935	17-935(1-12)20.18	Add'l pot holing and survey due to watermain inter	FY2020	\$ 3,231.00	Latent Conditions	No days
17-935	17-935(1-12)20.22	Unidentified concrete structure at domestic water	FY2020	\$ 20,734.00	Latent Conditions	No days
17-935	17-935(1-12)20.46	Remove and replace section of sidewalk	FY2020	\$ 23,153.00	Scope Change	No days
17-935	17-935(1-12)21.52	Electrical conduit conflict under sidewalk	FY2020	\$ 6,275.00	Latent Conditions	No days
17-935	17-935(1-12)21.58	Added reinforcing to bus lane	FY2020	\$ 5,444.00	Omission	No days
17-935	17-935(1-12)21.59	Revised drainage at south bus lane	FY2020	\$ 14,297.00	Omission	No days
17-935	17-935(1-12)21.73	Modify bike shelter cells w/ add'l posts/wire mesh	FY2020	\$ 3,935.00	Scope Change	No days
18-225	18-225(1-11)2.1	The contract documents do not note any finish work	FY2020	\$ 1,279.92	Omission	No days
18-225	18-225(1-11)2.3	Additional roof sheathing needed	FY2020	\$ 1,124.62	Latent Conditions	No days
18-148	18-148(1-11)9.15	Provide wood bench upgrade	FY2020	\$ 10,561.00	Latent Conditions	No days
18-148	18-148(1-11)9.16	Provide additional bathroom shelving	FY2020	\$ 6,547.00	Scope Change	No days
18-238	18-238(1-11)16.35	R-Power for Future condensate drain pans/piping	FY2020	\$ 2,916.52	Scope Change	No days
18-238	18-238(1-11)16.38	Provide catch basin drains w/infiltration trench	FY2020	\$ 5,424.03	Scope Change	No days
18-238	18-238(1-11)16.41	City sidewalk replacement	FY2020	\$ 197.12	Code Requirements	No days
13-178	13-178(2-21)34.52	Add recessed knox box. Align vertical centerline o	FY2020	\$ 876.46	Code Requirements	No days
13-178	13-178(2-21)34.110	Provide and install individual wire rope trellis f	FY2020	\$ 374.33	Omission	No days
13-178	13-178(2-21)34.117	Credit-incorrect change order request was approved	FY2020	\$ (916.92)	Scope Change	No days
13-178	13-178(2-21)34.118	At location where owner's furniture crew drilled i	FY2020	\$ 1,616.11	Scope Change	No days

13-178	13-178(2-21)34.119	Provide and install wood sill at roof access door	FY2020	\$ 690.13	Omission	No days
13-178	13-178(2-21)34.120	Replace mirror in womens restroom	FY2020	\$ 672.49	Design Changes	No days
18-196	18-196(1-11)2.3	Unknown underground utility crossings	FY2020	\$ 25,627.75	Latent Conditions	No days
18-196	18-196(1-11)2.5	Automated controls and monitoring system upgrade a	FY2020	\$ 49,250.20	Omission	31-60 days
18-238	18-238(1-11)17.42	Credit for soft copper piping in lieu of hard pipi	FY2020	\$ (3,984.00)	Scope Change	No days
18-225	18-225(1-11)3.0		0 FY2020	\$ -	NULL	No days
18-225	18-225(1-11)3.4	Upgrade from flooring to tile flooring	FY2020	\$ 1,973.95	Scope Change	No days
14-931	14-931(3-31)5.5	Sanitary sewer redesign	FY2020	\$ 8,330.62	Latent Conditions	No days
15-258	15-258(2-21)40.18	install concrete pad for owner-furnished propoane	FY2020	\$ 12,590.00	Latent Conditions	No days
15-258	15-258(2-21)40.82	re-feed existing fueling station and light fixture	FY2020	\$ 33,773.00	Scope Change	No days
15-258	15-258(2-21)40.95	revisions to lighting controls	FY2020	\$ 19,902.00	Omission	No days
18-225	18-225(1-11)4.4	Remove the Dyson Air Blade and assoc electrical wo	FY2020	\$ (1,103.00)	Value Engineering	No days
18-225	18-225(1-11)4.5	Material credit for new door hardware nolonger nee	FY2020	\$ (450.00)	Value Engineering	No days
15-258	15-258(2-21)41.16	work associated with ASI #24R	FY2020	\$ 33,914.00	Latent Conditions	No days
15-258	15-258(2-21)41.90	Provide foundations, incl. anchor bolts for 2 art	FY2020	\$ 26,772.00	Scope Change	No days
14-931	14-931(3-31)6.11	Addnl work due to shutdown of Wing 5 chilled water	FY2020	\$ 1,204.14	Latent Conditions	No days
14-931	14-931(3-31)6.12	Structural changes, rebar conflict, addnl steel	FY2020	\$ 6,881.23	Omission	No days
18-173	18-173(2-23)9.4	remove & replace portion of concrete sidewalk	FY2020	\$ 2,971.53	Latent Conditions	No days
18-173	18-173(2-23)9.5	regrade sidewalk along southern end/match existing	FY2020	\$ 5,040.06	Design Changes	No days
19-155	19-155(1-11)7.9	Add 2 add'l duplex receptacles on wall	FY2020	\$ 700.55	Scope Change	No days
19-155	19-155(1-11)7.12	Place large landscape rocks	FY2020	\$ 3,589.03	Latent Conditions	No days
20-171	20-171(1-11)2.2	demolition and capping of existing gas and air lin	FY2020	\$ 1,841.04	Latent Conditions	No days
14-022	14-022(2-21)1.1	Reroute/replace existing fiber optic cable	FY2020	\$ 8,789.00	Latent Conditions	No days
14-022	14-022(2-21)1.3	Electrical revisions for code interpretation risk	FY2020	\$ 3,259.00	Code Requirements	No days
14-022	14-022(2-21)1.7	IDF power revision; power receptacle and ground	FY2020	\$ 2,394.00	Code Requirements	No days
18-173	18-173(2-23)10.25	Added rock under paving and curbing	FY2020	\$ 3,244.80	Latent Conditions	No days
18-173	18-173(2-23)10.26	Pricing change for ASI 16	FY2020	\$ 2,243.41	Latent Conditions	No days
18-173	18-173(2-23)10.27	Added Signage in ASI 018	FY2020	\$ 5,559.23	Omission	No days
18-148	18-148(1-11)10.13	Provide new maintenance shed in the SE corner of t	FY2020	\$ 47,846.00	Scope Change	No days
18-148	18-148(1-11)10.17	Provide power door opener at trash room rollup doo	FY2020	\$ 2,077.00	Omission	No days
18-225	18-225(1-11)5.2	Add layer of gypsum wall board work, Add wood trim	FY2020	\$ 4,216.31	Latent Conditions	No days
18-225	18-225(1-11)5.3	Deletion of plywood wrap materials, Added V.G. Fir	FY2020	\$ 932.79	Omission	No days
18-225	18-225(1-11)6.2	Knife Plates, Fabricate new for through bolt error	FY2020	\$ 8,290.52	Design Changes	No days
20-079	20-079(1-11)1.1	demolish existing Z-180 cornice roof drain and pip	FY2020	\$ 8,637.97	NULL	No days
18-196	18-196(1-11)3.2	Late production of MCC due to factory submittal er	FY2020	\$ -	Latent Conditions	More than 90 days
18-173	18-173(2-23)11.28	added trench work Eagon/Chervenell/Big D's	FY2020	\$ 1,905.72	Design Changes	No days
20-074	20-074(1-11)1.1	delete work in rooms 314 and 303/305	FY2020	\$ (9,360.43)	Scope Change	No days
18-225	18-225(1-11)7.7	Provided directions for adding a back-flow valve t	FY2020	\$ 3,568.74	Code Requirements	No days
18-225	18-225(1-11)7.8	It was determined that additional wood furring wou	FY2020	\$ 1,363.15	Omission	No days
18-225	18-225(1-11)7.9	Fire extinguishers be added to project	FY2020	\$ 436.45	Omission	No days
18-173	18-173(2-23)12.29	Landscape Changes as directed by WWCC	FY2021	\$ 3,758.11	Design Changes	No days
19-537	19-537(1-11)1.1	Phase 2 construction portion	FY2021	\$ 1,868,661.00	Scope Change	More than 90 days
14-931	14-931(3-31)7.10	Reconfiguration of site equipment generator/transf	FY2021	\$ 6,371.50	Design Changes	No days
19-271	19-271(3-31)1.2	Contract DB services performed prior to Contract	FY2021	\$ 26,250.00	Scope Change	No days
17-095	17-095(2-21)2.2	labor & materials to reroute lighting conduit & wi	FY2021	\$ 1,525.95	Latent Conditions	No days
14-931	14-931(3-31)8.1	Changes made to Plan review & comm comments	FY2021	\$ 13,049.69	Code Requirements	No days
20-046	20-046(1-11)1.2	Install traffic rated junction box	FY2021	\$ 1,131.74	Design Changes	No days
14-931	14-931(3-31)9.15	City Req Eng of record to inspect soils	FY2021	\$ (26,909.84)	Design Changes	No days
18-238	18-238(1-11)18.44	Install wood cap at top of short wall below railin	FY2021	\$ 4,091.11	Scope Change	No days
20-046	20-046(1-11)2.1	Relocate obstacle course equipment	FY2021	\$ 5,027.52	Scope Change	Less than 30 days
20-046	20-046(1-11)2.2	Milling & disposal of addnl HMA material under tra	FY2021	\$ 13,200.73	Latent Conditions	Less than 30 days
20-046	20-046(1-11)2.3	Demo of infill area between Bldg 19 & track	FY2021	\$ 4,000.00	Latent Conditions	No days
16-136	16-136(2-21)19.42	Mutual settlement on unresolved claims	FY2021	\$ 231,000.00	Latent Conditions	More than 90 days
19-548	19-548(1-11)1.1	Remove toilet seat cover dispensers	FY2021	\$ (109.00)	Scope Change	No days
19-548	19-548(1-11)1.2	New vapor barrier under existing slab	FY2021	\$ (928.52)	Latent Conditions	No days
19-544	19-544(1-11)1.1	Add ceiling soffit along storage room 121	FY2021	\$ 985.88	Design Changes	No days
19-544	19-544(1-11)1.2	Install existing fume hood in original location	FY2021	\$ (864.00)	Scope Change	No days
20-083	20-083(1-11)1.1	Upgrade Electrical Component on Bank Board	FY2021	\$ 11,555.33	Latent Conditions	No days
18-238	18-238(1-11)19.43	Caulk existing CMU exterior walls to fill voids	FY2021	\$ 749.06	Latent Conditions	No days
18-238	18-238(1-11)20.39	Various AV Media Revisions	FY2021	\$ 7,970.27	Scope Change	No days
18-238	18-238(1-11)20.46	Relocate Projector Outlet	FY2021	\$ 153.30	Design Changes	No days
20-046	20-046(1-11)3.1	Self-leveling sealant between Bldg 19 & sidewalk	FY2021	\$ 4,768.81	Scope Change	No days
20-046	20-046(1-11)3.4	ADA Parking Striping & addnl curb cuts	FY2021	\$ 4,751.52	Code Requirements	No days
20-057	20-057(2-21)1.1	Change in skid per manuf recommendations	FY2021	\$ 453.00	Scope Change	No days
20-057	20-057(2-21)1.2	Add'l waste line added tie into existing restrm	FY2021	\$ 2,292.00	Scope Change	No days
20-057	20-057(2-21)2.1	Minor add'l GWB demo work	FY2021	\$ 858.00	Latent Conditions	No days

20-057	20-057(2-21)2.2	Modification of door slab/mat long lead	FY2021	\$ (604.00)	Value Engineering	No days
19-256	19-256(1-12)3.2	Addnl work to identify location of water leak	FY2021	\$ 20,428.81	Scope Change	No days
18-173	18-173(2-23)13.6	New Fire Alarm Control Panel4082.66	FY2021	\$ 4,082.66	Scope Change	No days
18-173	18-173(2-23)13.31	Paint exposed concrete	FY2021	\$ 4,671.49	Design Changes	No days
18-173	18-173(2-23)13.32	Sport court grades to work w/ existing cond	FY2021	\$ 5,295.40	Latent Conditions	No days
18-173	18-173(2-23)14.33	Credit for the Berms & Tree Caliper	FY2021	\$ (2,182.00)	Scope Change	No days
19-544	19-544(1-11)2.2	Add utility locate, inspection of septic tanks	FY2021	\$ 8,298.86	Latent Conditions	No days
19-544	19-544(1-11)2.3	Add J-box & conduit at 2 locations	FY2021	\$ 685.06	Scope Change	No days
13-178	13-178(2-21)35.44	add cost for AV system and shop drawing, programin	FY2021	\$ 19,036.59	Scope Change	No days
13-178	13-178(2-21)35.47	Add three floor boxes to testing 360 per attached	FY2021	\$ 6,297.05	Design Changes	No days
13-178	13-178(2-21)35.48	Add heat detector in elevator pit connect to the e	FY2021	\$ 1,637.00	Code Requirements	No days
13-178	13-178(2-21)35.56	Remove, refinishand reinstall 5 diffusers at cork	FY2021	\$ 3,800.92	Scope Change	No days
13-178	13-178(2-21)35.111	Eliminate PT 1 paint at exposed ceiling at the fol	FY2021	\$ (870.00)	Value Engineering	No days
13-178	13-178(2-21)35.121	Modify framed opening to accommodate electric stri	FY2021	\$ 690.54	Scope Change	No days
13-178	13-178(2-21)35.123	Trim toilet partition pilasters around radiant hea	FY2021	\$ 1,505.84	Design Changes	No days
13-178	13-178(2-21)35.124	Reinspect elevator as required to confirm phone wo	FY2021	\$ 5,070.84	Scope Change	No days
13-178	13-178(2-21)35.125	Relocate branch circuit controller from computers	FY2021	\$ 34,201.70	Design Changes	No days
18-238	18-238(1-11)21.48	Add reflect E01 finish for 3Form Chroma Almond	FY2021	\$ 1,223.28	Scope Change	No days
19-548	19-548(1-11)2.2	Addnl cutting of concrete slab,addnl hauling,dispo	FY2021	\$ 9,804.45	Latent Conditions	No days
19-548	19-548(1-11)2.3	Excavate 3" of gravel base & install 3" gravel	FY2021	\$ 8,325.58	Latent Conditions	No days
19-548	19-548(1-11)2.5	Reconnect rainwater leaders that were cut & demoli	FY2021	\$ 2,784.90	Latent Conditions	No days
19-548	19-548(1-11)2.6	Provide/install bedding material for plumbing pipi	FY2021	\$ 1,532.94	Latent Conditions	No days
20-011	20-011(1-11)1.1	Addition of door closer at door #306H-1	FY2021	\$ 353.55	Scope Change	No days
20-057	20-057(2-21)3.3	Relocation of existing sprinkler head	FY2021	\$ 2,607.00	Latent Conditions	No days
18-173	18-173(2-23)15.7	Provide/Install max occupancy signs & paint address	FY2021	\$ 918.99	Contractor Request	No days
14-931	14-931(3-31)10.16	Install non-woven geosynthec fabric under parking	FY2021	\$ 4,979.12	Latent Conditions	No days
20-046	20-046(1-11)4.4	R-Locate new POC for relocated fire hydrant in 6"	FY2021	\$ 2,509.45	Design Changes	No days
20-046	20-046(1-11)4.5	Patch/repair water leak discovered during excavati	FY2021	\$ 3,757.07	Latent Conditions	Less than 30 days
20-046	20-046(1-11)4.6	Excavation for catch basins uncovered concrete	FY2021	\$ 6,080.44	Design Changes	Less than 30 days
17-935	17-935(1-12)22.67	Replace catch basins	FY2021	\$ 134,517.00	Latent Conditions	No days
13-178	13-178(2-21)36.122	add 110 calendar days to the contract time	FY2021	\$ -	Latent Conditions	More than 90 days
13-178	13-178(2-21)37.46	Remove elevator vent infill opening and install in	FY2021	\$ 1,711.37	Design Changes	No days
13-178	13-178(2-21)37.51	Delete HX1.01 and revise heating water piping by p	FY2021	\$ (1,798.00)	Design Changes	No days
19-502	19-502(2-21)1.1	Move door T581 3'-2" south	FY2021	\$ -	Scope Change	No days
19-271	19-271(3-31)2.1	Addnl geo technical borings & evaluations for relo	FY2021	\$ 29,316.65	NULL	No days
15-258	15-258(2-21)42.14	removal of hazardous materials in Hangar	FY2021	\$ 85,669.00	Latent Conditions	31-60 days
15-258	15-258(2-21)42.23	provide condensate drains	FY2021	\$ 6,560.00	Scope Change	No days
15-258	15-258(2-21)42.26	install temp. partition at AMT bldg hangar opening	FY2021	\$ 9,834.00	Scope Change	No days
15-258	15-258(2-21)42.69	relocate thermostat in 1st floor breakroom	FY2021	\$ 2,392.00	Design Changes	No days
15-258	15-258(2-21)42.96	provide & install 24 aircraft tie-down anchors	FY2021	\$ 15,738.00	Scope Change	No days
15-258	15-258(2-21)42.97	additions & deletions to fencing/gates	FY2021	\$ 9,030.00	Scope Change	No days
19-544	19-544(1-11)3.4	Provide a 2 stall mens & womens restroom trailer	FY2021	\$ 21,927.19	Latent Conditions	No days
20-046	20-046(1-11)5.5	Concrete pads for snow accumulation is no longer r	FY2021	\$ (13,706.15)	Design Changes	No days
18-238	18-238(1-11)22.47	Install vertical maple trim at operable partition	FY2021	\$ 1,183.85	Scope Change	No days
18-238	18-238(1-11)22.49	Provide 120V single phase circuits	FY2021	\$ 2,495.57	Scope Change	No days
19-167	19-167(2-21)1.1	Delete access control devices & associated rough-i	FY2021	\$ (7,012.96)	Scope Change	No days
19-167	19-167(2-21)1.3	Add & move data connections	FY2021	\$ 2,728.41	Scope Change	No days
19-167	19-167(2-21)2.1	Credit for door hardware	FY2021	\$ (7,407.00)	Scope Change	No days
19-167	19-167(2-21)2.3	Roof drains leaking-assemble work station	FY2021	\$ 1,039.40	Scope Change	No days
14-022	14-022(2-21)2.0	-	FY2021	\$ -	NULL	No days
14-022	14-022(2-21)2.1	abatement of ACM in fire doors	FY2021	\$ 2,537.00	Latent Conditions	No days
14-022	14-022(2-21)2.2	abatement prior to demolition of walls	FY2021	\$ 1,378.00	Latent Conditions	No days
14-022	14-022(2-21)2.4	demolition of wxisting wall and ceiling	FY2021	\$ 6,451.00	Design Changes	No days
14-022	14-022(2-21)2.5	demolish and replace existing floor slab in CL 135	FY2021	\$ 11,562.00	Design Changes	No days
14-022	14-022(2-21)2.6	demolish wood-framed portion of north & east walls	FY2021	\$ 6,904.00	Latent Conditions	No days
18-196	18-196(1-11)4.1	Remove electrical junction box & assoc conduits fr	FY2021	\$ 634.01	Design Changes	No days
18-196	18-196(1-11)4.2	Sample & expedited testing of sludge from pond 2 s	FY2021	\$ 1,520.13	Latent Conditions	No days
18-196	18-196(1-11)4.5	Connect the DAF potable water pipe to the active w	FY2021	\$ 3,997.98	Design Changes	No days
18-196	18-196(1-11)4.6	Connect the Marine Prop drain pipe to the new drai	FY2021	\$ 3,500.00	Design Changes	No days
18-196	18-196(1-11)4.8	Install conduit and transformer to power to the oi	FY2021	\$ 4,000.00	Scope Change	No days
18-196	18-196(1-11)4.9	Install electrical circuitry from futur winterizat	FY2021	\$ 12,996.00	Design Changes	No days
18-196	18-196(1-11)5.11	Decrease in fiberoptic scope	FY2021	\$ (11,837.64)	Value Engineering	No days
18-196	18-196(1-11)5.12	PCI is authorized to purchase spill containment ki	FY2021	\$ 8,014.20	Scope Change	No days
18-196	18-196(1-11)5.13	PCI is authorized to purchase and install drain pi	FY2021	\$ 841.46	Scope Change	No days
18-196	18-196(1-11)5.14	Purchase and install safety grates over the splitt	FY2021	\$ 4,443.15	Scope Change	No days
18-196	18-196(1-11)5.15	Grade the area around the DAF	FY2021	\$ 7,734.99	Scope Change	No days

18-196	18-196(1-11)5.16	Conduct 1day of operational testing within a 2week	FY2021	\$ (5,120.00)	Scope Change	No days
18-196	18-196(1-11)5.17	subcontract work-provide fiber optic connection to	FY2021	\$ 8,070.81	Scope Change	No days
18-225	18-225(1-11)8.5	During construction it was discovered that the wat	FY2021	\$ 14,057.75	Latent Conditions	Less than 30 days
18-225	18-225(1-11)8.6	Credit for weather hood & add rake detail work	FY2021	\$ 1,267.29	Value Engineering	No days
19-502	19-502(2-21)2.4	IT Dept. cabling revisions	FY2021	\$ -	Scope Change	No days
15-258	15-258(2-21)43.19	revisions to electrical per ASI #25	FY2021	\$ 28,638.00	Scope Change	No days
15-258	15-258(2-21)43.20	install emergency responder radio coverage system	FY2021	\$ -	Code Requirements	No days
15-258	15-258(2-21)43.24	work associated with COP #88	FY2021	\$ 108,692.00	Scope Change	No days
15-258	15-258(2-21)43.25	change hardware group at door 3305 to 18 in lieu o	FY2021	\$ 3,661.00	Scope Change	No days
18-081	18-081(1-11)1.1	rev. handrail attachments due to differing heights	FY2021	\$ 6,071.00	Design Changes	No days
20-067	20-067(1-11)1.1	fire sprinkler review for permit	FY2021	\$ 5,751.81	Design Changes	No days
20-083	20-083(1-11)2.2	Provide curb ramp & mow strip @ student rec center	FY2021	\$ 10,274.60	Scope Change	No days
18-238	18-238(1-11)23.51	Revise deck cut-out for P21 Eyewash	FY2021	\$ 446.98	Latent Conditions	No days
20-057	20-057(2-21)4.3	Change in Equipment skid/electrical to be relocate	FY2021	\$ 787.00	Latent Conditions	No days
19-544	19-544(1-11)4.1	Removal & disposal of an addnl 72 sf vinyl floor	FY2021	\$ 1,347.05	Scope Change	No days
18-238	18-238(1-11)24.40	Grading, pavers & trench drain	FY2021	\$ 13,319.10	Scope Change	No days
18-238	18-238(1-11)24.45	Refine perimeter grade treatments beyond new curb	FY2021	\$ 4,065.11	Latent Conditions	No days
19-502	19-502(2-21)3.8	Remove mechanical units	FY2021	\$ 1,777.83	Latent Conditions	No days
20-046	20-046(1-11)6.8	Raise relocated fire hydrant & valve to meet concr	FY2021	\$ 1,146.08	Scope Change	No days
20-046	20-046(1-11)6.9	Addition of cast iron ring & cover to protect wire	FY2021	\$ 637.42	Latent Conditions	No days
14-022	14-022(2-21)3.4	provide structural changes including roof shear ri	FY2021	\$ 12,811.00	Code Requirements	No days
17-935	17-935(1-12)23.20	delete 28 l.f of 8" ductile iron pipe and 900 sf	FY2021	\$ (17,355.00)	Latent Conditions	No days
17-935	17-935(1-12)23.21	deduct WOM-1 PediTred G4-BOD; add Miliken Cut Modu	FY2021	\$ (10,740.00)	Latent Conditions	No days
17-935	17-935(1-12)23.24	modify (3) catch basin I.E.s to fit existing condi	FY2021	\$ 4,052.00	Latent Conditions	No days
17-935	17-935(1-12)23.25	extension of the parapet cap along the w. elevatio	FY2021	\$ 3,820.00	Latent Conditions	No days
17-935	17-935(1-12)23.41	sewer line and storm drain conflict	FY2021	\$ 4,524.00	Latent Conditions	No days
17-935	17-935(1-12)23.68	elec. hardware for Drs 110a and 118a	FY2021	\$ 2,902.00	Design Changes	No days
20-046	20-046(1-11)7.7	Replacement of curb, sidewalk & assess ramp	FY2021	\$ 15,408.43	Design Changes	Less than 30 days
19-502	19-502(2-21)4.3	Raise wall tile height on toilet rms T569 & T570	FY2021	\$ 2,336.00	Scope Change	No days
19-502	19-502(2-21)4.5	Provide bulkhead for existing data closet	FY2021	\$ 263.58	Scope Change	No days
14-931	14-931(3-31)11.14	Misc. structural steel changes	FY2021	\$ 7,582.24	Design Changes	No days
14-931	14-931(3-31)11.17	Elevator pit revisions to meet requirements	FY2021	\$ 3,579.82	Design Changes	No days
20-046	20-046(1-11)8.6	Landscaping work, remove asphalt to install curbs	FY2021	\$ 12,284.29	Scope Change	No days
18-173	18-173(2-23)16.30	Added electrical T&M items	FY2021	\$ 3,317.68	Scope Change	No days
19-167	19-167(2-21)3.4	Change Smart Diffuser to regular diffuser	FY2021	\$ (250.00)	Design Changes	No days
19-167	19-167(2-21)3.5	Relocate shutoff valve for drinking fountain	FY2021	\$ 3,324.73	Scope Change	No days
19-167	19-167(2-21)3.6	Provide/install access panels	FY2021	\$ 1,322.26	Latent Conditions	No days
19-167	19-167(2-21)3.8	Add power door operators to doors 115AA & 102BA	FY2021	\$ 24,550.16	Scope Change	No days
19-167	19-167(2-21)3.9	Add carpet outside door 102B	FY2021	\$ 259.08	Scope Change	No days
19-167	19-167(2-21)3.10	Change GRD S5 to 36 inch	FY2021	\$ 266.08	Design Changes	No days
19-167	19-167(2-21)3.11	Change ceiling in meditation rm from gypsum board	FY2021	\$ 270.61	Latent Conditions	No days
14-022	14-022(2-21)4.3	raise existing handholes to be accessible	FY2021	\$ 1,470.00	Latent Conditions	No days
14-022	14-022(2-21)4.6	resimbursement for SCL for existing data	FY2021	\$ 457.00	Code Requirements	No days
14-022	14-022(2-21)4.13	reconnect lighting in vault per RFI 37	FY2021	\$ 2,245.00	Latent Conditions	No days
14-022	14-022(2-21)4.18	rewire copper lines serving other buildings	FY2021	\$ 947.00	Latent Conditions	No days
18-238	18-238(1-11)25.50	Revise VCT to Carpet Flooring - Allied	FY2021	\$ 541.80	Scope Change	No days
19-502	19-502(2-21)5.7	Extend roof deck, revise detail to stop wall constr	FY2021	\$ 6,768.23	Latent Conditions	Less than 30 days
20-083	20-083(1-11)3.3	Change from Asphalt to Concrete	FY2021	\$ 34,171.82	Scope Change	No days
20-083	20-083(1-11)3.4	Repair/restore/adjust	FY2021	\$ 80,973.77	Latent Conditions	31-60 days
20-083	20-083(1-11)4.1	dig and verify irrigation main	FY2021	\$ 3,036.17	Latent Conditions	No days
14-022	14-022(2-21)5.5	provide power to reader board per RFI 11	FY2021	\$ 10,452.00	Design Changes	No days
14-022	14-022(2-21)5.11	remove existing dyno vault and backfill	FY2021	\$ 4,725.00	Latent Conditions	No days
14-022	14-022(2-21)5.12	NULL	FY2021	\$ 3,191.00	Latent Conditions	No days
14-022	14-022(2-21)5.16	add electrical to PIV per RFI 74	FY2021	\$ 10,931.00	Scope Change	No days
14-022	14-022(2-21)5.17	remove and replace existing slab at Storage 120A	FY2021	\$ 11,804.00	Latent Conditions	No days
14-022	14-022(2-21)5.18	add drainage pipe per RFI 107	FY2021	\$ 6,978.00	Latent Conditions	No days
14-022	14-022(2-21)6.8	provide civil changes incl. retention vault & pipi	FY2021	\$ 19,236.00	Code Requirements	No days
14-022	14-022(2-21)6.11	work in SI 16 to provide full complete walls at sh	FY2021	\$ 13,129.00	Latent Conditions	No days
14-022	14-022(2-21)6.17	add blue phone power mods. per RFI 91	FY2021	\$ 8,547.00	Scope Change	No days
19-548	19-548(1-11)4.7	Provide/install rebar reinforcing slab on deck	FY2021	\$ 4,670.09	Scope Change	No days
19-548	19-548(1-11)4.8	Existing overhead door-motor conflicts/new motors	FY2021	\$ 4,293.44	Latent Conditions	No days
20-067	20-067(1-11)2.1	remove & dispose of furniture in study lounge 101	FY2021	\$ 2,570.46	Scope Change	No days
20-067	20-067(1-11)3.2	remove steel framing along Grid P btwn Grids 32&4	FY2021	\$ 1,824.95	Scope Change	No days
19-167	19-167(2-21)4.2	Repair, replace existing drains due to leaking	FY2021	\$ 7,564.74	Scope Change	No days
19-167	19-167(2-21)4.4	Add framing & gypsum board around 2 columns	FY2021	\$ 2,035.55	Scope Change	No days
19-167	19-167(2-21)4.7	Abatement of vermiculite found in exterior walls	FY2021	\$ 8,226.04	Latent Conditions	No days

19-548	19-548(1-11)3.1	Repairs to reconnect perm power circuits	FY2021	\$ 26,399.69	Latent Conditions	Less than 30 days
17-935	17-935(1-12)24.76	install conduit & pathway for security & lighting	FY2021	\$ 180,875.40	Scope Change	No days
19-167	19-167(2-21)5.5	COVID -19 - Additional days added to Contract	FY2021	\$ -	Latent Conditions	31-60 days
19-537	19-537(1-11)2.2	Add Haz Mat container/add DB Services/269 days	FY2021	\$ 82,814.72	Scope Change	More than 90 days
20-067	20-067(1-11)4.2	addition lighting at study lounge alcoves	FY2021	\$ 1,660.00	Scope Change	No days
20-057	20-057(2-21)5.5	Added electrical A/E fee credit	FY2021	\$ (505.40)	Scope Change	No days
20-046	20-046(1-11)9.7	Addnl demo & removal/install asphalt roadway	FY2021	\$ 17,276.49	Design Changes	No days
20-046	20-046(1-11)9.8	Elevation adjustments/removal of base rock & repla	FY2021	\$ 1,142.44	Scope Change	No days
20-083	20-083(1-11)5.5	Increase pedestrian safety and accessibility	FY2021	\$ 127,244.00	Scope Change	No days
14-022	14-022(2-21)7.13	provide structural infill at existing skylight loc	FY2021	\$ 22,732.00	Latent Conditions	No days
14-022	14-022(2-21)8.5	provide power to reader board - RFI 11	FY2021	\$ 10,452.00	Scope Change	No days
14-022	14-022(2-21)8.8	provide temp. protection and maintain phone lines	FY2021	\$ 21,535.00	Latent Conditions	No days
20-067	20-067(1-11)5.3	changes at Stage 107B; remove relite at E wall; ch	FY2021	\$ 1,139.98	Scope Change	No days
20-067	20-067(1-11)5.4	change rubber base from 4" to 6"	FY2021	\$ 509.00	Scope Change	No days
20-067	20-067(1-11)5.7	lounge ceiling support	FY2021	\$ 2,449.43	Latent Conditions	No days
14-931	14-931(3-31)12.20	Wind 5 tunnel wal reinforc, shaft reconfig, harwar	FY2021	\$ 6,285.78	Scope Change	No days
14-931	14-931(3-31)12.21	Install of geofabric at fire lane	FY2021	\$ 6,551.47	Scope Change	No days
18-238	18-238(1-11)26.53	Raise AV Cabinet Bases	FY2021	\$ 633.53	Latent Conditions	No days
18-238	18-238(1-11)26.54	R-Eliminate 3 Ceiling speakers in B129	FY2021	\$ (252.00)	Latent Conditions	No days
18-238	18-238(1-11)26.55	Credit for chain link fencing fabric	FY2021	\$ (155.00)	Scope Change	No days
18-238	18-238(1-11)26.56	Provide cabinet locks for B119	FY2021	\$ 658.81	Scope Change	No days
18-238	18-238(1-11)26.57	Ceiling tile credit	FY2021	\$ (1,760.00)	Scope Change	No days
18-238	18-238(1-11)26.59	Replace timer & solenoid kits at EPT-1 units	FY2021	\$ 1,813.80	Scope Change	No days
19-502	19-502(2-21)6.6	Shift entry wall to allow existing door for exitin	FY2021	\$ 644.44	Scope Change	No days
19-502	19-502(2-21)6.9	L&I changes during their review	FY2021	\$ 3,327.60	Code Requirements	No days
19-502	19-502(2-21)6.10	Fur around existing CMU wall/add 2 cornerguards	FY2021	\$ 821.29	Latent Conditions	No days
19-502	19-502(2-21)6.11	Use 1x8 chair rail w/eased edges on numerous rooms	FY2021	\$ 2,428.42	Scope Change	No days
19-544	19-544(1-11)5.5	R1-Add new 4" sewer line & contact to tank/demo	FY2021	\$ 188,980.48	Latent Conditions	More than 90 days
20-113	20-113(2-21)1.1	Night work to complete wood chipping activities	FY2021	\$ 3,132.81	Scope Change	Less than 30 days
14-022	14-022(2-21)11.14	remove existing crane in Shop D; provide to weldin	FY2021	\$ 1,074.00	Scope Change	No days
14-022	14-022(2-21)11.19	provide power study	FY2021	\$ 2,192.00	Latent Conditions	No days
14-022	14-022(2-21)11.21	add bollars per RFIs 145 and 78	FY2021	\$ 4,663.00	Scope Change	No days
14-022	14-022(2-21)11.23	add epoxy dowels where there are not footings	FY2021	\$ 7,160.00	Latent Conditions	No days
14-022	14-022(2-21)11.24	add structural steel per SI-19; adjust skylight si	FY2021	\$ 4,274.00	Design Changes	No days
14-022	14-022(2-21)11.28	remove & dispose of buried debris found in drainag	FY2021	\$ 2,822.00	Latent Conditions	No days
20-011	20-011(1-11)2.4	AHJ Fire Marshal req add of equip to pass fire ins	FY2021	\$ 2,304.52	Scope Change	No days
19-167	19-167(2-21)6.6	Correct & overcharge on COP 3	FY2021	\$ (160.32)	Scope Change	No days
19-167	19-167(2-21)6.12	Room 102B-infill the FEC w/framing & gypsum board	FY2021	\$ 1,262.12	Latent Conditions	No days
19-167	19-167(2-21)6.13	Install sink & faucet in food bank room 218	FY2021	\$ 1,973.94	Design Changes	No days
19-167	19-167(2-21)6.14	Reroute wiring to make existing j-boxes accessible	FY2021	\$ 1,445.90	Scope Change	No days
19-167	19-167(2-21)6.15	Add letters to sign at room 115A	FY2021	\$ 800.32	Scope Change	No days
19-167	19-167(2-21)6.16	Addnl power outlets on south wall of Room 123	FY2021	\$ 2,571.08	Latent Conditions	No days
19-502	19-502(2-21)7.12	Float the floor at Halls T577 & T579	FY2021	\$ 3,059.83	Latent Conditions	No days
19-544	19-544(1-11)6.6	Provide horiz sliding service window	FY2021	\$ 2,586.02	Scope Change	No days
20-083	20-083(1-11)6.6	Extention only	FY2021	\$ -	Latent Conditions	31-60 days
20-085	20-085(1-11)1.1	Remove/Repair/Install/Paint	FY2021	\$ 35,387.62	Latent Conditions	No days
19-188	19-188(1-11)2.2	Adjust to Actual Amount Invoices	FY2021	\$ (106,592.16)	Scope Change	No days
20-006	20-006(1-11)1.1	remove unsuitable soil & add stabilization woven t	FY2021	\$ 15,000.00	Latent Conditions	No days
20-006	20-006(1-11)1.4	additional days due to mobilization	FY2021	\$ -	Scope Change	Less than 30 days
20-006	20-006(1-11)1.5	add required plastic protect covers for pre-cast c	FY2021	\$ 1,555.51	Scope Change	No days
20-006	20-006(1-11)1.6	add'l days due to severe smoke from wildfires	FY2021	\$ -	Scope Change	Less than 30 days
20-057	20-057(2-21)6.5	Agency added HDMI cable	FY2021	\$ 1,652.00	Scope Change	No days
20-907	20-907(1-11)1.1	Time extension	FY2021	\$ -	NULL	31-60 days
18-063	18-063(3-31)1.2	Install floor covering in Corridor 100LR	FY2021	\$ 198.16	Scope Change	No days
19-502	19-502(2-21)8.13	Apply light orange peel texture to blen with exist	FY2021	\$ 857.90	Scope Change	No days
20-731	20-731(2-21)1.1	No Cost Change Order / Add 119 days	FY2021	\$ -	Scope Change	More than 90 days
16-194	16-194(1-11)1.1	Picking up building permits and permit drawings	FY2021	\$ 8,804.01	Scope Change	No days
20-084	20-084(1-11)1.1	Map floorplan, install in coordination w/D bldg HV	FY2021	\$ 13,611.30	Scope Change	No days
19-544	19-544(1-11)7.7	Extend Provide emergy shower head pull handle to r	FY2021	\$ 252.52	Latent Conditions	No days
18-238	18-238(1-11)27.60	provide undercabinet lighting	FY2021	\$ 1,864.77	Scope Change	No days
18-238	18-238(1-11)27.61	credit for sealing and finishing - College will do	FY2021	\$ (1,295.00)	Code Requirements	No days
18-238	18-238(1-11)27.62	add corner guards - wall protection	FY2021	\$ 1,022.03	Scope Change	No days
18-238	18-238(1-11)27.63	conference table power - terminate provided electr	FY2021	\$ 707.67	Latent Conditions	No days
18-238	18-238(1-11)27.65	add cold water supply to dishwasher	FY2021	\$ 281.93	Scope Change	No days
20-066	20-066(1-11)1.1	credit for difference in warranties on generator	FY2021	\$ (500.00)	Value Engineering	No days
19-167	19-167(2-21)7.17	Assemble desks in Student Leadership space	FY2021	\$ 1,121.61	Scope Change	No days

19-167	19-167(2-21)7.18	Delete "here to help" sign from project scope	FY2021	\$ (297.00)	Scope Change	No days
19-167	19-167(2-21)7.19	Add vinyl corner guards wall covering corners	FY2021	\$ 367.31	Scope Change	No days
15-258	15-258(2-21)44.21	previously COP #93	FY2021	\$ 70,190.00	Latent Conditions	No days
15-258	15-258(2-21)44.22	provide temp. compressed air svc. to WEC facility	FY2021	\$ 15,358.00	Latent Conditions	No days
15-258	15-258(2-21)44.29	work assoc. w/ASI #33 and relocation light	FY2021	\$ 8,941.00	Scope Change	No days
20-046	20-046(1-11)10.9	Adjust/lower catch basin & dry well inlet heights	FY2021	\$ 2,312.77	Design Changes	No days
20-046	20-046(1-11)10.10	Remove/replace 2 section of concrete sidewalk	FY2021	\$ 10,000.00	Scope Change	No days
20-046	20-046(1-11)10.11	Additional striping & misc. painting	FY2021	\$ 5,230.81	Scope Change	No days
20-067	20-067(1-11)6.5	flooring change at Terrazzo Tile to LVP Mannington	FY2021	\$ (798.00)	Latent Conditions	No days
20-067	20-067(1-11)6.6	provide furring at operable window wall	FY2021	\$ 1,180.00	Latent Conditions	No days
20-067	20-067(1-11)6.8	provide window at west lounge wall	FY2021	\$ 6,916.39	Scope Change	No days
20-067	20-067(1-11)6.9	provide new stainless steel wall protection below	FY2021	\$ 723.00	Scope Change	No days
20-067	20-067(1-11)6.10	testing, adjusting & balancing to be done by other	FY2021	\$ (1,025.00)	Scope Change	No days
20-169	20-169(1-11)1.1	Add backdraft dampers to HVAC branch ducts serving	FY2021	\$ 1,180.00	Latent Conditions	No days
20-169	20-169(1-11)1.2	NULL	FY2021	\$ -	NULL	No days
20-259	20-259(2-21)1.1	Reduce contract amount; emerg contract reconcile	FY2021	\$ (9,064.94)	Scope Change	No days
18-533	18-533(1-11)1.1	Site Logistics, Restriping, Sign Postings	FY2021	\$ 12,931.67	Scope Change	No days
20-011	20-011(1-11)3.3	Add additional water foundation for bottled water	FY2021	\$ 7,390.35	Scope Change	Less than 30 days
14-931	14-931(3-31)13.7	Reconnect Wing 5 HVAC controls to existing panel	FY2021	\$ 9,793.39	Latent Conditions	No days
14-931	14-931(3-31)13.13	Protect/maintain 6 existing pole bases & wiring	FY2021	\$ (14,123.43)	Scope Change	No days
14-931	14-931(3-31)13.19	Revisions to all glass interior storefront systems	FY2021	\$ 18,653.54	Design Changes	No days
14-931	14-931(3-31)13.24	Modify detail to add a layer of plywood & gyp	FY2021	\$ 9,519.25	Scope Change	No days
19-502	19-502(2-21)9.2	Revise signage	FY2021	\$ 5,243.24	Scope Change	No days
15-258	15-258(2-21)45.28	work associated w/ ASI-032-address drainage backfl	FY2021	\$ 91,038.00	Scope Change	No days
19-544	19-544(1-11)8.4	Relocate existing wall switch in mens bath, add 5	FY2021	\$ 1,477.95	Latent Conditions	No days
20-197	20-197(1-11)1.1	Sawcut/remove top 5" of existing foundation wall &	FY2021	\$ 1,438.00	Latent Conditions	No days
14-931	14-931(3-31)14.5	Add a second elevator	FY2021	\$ 212,376.58	Scope Change	No days
18-063	18-063(3-31)2.1	Abatement of carpet, VCT & black mastic-Rm 134	FY2021	\$ 19,002.22	Latent Conditions	No days
20-006	20-006(1-11)2.1	add 4 flag pole sleeves at the NE ends of memorial	FY2021	\$ 1,866.10	Scope Change	No days
20-006	20-006(1-11)2.2	add'l storm drain sewer fittings incl. 45-degree b	FY2021	\$ 1,962.19	Latent Conditions	No days
20-006	20-006(1-11)2.7	10 new "non-potable water" signs	FY2021	\$ 659.37	Scope Change	Less than 30 days
20-006	20-006(1-11)2.8	provide/install casing end seals on irrigation pip	FY2021	\$ 1,806.65	Scope Change	No days
20-006	20-006(1-11)3.2	generator/automatic transfer switch design revisio	FY2021	\$ 9,204.67	Code Requirements	No days
20-067	20-067(1-11)7.11	ceiling repair ddue to demo of partitions	FY2021	\$ 3,323.00	Latent Conditions	No days
20-067	20-067(1-11)7.12	painting of sprinkler piping	FY2021	\$ 6,654.00	Scope Change	No days
20-254	20-254(1-11)1.1	Signs to be removed have been identified at the un	FY2021	\$ 31,049.00	Scope Change	No days
20-907	20-907(1-11)2.2	Replace existing fused safety switch at chiller	FY2021	\$ 1,897.00	NULL	Less than 30 days
14-931	14-931(3-31)15.4	Telecom & AV system design & installation	FY2021	\$ 889,307.81	Scope Change	No days
19-500	19-500(2-22)1.1	Provide bypass for each of two Variable Freq Drive	FY2021	\$ 2,347.00	Scope Change	No days
16-194	16-194(1-11)2.2	Remove Alt #1 Boulderling Wall from project	FY2021	\$ (97,139.00)	Scope Change	No days
20-084	20-084(1-11)2.2	REmove/Reinstall/Dis&Reassemble/Install Sprinkler	FY2021	\$ 19,481.01	Latent Conditions	No days
20-167	20-167(1-11)1.1	NTP date erroneously issued for Aug.4, 2020	FY2021	\$ -	NULL	Less than 30 days
20-007	20-007(1-11)1.1	add days	FY2021	\$ -	NULL	More than 90 days
20-245	20-245(1-11)1.1	Install new floor drains in mens/womens restrooms	FY2021	\$ 8,815.32	Scope Change	No days
20-245	20-245(1-11)1.2	Install new tile on walls behind toilets in restrm	FY2021	\$ 3,056.67	Scope Change	No days
17-935	17-935(1-12)25.22	Change to area drain at pavers	FY2021	\$ 3,508.00	Latent Conditions	No days
17-935	17-935(1-12)25.74	Provide/install corrugated plastic at glazing unit	FY2021	\$ 24,214.00	Scope Change	No days
19-548	19-548(1-11)5.4	R-Provide access to water shut offs in parking lot	FY2021	\$ 846.75	Scope Change	No days
18-238	18-238(1-11)28.66	Tasting Room Acoustical Insulation	FY2021	\$ (6,950.00)	Scope Change	No days
18-238	18-238(1-11)28.67	Reception Counter Revisions	FY2021	\$ 1,012.64	Scope Change	No days
18-238	18-238(1-11)29.68	Quartz Countertops for Tasting Room	FY2021	\$ 5,154.72	Latent Conditions	No days
20-197	20-197(1-11)2.2	Revise ADA lab sinks to match standard lab sinks	FY2021	\$ -	Scope Change	No days
20-197	20-197(1-11)2.4	Credit for deleting 3 electrical outlets	FY2021	\$ (585.00)	Scope Change	No days
20-245	20-245(1-11)2.3	Install 2 duplex receptacles in Dental x-ray rooms	FY2021	\$ 5,391.48	Scope Change	No days
20-098	20-098(1-11)1.1	Add Maintenance hole	FY2021	\$ 5,378.07	Latent Conditions	No days
20-007	20-007(1-11)2.2	addition of 3 PTAC units	FY2021	\$ 6,466.61	NULL	No days
20-197	20-197(1-11)3.3	Remove/dispose existing ext retractable awning	FY2021	\$ 570.00	Scope Change	No days
20-113	20-113(2-21)2.2	Permit Fees reimbursement	FY2021	\$ 980.50	Scope Change	No days
18-065	18-065(2-22)1.1	Add Alt 1, 2 & 3/credit for furnishing wood floori	FY2021	\$ 931,932.00	Scope Change	No days
18-065	18-065(2-22)1.2	Upgrad wood flooring	FY2021	\$ 115,807.00	Scope Change	No days
20-013	20-013(1-11)2.2	COP is to balance out the Contract	FY2021	\$ (4,292.21)	Scope Change	No days
20-067	20-067(1-11)8.4	additional sprinkler head at Office 117	FY2021	\$ 484.92	Scope Change	No days
20-067	20-067(1-11)8.5	add dual mic input plate on N. wall of Stage 107B	FY2021	\$ 2,043.95	Scope Change	No days
20-067	20-067(1-11)8.6	change custom wallcovering at the 2 study alcoves;	FY2021	\$ (2,100.00)	Scope Change	No days
20-067	20-067(1-11)8.7	add one Cat 6A cable from existing box on NW wall	FY2021	\$ 1,191.31	Scope Change	No days
20-067	20-067(1-11)8.13	additional sprinkler heads	FY2021	\$ 1,190.00	Latent Conditions	No days

20-067	20-067(1-11)9.15	provide 9" tap on existing fire supply line	FY2021	\$ 495.00	Latent Conditions	No days
18-238	18-238(1-11)30.71	Revise D/W circuit in Tasting Room C122	FY2021	\$ 521.81	Scope Change	No days
20-245	20-245(1-11)3.4	Install 3 Isolation Valves for mems restroom	FY2021	\$ 5,629.70	Scope Change	No days
18-063	18-063(3-31)3.13	Add 8" spiral (HVAC to IT Room)	FY2021	\$ 940.25	Scope Change	No days
20-115	20-115(3-31)1.3	Deduct for FD charge for false alarm call outs	FY2021	\$ (350.00)	Code Requirements	No days
20-274	20-274(1-11)1.1	Add'l security window at parking garage	FY2021	\$ 13,270.09	Scope Change	More than 90 days
14-931	14-931(3-31)16.25	Add stop for elevator 2 in at basement	FY2021	\$ 17,497.90	Scope Change	No days
18-238	18-238(1-11)31.58	Monitor bracket/mount & recessed wall enclosure	FY2021	\$ 2,669.50	Latent Conditions	No days
18-238	18-238(1-11)31.69	Provide/install frosted film & move CC signage	FY2021	\$ 1,608.13	Scope Change	No days
18-238	18-238(1-11)31.70	B149 Unility Room-Dryer vent & receptacle	FY2021	\$ 2,536.07	Scope Change	No days
20-197	20-197(1-11)4.5	Replace main domestic water shut-off	FY2021	\$ 3,432.00	Latent Conditions	No days
20-067	20-067(1-11)10.14	Temporary certificate of occupancy for Phase I	FY2021	\$ 1,211.00	Code Requirements	No days
20-067	20-067(1-11)10.16	Add'l framing at soffit due to ductwork conflicts	FY2021	\$ 1,767.00	Latent Conditions	No days
18-063	18-063(3-31)4.2	Demo/patch back for dedicated circuit to outlet	FY2021	\$ 969.42	Scope Change	No days
19-048	19-048(1-11)1.1	Additional signage & scope of work	FY2021	\$ 41,556.88	Scope Change	More than 90 days
20-084	20-084(1-11)3.1	Purchase/install roof curb/ install condensate pum	FY2021	\$ 5,852.03	Latent Conditions	No days
20-248	20-248(1-11)1.1	Provision and startup/checkout/testing of a comple	FY2021	\$ 26,755.22	Scope Change	No days
20-131	20-131(1-11)1.1	Provide secondary drain pans for AC units	FY2021	\$ 5,738.17	Latent Conditions	No days
20-167	20-167(1-11)2.4	4 additional failed insulated glazing units identi	FY2021	\$ 566.50	Latent Conditions	No days
20-169	20-169(1-11)2.1	Discovery of under slab perforated drain lines and	FY2021	\$ 1,373.00	Latent Conditions	No days
20-169	20-169(1-11)2.2	Remove discovered sheet vinyl and assoc adhesive	FY2021	\$ 757.00	Latent Conditions	No days
20-169	20-169(1-11)2.3	Portions of existing HVAC system utilized duct boa	FY2021	\$ 242.00	Latent Conditions	No days
20-169	20-169(1-11)2.4	Portions of existing wall framing at existing corr	FY2021	\$ 1,016.00	Latent Conditions	No days
20-169	20-169(1-11)2.5	Removal of existing ductwork, blocing diffusers	FY2021	\$ 452.00	Latent Conditions	No days
20-169	20-169(1-11)2.6	Minor field adj. to duct layout to accommodate exi	FY2021	\$ 976.00	Latent Conditions	No days
19-167	19-167(2-21)8.20	Add 3 puck lights to display case & signage niche	FY2021	\$ 2,796.40	Scope Change	No days
19-500	19-500(2-22)2.2	Armstrong expansion tank for chilled water loop	FY2021	\$ 5,080.00	Scope Change	No days
18-063	18-063(3-31)5.3	Demo & cap off plumbing in room 136/patch & repair	FY2021	\$ 1,278.72	Latent Conditions	No days
18-238	18-238(1-11)32.73	Add stainless steel trim at lab table return walls	FY2021	\$ 5,272.71	Scope Change	No days
18-238	18-238(1-11)32.79	Additional CAT6 cables for AV System	FY2021	\$ 1,572.86	Scope Change	No days
19-548	19-548(1-11)6.9	Revise shower lids to add hard lid/soffit	FY2021	\$ 2,831.75	Design Changes	No days
19-548	19-548(1-11)6.10	Provide framing,conceal girder truss in hall	FY2021	\$ 5,015.31	Latent Conditions	No days
19-548	19-548(1-11)6.11	pROVIDE FRAMING ABOVE ALLCOVES IN HALL	FY2021	\$ 700.00	Latent Conditions	No days
19-548	19-548(1-11)6.12	Electrical revisions: AC-5 controller electrical	FY2021	\$ 2,752.83	Latent Conditions	No days
19-548	19-548(1-11)6.13	Replace the drivers for fixture HC.1 & HC1.E	FY2021	\$ 10,875.94	Design Changes	No days
19-548	19-548(1-11)6.15	Install inline dryer booster fan	FY2021	\$ 1,373.26	Scope Change	No days
19-548	19-548(1-11)6.17	Electrical revisions: Electrical connection-signa	FY2021	\$ 1,770.34	Scope Change	No days
19-548	19-548(1-11)6.18	Paint ceiling in Room 248 Fire skills	FY2021	\$ 2,211.36	Scope Change	No days
18-065	18-065(2-21)2.3	Repair water main & valves damaged/rusted	FY2021	\$ 10,886.00	Latent Conditions	No days
18-065	18-065(2-21)2.4	Relocate irrigation valve outside soccer field	FY2021	\$ 3,824.00	Latent Conditions	No days
20-108	20-108(1-11)1.1	Install access doors incl cleaning exist ductwork.	FY2021	\$ 1,782.00	Scope Change	No days
20-115	20-115(3-31)2.1	NULL	FY2021	\$ (6,632.48)	NULL	No days
20-197	20-197(1-11)5.6	Sawcut & remove 6" deep concrete slabs	FY2021	\$ 3,319.00	Latent Conditions	No days
20-197	20-197(1-11)5.7	Relocate existing floor cleanup in Biology Room	FY2021	\$ 1,277.00	Latent Conditions	No days
21-047	21-047(1-11)1.1	Remove existing gas line service to A Building	FY2021	\$ 4,221.74	Scope Change	No days
19-544	19-544(1-11)9.8	Replace existing bronze finish hardwar with new	FY2021	\$ 2,058.06	Scope Change	No days
20-255	20-255(1-11)1.1	Deducts VFD replacement in lue of other repairs	FY2021	\$ 38,366.42	NULL	No days
15-258	15-258(2-21)46.30	Install pathways for Distributed Antenna System	FY2021	\$ 11,039.00	Code Requirements	No days
21-086	21-086(1-11)1.1	Additional costs for emergency project	FY2021	\$ 151.30	Scope Change	No days
16-194	16-194(1-11)3.2	Unsuitable soils removal - RFI 7	FY2021	\$ 70,398.00	Latent Conditions	No days
19-167	19-167(2-21)9.7	R-Add 30 days to match City of Spokane's letter	FY2021	\$ -	Scope Change	31-60 days
19-167	19-167(2-21)9.21	Remove wood grain film-2 from ciling in room 115B	FY2021	\$ 5,642.41	Scope Change	No days
19-548	19-548(1-11)7.16	Electrical revisions/fire exit signs, 30 amp circui	FY2021	\$ 2,221.65	Latent Conditions	No days
20-091	20-091(1-11)1.1	Add 4 cameras - Install infrastructure/equipment	FY2021	\$ 34,601.52	Scope Change	31-60 days
14-931	14-931(3-31)17.18	Delays to City of Wen req sub base soils for struc	FY2021	\$ 11,226.48	Code Requirements	Less than 30 days
19-502	19-502(2-21)10.14	Move HDMI, USB, date & electrical outlets	FY2021	\$ 2,333.48	Scope Change	No days
20-099	20-099(1-11)1.1	Expand search to provide 3-stall shower trailer	FY2021	\$ 9,606.27	NULL	No days
20-197	20-197(1-11)6.8	Install new partition wall from top of existg wall	FY2021	\$ 3,278.00	Latent Conditions	No days
20-167	20-167(1-11)3.5	Investigate the curtain wall horizaontal mullion t	FY2021	\$ 12,846.15	Latent Conditions	No days
20-202	20-202(1-11)1.1	Remove and replace metal inlays on doors and exist	FY2021	\$ 15,301.00	Latent Conditions	No days
20-731	20-731(2-21)2.2	Provide/install new hand hole in sidewalk	FY2021	\$ 1,970.23	Latent Conditions	No days
14-931	14-931(3-31)18.26	Reroute telecom conduit to avoid structural confli	FY2021	\$ 1,936.75	Design Changes	No days
14-931	14-931(3-31)18.28	Rework HVAC ducts in the event center due to struc	FY2021	\$ 14,280.27	Design Changes	No days
18-238	18-238(1-11)33.74	R-Provide/install Utility B149 Emerg eyewash	FY2021	\$ 2,367.23	Scope Change	No days
18-238	18-238(1-11)33.81	Addnl power circuit/connect to 2 lighting controll	FY2021	\$ 2,590.34	Scope Change	No days
19-231	19-231(1-11)3.11	Install cork panel system	FY2021	\$ 473.00	Scope Change	No days

19-231	19-231(1-11)3.12	Pull and terminate conductors for teledata system	FY2021	\$ 3,065.00	Scope Change	No days
19-231	19-231(1-11)3.14	Modify power setting for display case	FY2021	\$ 1,725.00	Scope Change	No days
20-107	20-107(1-11)1.2	Replace existing water heater	FY2021	\$ 7,053.00	Scope Change	No days
20-107	20-107(1-11)1.14	Chip/scarify exist underlayment prior to polishing	FY2021	\$ 7,254.00	Latent Conditions	No days
20-107	20-107(1-11)1.16	Add remote dimmer for lights at mirrors	FY2021	\$ 5,487.00	Scope Change	No days
20-107	20-107(1-11)1.17	Change lights at sink to reduce glare	FY2021	\$ 729.00	Scope Change	No days
18-148	18-148(1-11)11.13	Provide a new smoke curtain at Stair 2	FY2021	\$ 30,297.00	Code Requirements	No days
20-169	20-169(1-11)3.2	Mini clean rm117fl grounding strap installed near	FY2021	\$ 2,876.00	Scope Change	No days
20-169	20-169(1-11)3.3	Owner seeks to self perform/provide work includes	FY2021	\$ (11,553.00)	Design Changes	No days
20-169	20-169(1-11)3.5	Replace all existing plastic laminate sills in roo	FY2021	\$ 3,911.00	Scope Change	No days
18-065	18-065(2-21)3.5	PUD Revisions	FY2021	\$ 108,358.00	Code Requirements	No days
19-544	19-544(1-11)10.5	Extend use of 2 stall restroom trailers	FY2021	\$ 14,597.28	Latent Conditions	No days
20-067	20-067(1-11)11.8	Detete sign; provide power/switch for future sign	FY2021	\$ 1,577.00	Scope Change	No days
20-273	20-273(1-11)1.0	AdmChng-Change Contract Amt-\$383,921.10	FY2021	\$ -	NULL	No days
20-273	20-273(1-11)2.1	Provide & install 4 Building pressure sensors	FY2021	\$ 45,168.00	Scope Change	No days
20-273	20-273(1-11)2.4	NULL	FY2021	\$ -	NULL	No days
14-931	14-931(3-31)19.29	Steel lintel revisions/light switch for F fixture	FY2021	\$ 1,418.02	Scope Change	No days
14-931	14-931(3-31)19.30	Artwork Plywood backing	FY2021	\$ 7,308.74	Scope Change	No days
18-063	18-063(3-31)6.5	Install white ceiling grid & 2x4 tiles to match	FY2021	\$ 9,513.80	Scope Change	No days
18-063	18-063(3-31)6.6	Support unsupported conduits, boxes & wiring	FY2021	\$ 13,236.40	Scope Change	No days
18-063	18-063(3-31)6.7	Change west wall to shaft wall to allow work	FY2021	\$ 2,909.75	Design Changes	No days
18-238	18-238(1-11)34.72	Extend contract due to COVID-19 delays	FY2021	\$ -	COVID-19 Related	More than 90 days
20-205	20-205(1-11)1.1	Rain leasers discovered running parallel	FY2021	\$ 1,864.45	Latent Conditions	No days
20-205	20-205(1-11)1.2	Complete over excavation	FY2021	\$ 1,165.28	Latent Conditions	No days
14-931	14-931(3-31)20.27	Telecom Restroom Door opening Hardware revision	FY2021	\$ 17,347.25	Design Changes	No days
18-238	18-238(1-11)35.3	Provide/install 8 addnl CAT6 cables	FY2021	\$ 4,627.17	Scope Change	No days
18-238	18-238(1-11)35.76	Provide/Install W/D connections in catering kitche	FY2021	\$ 4,514.36	Scope Change	No days
18-238	18-238(1-11)35.82	Provide LVT planks/cut out carpet/ & install LVT	FY2021	\$ 1,329.54	Scope Change	No days
18-238	18-238(1-11)35.85	Remove/replace plywood sheathing	FY2021	\$ 2,496.00	Latent Conditions	No days
20-116	20-116(2-21)1.4	Prov flashing/trim around existing vent	FY2021	\$ 1,757.00	Latent Conditions	No days
20-116	20-116(2-21)1.11	Door hardware provided by owner	FY2021	\$ (412.00)	Scope Change	No days
20-116	20-116(2-21)1.16	Reloc crawlspace vents at Future Coffee Shop Deck	FY2021	\$ 770.00	Scope Change	No days
20-116	20-116(2-21)1.17	Replace rotted plywwod in Rm B112	FY2021	\$ 512.00	Latent Conditions	No days
20-197	20-197(1-11)7.9	Provide/Install plastic laminate window sills	FY2021	\$ 799.00	Scope Change	No days
20-205	20-205(1-11)2.1	Funish racks for curing oven	FY2021	\$ 355.87	Scope Change	No days
20-205	20-205(1-11)2.2	Add gauge to vacuum piping	FY2021	\$ 275.04	Scope Change	No days
20-205	20-205(1-11)2.3	Change POC to connect to existing SSMH	FY2021	\$ 2,223.74	Latent Conditions	No days
20-116	20-116(2-21)2.2	Repl rotted vertical wood trim board behind downsp	FY2021	\$ 2,234.18	Scope Change	No days
20-118	20-118(5-51)1.1	Add concrete cutting/structural steel required	FY2021	\$ 9,101.03	Scope Change	No days
18-065	18-065(2-22)2.3	Change fitting 402/cut out hydrant tee & 12" gate	FY2021	\$ 10,886.00	Latent Conditions	No days
18-065	18-065(2-22)2.4	Relocate irrigation valve outside soccer field	FY2021	\$ 3,824.00	Latent Conditions	No days
18-238	18-238(1-11)36.75	Perforated metal panels at Ornamental Fence	FY2021	\$ 3,613.96	Scope Change	No days
18-238	18-238(1-11)36.77	Dumpster Fence Enclosure	FY2021	\$ 5,215.08	Scope Change	No days
18-238	18-238(1-11)36.78	Relocate Light Controls & Thermostat	FY2021	\$ 2,813.45	Latent Conditions	No days
18-065	18-065(2-22)3.5	PUD Revisions	FY2021	\$ 108,358.00	Code Requirements	No days
19-544	19-544(1-11)11.6	Paint/finish 3 walls in lunchroom 123	FY2021	\$ 554.88	Scope Change	No days
20-107	20-107(1-11)2.1	Modifications to improve accessibility and control	FY2021	\$ 22,213.00	Scope Change	No days
20-107	20-107(1-11)2.2	Change drinking fountain to bottle filler	FY2021	\$ (796.00)	Scope Change	No days
20-107	20-107(1-11)2.4	Furnish campus standard flush valves and faucets	FY2021	\$ 3,237.00	Scope Change	No days
20-107	20-107(1-11)2.5	Revise doors and door hardware	FY2021	\$ 1,075.00	Scope Change	No days
20-107	20-107(1-11)2.15	Remove/replace water damaged gw b	FY2021	\$ 2,984.00	Latent Conditions	No days
18-065	18-065(2-22)4.6	Upgrades to bleachers: chairs, cupholders, coverings	FY2021	\$ 89,887.00	Scope Change	No days
18-586	18-586(1-11)1.2	To remove tax from contract total and to add in as	FY2021	\$ (1,041,415.65)	Scope Change	No days
18-586	18-586(1-11)2.1	Add 40kW solar and delete generator	FY2021	\$ 3,262.80	Scope Change	No days
19-167	19-167(2-21)10.22	Install access panel at Hall 115E	FY2021	\$ 3,843.22	Scope Change	No days
19-167	19-167(2-21)10.23	Corrections made to 4 interior outlets	FY2021	\$ 700.62	Scope Change	No days
18-063	18-063(3-31)7.11	Extend 100D South & AS Suite East partitions	FY2021	\$ 14,930.09	Scope Change	No days
18-063	18-063(3-31)7.15	Install back check valves & mixer valve for sink	FY2021	\$ 8,758.37	Scope Change	No days
19-231	19-231(1-11)4.6	Add elect outlet; demo boxes/conduits; misc paint	FY2021	\$ 5,956.00	Scope Change	No days
19-231	19-231(1-11)4.13	Construct 2x2 platform for display case	FY2021	\$ 1,371.00	Latent Conditions	No days
19-231	19-231(1-11)4.17	Changes: hand sink, water heater, faucet, condpump	FY2021	\$ 5,441.00	Code Requirements	No days
14-022	14-022(2-21)12.9	Remove shrubs/trees as indicated in RFI 26	FY2021	\$ 2,715.00	Scope Change	No days
14-022	14-022(2-21)12.10	Change manufacturer for PV system components	FY2021	\$ 8,654.00	Value Engineering	No days
14-022	14-022(2-21)12.14	Relocate campus metering and telephone line	FY2021	\$ 12,765.00	Scope Change	No days
14-022	14-022(2-21)12.20	Remove existing concrete and add new bollards	FY2021	\$ 5,555.00	Scope Change	No days
14-022	14-022(2-21)12.26	Revised raceway at site lighting per RFI 165	FY2021	\$ 3,931.00	Latent Conditions	No days

14-022	14-022(2-21)12.29	Add add'l insulation to south side of roof	FY2021	\$ 16,774.00	Latent Conditions	No days
19-548	19-548(1-11)8.19	Ducting revisions	FY2021	\$ 1,503.09	Scope Change	No days
20-116	20-116(2-21)3.15	Delete demo & replacement of stucco next to trim	FY2021	\$ (1,941.55)	Scope Change	No days
18-238	18-238(1-11)37.86	Electrical receptacles	FY2021	\$ 932.60	Scope Change	No days
18-238	18-238(1-11)37.87	Install "open" signs	FY2021	\$ 904.57	Scope Change	No days
18-238	18-238(1-11)37.88	Door stop for Lobby/Gift Shop	FY2021	\$ 177.22	Scope Change	No days
20-089	20-089(1-11)1.1	Extend electrical conduit for theater seating ligh	FY2021	\$ 6,740.41	Latent Conditions	No days
20-089	20-089(1-11)1.2	Credit for deleting one row of stadium seats	FY2021	\$ (1,374.00)	Latent Conditions	No days
20-089	20-089(1-11)1.3	Provide access panel; relocate elect;light upgrade	FY2021	\$ 3,019.95	Latent Conditions	No days
20-089	20-089(1-11)1.4	Exit light per ASI 003	FY2021	\$ 1,500.47	Latent Conditions	No days
20-089	20-089(1-11)1.5	2.5" rubber base per ASI 004	FY2021	\$ 1,025.20	Scope Change	No days
20-089	20-089(1-11)1.6	Black paint at lights; one day of labor	FY2021	\$ 738.90	Latent Conditions	No days
20-205	20-205(1-11)3.3	Removal/Disposal of existing conduit & air piping	FY2021	\$ 2,093.47	Scope Change	No days
20-169	20-169(1-11)4.14	provide deduct for College to self-perform non-ele	FY2021	\$ (1,868.00)	Scope Change	No days
20-169	20-169(1-11)4.15	Provide deduct for College to have Security Soluti	FY2021	\$ (90.00)	Scope Change	No days
20-169	20-169(1-11)4.16	Due to final Fire Dept. 200p.s.i pressure test, ad	FY2021	\$ 4,413.00	Latent Conditions	No days
20-115	20-115(3-31)3.5	Per code parapet should be 8" above the deck	FY2021	\$ 5,774.48	Contractor Request	No days
20-116	20-116(2-21)4.5	Abate discovered asbestos identified	FY2021	\$ 2,103.86	Latent Conditions	No days
20-116	20-116(2-21)4.13	Add'l insulation, alum jacket	FY2021	\$ 1,863.31	Latent Conditions	No days
20-116	20-116(2-21)4.14	Remove sealant/backer rod install new	FY2021	\$ 2,940.76	Scope Change	No days
20-116	20-116(2-21)4.19	Cut back existing single-ply roofing&underlying sh	FY2021	\$ 1,839.06	Latent Conditions	No days
20-117	20-117(3-31)1.8	Ceiling/Wall patching 7 locations	FY2021	\$ 6,290.21	Latent Conditions	No days
20-167	20-167(1-11)4.1	Provide credit to Owner for use of lift rented by	FY2021	\$ (909.92)	Scope Change	No days
20-167	20-167(1-11)4.2	In lieu of the existing curtain walls being tempor	FY2021	\$ 11,105.44	Latent Conditions	31-60 days
18-065	18-065(2-21)4.0	Reverse Change Orders 2 & 3	FY2021	\$ (123,068.00)	NULL	No days
20-167	20-167(1-11)5.1	Replace stainless cap flashings	FY2021	\$ 9,541.96	Latent Conditions	31-60 days
20-170	20-170(1-11)1.1	At syre proide new membrane coated flashing for l	FY2021	\$ 1,200.00	Latent Conditions	No days
20-170	20-170(1-11)1.2	Selective demolition of sheet metal flashing at su	FY2021	\$ 21,597.00	Latent Conditions	No days
20-170	20-170(1-11)1.3	In lieu of slitting existing single ply membrane r	FY2021	\$ 71,951.00	Scope Change	No days
20-170	20-170(1-11)1.4	Fabricate 16 ga. ladder cleats for additional ladd	FY2021	\$ 800.00	Latent Conditions	No days
20-170	20-170(1-11)1.5	Remove damaged insulation and cover board. Replace	FY2021	\$ 4,515.00	Latent Conditions	No days
20-170	20-170(1-11)1.6	NULL	FY2021	\$ -	NULL	No days
20-170	20-170(1-11)2.2	Map existing conduit that has been installed withi	FY2021	\$ 1,479.00	Latent Conditions	No days
20-170	20-170(1-11)2.3	Replace water damage substrates.Includes new cover	FY2021	\$ 1,374.00	Latent Conditions	No days
20-197	20-197(1-11)8.10	Delete 50-7' patch cables/add 100-10' patch cables	FY2021	\$ 372.00	Scope Change	No days
20-553	20-553(1-11)1.1	Remove ext gutters; modify roofing/gutters	FY2021	\$ 8,269.45	Latent Conditions	No days
20-553	20-553(1-11)1.2	Mansard doors: modify hinged to slider	FY2021	\$ 8,457.00	Latent Conditions	No days
20-907	20-907(1-11)3.3	Install of temp power supply for bldg chiller	FY2021	\$ 5,520.45	Scope Change	No days
18-238	18-238(1-11)38.89	Accent carpet flooring at operable partitions	FY2021	\$ 547.84	Scope Change	No days
20-116	20-116(2-21)5.1	Repair deter. shiplap exterior wall studs	FY2021	\$ 13,858.60	Latent Conditions	No days
20-205	20-205(1-11)4.6	Added GC to fast track proj/manage PBS efforts	FY2021	\$ 1,223.11	Scope Change	No days
20-205	20-205(1-11)5.4	Remove contaminated soil	FY2021	\$ 16,472.56	Latent Conditions	No days
19-544	19-544(1-11)12.9	Credit for roofing work, countertop,door	FY2021	\$ (3,806.86)	Value Engineering	No days
19-545	19-545(1-11)1.1	Multiple Design and Construction Revisions	FY2021	\$ (20,574.57)	Value Engineering	No days
20-107	20-107(1-11)3.3	Office 114: patch holes; repaint; demo unused elec	FY2021	\$ 1,351.00	Scope Change	No days
20-107	20-107(1-11)3.8	Demo old ducts; replace ext wall framing and insul	FY2021	\$ 1,179.00	Latent Conditions	No days
20-107	20-107(1-11)3.9	Delete custodial room ceiling	FY2021	\$ -	Scope Change	No days
20-131	20-131(1-11)2.2	Revise piping connections at Batjer & Wells Hall	FY2021	\$ -	Latent Conditions	Less than 30 days
20-131	20-131(1-11)2.3	Extend project Completion date due to Covid-19	FY2021	\$ -	COVID-19 Related	31-60 days
14-931	14-931(3-31)21.32	Add a double layer of drywall at atrium & stair #2	FY2021	\$ 35,440.68	Design Changes	No days
18-065	18-065(2-22)6.13	Revise MEP to maintain 9' ceiling height	FY2021	\$ 4,674.00	Latent Conditions	No days
18-065	18-065(2-22)6.14	Misc. electrical revisions	FY2021	\$ 7,498.00	Latent Conditions	No days
18-065	18-065(2-22)7.12	Addendum 4 - added utility work	FY2021	\$ 38,324.00	Code Requirements	No days
20-205	20-205(1-11)6.5	added substrate below sheet metal roofing as descr	FY2021	\$ 4,329.52	Scope Change	No days
20-205	20-205(1-11)6.6	Add work, dust collector added curb and relocate c	FY2021	\$ 5,191.80	Scope Change	No days
20-205	20-205(1-11)6.7	Fencing Reductions in scope and fencing additions	FY2021	\$ 381.29	Latent Conditions	No days
16-194	16-194(1-11)4.3	Increase roof insulation to match requirements	FY2021	\$ 47,438.00	Design Changes	No days
18-065	18-065(2-22)8.2	Addnl valve to new underground water service	FY2021	\$ 2,698.00	Scope Change	No days
18-065	18-065(2-22)8.11	Revisions/Additions to security camera	FY2021	\$ 1,298.00	Scope Change	No days
18-065	18-065(2-22)8.15	Finish exterior metal louvers to match metal sidin	FY2021	\$ 1,587.00	Latent Conditions	No days
20-007	20-007(1-11)3.3	Replace PTAC unit in business office	FY2021	\$ 4,418.23	Scope Change	31-60 days
14-931	14-931(3-31)22.34	Hollow Metal frame, add 1st floor bath access.	FY2021	\$ 1,383.54	Scope Change	No days
20-117	20-117(3-31)2.3	Demo/remove round concrete from col piers	FY2021	\$ 2,063.09	Latent Conditions	No days
20-117	20-117(3-31)2.4	Repair Corroded wall tiles,, safety hazard	FY2021	\$ 8,281.20	Latent Conditions	No days
20-117	20-117(3-31)2.6	Coordination issue	FY2021	\$ 7,697.19	Latent Conditions	No days
17-935	17-935(1-12)26.26	Correct total on FA #67 / CO #22	FY2021	\$ 14,403.00	Latent Conditions	No days

17-935	17-935(1-12)26.27	Credit to owner for incorrect fee calc by GCCM	FY2021	\$ (7,650.47)	Latent Conditions	No days
18-065	18-065(2-22)5.1	Revisions to sewer lines	FY2021	\$ 135,218.00	Latent Conditions	Less than 30 days
16-194	16-194(1-11)5.1	Move truck trailer adjacent to work site	FY2021	\$ 267.00	Scope Change	No days
16-194	16-194(1-11)5.3	Revise trusses on Gridlines 1-4 per RFI 02	FY2021	\$ 9,833.00	Design Changes	No days
20-067	20-067(1-11)12.17	Added days: Agency request, add'l work, lead time	FY2021	\$ -	Scope Change	31-60 days
20-169	20-169(1-11)5.7	Raise Ceiling height in Lab 112	FY2021	\$ 3,073.00	Scope Change	No days
20-169	20-169(1-11)5.8	Repair and extend existing floor tiles at enteranc	FY2021	\$ 1,401.00	Latent Conditions	No days
20-169	20-169(1-11)5.9	Need 2 additional data boxes to better enable room	FY2021	\$ 3,622.00	Scope Change	No days
20-169	20-169(1-11)5.10	Add new pint of use hot water heater at sink in l	FY2021	\$ 1,607.00	Code Requirements	No days
20-169	20-169(1-11)5.11	WCC to remove residual existing exhaust fans and T	FY2021	\$ 1,412.00	Scope Change	No days
20-169	20-169(1-11)5.12	Repairs at 2 identified minor leak location in spr	FY2021	\$ 598.00	Latent Conditions	No days
20-169	20-169(1-11)5.13	Data cabling Subcontractor req for additional cabl	FY2021	\$ 2,247.00	Scope Change	No days
20-131	20-131(1-12)1.1	Misc. electrical revisions	FY2021	\$ 910.00	Latent Conditions	No days
20-131	20-131(1-12)1.2	Replace aged controls devices on FGUs at Batjer Ha	FY2021	\$ 2,708.00	Latent Conditions	No days
18-063	18-063(3-31)8.10	HVAC patch work/match existing roofing system	FY2021	\$ 8,355.23	Scope Change	Less than 30 days
18-063	18-063(3-31)8.14	Add 3 more smoke detectors to the project	FY2021	\$ 5,186.41	Code Requirements	Less than 30 days
18-063	18-063(3-31)9.10	Darkroom sink, & installed/credit of \$15K	FY2021	\$ 46,532.11	Design Changes	Less than 30 days
18-238	18-238(1-11)39.90	Additional AV Media at A122 & C107	FY2021	\$ 4,077.73	Scope Change	No days
18-586	18-586(1-11)3.3	Additional days due to weather	FY2021	\$ -	Latent Conditions	Less than 30 days
19-500	19-500(2-22)3.3	Provide/Install galvanized metal platforms/stairs	FY2021	\$ 12,083.00	Scope Change	Less than 30 days
20-065	20-065(1-11)1.1	Credit for removing operable partition pocket door	FY2021	\$ (9,180.00)	Latent Conditions	No days
20-205	20-205(1-11)7.5	Prov add'l apron extension for existing grade elev	FY2021	\$ 6,576.85	Latent Conditions	No days
20-205	20-205(1-11)7.8	Added scope/work sewer POC change	FY2021	\$ 5,661.05	Latent Conditions	No days
20-205	20-205(1-11)7.9	Added scope fence posts	FY2021	\$ 3,024.32	Latent Conditions	No days
20-115	20-115(3-31)4.1	Existing tiles exceeded initial roof analysis	FY2021	\$ 4,968.00	Latent Conditions	No days
20-115	20-115(3-31)4.2	Repair scope reealed further structural damage	FY2021	\$ 27,514.00	Latent Conditions	Less than 30 days
20-115	20-115(3-31)4.3	Time extension for weather conditions	FY2021	\$ -	Latent Conditions	31-60 days
20-115	20-115(3-31)4.4	Add'l rot and water intrusion south/north of bldg	FY2021	\$ 10,519.00	Latent Conditions	Less than 30 days
20-117	20-117(3-31)4.1	Heat welded SBS modified B membrane roofing sys	FY2021	\$ (19,300.00)	Value Engineering	Less than 30 days
20-117	20-117(3-31)4.5	North wall replace existing stucco assembly 3 & 6	FY2021	\$ 6,932.93	Scope Change	No days
20-117	20-117(3-31)4.7	North wall stucco repair, extend metal flashing	FY2021	\$ 12,396.05	Latent Conditions	Less than 30 days
15-258	15-258(2-21)47.98	Remove/relocate column; install trench drain cover	FY2021	\$ 3,943.00	Scope Change	No days
15-258	15-258(2-21)47.99	Finalize use of DAS allowance; return balance	FY2021	\$ (63,105.00)	Latent Conditions	No days
20-273	20-273(1-11)3.4	Perform test & balance TAB of addl	FY2021	\$ 5,207.00	Latent Conditions	No days
20-273	20-273(1-11)3.5	New VFD controlled motors for AHU-3	FY2021	\$ 4,676.00	Latent Conditions	No days
20-760	20-760(1-11)1.1	Removal of Scope 099000 - Painting and Coating	FY2021	\$ (27,980.00)	Value Engineering	No days
19-548	19-548(1-11)9.20	Ducting revisions at EF-2 / addnl TAB on EF-2	FY2021	\$ 3,248.02	Scope Change	No days
20-117	20-117(3-31)3.2	Repaint 2 interior portions of soffiting/interior	FY2021	\$ 3,775.98	Scope Change	Less than 30 days
20-065	20-065(1-11)2.1	6 addnl data drops on ceiling & stage skirting	FY2021	\$ 5,355.46	Scope Change	No days
20-065	20-065(1-11)2.2	Repr/Repl insulation at existing duct/roof drain	FY2021	\$ 3,114.41	Latent Conditions	No days
20-065	20-065(1-11)2.3	Remove 5 panel boxes & patch/repair walls	FY2021	\$ 1,427.53	Latent Conditions	No days
20-065	20-065(1-11)2.4	Demolish right hall shelving unit	FY2021	\$ 3,030.70	Scope Change	No days
20-065	20-065(1-11)2.5	Add wall protection to operable partition pockets	FY2021	\$ 5,252.61	Latent Conditions	No days
20-065	20-065(1-11)2.6	Prov/Install 3 addnl projector mounting plates	FY2021	\$ 614.30	Scope Change	No days
20-065	20-065(1-11)2.7	Prov/Install access panel to replc existing panel	FY2021	\$ 304.10	Scope Change	No days
20-115	20-115(3-31)5.2	Add'l galvanized mesh for insect/bird control	FY2021	\$ 4,274.00	Scope Change	No days
20-006	20-006(1-11)4.4	Provide/install perimeter vaults	FY2021	\$ 15,825.47	Scope Change	No days
20-006	20-006(1-11)4.5	Provide double leaf gate in lieu of single gate	FY2021	\$ 3,637.69	Design Changes	No days
20-006	20-006(1-11)4.14	Lower irrigation valves to match finish grades	FY2021	\$ 1,651.94	Scope Change	No days
20-006	20-006(1-11)4.15	Relocate CCTV system head-end video equipment	FY2021	\$ 1,691.97	Design Changes	No days
20-066	20-066(1-11)2.1	Remove CMU and replace with crushed gravel.	FY2021	\$ 609.00	Latent Conditions	No days
20-066	20-066(1-11)2.2	Add gas isolation valve per drawings.	FY2021	\$ 1,914.00	Scope Change	No days
20-066	20-066(1-11)2.3	Revise fence location per sketch.	FY2021	\$ 7,398.00	Scope Change	No days
20-066	20-066(1-11)2.4	Provide add'l gas pipe and trenching.	FY2021	\$ 21,250.00	Latent Conditions	Less than 30 days
20-066	20-066(1-11)2.5	De-energize/Re-energize transformer.	FY2021	\$ 1,200.00	Latent Conditions	No days
14-931	14-931(3-31)23.31	HVAC Controls Software Revision	FY2021	\$ -	Scope Change	No days
20-202	20-202(1-11)2.1	Due to owner provided generator delivery date prov	FY2021	\$ 2,827.00	Latent Conditions	No days
20-202	20-202(1-11)2.2	Provide proposal to repair holes from removed FFE	FY2021	\$ 1,774.00	Latent Conditions	No days
20-273	20-273(1-11)4.2	Provide/Install 4 Building pressure sensors	FY2021	\$ 59,365.00	Scope Change	No days
21-020	21-020(1-12)1.1	Remove/replace weather strip; wash windows	FY2021	\$ 6,369.91	Scope Change	No days
20-066	20-066(1-11)3.6	Provide add'l wiring for SEEC controller functiona	FY2021	\$ 14,173.87	Scope Change	No days
20-066	20-066(1-11)3.7	Locate wire for demo between buildings 8 and 10	FY2021	\$ 1,031.00	Latent Conditions	No days
20-066	20-066(1-11)3.8	Add'l wiring for fans; revise greenhouse wiring	FY2021	\$ 10,500.00	Latent Conditions	Less than 30 days
16-136	16-136(2-21)20.43	Credit for commissioning delays	FY2021	\$ (19,464.00)	Value Engineering	No days
16-136	16-136(2-21)20.44	Add addnl days due to Sub Comp Checklist items	FY2021	\$ -	Value Engineering	More than 90 days
18-230	18-230(5-52)1.1	Install RGF Reme Halo filtration system	FY2021	\$ 111,993.00	Scope Change	No days

20-731	20-731(1-11)1.1	Remove asphalt paving procedures/permits/signage	FY2021	\$ (22,193.00)	Scope Change	Less than 30 days
18-102	18-102(5-51)3.3	adjust contract amount to actual cost of work	FY2021	\$ (87,182.90)	NULL	No days
20-066	20-066(1-11)4.2	Manufacturer delays of SEED controller; COVID	FY2021	\$ -	COVID-19 Related	More than 90 days
20-098	20-098(1-11)2.2	Fiber Optic Upgrades & trnching - phase 2	FY2021	\$ 22,996.48	Latent Conditions	31-60 days
20-115	20-115(3-31)6.4	DEductive for damage to SW concrete walkway/pavers	FY2021	\$ (5,440.00)	Latent Conditions	No days
20-115	20-115(3-31)6.5	Credit to replace plastic baffle damaged by Contra	FY2021	\$ (135.12)	Latent Conditions	No days
20-169	20-169(1-11)6.6	Contractor did not need to utilize allowance for f	FY2021	\$ (4,000.00)	Scope Change	No days
20-170	20-170(1-11)3.3	Extend fluid applied roofing up to and lap onto un	FY2021	\$ 3,622.00	Latent Conditions	No days
14-931	14-931(3-31)24.35	Wood backing/add operation controls	FY2021	\$ 20,462.12	Scope Change	No days
18-065	18-065(2-22)9.7	Revisions to structural steel-ASI #2	FY2021	\$ 6,967.00	Scope Change	No days
18-065	18-065(2-22)9.8	Revisions to structural steel- Addendum 5	FY2021	\$ 30,378.00	Scope Change	No days
18-065	18-065(2-22)9.9	Add 3 dual circuit floor boxes along North wall	FY2021	\$ 7,768.00	Scope Change	No days
20-116	20-116(2-21)6.1	Cedar top railing removed from proj scope	FY2021	\$ (484.66)	Scope Change	No days
20-116	20-116(2-21)6.21	Install plywood sgeatgubg 4 fall protection anchor	FY2021	\$ 567.16	Latent Conditions	No days
20-116	20-116(2-21)6.22	Reroute new exhaust fan ducting	FY2021	\$ 4,936.59	Latent Conditions	No days
20-116	20-116(2-21)6.23	Install add'l parapet 2x raming	FY2021	\$ 448.03	Latent Conditions	No days
20-116	20-116(2-21)6.24	Provide deck material credit	FY2021	\$ (1,045.45)	Value Engineering	No days
20-197	20-197(1-11)9.12	Install control wiring from gas shutoffs to chem	FY2021	\$ 1,158.00	Latent Conditions	No days
20-205	20-205(1-11)8.7	REv for structure curb on top of deck	FY2021	\$ 7,923.36	Scope Change	No days
20-205	20-205(1-11)8.9	Demo existing roof structure; add blocking	FY2021	\$ 2,722.62	Scope Change	No days
20-205	20-205(1-11)8.13	Complete electrical revisions	FY2021	\$ 2,408.94	Scope Change	No days
20-205	20-205(1-11)8.17	Delete 5 alarm conduit	FY2021	\$ (204.00)	Value Engineering	No days
15-258	15-258(2-21)48.31	Add Mech, Elect, and Plumb for paint booth	FY2021	\$ 56,503.00	Scope Change	No days
20-065	20-065(1-11)3.8	Repaint North wall of conference 124	FY2021	\$ 1,346.40	Scope Change	No days
20-099	20-099(1-11)2.4	Sawcutting/electrical for conduit below slab	FY2021	\$ 3,350.05	Latent Conditions	No days
20-099	20-099(1-12)1.2	Sub Large format wall tiles w/aluminum trim	FY2021	\$ 8,022.12	Scope Change	Less than 30 days
20-099	20-099(1-12)1.3	Provide solid surface Shower wall panels	FY2021	\$ 12,362.10	Scope Change	No days
20-099	20-099(1-12)1.4	Provide straight bar curtain rods/shower curtains	FY2021	\$ 1,749.19	Scope Change	No days
20-197	20-197(1-11)10.11	Time extention due to delay in fume hoods	FY2021	\$ -	Latent Conditions	Less than 30 days
20-205	20-205(1-11)9.12	Include duct heater elec revisions	FY2021	\$ 1,709.15	Scope Change	No days
20-205	20-205(1-11)10.12	Credit to omit demo and angle support	FY2021	\$ (2,739.60)	Value Engineering	No days
14-931	14-931(3-31)25.37	Ductless split changes	FY2021	\$ 9,974.22	Design Changes	No days
18-063	18-063(3-31)10.11	Replace existing diffusers in AS Counsel 133D/F	FY2021	\$ 4,235.92	Scope Change	No days
20-710	20-710(1-11)1.1	PVC overlay roofing assembly at E&W canopies	FY2021	\$ 15,500.00	Scope Change	No days
21-063	21-063(1-11)1.1	Lighting packages changes	FY2021	\$ 12,844.96	Code Requirements	No days
14-931	14-931(3-31)26.23	Delete ext. stair/add concrete angled walkway	FY2021	\$ 5,230.13	Scope Change	No days
19-155	19-155(1-11)8.7	Install power for camera at north side of bldg	FY2021	\$ 1,791.65	Scope Change	No days
19-155	19-155(1-11)8.13	Added work for water dispenser	FY2021	\$ 1,109.00	Latent Conditions	No days
19-155	19-155(1-11)8.16	Provide 3 GFCI receptacles in crawl	FY2021	\$ 4,983.64	Scope Change	No days
19-155	19-155(1-11)8.22	Replace 2 6' mirrors with 5' mirrors due to space	FY2021	\$ 900.00	Scope Change	No days
19-155	19-155(1-11)8.24	Add aluminum trim at storefront sill/main entry dr	FY2021	\$ 549.41	Scope Change	No days
19-155	19-155(1-11)8.25	Add retaining wall at ext downspout-east side bldg	FY2021	\$ 529.55	Scope Change	No days
19-155	19-155(1-11)8.29	Additional blinds requested by owner	FY2021	\$ 2,482.27	Scope Change	No days
19-155	19-155(1-11)8.31	Credit for transfer grilles	FY2021	\$ (2,835.00)	Value Engineering	No days
20-167	20-167(1-11)6.0		0 FY2021	\$ -	NULL	No days
20-167	20-167(1-11)6.3	Remove oak trim at curtain walls to install elesto	FY2021	\$ 6,123.17	Code Requirements	No days
20-167	20-167(1-11)7.6	Replace the remaining 7 stainless steel cap flashi	FY2021	\$ 25,062.07	Latent Conditions	31-60 days
18-230	18-230(1-11)4.1	Add'l survey to show ROW at bowling alley	FY2021	\$ 3,968.25	Scope Change	No days
18-230	18-230(1-11)4.10	Repaving of bike lane near bowling alley	FY2021	\$ 3,907.22	Latent Conditions	No days
18-230	18-230(1-11)4.11	Curb mods/add'l asphalt to meet ADA requirements	FY2021	\$ 12,222.14	Latent Conditions	No days
20-107	20-107(1-11)4.10	Furnish/install ss drain strainer @ custodial rm s	FY2021	\$ 385.00	Scope Change	No days
20-107	20-107(1-11)4.12	Delete partition wall framing @ locker rm; modify	FY2021	\$ (48.00)	Value Engineering	No days
20-107	20-107(1-11)4.18	Relocate condensate drains for light fixtures	FY2021	\$ 1,277.00	Latent Conditions	No days
20-107	20-107(1-11)4.20	Grind/polish floor where exist storefront removed	FY2021	\$ 1,996.00	Scope Change	No days
20-107	20-107(1-11)4.21	Delete F6 lights	FY2021	\$ (3,906.00)	Value Engineering	No days
20-246	20-246(1-11)1.1	Change B2Gnow Contact person	FY2021	\$ 10,058.15	NULL	No days
18-065	18-065(2-22)10.16	Premium finish on metal wall panels	FY2021	\$ 53,018.00	Scope Change	No days
20-205	20-205(1-11)11.10	Fire Alarm; Spray booth lass/roll up door	FY2021	\$ 19,412.19	Scope Change	No days
20-205	20-205(1-11)11.11	Unforeseeable delays from suppliers/City	FY2021	\$ (2,824.80)	Latent Conditions	31-60 days
20-205	20-205(1-11)11.13	Add line voltage circuits for dust collection	FY2021	\$ 4,320.00	Latent Conditions	No days
14-022	14-022(2-21)13.32	Install new transformer incl mods to svc adj bldg	FY2021	\$ 235,286.00	Latent Conditions	No days
19-155	19-155(1-11)9.6	Remove concrete block found while excavating	FY2021	\$ 2,795.15	Latent Conditions	No days
19-155	19-155(1-11)9.11	Add data cabling and outlets	FY2021	\$ 4,302.50	Scope Change	No days
19-155	19-155(1-11)9.14	Provide 1" conduit from grinder pump hand hold	FY2021	\$ 2,740.08	Latent Conditions	No days
19-155	19-155(1-11)9.18	Credit for early demo from temp storage	FY2021	\$ (3,206.65)	Latent Conditions	No days
19-155	19-155(1-11)9.23	Add keypad lock on exterior door 002	FY2021	\$ 1,370.24	Scope Change	No days

19-155	19-155(1-11)9.27	Mount tv brackets and tvs	FY2021	\$ 915.75	Scope Change	No days
19-155	19-155(1-11)9.30	Additional fencing to enclose heat pump	FY2021	\$ 1,213.56	Scope Change	No days
19-155	19-155(1-11)9.32	Provide weatherproof exterior camera receptacle	FY2021	\$ 1,587.55	Latent Conditions	No days
19-155	19-155(1-11)9.33	Add castor wheels & door stops at trash enclosure	FY2021	\$ 1,323.88	Latent Conditions	No days
20-116	20-116(2-21)7.3	Repalce rotted interior window trim RM B113	FY2021	\$ 747.00	Latent Conditions	No days
20-116	20-116(2-21)7.25	Reloc conduit/install exit sign main door	FY2021	\$ 3,542.50	Scope Change	No days
20-099	20-099(1-11)3.2	Shower curtain & rod for neo angle shower	FY2021	\$ 337.54	Scope Change	No days
20-099	20-099(1-11)3.3	Full height shower wall panels & shower pan	FY2021	\$ 2,493.62	Scope Change	No days
14-931	14-931(3-31)27.38	Misc. additions for adding a 2nd elevator	FY2021	\$ 29,545.41	Scope Change	No days
20-099	20-099(1-12)2.1	City required premise isolation backflow assembly	FY2021	\$ 6,857.44	Code Requirements	No days
20-273	20-273(1-11)5.7	Install new electrical dist. for AHU-3 heating ele	FY2021	\$ 6,428.00	Latent Conditions	No days
18-065	18-065(2-22)11.18	Use washed pea gravel in lieu of masonry veneer	FY2021	\$ (12,175.00)	Value Engineering	No days
20-099	20-099(1-12)3.1	Conduct a fungal investigation/report	FY2021	\$ 22,759.68	Latent Conditions	31-60 days
14-931	14-931(3-31)28.39	Add masonry brick sealer omitted from specs	FY2021	\$ 28,171.34	Scope Change	No days
20-131	20-131(1-12)2.1	New isolation valves & piping at Batjer Hall	FY2021	\$ 7,578.00	Latent Conditions	No days
20-273	20-273(1-11)6.3	Schedule Extension for Substantial Completion 5/15	FY2021	\$ -	Latent Conditions	60 - 90 days
20-205	20-205(1-11)12.14	Add roofing work at existing penetration	FY2021	\$ 388.77	Scope Change	No days
21-173	21-173(1-11)1.1	Carpet tile backing to mitigate high moisture leve	FY2021	\$ 2,655.68	Latent Conditions	No days
20-118	20-118(3-31)1.3	Abate additional 65 additional ACM fittings per at	FY2021	\$ 14,687.32	Latent Conditions	No days
20-131	20-131(1-12)3.3	System gas valve to isolate sections of gas	FY2021	\$ 3,485.00	Latent Conditions	No days
20-131	20-131(1-12)3.9	Revise electrical/control conduit routing at mecha	FY2021	\$ 1,507.00	Latent Conditions	No days
14-931	14-931(3-31)29.40	AV Redsign Saw cutting, head connection/paint revi	FY2021	\$ 16,656.23	Scope Change	No days
20-778	20-778(1-11)1.1	Addition of 7 fire dampers for 1hr wall duct penet	FY2021	\$ 3,292.77	NULL	No days
18-063	18-063(3-32)1.1	Feeze block the existing 2" line to stop water flo	FY2021	\$ 2,212.81	Latent Conditions	No days
20-116	20-116(2-21)8.26	Add;l deck stairs/ssoc. railing Adj concrete stair	FY2021	\$ 5,688.33	Scope Change	Less than 30 days
20-116	20-116(2-21)8.27	Mod exisitng fire sprinkler	FY2021	\$ 2,573.31	Latent Conditions	No days
20-116	20-116(2-21)8.28	Contract Extension due to delays	FY2021	\$ -	Scope Change	Less than 30 days
20-114	20-114(3-31)1.1	Remove/replace existing concrete pads	FY2021	\$ 6,250.17	Latent Conditions	No days
21-060	21-060(1-11)1.1	delays with sawcutting due to police activity	FY2021	\$ 8,561.89	Latent Conditions	No days
21-060	21-060(1-11)1.4	additional labor for sawcutting due to conditions	FY2021	\$ 2,550.46	Latent Conditions	No days
20-273	20-273(1-11)7.8	addtl. wiring & protection, fan wall controller	FY2021	\$ 3,436.00	Latent Conditions	No days
20-116	20-116(2-21)9.1	tax rate 8.9%	FY2021	\$ -	NULL	No days
20-170	20-170(1-11)4.6	Replace 3 unit skylights on upper roof of Kelly bl	FY2021	\$ 1,538.00	Latent Conditions	No days
20-258	20-258(1-11)1.1	R&R asphalt pathway	FY2021	\$ 2,700.00	Scope Change	No days
20-258	20-258(1-11)1.2	resurveying, restaking, and additional excavation	FY2021	\$ 950.00	Design Changes	No days
20-006	20-006(1-11)6.9	Install in-ground flag pole sleeves	FY2021	\$ 2,432.38	Scope Change	No days
20-006	20-006(1-11)6.10	Interchange/remove/replace sprinkler heads	FY2021	\$ 4,269.13	Scope Change	Less than 30 days
20-006	20-006(1-11)6.16	Extend contract date due to winter shut down	FY2021	\$ -	Latent Conditions	More than 90 days
20-240	20-240(1-11)1.1	Add alternate to scope of work w/in 60-day post bi	FY2021	\$ 68,500.00	Scope Change	Less than 30 days
14-931	14-931(3-31)30.41	Skylight side Rail infill/metal panel/pocket door	FY2021	\$ 10,172.82	Scope Change	No days
20-006	20-006(1-11)5.3	Install concrete vault with frame & cover	FY2021	\$ 9,272.73	Scope Change	No days
20-006	20-006(1-11)5.6	Install/anchor 5 temp fence panels @ generator pad	FY2021	\$ 3,276.89	Design Changes	No days
20-006	20-006(1-11)5.8	Remove/re-install fill for correct slope @memorial	FY2021	\$ 1,293.92	Value Engineering	No days
20-006	20-006(1-11)5.10	Irrigation system revisions for increased coverage	FY2021	\$ 15,447.41	Scope Change	No days
20-006	20-006(1-11)5.11	Set std size vaults w/ 11" spacing (not 5"); fill	FY2021	\$ 10,589.90	Scope Change	No days
20-006	20-006(1-11)5.13	Prepare Burial Area 5 for winter access + clarific	FY2021	\$ 13,173.65	Scope Change	Less than 30 days
20-099	20-099(1-12)4.5	Replace 1 piece shower with 4 piece shower	FY2021	\$ 6,593.85	Latent Conditions	No days
14-931	14-931(3-31)31.43	Fountain concrete replacement	FY2021	\$ 37,563.55	Scope Change	No days
16-194	16-194(1-11)6.5	Update to mechanical venting and controls	FY2021	\$ 3,308.00	Scope Change	No days
16-194	16-194(1-11)6.6	Provide slotted hat channel in lieu of std hat cha	FY2021	\$ 7,332.00	Design Changes	No days
16-194	16-194(1-11)6.7	Add blocking and strapping	FY2021	\$ 2,505.00	Scope Change	No days
16-194	16-194(1-11)6.8	Add 4x4 blocking on Red-S trusses	FY2021	\$ 4,255.00	Scope Change	No days
16-194	16-194(1-11)6.9	Remove CS14 straps on low roof parapet walls	FY2021	\$ (996.00)	Scope Change	No days
16-194	16-194(1-11)6.11	Add 2x4s and plywood walls at Grid Line 8	FY2021	\$ 4,693.00	Scope Change	No days
16-194	16-194(1-11)6.12	Provide HDPE toilet partitions in lieu of stainles	FY2021	\$ (2,457.00)	Scope Change	No days
16-194	16-194(1-11)6.17	Provide add'l tapered insulation at truss camber	FY2021	\$ 724.00	Scope Change	No days
20-273	20-273(1-11)8.1	install 2" conduits and 3/0 conductors to roof top	FY2021	\$ 8,969.00	Latent Conditions	No days
20-273	20-273(1-11)8.9	Add 6 total actuators and remove linkages	FY2021	\$ 4,228.00	Latent Conditions	No days
18-230	18-230(5-52)2.18	Revise sinks to precast trough sinks as noted	FY2021	\$ 54,494.00	Scope Change	No days
20-131	20-131(1-12)4.5	Replace existing chilled water pump	FY2021	\$ 12,458.00	Latent Conditions	No days
20-131	20-131(1-12)4.12	Adjust schedule due to not being able to set pump	FY2021	\$ -	Latent Conditions	Less than 30 days
14-931	14-931(3-31)32.42	Add sump for 2nd elevator addition	FY2021	\$ 39,019.55	Scope Change	No days
19-190	19-190(1-11)1.1	r1 upgrade door operators	FY2021	\$ 5,229.00	Scope Change	No days
19-190	19-190(1-11)1.2	card readers	FY2021	\$ 19,369.00	Scope Change	No days
19-190	19-190(1-11)1.3	v2 window headers	FY2021	\$ 23,852.00	Scope Change	Less than 30 days
19-190	19-190(1-11)1.5	canopy lights	FY2021	\$ 7,148.00	Latent Conditions	No days

19-190	19-190(1-11)1.6	metal siding breaks	FY2021	\$ 1,231.16	Latent Conditions	No days
19-190	19-190(1-11)2.1	r&r deteriorated sheathing	FY2021	\$ 63,499.00	Latent Conditions	Less than 30 days
19-190	19-190(1-11)2.7	refurbish steel canopy	FY2021	\$ 18,440.00	Scope Change	No days
15-258	15-258(2-21)49.34	Complete internal wiring at paint booth	FY2021	\$ 7,374.00	Scope Change	No days
16-194	16-194(1-11)7.9	Provide 220v outlet with locking cover per dwgs	FY2021	\$ 1,184.00	Scope Change	No days
16-194	16-194(1-11)7.13	Provide code req'd signage at rooms/doors per dwgs	FY2021	\$ 6,427.00	Scope Change	No days
16-194	16-194(1-11)7.16	Emergency paging override & control for PA system	FY2021	\$ 2,577.00	Scope Change	No days
16-194	16-194(1-11)7.20	Provide water meter	FY2021	\$ 7,826.00	Scope Change	No days
20-118	20-118(3-31)2.1	Alter 3&4 rescoped by proj team, work not in sch	FY2021	\$ 102,189.67	Scope Change	Less than 30 days
20-118	20-118(3-31)2.2	Time exten req for added scope	FY2021	\$ 61,769.46	Scope Change	Less than 30 days
20-120	20-120(2-21)1.1	Agency added scope, add'l days needed	FY2021	\$ 13,806.22	Scope Change	Less than 30 days
20-131	20-131(1-12)5.8	Demo 2 gas fired water heaters/new water heaters	FY2021	\$ 44,073.00	Latent Conditions	No days
20-131	20-131(1-12)5.11	Replace 4 diffusers in classroom 139 Batjer Hall	FY2021	\$ 2,634.00	Latent Conditions	No days
20-107	20-107(1-11)5.19	Add FRP to custodial walls; furnish ceiling tile	FY2021	\$ 1,406.00	Scope Change	No days
20-240	20-240(1-11)2.2	Prov inolation valves at existing hose bibs	FY2021	\$ 1,706.73	Scope Change	No days
20-240	20-240(1-11)2.4	Prov credit for removing 2 elec outlets	FY2021	\$ (265.81)	Design Changes	No days
20-240	20-240(1-11)2.5	Reloc pipe in wall near data/comm	FY2021	\$ 788.84	Latent Conditions	No days
20-240	20-240(1-11)2.7	Prov credit for GWB ceiling in Classroom 2	FY2021	\$ (1,145.31)	Design Changes	No days
20-240	20-240(1-11)2.13	Prov mop sink faucet	FY2021	\$ 430.12	Design Changes	No days
20-240	20-240(1-11)2.14	Demo existing power recep east wall Classroom 2	FY2021	\$ 736.39	Scope Change	No days
20-240	20-240(1-11)2.17	Previs circuit for dryer to 220V & supply pwr	FY2021	\$ 743.68	Scope Change	No days
20-240	20-240(1-11)2.18	Contractor prov select tight-knot decking in lieu	FY2021	\$ (2,357.88)	Value Engineering	No days
14-931	14-931(3-31)33.7	Remove existing membrane roof & cover board	FY2021	\$ 288,843.91	Scope Change	No days
20-246	20-246(1-11)2.1	existing sprinkler line conflicts with smoke vents	FY2021	\$ 5,765.00	Latent Conditions	No days
20-246	20-246(1-11)2.2	Owner Requests for additional painting work	FY2021	\$ 14,505.00	Scope Change	No days
14-931	14-931(3-31)34.44	Provide Type K light Fixture, Fire Dampers/Ceiling	FY2021	\$ 20,772.16	Design Changes	No days
20-131	20-131(1-12)6.4	Clean existing supply air, return air and ducts	FY2021	\$ 4,573.00	Latent Conditions	No days
20-131	20-131(1-12)6.7	Replace air compressor at batjer Hall	FY2021	\$ 14,255.00	Latent Conditions	No days
20-254	20-254(1-11)2.1	Per contract library signs are to be provided to t	FY2021	\$ 3,466.85	Scope Change	No days
20-254	20-254(1-11)2.2	E signs to be added located on eastside Arts&Scien	FY2021	\$ 1,496.52	Scope Change	31-60 days
20-254	20-254(1-11)2.3	move signs A1&B3 to new locations	FY2021	\$ 1,531.71	Scope Change	No days
20-254	20-254(1-11)2.4	8 additional signs for future use. Indicating Rest	FY2021	\$ 4,770.38	Scope Change	No days
21-094	21-094(1-11)1.1	Grind the concrete subfloor for the new gym hardwd	FY2021	\$ 19,904.51	Latent Conditions	No days
21-110	21-110(1-11)1.1	Repair glulam beams and roof sheathing at Bld 2800	FY2021	\$ 2,276.00	Latent Conditions	No days
21-110	21-110(1-11)1.2	Remove gravel ballast from all areas of new roof.	FY2021	\$ 8,484.00	Latent Conditions	No days
16-316	16-316(1-11)10.15	Time extension.	FY2018	\$ -	Latent Conditions	31-60 days
17-322	17-322(1-11)1.1	Supply & configure GPS Time Server.	FY2018	\$ 1,515.93	Latent Conditions	No days
16-306	16-306(2-21)16.8	Temp cooling.	FY2018	\$ 10,122.95	Scope Change	No days
16-306	16-306(2-21)16.18	New conduit.	FY2018	\$ 7,329.45	Latent Conditions	No days
16-331	16-331(1-11)1.1	Add'l Breakers.	FY2018	\$ 893.39	Code Requirements	No days
14-301	14-301(7-71)1.1	Remove ductwork & configure new pathway.	FY2018	\$ 9,732.18	Scope Change	No days
14-301	14-301(7-72)1.1	abatement.	FY2018	\$ 10,806.82	Code Requirements	No days
14-301	14-301(7-72)2.2	Reconfigure ductwork.	FY2018	\$ 2,840.88	Latent Conditions	No days
16-307	16-307(1-11)1.1	16-313	FY2018	\$ 19,009.40	Latent Conditions	Less than 30 days
16-313	16-313(2-21)5.3	New conduit.	FY2018	\$ 3,573.99	Latent Conditions	Less than 30 days
16-313	16-313(2-21)5.4	Material Costs.	FY2018	\$ 540.00	Latent Conditions	No days
17-314	17-314(1-11)2.5	Adjust contract to actual T&M.	FY2018	\$ (16,399.00)	Value Engineering	No days
16-307	16-307(1-11)2.3	Grade shoulder for better visibility.	FY2018	\$ 4,484.00	Latent Conditions	No days
16-307	16-307(1-11)2.5	Provide add'l road base structural fill.	FY2018	\$ 35,153.00	Latent Conditions	No days
16-306	16-306(2-21)17.13	Change elect. power for HP-B-2 from single to 3 ph	FY2018	\$ 2,744.45	Scope Change	No days
16-307	16-307(1-11)3.6	Excavate add'l 400 ft of utility trench.	FY2018	\$ 8,019.25	Code Requirements	31-60 days
17-319	17-319(1-11)1.1	Add a roof drain.	FY2018	\$ 5,097.80	Scope Change	No days
16-330	16-330(1-12)1.1	Install new breaker in basement.	FY2018	\$ 4,158.60	Latent Conditions	More than 90 days
16-330	16-330(1-13)1.1	Time Ext. Only.	FY2018	\$ -	Latent Conditions	More than 90 days
16-306	16-306(2-21)18.14	Bldg. B Fencing.	FY2018	\$ 5,004.41	Design Changes	Less than 30 days
16-306	16-306(2-21)18.15	Add days.	FY2018	\$ -	Scope Change	Less than 30 days
16-326	16-326(1-11)3.3	Trouble Shooting site issues with 05-091 System.	FY2018	\$ 6,026.09	Latent Conditions	No days
16-337	16-337(1-11)2.2	Trouble Shoot on site issues with the PLC.	FY2018	\$ 82,399.07	Latent Conditions	No days
16-307	16-307(1-11)4.4	Additional Asphalt Pavement Section	FY2018	\$ 41,779.40	Scope Change	No days
16-307	16-307(1-11)5.7	Add guardrail at training area access road.	FY2018	\$ 6,932.97	Scope Change	No days
16-307	16-307(1-11)5.8	Install vehicle gates.	FY2018	\$ 8,000.00	Scope Change	No days
17-315	17-315(1-11)3.1	Adjust to actual.	FY2018	\$ (87,891.99)	Scope Change	No days
17-315	17-315(1-11)3.5	Install ground rods & wire for pads & vaults.	FY2018	\$ 16,372.34	Latent Conditions	No days
16-307	16-307(1-11)6.2	Install Hy-Security Strong Arm Gate.	FY2018	\$ 37,278.80	Scope Change	No days
16-313	16-313(2-22)1.1	Items removed from scope.	FY2018	\$ (17,743.00)	Value Engineering	No days
16-313	16-313(2-22)2.1	Unit C-1: re-attach/re-route shower head piping.	FY2018	\$ 350.00	Latent Conditions	No days

16-313	16-313(2-22)2.2	Credit for single hook style shower fixtures.	FY2018	\$ (6,170.00)	Value Engineering	No days
16-313	16-313(2-22)2.3	Prepare/finish cement board wall surfaces to level	FY2018	\$ 13,821.00	Value Engineering	No days
16-313	16-313(2-22)2.4	Extension of plumbing per RFI 12.	FY2018	\$ 4,600.00	Value Engineering	No days
16-306	16-306(2-21)19.20	replace existing motor starters	FY2018	\$ 4,592.94	Latent Conditions	No days
16-306	16-306(2-21)19.21	credit for existing steam pipes	FY2018	\$ (1,143.24)	Design Changes	No days
16-306	16-306(2-21)19.35	install new motor starters	FY2018	\$ 2,735.89	Latent Conditions	31-60 days
16-313	16-313(2-21)6.6	Identify remaining scope of work for settlement	FY2018	\$ (94,101.50)	Scope Change	More than 90 days
16-313	16-313(2-22)3.5	Repair water damage to wall	FY2018	\$ 483.00	Latent Conditions	No days
16-313	16-313(2-22)3.7	shower curtain hanging fixtures	FY2018	\$ 2,201.00	Value Engineering	No days
16-313	16-313(2-22)3.8	Remove soffits in housing units	FY2018	\$ 5,944.00	Latent Conditions	No days
16-313	16-313(2-22)3.9	Reinstall shower fixture	FY2018	\$ 194.00	Latent Conditions	No days
16-313	16-313(2-22)4.6	Demo existing light fixtures & replace with new	FY2018	\$ 43,803.00	Value Engineering	No days
16-313	16-313(2-22)4.14	Scope reduction	FY2018	\$ (1,392.00)	Value Engineering	No days
16-313	16-313(2-22)5.11	Days Addition	FY2018	\$ -	Scope Change	More than 90 days
16-313	16-313(2-22)6.2	Repair metal framing in wall	FY2018	\$ 485.00	Latent Conditions	No days
16-313	16-313(2-22)6.15	Additional electrical labor from COP 6	FY2018	\$ 6,753.00	Value Engineering	No days
16-313	16-313(2-22)6.16	Installation of 2" curb at shower thresholds	FY2018	\$ 941.00	Latent Conditions	No days
16-313	16-313(2-22)6.17	Remove and replace catwalk	FY2018	\$ 725.00	Latent Conditions	No days
16-330	16-330(1-13)2.1	Adjust completion Schedule	FY2018	\$ -	Latent Conditions	No days
16-330	16-330(1-13)2.2	new hole required in existing concrete roof deck	FY2018	\$ 6,102.40	Code Requirements	No days
16-330	16-330(1-13)2.3	deduct cost for escort	FY2018	\$ (2,100.00)	Scope Change	No days
16-330	16-330(1-13)2.4	credit for material and labor deletion	FY2018	\$ (2,950.00)	Scope Change	No days
18-302	18-302(1-11)1.1	Contract Number Change from Trirega to PTS #	FY2018	\$ -	Scope Change	No days
18-302	18-302(1-11)2.1	Add'l labor & expenses due to weather	FY2018	\$ 19,491.84	Latent Conditions	Less than 30 days
18-303	18-303(1-11)1.1	Contract Number Change from Trirega to PTS #	FY2018	\$ -	Scope Change	No days
18-304	18-304(1-11)1.1	Contract Number Change from Trirega to PTS #	FY2018	\$ -	Scope Change	No days
18-305	18-305(1-11)1.1	Contract Number Change from Trirega to PTS #	FY2018	\$ -	Scope Change	No days
18-306	18-306(1-11)1.1	Contract Number Change from Trirega to PTS #	FY2018	\$ -	Scope Change	No days
16-313	16-313(2-22)7.10	R Trim unsound substrate around grille.	FY2018	\$ 6,238.00	Latent Conditions	No days
16-313	16-313(2-22)7.18	R1 RFI 48 & RFI 49	FY2018	\$ 6,025.00	Latent Conditions	No days
16-313	16-313(2-22)7.20	Repair damaged wall in housing unit C2.	FY2018	\$ 1,209.00	Latent Conditions	No days
16-313	16-313(2-22)7.21	Fur out walls in units C1,C2,&D2.	FY2018	\$ 3,520.00	Latent Conditions	No days
16-313	16-313(2-22)7.23	Credit 4 push button ADA shower valves.	FY2018	\$ (1,441.00)	Value Engineering	No days
16-313	16-313(2-22)7.24	Remove drywall layers from ceiling in laundry rm.	FY2018	\$ 3,758.00	Latent Conditions	No days
16-313	16-313(2-22)7.25	Relocate exhaust grilles in units A2, B1 & B3.	FY2018	\$ 1,590.00	Latent Conditions	No days
16-313	16-313(2-22)7.26	Repair elect. circuit in D2 & adj. conduit C3.	FY2018	\$ 1,064.00	Latent Conditions	No days
18-307	18-307(1-11)1.1	Repair voltage conduit & Utilize Vac truck	FY2018	\$ 5,451.00	Latent Conditions	Less than 30 days
16-313	16-313(2-22)8.12	Patch ceilings & walls.	FY2018	\$ 2,771.00	Latent Conditions	No days
16-313	16-313(2-22)8.13	Reduce scope in HUs A1, A2, B1 & B2, see RFI 31&32	FY2018	\$ (6,484.00)	Value Engineering	No days
16-313	16-313(2-22)8.27	Grind floors, remove epoxy coating & slope	FY2018	\$ 10,604.00	Latent Conditions	No days
16-313	16-313(2-22)8.28	Install expansion plugs.	FY2018	\$ 1,760.00	Latent Conditions	No days
16-313	16-313(2-22)8.29	Revise BR light activation.	FY2018	\$ 1,456.00	Latent Conditions	No days
16-313	16-313(2-22)8.30	Remove shower valve coverplate & reinstall cover.	FY2018	\$ 194.00	Latent Conditions	No days
16-313	16-313(2-22)8.31	Bypass motor starters on fans.	FY2018	\$ 2,329.00	Latent Conditions	No days
18-307	18-307(1-11)2.2	Replace Fire Hydrant & add 14 days.	FY2018	\$ 4,223.54	Latent Conditions	Less than 30 days
17-317	17-317(1-13)1.1	Demo & Replacement of in-like kind materials	FY2018	\$ 73,729.88	Latent Conditions	Less than 30 days
16-313	16-313(2-22)9.3	Epoxy Floor, slope at ADA Showerstall.	FY2018	\$ 9,820.00	Latent Conditions	No days
16-313	16-313(2-22)9.4	Add'l epoxy coating.	FY2018	\$ 5,763.00	Latent Conditions	No days
16-313	16-313(2-22)10.34	Credit for returned shower hooks.	FY2018	\$ (5,224.00)	Latent Conditions	No days
18-316	18-316(1-11)1.1	Remove ramp, add trenching and backfill.	FY2018	\$ 20,360.50	Omission	No days
18-316	18-316(1-12)1.1	Add'l windows, blinds, elect. panel, lock covers	FY2018	\$ 8,258.68	Scope Change	No days
18-317	18-317(1-11)1.1	Add locking therm. cover, lights, carpet tiles.	FY2018	\$ 7,595.22	Scope Change	No days
18-307	18-307(1-11)3.3	Investigate leak under roadway @MLCC.	FY2018	\$ 8,455.34	Latent Conditions	31-60 days
18-339	18-339(1-11)1.1	Remove & repair damaged asphalt areas.	FY2019	\$ 5,930.72	Latent Conditions	No days
18-353	18-353(1-11)1.1	Change from Tririga Contract Number to PTS Number.	FY2019	\$ -	Scope Change	No days
18-347	18-347(1-11)1.1	Changed Proj. No. & WO No.	FY2019	\$ -	Scope Change	No days
16-318	16-318(1-11)1.1	Time Extension	FY2019	\$ -	Value Engineering	31-60 days
16-318	16-318(1-11)1.2	Credit on Electrical Panel	FY2019	\$ (5,849.00)	Value Engineering	No days
18-306	18-306(1-11)2.1	Adjust to Actual.	FY2019	\$ (86,214.75)	Scope Change	No days
17-327	17-327(1-11)1.1	Electrical Permit.	FY2019	\$ 339.00	Code Requirements	No days
18-307	18-307(1-11)4.4	Add'l Time.	FY2019	\$ 50,844.50	Latent Conditions	60 - 90 days
18-336	18-336(1-11)1.1	demo boilers stacks' system.	FY2019	\$ 21,955.14	Latent Conditions	31-60 days
14-301	14-301(7-73)1.1	Remove old & install new 30A breaker, etc.	FY2019	\$ 2,029.89	Design Changes	No days
18-331	18-331(1-11)1.1	Revise the RO piping system.	FY2019	\$ (890.15)	Scope Change	No days
18-331	18-331(1-11)1.2	Increase height of RO piping casework enclosure.	FY2019	\$ 1,327.42	Scope Change	No days
16-307	16-307(1-12)1.3	Replace native material with borrow material.	FY2019	\$ 189,150.72	Latent Conditions	No days

16-307	16-307(1-12)2.2	Provide 380 tons of sand.	FY2019	\$ 7,141.67	Scope Change	No days
16-307	16-307(1-12)2.5	Provide reflective lane guide posts.	FY2019	\$ 6,790.56	Scope Change	No days
16-307	16-307(1-12)3.2	Provide HDPE pipe culverts in lieu of steam cured.	FY2019	\$ (9,978.50)	Value Engineering	No days
17-312	17-312(1-11)1.1	Add'l rot repair to R-Building South.	FY2019	\$ 12,065.05	Latent Conditions	Less than 30 days
17-312	17-312(1-11)1.2	West wall rot exploration.	FY2019	\$ 4,645.98	Latent Conditions	Less than 30 days
18-353	18-353(1-11)2.1	Provide automated control of CCTV switch.	FY2019	\$ 340.00	Latent Conditions	No days
18-331	18-331(1-11)2.4	Add cabinet locks to casework drawers.	FY2019	\$ 1,278.88	Omission	No days
18-331	18-331(1-11)2.5	Provide Marmoleum vinyl flooring.	FY2019	\$ 1,588.63	Scope Change	No days
14-301	14-301(7-72)3.3	Remove 20A receptacle & assoc. conductors.	FY2019	\$ 2,029.89	Design Changes	More than 90 days
14-301	14-301(7-73)2.1	Deduct CO1/Mod.1 & apply to WO 21, CO3	FY2019	\$ (2,029.89)	Scope Change	No days
16-303	16-303(2-21)1.1	Perform tapping of the 12" water main.	FY2019	\$ 1,907.25	Latent Conditions	No days
16-303	16-303(2-21)2.3	trap drain seals.	FY2019	\$ 481.31	Scope Change	No days
16-303	16-303(2-21)2.4	Interior roof drain leaders.	FY2019	\$ 4,207.18	Omission	No days
16-303	16-303(2-21)2.5	Add one fire hydrant .	FY2019	\$ 8,900.87	Contractor Request	No days
16-303	16-303(2-21)2.6	Split the 8" waterline to a 4" fire line & 3" dom.	FY2019	\$ 6,797.95	Scope Change	No days
17-329	17-329(2-21)1.1	Boiler controls for new plant.	FY2019	\$ 19,500.00	Value Engineering	Less than 30 days
16-307	16-307(1-12)4.1	Provide water truck & heavy equip.	FY2019	\$ 8,874.00	Scope Change	No days
16-307	16-307(1-12)4.3	Deduct HDPE pipe culverts.	FY2019	\$ (5,021.50)	Value Engineering	No days
17-329	17-329(2-21)2.1	Add'l electrical work required by L&I.	FY2019	\$ 17,663.00	Omission	Less than 30 days
17-312	17-312(1-11)2.1	Install downspouts.	FY2019	\$ 7,751.77	Scope Change	Less than 30 days
17-312	17-312(1-11)2.2	Remove cap flasing & replace with new coping.	FY2019	\$ 8,007.46	Scope Change	Less than 30 days
18-319	18-319(1-11)1.1	Install fall restraint posts.	FY2019	\$ 21,398.72	Scope Change	Less than 30 days
16-307	16-307(1-12)5.4	realign and replace sewer main.	FY2019	\$ 67,894.31	Latent Conditions	No days
16-307	16-307(1-12)5.5	Provide borrow material.	FY2019	\$ 111,322.12	Latent Conditions	No days
17-312	17-312(1-11)3.3	Gyp board repair at Building R South.	FY2019	\$ 3,392.07	Latent Conditions	No days
18-305	18-305(1-11)2.1	Adjust to actual invoiced.	FY2019	\$ (8,411.68)	Scope Change	No days
18-319	18-319(1-11)2.1	Existing concrete deck, vapor barrier uneven.	FY2019	\$ 39,344.88	Latent Conditions	Less than 30 days
18-348	18-348(1-11)1.1	Clean sprayer, 10K Reach All forklift, Credit	FY2019	\$ 1,537.95	Scope Change	No days
16-308	16-308(1-11)1.2	Provide full door size access to utilidor chase.	FY2019	\$ 14,590.26	Latent Conditions	No days
17-329	17-329(2-21)3.3	Lost day/drill, Term. change, replace heaters.	FY2019	\$ 11,509.22	Scope Change	Less than 30 days
18-331	18-331(1-11)3.6	Credit to remove work.	FY2019	\$ (6,323.07)	Scope Change	No days
18-331	18-331(1-11)3.7	Add data cabling.	FY2019	\$ 14,103.74	Scope Change	Less than 30 days
18-331	18-331(1-11)3.11	Revise circuit breaker & wire for duct heater.	FY2019	\$ 2,847.74	Omission	No days
18-331	18-331(1-11)4.1	Delete work assoc. with ice machine.	FY2019	\$ 558.84	Scope Change	No days
18-331	18-331(1-11)4.2	Patch floor.	FY2019	\$ 3,016.22	Latent Conditions	No days
18-331	18-331(1-11)4.3	Revise the RO piping system.	FY2019	\$ 711.07	Scope Change	No days
18-331	18-331(1-11)4.9	modify new sink cabinet.	FY2019	\$ 828.43	Latent Conditions	No days
16-308	16-308(1-11)2.1	Revise conduit routing.	FY2019	\$ 57,721.60	Latent Conditions	Less than 30 days
18-331	18-331(1-11)5.8	R Time researching drain line & Mod. to funnel.	FY2019	\$ 5,083.88	Latent Conditions	Less than 30 days
18-331	18-331(1-11)5.10	Add'l framing & Misc. Modifications.	FY2019	\$ 1,732.60	Latent Conditions	No days
19-301	19-301(1-11)1.1	Provide add'l circuit for fan.	FY2019	\$ 3,908.96	Latent Conditions	No days
16-308	16-308(1-11)3.3	Replace light fixtures.	FY2019	\$ 4,726.42	Latent Conditions	No days
18-319	18-319(1-11)3.3	Replace fence top, extend ladder.	FY2019	\$ 18,891.37	Scope Change	No days
16-303	16-303(2-21)3.7	Install Fall Restraint Posts.	FY2019	\$ 1,220.48	Scope Change	No days
16-303	16-303(2-21)3.11	Modify Steel Beam.	FY2019	\$ 213.66	Latent Conditions	No days
16-303	16-303(2-21)3.13	Install 3 access panels.	FY2019	\$ 3,736.69	Latent Conditions	No days
18-353	18-353(1-11)3.2	Time Extention Only.	FY2019	\$ -	Code Requirements	More than 90 days
16-303	16-303(2-21)4.9	Time Ext.	FY2019	\$ -	Latent Conditions	Less than 30 days
18-360	18-360(1-11)1.1	Deduct to Actual.	FY2019	\$ (23,076.33)	Scope Change	No days
16-308	16-308(1-11)4.4	Reroute conduits to and thru Support Bldg.	FY2019	\$ 10,833.32	Latent Conditions	No days
17-327	17-327(1-11)2.2	by-pass valve,flow sensors, re-pipe	FY2019	\$ 15,671.00	Latent Conditions	No days
18-348	18-348(1-11)2.2	Adjust contract to acutal.	FY2019	\$ (76,720.20)	Scope Change	No days
18-319	18-319(1-11)4.4	Replace 54 yr. old supply fan.	FY2019	\$ 100,148.00	Latent Conditions	More than 90 days
17-329	17-329(2-21)4.4	Adding DDC Interface back to campus.	FY2019	\$ 16,482.16	Latent Conditions	31-60 days
16-303	16-303(2-21)5.15	Change Chase Wall.	FY2019	\$ 1,253.21	Latent Conditions	No days
16-303	16-303(2-21)5.16	See PCO #14.	FY2019	\$ 3,210.80	Latent Conditions	No days
16-303	16-303(2-21)5.17	Install mid-span wall clips.	FY2019	\$ 1,501.28	Code Requirements	No days
18-348	18-348(1-11)3.3	Time extension only.	FY2019	\$ -	Scope Change	31-60 days
16-308	16-308(1-11)5.6	reroute mech. ducts.	FY2019	\$ 26,814.28	Latent Conditions	No days
16-308	16-308(1-11)5.7	Reroute conduits .	FY2019	\$ 31,546.83	Latent Conditions	No days
19-303	19-303(1-11)1.1	New PLC I/O drop w/input & Time Ext.	FY2019	\$ 31,099.48	Latent Conditions	More than 90 days
16-308	16-308(1-11)6.8	Replace cut cable.	FY2019	\$ 6,387.18	Scope Change	Less than 30 days
16-308	16-308(1-11)6.9	Add smoke detector to new mechan. duct.	FY2019	\$ 4,282.54	Omission	No days
16-308	16-308(1-11)6.10	Provide security bars for ductwork.	FY2019	\$ 3,263.00	Latent Conditions	No days
16-308	16-308(1-11)7.5	Relocate rooftop mechanical units.	FY2019	\$ 64,025.92	Latent Conditions	No days
16-303	16-303(2-21)6.10	(R3) Addition of Taut Wire Intrusion Detection Sys	FY2019	\$ 235,430.22	Scope Change	31-60 days

16-303	16-303(2-21)6.18	Time Ext.	FY2019	\$ -	Latent Conditions	Less than 30 days
16-308	16-308(1-11)8.11	Delay costs and time ext.	FY2019	\$ 16,296.93	Latent Conditions	Less than 30 days
16-303	16-303(2-21)7.20	Modify metal fascia panel design at Penthouse	FY2019	\$ 5,409.46	Latent Conditions	No days
16-303	16-303(2-21)8.22	Install gauge covers/corner guards.	FY2019	\$ 664.28	Latent Conditions	No days
16-303	16-303(2-21)8.23	Modify Officer Station Countertop & coffe Alcove.	FY2019	\$ 573.08	Latent Conditions	No days
16-308	16-308(1-11)9.18	Shelf in IDF OLD-280, 24 strand fiber	FY2019	\$ 3,895.66	Latent Conditions	No days
16-308	16-308(1-11)9.19	Replace Damaged IT Rack	FY2019	\$ 4,470.40	Latent Conditions	No days
19-325	19-325(1-11)1.1	Expedite Shipping for new chiller.	FY2019	\$ 6,973.05	Scope Change	No days
16-323	16-323(2-21)1.1	Electrical Services and Time Extension.	FY2019	\$ 25,430.66	Scope Change	Less than 30 days
19-311	19-311(1-11)1.1	Owner Upgrades to system.	FY2019	\$ 8,725.78	Scope Change	No days
18-354	18-354(2-21)1.1	Scope addition: correct the wall planes.	FY2019	\$ 10,186.25	Latent Conditions	No days
16-308	16-308(1-11)10.23	Project Time Delay for Escorts.	FY2019	\$ 17,053.85	Value Engineering	Less than 30 days
16-308	16-308(1-11)10.25	Project Time Delay for Relocated Mechanical Units.	FY2019	\$ 17,053.85	Value Engineering	Less than 30 days
16-308	16-308(1-11)11.22	Add telephone lines, conduit & telephones.	FY2019	\$ 31,918.40	Scope Change	No days
18-327	18-327(2-21)1.1	Repaint bathroom ceilings & wall, relamp 9 fixture	FY2019	\$ 4,709.37	Scope Change	No days
18-327	18-327(2-21)2.2	Painting & Electrical	FY2019	\$ 61,911.50	Scope Change	No days
19-324	19-324(1-11)1.1	Repaint bathroom ceilings & wall and relamp 8 fixt	FY2019	\$ 4,341.40	Scope Change	No days
16-308	16-308(1-11)12.1	RFI 016 response.	FY2019	\$ 4,457.72	Latent Conditions	No days
16-308	16-308(1-11)12.3	Relocate j-boxes & conduit in mech. rrom.	FY2019	\$ 14,822.50	Latent Conditions	No days
16-308	16-308(1-11)12.4	Install new 2-pole rack.	FY2019	\$ 3,093.26	Latent Conditions	No days
16-308	16-308(1-11)12.5	Re-route conduits on roof.	FY2019	\$ 7,000.00	Scope Change	No days
19-313	19-313(1-11)1.1	Install dry valve & connections.	FY2019	\$ 9,187.13	Latent Conditions	No days
18-321	18-321(1-12)1.1	Nondestructive testing Boiler 3, add insp. panel	FY2019	\$ 9,600.00	Value Engineering	No days
19-311	19-311(1-11)2.2	Add'l Parts.	FY2019	\$ 2,520.71	Scope Change	No days
16-308	16-308(1-11)13.2	Extend circuits in X2A & invest. neutral-ground.	FY2019	\$ 17,037.50	Latent Conditions	No days
16-308	16-308(1-11)13.6	Provide new rack.	FY2019	\$ 1,878.00	Latent Conditions	No days
18-345	18-345(2-21)1.1	provide & install plywood and visqueen sheeting	FY2020	\$ 6,426.56	Scope Change	No days
16-323	16-323(2-21)2.2	Load, haul & dispose of excess material.	FY2020	\$ 4,485.97	Latent Conditions	Less than 30 days
18-355	18-355(1-11)1.1	Repair add'l areas discovered during excavation.	FY2020	\$ 26,367.07	Latent Conditions	No days
16-308	16-308(1-11)14.22	Add telephone lines, donduit & telephones.	FY2020	\$ 31,625.58	Scope Change	Less than 30 days
16-308	16-308(1-11)14.26	Time Delay.	FY2020	\$ 34,107.70	Latent Conditions	31-60 days
19-303	19-303(1-11)2.2	For Overhead & Profit.	FY2020	\$ 11,450.52	Latent Conditions	No days
18-345	18-345(2-21)2.2	Install light fixtures, extend substantial compl.	FY2020	\$ 9,627.96	Design Changes	31-60 days
16-303	16-303(2-21)9.5	fix closer & relite trim on doors.	FY2020	\$ 1,336.73	Design Changes	No days
16-303	16-303(2-21)9.6	Install 3 smoke detectors.	FY2020	\$ 3,260.09	Code Requirements	No days
16-303	16-303(2-21)9.7	install underground conduit for light pole wiring.	FY2020	\$ 15,630.23	Latent Conditions	No days
16-308	16-308(1-11)15.27	Time Delay.	FY2020	\$ 15,916.93	Scope Change	Less than 30 days
18-311	18-311(2-21)1.1	Adjust Emergency Contract to Actual.	FY2020	\$ (296,527.91)	Scope Change	No days
18-320	18-320(1-11)1.2	Re-route elect. conduits.	FY2020	\$ 6,171.53	Latent Conditions	No days
18-320	18-320(1-11)1.3	Paint the Sub Maintenance Bldg.	FY2020	\$ 7,294.74	Scope Change	No days
18-320	18-320(1-11)1.4	Install ductless split HVAC system.	FY2020	\$ 10,244.10	Scope Change	No days
18-320	18-320(1-11)1.5	Provide structural repairs & partial deck replace	FY2020	\$ 34,143.05	Latent Conditions	No days
18-320	18-320(1-11)2.1	Reroute conduit and electrical.	FY2020	\$ 6,853.65	Latent Conditions	No days
18-319	18-319(1-11)5.5	Add junction Box extensions.	FY2020	\$ 15,695.00	Latent Conditions	More than 90 days
16-303	16-303(2-21)10.24	Toilet Partition Revisions.	FY2020	\$ 3,432.10	Latent Conditions	No days
16-303	16-303(2-21)10.27	Install 2 severs.	FY2020	\$ 5,151.75	Scope Change	No days
18-320	18-320(1-11)3.3	Install heaters.	FY2020	\$ 24,838.97	Latent Conditions	No days
18-320	18-320(1-11)4.4	Install HVAC split units.	FY2020	\$ 29,175.87	Scope Change	Less than 30 days
18-320	18-320(1-11)5.5	Clean & Paint compost area.	FY2020	\$ 32,962.18	Latent Conditions	No days
18-320	18-320(1-11)6.2	Add to paint scope.	FY2020	\$ 49,037.05	Latent Conditions	No days
16-303	16-303(2-21)11.29	COP 29 R2 Insall IT items.	FY2020	\$ 50,129.06	Latent Conditions	31-60 days
18-318	18-318(1-11)1.1	Labor & Materials for ESI#1	FY2020	\$ 4,083.21	Latent Conditions	No days
18-318	18-318(1-11)1.3	Labor & Materials for ESI#2	FY2020	\$ (9,613.09)	Omission	No days
18-320	18-320(1-11)7.6	Repair upper parking lot.	FY2020	\$ 34,782.38	Scope Change	No days
19-316	19-316(1-11)1.1	Replace electrical system.	FY2020	\$ 71,223.33	Scope Change	No days
18-320	18-320(1-11)8.7	Lower Lot: Clear, grub,shape & compact subgrade	FY2020	\$ 34,916.87	Scope Change	No days
18-318	18-318(1-11)2.2	Time extension.	FY2020	\$ -	Latent Conditions	More than 90 days
18-320	18-320(1-11)9.6	Add'l plate and repair at 2 locations/RFI 15.	FY2020	\$ 6,902.20	Latent Conditions	No days
19-316	19-316(1-11)2.1	Replace 2" water service line.	FY2020	\$ 54,014.10	Latent Conditions	No days
19-307	19-307(1-11)1.1	Adjust contract amount to actual and add days.	FY2020	\$ 39,973.00	Latent Conditions	31-60 days
16-313	16-313(2-22)11.35	Re-open contract to correct warranty issues.	FY2020	\$ 107,128.00	Scope Change	More than 90 days
18-318	18-318(1-11)3.4	Labor & Materials for Yard 3 J Box.	FY2020	\$ 12,263.25	Code Requirements	No days
20-332	20-332(1-11)1.1	Install Eaton 9PX5KP2 UPS	FY2020	\$ 14,695.58	Latent Conditions	No days
20-326	20-326(1-11)1.1	Suspends work due to COVID-19.	FY2020	\$ -	COVID-19 Related	No days
20-327	20-327(1-11)1.1	Suspends work due to COVID-19 epidemic.	FY2020	\$ -	COVID-19 Related	No days
18-350	18-350(2-21)1.1	Purchase equipment.	FY2020	\$ 3,234,116.00	Scope Change	More than 90 days

18-323	18-323(1-11)1.1	Demo metal framed ceilings & Plaster System.	FY2020	\$ 4,431.83	Latent Conditions	No days
18-323	18-323(1-11)1.4	Replace GWB/kitchen, repair wall, construct curb	FY2020	\$ 16,019.76	Latent Conditions	No days
16-323	16-323(3-31)1.1	Temp. on hold for DOC work crew to finish work.	FY2020	\$ 63,269.00	Code Requirements	More than 90 days
18-323	18-323(1-11)2.5	Re-feed existing panels, conduit, feeder length.	FY2020	\$ 17,178.63	Latent Conditions	No days
18-323	18-323(1-11)3.3	Revised - Revisions to Security Fencing.	FY2020	\$ 29,886.85	Latent Conditions	No days
18-323	18-323(1-11)3.7	Revised 1 - Remove existing door and frame.	FY2020	\$ 1,428.04	Design Changes	No days
18-323	18-323(1-11)3.8	Provide tie-in at alternate plumbing connection.	FY2020	\$ 227.74	Value Engineering	No days
18-323	18-323(1-11)3.9	Credit for kitchen Equipment.	FY2020	\$ (52,888.00)	Scope Change	No days
18-325	18-325(2-21)1.1	Monitor electronic fire sprinkler shutoff.	FY2020	\$ 52,261.87	Scope Change	No days
18-325	18-325(2-21)1.2	Install Max-Cell Interduct, optical fibre,conduit	FY2020	\$ 4,628.56	Scope Change	No days
18-318	18-318(1-11)4.5	Rerout conduit in yard 1, relocate vault & fence.	FY2020	\$ 9,278.64	Latent Conditions	No days
18-323	18-323(1-11)4.2	R3- Floor demo & patch.	FY2020	\$ 11,464.13	Latent Conditions	No days
18-323	18-323(1-11)4.11	Conflict in scope shown on drawings	FY2020	\$ 11,693.23	Latent Conditions	No days
18-323	18-323(1-11)4.12	RFI No. 36	FY2020	\$ 5,585.49	Latent Conditions	No days
16-303	16-303(2-21)12.30	Increase time by 120 days.	FY2020	\$ -	Scope Change	More than 90 days
19-331	19-331(1-11)1.1	Time Ext.	FY2020	\$ -	NULL	More than 90 days
19-332	19-332(1-11)1.1	Extension of Days only.	FY2020	\$ -	NULL	60 - 90 days
18-325	18-325(2-21)2.3	No cost trade off.	FY2020	\$ -	Scope Change	No days
18-325	18-325(2-21)2.4	Replace electronic valves. Refer to COP-01.	FY2020	\$ 26,481.34	Scope Change	No days
20-341	20-341(1-11)1.1	Replace expansion tanks & relief Valves.	FY2021	\$ 8,200.17	Latent Conditions	No days
19-334	19-334(1-11)1.1	Reuse fall restraint system and mechanical curb.	FY2021	\$ (6,165.00)	Value Engineering	No days
19-331	19-331(1-11)2.2	Conduit & trenching for feeders, install pull box.	FY2021	\$ 37,882.53	Code Requirements	31-60 days
18-323	18-323(1-11)5.13	Change software to Cimplicity	FY2021	\$ 20,781.80	Latent Conditions	No days
18-323	18-323(1-11)5.14	extend concrete curb in kitchen.	FY2021	\$ 1,221.65	Latent Conditions	No days
18-323	18-323(1-11)5.15	Remove cameras H11 & H13.	FY2021	\$ (624.43)	Scope Change	No days
18-323	18-323(1-11)5.16	Eliminate duplex receptacles in cabinets.	FY2021	\$ (614.71)	Scope Change	No days
18-323	18-323(1-11)5.17	RFI No. 44	FY2021	\$ 2,614.49	Scope Change	No days
18-323	18-323(1-11)5.18	Saved travel expenses/Testing on site.	FY2021	\$ (1,557.54)	Scope Change	No days
18-323	18-323(1-11)5.19	Change shower partitions & doors from SS to HDPE.	FY2021	\$ 5,766.47	Scope Change	No days
18-323	18-323(1-11)5.20	Replace windows at kitchen dish wash area.	FY2021	\$ 5,722.68	Scope Change	No days
20-326	20-326(1-11)2.2	Adds days due to COVID-19.	FY2021	\$ -	NULL	More than 90 days
20-327	20-327(1-11)2.2	Add days due to COVID-19.	FY2021	\$ -	NULL	More than 90 days
19-313	19-313(1-12)1.1	Replace copper water service entrance line.	FY2021	\$ 24,776.89	Code Requirements	60 - 90 days
19-313	19-313(1-12)1.2	Relocate RPBP device to curb water meter location.	FY2021	\$ 11,521.42	Scope Change	Less than 30 days
19-335	19-335(1-11)1.1	Modify communication instrument in tower 11.	FY2021	\$ 2,765.24	Latent Conditions	No days
19-335	19-335(1-11)1.2	Add'l UPS wiring.	FY2021	\$ 5,692.60	Latent Conditions	No days
18-325	18-325(2-21)3.6	2018 fiber cabinets for fire alarm fibre network.	FY2021	\$ 15,493.07	NULL	No days
18-325	18-325(2-21)4.7	eliminate ext. cords & fix low voltage penetration	FY2021	\$ 25,481.97	Scope Change	No days
18-350	18-350(2-21)2.2	Phase 2	FY2021	\$ 4,097,495.00	Scope Change	More than 90 days
18-323	18-323(1-11)6.21	Elect. Lighting Upgrades.	FY2021	\$ 6,686.42	Scope Change	No days
18-323	18-323(1-11)6.23	Replace receptacles.	FY2021	\$ 9,316.89	Scope Change	No days
18-323	18-323(1-11)6.24	Replace emergency exit lighting and signage.	FY2021	\$ 4,624.75	Scope Change	No days
18-323	18-323(1-11)6.29	Replace ceiling tile & grid in kitchen & serving/	FY2021	\$ 26,539.07	Scope Change	No days
18-323	18-323(1-11)7.28	Replace 3 phase panels SP4 and SP5	FY2021	\$ 3,836.64	Scope Change	No days
18-323	18-323(1-11)7.30	Replace steam heated hot water storage tank.	FY2021	\$ 27,869.58	Scope Change	No days
20-320	20-320(2-21)1.1	Time extension.	FY2021	\$ -	Scope Change	31-60 days
20-359	20-359(1-11)1.1	No cost/add 100 days.	FY2021	\$ -	Latent Conditions	More than 90 days
19-335	19-335(1-11)2.3	Provide a laptop.	FY2021	\$ 4,549.52	Scope Change	No days
19-335	19-335(1-11)2.4	Provide new software.	FY2021	\$ 11,644.31	Scope Change	No days
20-327	20-327(1-11)3.1	Bldg G (CCU) temp. roofing fix.	FY2021	\$ 33,870.84	Latent Conditions	No days
16-323	16-323(2-21)3.3	Credit for work that cannot be completed.	FY2021	\$ (1,073.95)	Scope Change	More than 90 days
20-331	20-331(1-11)1.1	Adjust to Actual.	FY2021	\$ (9,453.91)	Latent Conditions	No days
20-334	20-334(1-11)1.1	Adjust to Actual.	FY2021	\$ (16,247.81)	Latent Conditions	No days
19-335	19-335(1-11)3.5	Time extension only.	FY2021	\$ -	NULL	Less than 30 days
19-305	19-305(1-11)1.1	Replace transfer span hoist cables & live-load rod	FY2021	\$ 58,473.24	Latent Conditions	More than 90 days
19-305	19-305(1-11)2.1	Time & Materials additional cost.	FY2021	\$ 73,464.68	Latent Conditions	No days
18-319	18-319(2-21)1.1	credit for 4"downspouts and add for 6"downspouts.	FY2021	\$ 10,362.00	Scope Change	Less than 30 days
18-319	18-319(2-21)1.5	Repair leak on upper R1 roof area.	FY2021	\$ 1,106.00	Scope Change	No days
18-319	18-319(2-21)1.6	Add fall restraints.	FY2021	\$ 8,374.00	Scope Change	Less than 30 days
18-323	18-323(1-11)8.22	Replace fluorescent grid lighting.	FY2021	\$ 37,175.05	Scope Change	No days
18-323	18-323(1-11)8.32	Ice maker storage bin & supply line filter.	FY2021	\$ 1,941.73	Latent Conditions	No days
18-323	18-323(1-11)8.33	GFCI protection oncircuits that feed shower light.	FY2021	\$ 1,451.73	Code Requirements	No days
18-323	18-323(1-11)8.35	Code Requirement general cleanup of ceiling space.	FY2021	\$ 2,881.46	Code Requirements	No days
18-323	18-323(1-11)8.36	FRP wall protection & SS curb flashing at kitchen.	FY2021	\$ 5,081.64	Code Requirements	No days
20-340	20-340(1-11)1.1	Mod. 1 Delete door replacement scope.	FY2021	\$ (29,267.24)	Scope Change	No days
19-335	19-335(1-11)4.6	Owner changes to Harding DXL Intercom system.	FY2021	\$ 17,250.00	Latent Conditions	No days

19-316	19-316(1-11)3.2	Reduce to Actual and Close Contract.	FY2021	\$ (2,061.11)	Latent Conditions	No days
20-320	20-320(2-21)2.2	See Open Trench Plan Final V3.	FY2021	\$ (10,000.00)	Value Engineering	No days
18-325	18-325(2-21)5.8	Single-mode network Card modules & fiber patching	FY2021	\$ 20,651.61	Scope Change	No days
20-332	20-332(1-11)2.2	Adjust to Actual.	FY2021	\$ (18,351.06)	Value Engineering	No days
16-313	16-313(2-22)12.36	Epoxy Drain Repair & Misc. Work.	FY2021	\$ 3,773.00	Latent Conditions	No days
16-313	16-313(2-22)12.37	Settlement Agreement/warranty issue for Work Compl	FY2021	\$ 23,422.50	Scope Change	No days
20-327	20-327(1-11)4.4	Time Ext.	FY2021	\$ 12,959.94	Scope Change	More than 90 days
18-323	18-323(1-11)9.1	Revise lighting controls.	FY2021	\$ 6,559.23	Scope Change	No days
18-323	18-323(1-11)9.2	Repair existing fire alarm system / RFI 47.	FY2021	\$ 23,865.04	Latent Conditions	60 - 90 days
18-323	18-323(1-11)9.6	RE: RFI 22, Epoxy rebar dowels.	FY2021	\$ 5,776.65	Scope Change	No days
18-323	18-323(1-11)9.34	Adhesive removal and install of clear floor sealer	FY2021	\$ 1,499.82	Scope Change	No days
18-323	18-323(1-11)9.37	Call Buttons.	FY2021	\$ 4,921.04	Latent Conditions	No days
18-323	18-323(1-11)9.38	Alternate faucets, RE: RFI 59.	FY2021	\$ 850.68	Design Changes	No days
20-309	20-309(1-11)1.1	8 Standard Metraflex Pipe Guides & Bases.	FY2021	\$ 2,482.16	Latent Conditions	No days
20-309	20-309(1-11)1.2	Add'l valves.	FY2021	\$ 17,183.59	Latent Conditions	No days
20-309	20-309(1-11)1.3	Install pipe roller stands.	FY2021	\$ 84,015.54	Latent Conditions	60 - 90 days
20-309	20-309(1-11)1.4	Fabricate Pipe Guide Bases.	FY2021	\$ 38,353.15	Latent Conditions	No days
20-309	20-309(1-11)2.5	1st Pipe Repair.	FY2021	\$ 7,104.69	Latent Conditions	No days
20-309	20-309(1-11)2.6	2nd Pipe Repair.	FY2021	\$ 10,305.63	Latent Conditions	No days
20-306	20-306(1-11)1.1	Deduct wet well coating & concrete wedge fillet.	FY2021	\$ (19,265.00)	Latent Conditions	No days
20-359	20-359(1-11)2.2	Bldg A - accommodate newly installed body scanner.	FY2021	\$ 19,044.84	Code Requirements	More than 90 days
18-325	18-325(2-21)6.9	Inspection of Gaylord Hood Systems.	FY2021	\$ 3,249.31	Scope Change	No days
18-325	18-325(2-21)6.11	Revise scope - deduct Siemens Contract.	FY2021	\$ (16,700.78)	Scope Change	No days
20-310	20-310(1-11)1.1	Install 2 platforms on each cooling tower.	FY2021	\$ 47,612.00	Scope Change	No days
20-320	20-320(2-21)3.5	Add time due to COVID.	FY2021	\$ -	COVID-19 Related	31-60 days
18-319	18-319(2-21)2.8	Time Extension due to COVID.	FY2021	\$ -	COVID-19 Related	60 - 90 days
20-375	20-375(1-11)1.1	Asbestos Abatement.	FY2021	\$ 2,518.89	Latent Conditions	Less than 30 days
18-325	18-325(2-21)7.12	Demolish abandoned sprinkler system relay cabinets	FY2021	\$ 5,973.47	Scope Change	No days
18-325	18-325(2-21)7.13	Repair & re-commission fire suppression system.	FY2021	\$ 39,084.99	Scope Change	No days
20-306	20-306(1-11)2.1	Add'l contract COVID days.	FY2021	\$ -	COVID-19 Related	60 - 90 days
18-323	18-323(1-11)10.39	Replace Evaporator unit in walk-in cooler.	FY2021	\$ 8,480.81	Latent Conditions	No days
18-323	18-323(1-11)10.40	Provide galvanized steel column wrap in 4 pods/	FY2021	\$ 2,100.87	Latent Conditions	No days
20-309	20-309(1-11)3.7	Deductive credit back for pipe anchors.	FY2021	\$ (33,899.33)	Value Engineering	No days
20-309	20-309(1-11)3.8	Add'l contract time due to COVID 19 shutdown of wo	FY2021	\$ -	COVID-19 Related	31-60 days
18-323	18-323(1-11)11.31	Balance of cost for new steam hot water heater.	FY2021	\$ 37,207.20	Scope Change	60 - 90 days
20-309	20-309(1-11)4.9	Add'l 6" pipe guides& beam anchors.	FY2021	\$ 5,462.39	Latent Conditions	No days
20-320	20-320(2-21)4.6	RFI 1138-22 Add'l fittings.	FY2021	\$ 652.19	Latent Conditions	Less than 30 days
20-320	20-320(2-21)4.7	RFI 1138-10.2 Add precast concrete dry well.	FY2021	\$ 5,157.84	Latent Conditions	Less than 30 days
20-320	20-320(2-21)4.8	RFI 1138-21 Add'l isolation valves.	FY2021	\$ 4,748.18	Scope Change	Less than 30 days
20-320	20-320(2-21)4.9	RFI 1138-19.1 Add'l pipe supports.	FY2021	\$ 1,735.55	Scope Change	No days
20-320	20-320(2-21)4.10	RFI 1138-17 and 17.1 Add CDF.	FY2021	\$ 5,213.73	Latent Conditions	Less than 30 days
20-306	20-306(1-11)3.3	abandon clarifier valve vault.	FY2021	\$ 35,963.27	Scope Change	No days
20-320	20-320(2-21)5.12	RFI 1138-20 relocate RPBA's at 2" domestic water.	FY2021	\$ 10,906.19	Code Requirements	No days
20-320	20-320(2-21)5.13	RFI 1138-34 relocate RPBA's on 3" reclaimed water.	FY2021	\$ 2,377.27	Code Requirements	Less than 30 days
20-320	20-320(2-21)5.14	RFI 1138-39 Support gas Main during excavation.	FY2021	\$ 2,196.00	Scope Change	Less than 30 days
20-320	20-320(2-21)6.4	New pipe supports & thrust blocks.	FY2021	\$ 886.96	Value Engineering	No days
20-375	20-375(1-11)2.2	Install sinks & faucets in 2nd floor shower room.	FY2021	\$ 1,021.16	Scope Change	Less than 30 days
18-319	18-319(2-21)3.2	WCC	FY2021	\$ 4,284.00	Scope Change	No days
20-320	20-320(2-21)7.17	RFI 1138-38 & RFI 1138-41	FY2021	\$ 2,565.78	Code Requirements	Less than 30 days
20-347	20-347(1-11)1.1	Change copper feeder wire to aluminum.	FY2021	\$ (3,675.80)	Scope Change	No days
20-351	20-351(1-11)1.1	Feed to each of the 3 buildings.	FY2021	\$ 24,937.56	Scope Change	No days
20-349	20-349(1-11)1.1	Rent Truck, Electrical.	FY2021	\$ 27,884.40	Scope Change	No days
20-350	20-350(1-11)1.1	Feed to sub panel.	FY2021	\$ 17,187.45	Scope Change	No days
20-320	20-320(2-21)8.11	RFI 1138-19 (RFI log #25)	FY2021	\$ 5,901.87	Scope Change	Less than 30 days
20-327	20-327(1-11)5.5	Leak Repair for W. side of lower G Roof.	FY2021	\$ 4,201.62	Latent Conditions	Less than 30 days
20-365	20-365(1-11)1.1	Replace light on the top of the water tower.	FY2021	\$ 9,195.64	Scope Change	No days
16-323	16-323(3-31)2.2	Lighting & power at HVAC & cooler.	FY2021	\$ 3,546.00	Code Requirements	No days
18-325	18-325(2-21)8.14	Add'l STI covers for install on pull stations.	FY2021	\$ 4,952.23	Scope Change	No days
20-354	20-354(1-11)1.1	Install column foundation & beam.	FY2021	\$ 77,858.95	Latent Conditions	No days
20-320	20-320(2-21)9.3	Connection C relocation.	FY2021	\$ 8,042.40	Value Engineering	Less than 30 days
20-320	20-320(2-21)10.18	Replace 90 degree bend with a tee and extend 4".	FY2021	\$ 2,699.23	Scope Change	Less than 30 days
20-363	20-363(1-11)1.1	Add temporary power for Bldg A Panel 5BB + Alt. 1	FY2021	\$ 68,125.00	Code Requirements	No days
18-325	18-325(2-21)9.15	Replace non-networked smoke detectors in towers.	FY2021	\$ 2,853.00	Scope Change	No days
18-325	18-325(2-21)9.16	Add JCI sprinkler system for kitchen hood system.	FY2021	\$ 4,702.45	Scope Change	No days
20-320	20-320(2-21)11.19	Connection "L" revision.	FY2021	\$ 2,593.31	Scope Change	Less than 30 days
18-323	18-323(1-11)12.27	Upgrade of fire alarm panels.	FY2021	\$ 112,413.32	Scope Change	60 - 90 days

18-350	18-350(2-21)3.3	Transportation cost for cartons & IT equipment.	FY2021	\$ 13,861.73	Scope Change	No days
20-302	20-302(1-11)1.1	Time extension.	FY2021	\$ -	Latent Conditions	More than 90 days
20-359	20-359(1-11)3.3	Replace ceiling tile per FA No. 1.	FY2021	\$ 2,494.95	Scope Change	No days
20-386	20-386(1-11)1.1	Remove Non-Hazardous material from Upper Roof.	FY2021	\$ 52,840.00	Latent Conditions	No days
20-365	20-365(1-11)2.2	Replace water level indicator.	FY2021	\$ 61,224.20	Latent Conditions	No days
20-330	20-330(1-12)1.1	Replace steam line w/220LF 2-1/2" line.	FY2021	\$ 44,952.50	Latent Conditions	No days
14-402	14-402(1-11)11.7	Provide interconnect of AHU-8 duct smoke detectors	FY2018	\$ 2,948.00	Latent Conditions	Less than 30 days
16-451	16-451(2-21)6.10	Additional Occupancy Sensors as Required	FY2018	\$ 603.00	Code Requirements	No days
16-451	16-451(2-21)7.11	Add flooring at vestibules and restrooms	FY2018	\$ 598.00	Latent Conditions	No days
17-428	17-428(1-11)1.1	Mod 1Additional scope	FY2018	\$ 10,814.91	Scope Change	No days
14-420	14-420(1-11)1.6	Rent Temporary trailer	FY2018	\$ 14,521.00	Scope Change	No days
14-420	14-420(1-11)1.7	Kitchen addition modification	FY2018	\$ (1,000.00)	Design Changes	No days
14-420	14-420(1-11)1.8	Existing Laundry Area to Remain Unchanged	FY2018	\$ (3,000.00)	Design Changes	No days
14-420	14-420(1-11)1.9	Change dishwasher and delete hood	FY2018	\$ (9,153.00)	Design Changes	No days
14-420	14-420(1-11)1.10	Revise phasing of work	FY2018	\$ (500.00)	Scope Change	No days
14-420	14-420(1-11)1.11	Deduct door #108 & relite at conference room	FY2018	\$ (1,251.00)	Design Changes	No days
14-420	14-420(1-11)1.12	Include alternates 1, 3 & 4; omit alternate 2	FY2018	\$ 29,000.00	Design Changes	No days
14-420	14-420(1-11)1.13	Roof tear-off & re-roof with asphalt shingles	FY2018	\$ 27,293.00	Scope Change	No days
14-421	14-421(2-21)1.4	add 10 days due to weather	FY2018	\$ -	Latent Conditions	Less than 30 days
14-421	14-421(2-21)1.5	Remove wall paper & prep wall for paint	FY2018	\$ 524.00	Omission	No days
16-447	16-447(2-21)5.11	R- Steam tunnel was not shown on plans	FY2018	\$ 11,915.00	Latent Conditions	Less than 30 days
17-453	17-453(1-11)2.2	Days addition due to weather delays	FY2018	\$ -	Latent Conditions	Less than 30 days
14-402	14-402(1-11)12.5	seperate wiring from fire alarm conduit for elevat	FY2018	\$ 1,899.00	Latent Conditions	No days
14-402	14-402(1-11)12.6	Provide fire alarm interconnect to switches	FY2018	\$ 5,161.00	Latent Conditions	Less than 30 days
16-457	16-457(2-21)1.1	Replace rotted roof/downspout/investigate/gutters	FY2018	\$ 25,679.00	Latent Conditions	No days
16-408	16-408(1-11)5.5	Repair and Restore Cabling & Conduit	FY2018	\$ 8,196.00	Latent Conditions	No days
16-408	16-408(1-11)5.8	Install beam at Staff locker room	FY2018	\$ 3,764.00	Omission	No days
14-402	14-402(1-11)13.10	Added days	FY2018	\$ -	Latent Conditions	More than 90 days
16-435	16-435(1-11)2.3	addtl core/paint handrails/install cabling	FY2018	\$ 2,312.94	Latent Conditions	No days
16-447	16-447(2-21)6.7	Storm drain pipes are much shallower then expected	FY2018	\$ 4,860.00	Latent Conditions	No days
16-426	16-426(1-11)3.1	Date Extension	FY2018	\$ -	Scope Change	More than 90 days
16-426	16-426(1-12)3.1	Date Extension	FY2018	\$ -	Scope Change	More than 90 days
16-426	16-426(2-21)3.3	Date Extension	FY2018	\$ -	Scope Change	More than 90 days
16-426	16-426(2-22)3.3	Date Extension	FY2018	\$ -	Scope Change	More than 90 days
16-442	16-442(1-11)4.1	Electrical Work	FY2018	\$ 49,256.18	Scope Change	31-60 days
16-451	16-451(2-21)8.3	Days addition	FY2018	\$ -	Latent Conditions	Less than 30 days
17-413	17-413(1-11)1.1	Materials for replacement of failing contactor	FY2018	\$ 1,886.27	Latent Conditions	Less than 30 days
17-415	17-415(1-11)4.4	Move control booth station/supply lockable cabinet	FY2018	\$ 3,193.39	Latent Conditions	60 - 90 days
17-462	17-462(1-11)1.1	Supply & install load chain& provide core drills	FY2018	\$ 3,624.71	Latent Conditions	31-60 days
14-420	14-420(1-11)2.3	Sound batt in framed walls/Omit relite & HDPL	FY2018	\$ 211.62	Value Engineering	No days
14-420	14-420(1-11)2.4	Install new laminate/trench floor/install cameras	FY2018	\$ 4,935.64	Omission	No days
16-408	16-408(1-11)6.7	trace water line	FY2018	\$ 3,254.00	Latent Conditions	No days
16-408	16-408(1-11)6.8	steel work/ COP7/due to trirega	FY2018	\$ 3,190.00	Latent Conditions	No days
16-408	16-408(1-11)6.9	concrete/delays/removal/conduit cut	FY2018	\$ -	Latent Conditions	60 - 90 days
17-430	17-430(1-11)1.1	Additional electrical	FY2018	\$ 7,900.00	Latent Conditions	60 - 90 days
17-426	17-426(1-11)1.1	Mod - removal of existing soap dispensers	FY2018	\$ 4,426.85	Latent Conditions	No days
17-411	17-411(1-11)1.1	Security Fenceing Anti-Climb Mesh Top Work Area #4	FY2018	\$ 2,518.82	Scope Change	No days
17-411	17-411(1-11)1.2	Work Area #6-Remove Railing-Add Concrete	FY2018	\$ 2,718.47	Scope Change	No days
17-462	17-462(1-11)2.2	Electrical work	FY2018	\$ 9,536.89	Scope Change	31-60 days
14-420	14-420(1-11)3.2	security camera/4port jack/40 ft container/concret	FY2018	\$ 8,491.00	Scope Change	No days
14-420	14-420(1-11)3.5	caulkin/equipment/appliance removal/thermostat	FY2018	\$ 5,357.00	Latent Conditions	No days
14-421	14-421(2-21)2.6	Add Caulk/Equipment/Appliance Removal/replace alar	FY2018	\$ 5,572.00	Latent Conditions	No days
14-421	14-421(2-21)3.2	Add floor sink/Add trap primer for floor sink	FY2018	\$ 1,236.00	Omission	No days
14-421	14-421(2-21)3.3	HID Fixtures/mold guard/doors/cabinets/ remv sidin	FY2018	\$ 2,477.00	Latent Conditions	No days
16-418	16-418(2-21)1.2	Pricing to replace leaking coil in VAV Bldg 21	FY2018	\$ 1,964.00	Scope Change	No days
16-418	16-418(2-21)1.3	Addtl cost to install 267 Anemostat grills in ceil	FY2018	\$ 42,425.00	Scope Change	No days
16-418	16-418(2-21)1.4	Add Alternate #03	FY2018	\$ 40,000.00	Scope Change	No days
16-417	16-417(1-11)3.2	200A 3pole wire 42 circuit panel board/room 22	FY2018	\$ 7,467.00	Scope Change	31-60 days
16-417	16-417(1-11)3.3	Relocate 4 light switches/rm 22	FY2018	\$ 954.00	Scope Change	No days
16-408	16-408(1-11)7.6	Remove concrete	FY2018	\$ 9,884.00	Latent Conditions	No days
16-409	16-409(1-11)2.3	Custome Storage Casework	FY2018	\$ 15,128.49	Scope Change	No days
17-411	17-411(1-12)1.1	Replace existing canopy at kitchen loading dock	FY2018	\$ 24,490.25	Scope Change	No days
16-403	16-403(1-11)3.5	Install sealant/equipment rack/relocate paging/int	FY2018	\$ 11,519.02	Scope Change	No days
16-442	16-442(1-11)5.2	Revise concrete mow strip	FY2018	\$ 6,399.89	Latent Conditions	Less than 30 days
16-442	16-442(1-11)5.4	Increase radius of new concrete curb	FY2018	\$ 1,000.00	Design Changes	No days
16-442	16-442(1-11)5.7	Revise shape of post footing at N.W. corner	FY2018	\$ 1,152.22	Latent Conditions	Less than 30 days

16-442	16-442(1-11)5.12	Add 2 circuits, one to each bank	FY2018	\$ 3,451.99	Scope Change	Less than 30 days
16-442	16-442(1-11)5.14	New cable for BAS panel	FY2018	\$ 1,792.25	Latent Conditions	Less than 30 days
16-442	16-442(1-11)5.15	Add concrete curb along gate openings	FY2018	\$ 1,999.02	Omission	Less than 30 days
16-442	16-442(1-11)5.16	Replace nicked conductors	FY2018	\$ 4,068.51	Latent Conditions	Less than 30 days
17-434	17-434(1-11)1.1	Mod 1	FY2018	\$ 63,227.47	Latent Conditions	60 - 90 days
17-441	17-441(1-11)1.1	Reduce to actual amount spent	FY2018	\$ (76,598.00)	Design Changes	No days
16-406	16-406(2-21)1.1	lighting @HC lift / New door closer	FY2018	\$ 15,430.00	Code Requirements	No days
16-406	16-406(2-21)1.2	No Cost Time Extension	FY2018	\$ -	Latent Conditions	60 - 90 days
17-403	17-403(2-24)1.1	Days addition	FY2018	\$ -	Scope Change	60 - 90 days
17-409	17-409(2-21)1.1	Days addition	FY2018	\$ -	Latent Conditions	31-60 days
17-425	17-425(1-11)1.1	Days addition	FY2018	\$ -	Scope Change	60 - 90 days
17-428	17-428(1-11)2.2	Days addition	FY2018	\$ -	Scope Change	Less than 30 days
14-421	14-421(2-21)4.1	Deducts	FY2018	\$ (80,929.00)	Value Engineering	No days
16-418	16-418(2-21)2.5	New wood trim & rewrap privacy boxes @ nurse stati	FY2018	\$ 2,581.00	Scope Change	No days
16-418	16-418(2-21)2.6	added pendant fire sprinklers & revised fittings	FY2018	\$ 2,560.00	Scope Change	No days
17-404	17-404(2-21)2.2	Add Days	FY2018	\$ -	Latent Conditions	Less than 30 days
17-430	17-430(1-11)2.2	Add Days	FY2018	\$ -	Scope Change	Less than 30 days
16-406	16-406(2-21)2.2	Provide and Install Replacement Panels	FY2018	\$ 10,467.00	Code Requirements	No days
16-406	16-406(2-21)2.3	Add Days	FY2018	\$ -	Scope Change	31-60 days
16-443	16-443(1-11)3.1	diagnostic testin of transformer	FY2018	\$ 3,827.00	Scope Change	Less than 30 days
16-443	16-443(1-11)4.5	Modify generator access platforms	FY2018	\$ 3,325.00	Scope Change	No days
16-418	16-418(2-21)3.10	Revisions to address existing door condition	FY2018	\$ 4,975.00	Scope Change	No days
16-418	16-418(2-21)3.12	Existing flooring in poor condition	FY2018	\$ 35,582.00	Scope Change	No days
16-418	16-418(2-21)3.14	Plastic laminate in poor condition	FY2018	\$ 3,227.00	Scope Change	No days
16-418	16-418(2-21)3.16	Existing door in poor condition	FY2018	\$ 3,757.00	Scope Change	No days
17-452	17-452(1-11)3.3	days addition & water pumping & soil prep	FY2018	\$ 6,472.73	Scope Change	More than 90 days
17-452	17-452(1-12)2.2	Days addition	FY2018	\$ -	Scope Change	More than 90 days
17-452	17-452(1-13)2.2	Days Addition	FY2018	\$ -	Scope Change	More than 90 days
16-409	16-409(1-11)3.4	Delete work under Section 27.10.01 & 27.15.30	FY2018	\$ (3,780.00)	Scope Change	No days
16-409	16-409(1-11)3.5	Delete work under Section 28.23.00	FY2018	\$ (2,357.00)	Scope Change	No days
16-409	16-409(1-11)3.6	Remove Luminaire W2/install 2 flood lights/adjust	FY2018	\$ 692.77	Scope Change	No days
16-417	16-417(1-11)4.4	Existing non-code compliance need to be fixed	FY2018	\$ 13,695.00	Code Requirements	No days
16-426	16-426(2-22)1.1	Provide Hold Openings for Bldg 29	FY2018	\$ 13,586.60	Omission	No days
16-403	16-403(1-11)4.1	Connections, Components & Programming Mods + days	FY2018	\$ 8,483.37	Design Changes	31-60 days
17-454	17-454(1-11)1.1	Building permit & add days	FY2018	\$ 1,205.95	Code Requirements	Less than 30 days
16-442	16-442(1-11)6.17	replace 600A class rk-1 fuses with 600A Class RK-5	FY2018	\$ 4,344.24	Scope Change	Less than 30 days
16-442	16-442(1-11)6.18	Run test for chiller yard generator	FY2018	\$ 3,867.07	Code Requirements	Less than 30 days
16-442	16-442(1-11)6.19	4 Hr run test for circle drive generator	FY2018	\$ 4,252.21	Code Requirements	31-60 days
16-409	16-409(1-11)4.7	Provide & Install advanced equipment & Days additi	FY2018	\$ 4,000.00	Scope Change	60 - 90 days
16-409	16-409(1-11)5.8	provide Materials cost to replace 18 securi grills	FY2018	\$ 5,328.01	Scope Change	No days
16-408	16-408(1-11)8.10	Alternate #2	FY2018	\$ 70,350.00	Scope Change	No days
16-408	16-408(1-11)8.15	Replace failed existing UPS package	FY2018	\$ 74,620.00	Scope Change	No days
16-403	16-403(1-11)5.3	Modify PA system	FY2018	\$ 2,412.04	Scope Change	No days
16-418	16-418(2-21)4.7	Replace remaining Anemostat grills	FY2018	\$ (30,473.00)	Scope Change	60 - 90 days
16-418	16-418(2-21)4.11	add magnetic door hold-opens tied into fire alarm	FY2018	\$ 10,591.00	Scope Change	No days
16-418	16-418(2-21)4.18	Adhere resilient flooring with heat welded seams	FY2018	\$ 24,017.00	Scope Change	No days
16-418	16-418(2-21)4.20	change or add fire alarm type notification devices	FY2018	\$ 22,685.00	Scope Change	No days
16-418	16-418(2-21)4.22	Provid/install grilles in shower room/ blank off a	FY2018	\$ 1,773.00	Scope Change	No days
16-403	16-403(1-11)6.2	Remove PLAM faced nurse call device frames & repla	FY2018	\$ 1,268.79	Scope Change	Less than 30 days
16-443	16-443(1-11)5.5	power campus feeder upgrade	FY2018	\$ 9,592.00	Scope Change	Less than 30 days
16-443	16-443(1-11)6.3	Remove conductors & install new conductors	FY2018	\$ 15,445.00	Scope Change	Less than 30 days
16-443	16-443(1-11)6.4	Remove conductors & install new conductors	FY2018	\$ 19,316.00	Scope Change	Less than 30 days
17-411	17-411(1-11)2.2	Raise & Add Framing at South Kitchen Entrance	FY2018	\$ 7,913.92	Scope Change	No days
17-427	17-427(1-11)1.1	Add 45 days - Mod 1	FY2018	\$ -	Scope Change	60 - 90 days
16-408	16-408(1-11)9.11	Modifications/final furniture coordination	FY2018	\$ (5,656.20)	Value Engineering	No days
16-408	16-408(1-11)9.16	light gage framing	FY2018	\$ 2,824.00	Latent Conditions	No days
16-408	16-408(1-11)9.19	ADA Shower seats no longer needed	FY2018	\$ -	Value Engineering	No days
16-408	16-408(1-11)9.23	match ceilings (COP24)	FY2018	\$ (2,132.00)	Value Engineering	No days
16-408	16-408(1-11)9.24	Dry vent duct routing modified	FY2018	\$ 465.00	Design Changes	No days
16-408	16-408(1-11)9.25	removal of existing ceiling tile	FY2018	\$ 2,391.00	Latent Conditions	No days
16-408	16-408(1-11)9.27	light fixture requires more strips	FY2018	\$ 2,488.00	Latent Conditions	No days
18-417	18-417(1-11)1.1	tapered insulation and permits	FY2018	\$ 10,637.57	Latent Conditions	31-60 days
16-403	16-403(1-11)7.6	Extend Contract days	FY2018	\$ -	Scope Change	Less than 30 days
16-409	16-409(1-11)6.9	Install furniture	FY2018	\$ 1,986.99	Scope Change	No days
16-443	16-443(1-11)7.6	Provide 2016 NFPA 110 Required remote Manual Stop	FY2018	\$ 7,909.37	Omission	No days
16-418	16-418(2-21)5.1	Chimes Only devices will now be mounted on ceiling	FY2018	\$ 2,765.00	Latent Conditions	No days

16-408	16-408(1-11)10.32	Delete appliances/Provide credit	FY2018	\$ (7,657.00)	Code Requirements	No days
16-404	16-404(2-22)1.1	Existing Elevations & Pipe Connection Sizes Differ	FY2018	\$ 10,243.13	Latent Conditions	Less than 30 days
16-408	16-408(1-11)11.31	Delete movable casework	FY2018	\$ (3,600.00)	Code Requirements	No days
16-408	16-408(1-11)11.33	Delete glass block walls	FY2018	\$ (934.00)	Value Engineering	No days
16-408	16-408(1-11)11.36	Delete exterior fin construction	FY2018	\$ (6,810.00)	Value Engineering	No days
16-418	16-418(2-21)6.29	Storage for Mammoth AHU unit	FY2018	\$ 12,721.00	Scope Change	No days
16-409	16-409(1-11)7.10	Remove mortisse locksets from sleeping room doors	FY2018	\$ 5,278.72	Scope Change	No days
16-404	16-404(2-22)2.2	Reservoir #2, complete concrete repairs	FY2018	\$ 10,750.00	Scope Change	Less than 30 days
16-404	16-404(2-22)2.3	Reduce the generator tank size	FY2018	\$ (2,596.00)	Scope Change	60 - 90 days
16-409	16-409(1-11)8.11	Days Addition/ Prived & Install trim	FY2018	\$ 500.77	Scope Change	31-60 days
16-418	16-418(2-21)7.3	repair laminate on doors	FY2018	\$ 14,136.00	Scope Change	No days
16-418	16-418(2-21)7.5	Revise exit signs	FY2018	\$ 5,044.00	Scope Change	No days
16-418	16-418(2-21)7.23	GL3 Duralux glazing	FY2018	\$ 5,334.00	Scope Change	No days
16-418	16-418(2-21)7.24	VCT1 instead of RS1	FY2018	\$ 6,643.00	Scope Change	No days
16-418	16-418(2-21)7.25	upgrade floor lockout switches	FY2018	\$ 13,288.00	Scope Change	No days
16-418	16-418(2-21)7.27	18 Smoke detector covers	FY2018	\$ 3,151.00	Scope Change	No days
18-467	18-467(1-11)1.1	Trirega to PTS project number changes	FY2018	\$ -	Scope Change	No days
18-467	18-467(1-11)2.1	Thermal and Moisture Protection	FY2018	\$ 7,418.48	Latent Conditions	No days
16-410	16-410(2-21)1.4	furnish/install for uncharted pipe abatement	FY2018	\$ 7,591.00	Latent Conditions	No days
16-410	16-410(2-21)1.5	furnish/install for buried pipe abatement	FY2018	\$ 17,308.00	Latent Conditions	No days
18-412	18-412(1-11)1.1	Trirega to PTS Number Change	FY2018	\$ -	Scope Change	No days
18-417	18-417(1-11)2.1	Trirega to PTS Number Change	FY2018	\$ -	Scope Change	No days
16-410	16-410(2-21)2.1	Additional Lateral Support	FY2018	\$ 3,915.00	Omission	No days
16-410	16-410(2-21)2.2	Refinements to Steel Design During Shop Drawing Pr	FY2018	\$ 918.00	Latent Conditions	No days
16-418	16-418(2-21)8.8	Core drilling concrete beams	FY2018	\$ 1,592.00	Latent Conditions	No days
16-418	16-418(2-21)8.13	additional security @ staff nurse station	FY2018	\$ 4,845.00	Scope Change	No days
16-418	16-418(2-21)8.31	cabinets	FY2018	\$ 39,809.00	Scope Change	No days
16-418	16-418(2-21)9.7	install resilient wall	FY2018	\$ 3,407.00	Latent Conditions	No days
16-418	16-418(2-21)9.9	Laminate	FY2018	\$ 2,645.00	Scope Change	No days
16-418	16-418(2-21)9.10	Repair tile	FY2018	\$ 5,387.00	Scope Change	No days
16-418	16-418(2-21)9.13	HVAC	FY2018	\$ 3,323.00	Latent Conditions	No days
18-467	18-467(1-11)3.2	addtl cleanup/full abatement/final air clearance	FY2018	\$ 66,964.15	Latent Conditions	No days
16-406	16-406(2-21)3.3	replace heat detectors in elevator room &	FY2018	\$ 6,152.00	Latent Conditions	No days
16-404	16-404(2-22)3.4	Conduit, Cabling & Position Switches	FY2018	\$ 999.00	Omission	No days
16-410	16-410(2-21)3.6	Sewer install	FY2018	\$ 2,369.00	Code Requirements	No days
17-440	17-440(1-11)1.1	completion of toilet rooms	FY2018	\$ 257,188.94	Code Requirements	31-60 days
18-433	18-433(1-11)1.1	Abatement of floorings in Rooms A-8,9 & B-7,8,9,10	FY2018	\$ 24,126.36	Scope Change	No days
16-410	16-410(2-21)4.1	Excavation & Coordination with Archaeological monit	FY2018	\$ 10,000.00	Scope Change	No days
16-404	16-404(2-22)4.5	repair leak in 16 inch waterline in Ladd Rd.	FY2018	\$ 11,308.75	Scope Change	No days
18-424	18-424(1-11)1.1	extra labor to find damaged area for leaks	FY2018	\$ 3,198.82	Scope Change	No days
16-418	16-418(2-21)10.28	Provide and Install Formica	FY2019	\$ 1,001.00	Scope Change	No days
16-410	16-410(2-21)5.7	furnish & install steel revisions - RFI 30	FY2019	\$ 3,321.00	Design Changes	No days
16-410	16-410(2-21)5.8	Plug L.O. per RFI 06/add light pole & base	FY2019	\$ 6,001.00	Latent Conditions	No days
16-410	16-410(2-21)6.9	Furnish & install materials & labor for ASI 001	FY2019	\$ 1,526.00	Code Requirements	No days
16-410	16-410(2-21)6.11	RFI 077 Revise vault size for pump station	FY2019	\$ 9,236.00	Design Changes	No days
16-410	16-410(2-21)6.12	RFI 082 Change water connectiond	FY2019	\$ 7,572.00	Scope Change	No days
16-410	16-410(2-21)7.10	Add footing drain @ GIL "C" per RFI 053 COR 06.2	FY2019	\$ 12,061.00	Omission	No days
16-408	16-408(1-11)12.13	roof underlayment	FY2019	\$ -	Value Engineering	No days
16-408	16-408(1-11)12.16	replace cielling that was removed during demo	FY2019	\$ 5,043.00	Scope Change	No days
16-408	16-408(1-11)12.17	door hardware credit	FY2019	\$ (5,268.00)	Value Engineering	No days
16-408	16-408(1-11)12.18	2 new speakers in each day room	FY2019	\$ (812.00)	Value Engineering	No days
16-408	16-408(1-11)12.23	fabricating a vault opening cover	FY2019	\$ 1,324.00	Omission	No days
16-408	16-408(1-11)12.26	4 flushmeter replacement	FY2019	\$ 928.00	Latent Conditions	No days
16-408	16-408(1-11)12.30	provide fireproofing to meet requirements	FY2019	\$ 11,346.00	Code Requirements	No days
16-410	16-410(2-21)8.2	sink hole area fix	FY2019	\$ 864.00	Latent Conditions	No days
16-410	16-410(2-21)8.13	RFI 098 Larger Communication Vault	FY2019	\$ 495.00	Scope Change	No days
16-410	16-410(2-21)8.14	Remove existing backflow & Vault per RFI 092	FY2019	\$ 2,404.00	Latent Conditions	No days
16-410	16-410(2-21)8.15	Removal of brick at unit price	FY2019	\$ 81,259.00	Latent Conditions	Less than 30 days
16-410	16-410(2-21)8.16	RFI 104-Remove existing vault & DDCVA	FY2019	\$ 5,575.00	Latent Conditions	No days
18-424	18-424(1-11)2.2	Steamline Repair	FY2019	\$ 8,935.85	Latent Conditions	Less than 30 days
16-408	16-408(1-11)13.5	repair cable & conduit per demo damage	FY2019	\$ 14,854.38	Latent Conditions	No days
16-408	16-408(1-11)13.8	RFI 104	FY2019	\$ 18,910.55	Latent Conditions	No days
16-408	16-408(1-11)13.9	New Steel Beam / RFI 105	FY2019	\$ 9,534.08	Omission	No days
16-408	16-408(1-11)13.10	demolish addtl roof	FY2019	\$ 25,959.77	Latent Conditions	No days
16-408	16-408(1-11)13.11	RFI 112	FY2019	\$ 8,773.71	Omission	No days
16-408	16-408(1-11)13.12	RFI 111	FY2019	\$ 11,311.24	Design Changes	No days

16-408	16-408(1-11)13.13	RFI 113	FY2019	\$ -	Omission	No days
16-408	16-408(1-11)13.14	RFI 116	FY2019	\$ 2,065.47	Design Changes	No days
16-408	16-408(1-11)13.15	RFI 150 & 151	FY2019	\$ 12,882.09	Latent Conditions	No days
16-408	16-408(1-11)13.17	Structural coordination	FY2019	\$ 3,558.50	Latent Conditions	No days
16-408	16-408(1-11)13.18	Costs for Electrical RFIs	FY2019	\$ 9,487.00	Latent Conditions	No days
16-408	16-408(1-11)13.19	RFI 141, 142, 160	FY2019	\$ 13,549.55	Omission	No days
16-408	16-408(1-11)13.20	Relocate Conduite per rfi 182	FY2019	\$ 2,207.36	Latent Conditions	No days
16-408	16-408(1-11)13.21	reroute piping per rfi 62	FY2019	\$ 2,618.00	Latent Conditions	No days
16-408	16-408(1-11)13.22	modify & order new frame for window B110F & A	FY2019	\$ 849.07	Design Changes	No days
16-408	16-408(1-11)13.23	new ice/water shield/copper finish/replace metal r	FY2019	\$ 47,150.35	Latent Conditions	No days
16-408	16-408(1-11)13.25	provide impact resistant GWB	FY2019	\$ 3,663.08	Scope Change	No days
16-408	16-408(1-11)13.26	CMU Veneer	FY2019	\$ 858.03	Latent Conditions	No days
16-408	16-408(1-11)13.28	Relocating Conduits	FY2019	\$ 1,953.00	Code Requirements	No days
16-408	16-408(1-11)13.29	provide impact resistant GWB	FY2019	\$ 2,574.00	Latent Conditions	No days
16-408	16-408(1-11)13.30	Provide break metal	FY2019	\$ 2,772.00	Latent Conditions	No days
16-408	16-408(1-11)13.31	RFI 256	FY2019	\$ 2,587.00	Latent Conditions	No days
16-408	16-408(1-11)13.32	provide/replace heat & smoke detector/ horn strobe	FY2019	\$ 3,717.00	Code Requirements	No days
16-408	16-408(1-11)13.33	convert cop 29 into FA for immidiate work	FY2019	\$ 17,259.00	Latent Conditions	No days
16-408	16-408(1-11)13.34	provide new pneumatic actuator & push button	FY2019	\$ 5,716.00	Latent Conditions	No days
16-408	16-408(1-11)13.35	provide conduits	FY2019	\$ 6,854.00	Latent Conditions	No days
16-408	16-408(1-11)13.36	RFI 267	FY2019	\$ 2,126.00	Scope Change	No days
18-439	18-439(1-11)1.1	Mod 1	FY2019	\$ 3,452.50	Code Requirements	Less than 30 days
18-440	18-440(1-11)1.1	Mod 1	FY2019	\$ 3,354.04	Code Requirements	No days
18-444	18-444(1-11)1.1	Mod 1	FY2019	\$ 1,438.06	Scope Change	Less than 30 days
16-410	16-410(2-21)9.17	Increase size of lift station vault	FY2019	\$ 5,378.00	Design Changes	No days
16-404	16-404(2-22)5.7	Pump Control Panel/Motor switch	FY2019	\$ 14,011.33	Omission	60 - 90 days
16-410	16-410(2-21)10.18	Increase Fire Service	FY2019	\$ 27,150.00	Latent Conditions	No days
17-463	17-463(2-21)1.1	Mod 1	FY2019	\$ 4,895.36	Scope Change	No days
16-410	16-410(2-21)11.19	Upsize Electrical For Elevator Load	FY2019	\$ 7,888.00	Latent Conditions	No days
18-434	18-434(1-11)1.1	Replace all HW and CW line kind	FY2019	\$ 132,984.96	Scope Change	No days
16-404	16-404(2-22)6.6	Waterline repair	FY2019	\$ 41,803.45	Scope Change	No days
16-410	16-410(2-21)12.20	Removal of existing water line	FY2019	\$ 3,230.00	Latent Conditions	No days
16-410	16-410(2-21)12.21	Change roof drainage piping	FY2019	\$ 18,675.00	Design Changes	No days
17-440	17-440(1-11)2.1	Adjust to reflect correction of previous CO#1	FY2019	\$ (23,168.06)	Scope Change	31-60 days
18-441	18-441(1-11)1.1	Mod 1	FY2019	\$ 851.52	Scope Change	No days
18-441	18-441(1-11)2.2	Mod 2	FY2019	\$ 995.56	Scope Change	More than 90 days
17-440	17-440(1-11)3.1	anti ligature toilet partitions for 7 bathrooms	FY2019	\$ 337,365.99	Scope Change	No days
18-436	18-436(1-11)1.1	Mod 1	FY2019	\$ 13,085.45	Latent Conditions	No days
16-418	16-418(2-21)11.2	existing wall covering discovering during construc	FY2019	\$ 1,241.00	Omission	No days
16-418	16-418(2-21)11.36	Improve fire alarm monitoring across WSH campus	FY2019	\$ 62,154.00	Scope Change	No days
16-404	16-404(2-22)7.8	Construct level for generator to sit upon, move at	FY2019	\$ 14,522.38	Scope Change	Less than 30 days
16-410	16-410(2-21)13.22	Change gravel @ filtration trenches	FY2019	\$ 10,134.00	Latent Conditions	No days
16-410	16-410(2-21)13.23	change 2nd flooe blinds to manual & add power to m	FY2019	\$ (2,565.00)	Latent Conditions	No days
16-410	16-410(2-21)13.24	Change food service items	FY2019	\$ 4,777.00	Latent Conditions	No days
18-433	18-433(1-11)2.2	Mod 2	FY2019	\$ 3,984.62	Scope Change	No days
18-438	18-438(1-11)1.1	Mod 1	FY2019	\$ 6,983.42	Scope Change	More than 90 days
18-441	18-441(1-11)3.3	Mod 3	FY2019	\$ 934.40	Scope Change	No days
18-443	18-443(1-11)1.1	Mod 1	FY2019	\$ 6,937.42	Scope Change	More than 90 days
18-444	18-444(1-11)2.2	Mod 2	FY2019	\$ 11,614.84	Scope Change	More than 90 days
16-408	16-408(1-11)14.26	CMU Veneer	FY2019	\$ 858.03	Latent Conditions	No days
16-408	16-408(1-11)14.28	relocating conduits	FY2019	\$ 1,953.00	Code Requirements	No days
16-408	16-408(1-11)14.29	provide impact resistant GWB	FY2019	\$ 2,574.00	Latent Conditions	No days
16-408	16-408(1-11)14.30	provide break metal	FY2019	\$ 2,772.00	Latent Conditions	No days
16-408	16-408(1-11)14.31	RFI 256	FY2019	\$ 2,587.00	Latent Conditions	No days
16-408	16-408(1-11)14.32	provide/replace heat & smoke detector/ horn strobe	FY2019	\$ 3,717.00	Code Requirements	No days
16-408	16-408(1-11)14.33	convert cop 29 into FA for immidiate work	FY2019	\$ 17,259.00	Latent Conditions	No days
16-408	16-408(1-11)14.34	provide new pneumatic actuator & push button	FY2019	\$ 5,716.00	Latent Conditions	No days
16-408	16-408(1-11)14.36	RFI 267	FY2019	\$ 2,126.00	Scope Change	No days
17-440	17-440(1-11)4.4	Install replacement partitions	FY2019	\$ 197,816.27	Code Requirements	Less than 30 days
18-437	18-437(1-11)1.1	Mod 1	FY2019	\$ (7,131.37)	Design Changes	More than 90 days
16-410	16-410(2-21)14.25	Add fabric @ top of infiltration Trench	FY2019	\$ 1,303.00	Latent Conditions	No days
16-410	16-410(2-21)14.26	Add deck bumpers & 4x4 angle	FY2019	\$ 4,746.00	Latent Conditions	No days
16-410	16-410(2-21)14.27	Removing unforeseen pipes @ 8' infiltration gallery	FY2019	\$ 8,697.00	Latent Conditions	No days
16-410	16-410(2-21)15.28	Backbone infrastructure to power bldg w/generator	FY2019	\$ 194,984.00	Latent Conditions	No days
16-410	16-410(2-21)16.30	Cap steel dock rail per ASK-011, COR 031	FY2019	\$ 1,519.00	Latent Conditions	No days
16-410	16-410(2-21)16.31	Bent metal @ sectional doors, ASK-21 & 22, COR 033	FY2019	\$ 12,941.00	Latent Conditions	No days

16-418	16-418(2-21)12.17	repair of existing plastic laminate nursing stat	FY2019	\$ 6,397.00	Scope Change	No days
16-418	16-418(2-21)12.19	repair cracked plaster	FY2019	\$ 373.00	Scope Change	No days
16-418	16-418(2-21)12.37	addition of required equipment	FY2019	\$ 13,729.00	Scope Change	No days
16-410	16-410(2-21)17.5	Overtime work for electrical & plumbing	FY2019	\$ 10,814.00	Latent Conditions	No days
16-410	16-410(2-21)17.32	Revise fire hydrant connection & route	FY2019	\$ 48,820.00	Latent Conditions	No days
16-410	16-410(2-21)18.29	Backup Generator	FY2019	\$ 1,107,831.00	Latent Conditions	No days
18-439	18-439(1-11)2.2	Mod 2	FY2019	\$ 20,113.46	Design Changes	More than 90 days
18-440	18-440(1-11)2.2	Mod 2	FY2019	\$ 19,031.62	Design Changes	More than 90 days
18-442	18-442(1-11)1.1	Mod 1	FY2019	\$ 18,774.38	Design Changes	More than 90 days
17-440	17-440(1-11)5.3	repair/reinforce work damaged by patient	FY2019	\$ -	Scope Change	Less than 30 days
17-440	17-440(1-11)5.5	Work required by court driven directive	FY2019	\$ 102,281.48	Code Requirements	No days
16-410	16-410(2-21)19.3	RFI 140, water line exploratory excavation	FY2019	\$ 7,460.00	Latent Conditions	No days
16-410	16-410(2-21)20.33	Sewer Depth Change	FY2019	\$ 7,500.00	Design Changes	No days
16-410	16-410(2-21)20.34	Wrong CB Elevation Provided	FY2019	\$ 2,615.00	Design Changes	No days
18-476	18-476(1-11)1.1	Mod 1	FY2019	\$ 6,553.47	Scope Change	No days
16-410	16-410(2-21)21.4	Excavation & Removal of Asbestos	FY2019	\$ 15,000.00	Latent Conditions	No days
18-484	18-484(1-11)1.1	Repairs to the make-up water system	FY2019	\$ 3,322.94	Latent Conditions	No days
19-401	19-401(1-11)1.1	Mod 1	FY2019	\$ (25,735.00)	Scope Change	No days
18-460	18-460(1-11)1.1	Mod 1	FY2019	\$ -	Scope Change	More than 90 days
18-461	18-461(1-11)1.1	Mod 1	FY2019	\$ -	Scope Change	More than 90 days
18-462	18-462(1-11)1.1	Mod 1	FY2019	\$ -	Scope Change	More than 90 days
18-464	18-464(1-11)1.1	Mod 1	FY2019	\$ -	Scope Change	More than 90 days
18-466	18-466(1-11)1.1	Mod 1	FY2019	\$ -	Scope Change	More than 90 days
18-491	18-491(1-13)1.1	Mod 1 Incorporates FAs 1-9 excluding #4	FY2019	\$ 14,389.65	Latent Conditions	Less than 30 days
18-491	18-491(1-12)1.1	Mod 1	FY2019	\$ 6,937.90	Latent Conditions	No days
16-404	16-404(2-22)8.10	Start up adjustment for well 2r pump house hydroli	FY2019	\$ 944.35	Scope Change	No days
16-404	16-404(2-22)9.9	Days addition	FY2019	\$ -	Code Requirements	60 - 90 days
16-410	16-410(2-21)22.6	Asphalt work at N.E. Service drive	FY2019	\$ 4,691.00	Latent Conditions	No days
16-410	16-410(2-21)22.35	Repair existing sewer cahnnel patch	FY2019	\$ 2,889.00	Latent Conditions	No days
18-416	18-416(1-11)1.3	reroute and modify conduit	FY2019	\$ 1,493.00	Scope Change	Less than 30 days
16-410	16-410(2-21)23.36	Alt #4, asphalt parking lot	FY2019	\$ 26,064.00	Latent Conditions	No days
18-427	18-427(1-11)1.1	Remove roof tilesand boards - install new with und	FY2019	\$ 850.00	Latent Conditions	No days
18-449	18-449(1-11)1.1	Adjust to Actual	FY2019	\$ 4,455.05	Scope Change	No days
19-401	19-401(1-11)2.2	storm water catch basin cleaning	FY2019	\$ 8,499.35	Latent Conditions	31-60 days
16-410	16-410(2-21)24.37	RFI 145, change from stiff clips to verticlips	FY2019	\$ 2,878.00	Design Changes	No days
16-410	16-410(2-21)24.38	Remove vault and patch asphalt	FY2019	\$ 11,226.00	Latent Conditions	No days
18-413	18-413(1-11)1.1	extended warranty for chiller	FY2019	\$ 24,857.00	Scope Change	No days
16-404	16-404(2-22)10.11	Pump adjustment oversight	FY2019	\$ 990.90	Scope Change	No days
18-411	18-411(1-11)1.1	Door and frame replacement	FY2019	\$ -	Scope Change	31-60 days
18-438	18-438(1-11)2.2	Mod 2	FY2019	\$ 12,932.27	Code Requirements	More than 90 days
18-438	18-438(1-11)2.3	Mod 3	FY2019	\$ 2,427.23	Scope Change	No days
18-442	18-442(1-11)2.2	Mod 2	FY2019	\$ 6,266.87	Code Requirements	No days
18-443	18-443(1-11)2.2	Mod 2	FY2019	\$ 2,449.75	Scope Change	No days
18-416	18-416(1-11)2.1	provide economizer and associated sensors	FY2019	\$ 3,404.00	Omission	No days
18-416	18-416(1-11)2.5	Expedited delivery of mechanical equipment	FY2019	\$ 6,691.00	Scope Change	No days
18-447	18-447(1-11)1.1	Mod 1	FY2019	\$ 9,514.98	Latent Conditions	More than 90 days
19-401	19-401(1-11)3.3	Mod 3	FY2019	\$ 3,778.12	Scope Change	No days
17-440	17-440(1-11)6.6	balance out actual contract cost	FY2019	\$ (172,275.62)	Scope Change	No days
16-418	16-418(2-21)13.11	repairs after pre-construction walkthrough	FY2019	\$ 16,843.00	Scope Change	No days
16-418	16-418(2-21)13.15	relocate door to provide code required clearance	FY2019	\$ 3,329.00	Latent Conditions	No days
16-418	16-418(2-21)13.16	replace items in poor condition	FY2019	\$ 18,122.00	Scope Change	No days
16-418	16-418(2-21)13.18	Facilities request	FY2019	\$ 1,547.00	Scope Change	No days
16-418	16-418(2-21)13.20	hospital standard is different closer thanoriginal	FY2019	\$ 2,966.00	Design Changes	No days
16-418	16-418(2-21)13.26	existing utility runs block access in corridor to	FY2019	\$ 5,102.00	Latent Conditions	No days
16-418	16-418(2-21)13.32	Request to bring door into compliance	FY2019	\$ 4,831.00	Scope Change	No days
16-418	16-418(2-21)13.38	Addtl balancing due to leakage of existing work	FY2019	\$ 3,707.00	Latent Conditions	No days
18-445	18-445(1-11)1.1	Adjustment for termination for convenience	FY2019	\$ (112,166.07)	Scope Change	No days
16-408	16-408(1-11)15.40	negotiated settlement	FY2019	\$ 93,000.00	Omission	60 - 90 days
16-410	16-410(2-21)25.39	Changes to Storefront	FY2019	\$ 4,825.00	Omission	No days
18-491	18-491(1-13)2.2	Mod 2	FY2019	\$ 2,288.09	Scope Change	No days
18-416	18-416(1-11)3.2	Changes required to accomodate field conditions	FY2019	\$ 19,094.00	Latent Conditions	Less than 30 days
18-430	18-430(1-11)1.1	Mod 1	FY2019	\$ 3,061.04	Scope Change	31-60 days
19-408	19-408(1-11)1.1	Mod 1	FY2019	\$ 9,074.13	Value Engineering	No days
18-416	18-416(1-11)4.8	Electrically operated solenoid	FY2019	\$ 4,854.00	Scope Change	Less than 30 days
18-436	18-436(2-21)1.1	Add Bid Alternate #1	FY2019	\$ 79,400.00	Scope Change	No days
18-491	18-491(1-14)1.1	Mod 1	FY2019	\$ 11,982.58	Latent Conditions	No days

18-414	18-414(1-11)1.1	Reimbursement for electrical permit	FY2019	\$ 2,847.95	Code Requirements	No days
16-410	16-410(2-21)26.40	added plate @ header per RFI 189 COR 051	FY2019	\$ 3,113.00	Latent Conditions	No days
18-414	18-414(1-11)2.2	Building X UPS replacement per the COP #2 drawings	FY2019	\$ 34,704.03	Scope Change	No days
16-418	16-418(2-21)14.6	Install permanent covers for the grille linkages	FY2019	\$ 3,047.00	Latent Conditions	No days
16-418	16-418(2-21)14.12	Remove existing smoke seals	FY2019	\$ 3,087.00	Scope Change	No days
16-418	16-418(2-21)14.23	Revise/Replace door hardware	FY2019	\$ 9,181.00	Scope Change	No days
16-418	16-418(2-21)14.24	investigate to make sure plumbing has been capped	FY2019	\$ 2,635.00	Scope Change	No days
16-418	16-418(2-21)14.41	schedule elevator shut downs directly with WSH ser	FY2019	\$ 9,684.85	Scope Change	No days
16-418	16-418(2-21)14.42	provide pricing credit for removing electrical sco	FY2019	\$ (4,097.00)	Scope Change	No days
16-418	16-418(2-21)14.43	Addtl HVAC and fire sprinkler work	FY2019	\$ 1,850.00	Latent Conditions	No days
16-410	16-410(2-21)27.43	Change kitchen equipment circuitry per RFI 156	FY2019	\$ 7,267.00	Design Changes	No days
16-410	16-410(2-21)28.41	Revised communications infrastructure	FY2019	\$ 163,493.00	Scope Change	No days
18-427	18-427(1-11)2.11	re-roof entire area of roof adjacent to P-43	FY2019	\$ 3,650.00	Value Engineering	No days
18-479	18-479(1-11)1.1	Mod 1	FY2019	\$ 3,426.02	Scope Change	No days
18-403	18-403(1-11)1.1	Add Alternate numbers 2, 3 & 4	FY2019	\$ 297,085.00	Scope Change	No days
18-416	18-416(1-11)5.3	serviceable conditions for new door 3-003-R	FY2019	\$ 2,618.00	Latent Conditions	Less than 30 days
18-416	18-416(1-11)5.7	reroute or repair electrical circuit to exit light	FY2019	\$ 831.00	Latent Conditions	No days
18-416	18-416(1-11)5.9	temporary construction partition	FY2019	\$ 3,744.00	Scope Change	Less than 30 days
18-416	18-416(1-11)6.2	reroute electrical conduit and circuits	FY2019	\$ 9,504.00	Latent Conditions	Less than 30 days
18-416	18-416(1-11)7.6	furnish & install fixed railing system	FY2019	\$ 5,145.00	Scope Change	Less than 30 days
16-410	16-410(2-21)29.44	custom paint door frames	FY2019	\$ 3,097.31	Omission	No days
18-455	18-455(1-11)1.1	Add Alt # 1 & 2	FY2019	\$ 18,000.00	Scope Change	No days
16-423	16-423(1-11)1.1	Delete outdoor ATS & site work	FY2019	\$ (31,531.79)	Code Requirements	No days
18-403	18-403(1-11)2.2	eliminate work associated with additive alternate6	FY2019	\$ (27,645.24)	Value Engineering	No days
18-403	18-403(1-11)2.3	Add camera W36/ provide 7 addtl fiber splices	FY2019	\$ 4,682.87	Design Changes	No days
18-488	18-488(1-12)1.1	Mod 1	FY2019	\$ 4,652.84	Scope Change	No days
19-401	19-401(1-11)4.4	Mod 4	FY2019	\$ 24,344.87	Latent Conditions	No days
18-427	18-427(1-11)3.6	Addtl roof replacement @ hemlock - Spruce	FY2019	\$ 16,571.00	Value Engineering	No days
18-427	18-427(1-11)3.7	Addtl roof replacement @ hemlock - Spruce	FY2019	\$ 15,994.00	Value Engineering	No days
18-427	18-427(1-11)3.10	Addtl roof replacement @ hemlock - Spruce	FY2019	\$ 26,606.00	Value Engineering	No days
16-410	16-410(2-21)30.45	Remove & Backfill unforseen vault	FY2019	\$ 4,668.00	Latent Conditions	No days
16-410	16-410(2-21)30.46	Added electrical	FY2019	\$ 36,531.00	Scope Change	No days
16-410	16-410(2-21)30.47	credit for sill sealer	FY2019	\$ (706.88)	Value Engineering	No days
16-418	16-418(2-21)15.14	addtl. revisions requested during pre con	FY2019	\$ 61,871.20	Latent Conditions	Less than 30 days
16-418	16-418(2-21)15.17	Bldg 21 Ward S3. demo plimbig lines	FY2019	\$ 25,053.41	Latent Conditions	No days
16-418	16-418(2-21)15.33	replace existing flooring	FY2019	\$ 48,218.95	Latent Conditions	31-60 days
18-479	18-479(1-11)2.2	Mod 2	FY2019	\$ 2,214.13	Scope Change	No days
18-438	18-438(1-11)3.4	Scope clarification	FY2019	\$ -	Scope Change	No days
18-411	18-411(1-11)2.1	Security screws at glazing strips	FY2019	\$ 1,244.58	Latent Conditions	No days
16-410	16-410(2-21)31.42	Casework revisions	FY2019	\$ 16,485.00	Omission	No days
16-410	16-410(2-21)31.48	fill void left by brick removal	FY2019	\$ 29,664.00	Latent Conditions	No days
19-408	19-408(1-11)2.2	Mod 2	FY2019	\$ -	Latent Conditions	31-60 days
19-410	19-410(1-11)1.1	Mod 1	FY2019	\$ 6,115.09	Scope Change	No days
16-418	16-418(2-21)16.39	design changes to ward 6E	FY2019	\$ 876,937.00	Scope Change	60 - 90 days
16-418	16-418(2-21)16.44	door closers	FY2019	\$ 6,573.00	Design Changes	No days
18-403	18-403(1-11)3.4	cameras addition	FY2019	\$ 3,605.14	Scope Change	No days
18-403	18-403(1-11)3.5	field investigation	FY2019	\$ 4,394.77	Design Changes	No days
16-410	16-410(2-21)32.49	Door Hardware Change	FY2019	\$ 28,204.91	Scope Change	No days
16-410	16-410(2-21)32.50	Change Polyiso Panels	FY2019	\$ 10,218.00	Design Changes	No days
16-410	16-410(2-21)33.52	Haul Soil	FY2019	\$ 15,422.00	Scope Change	No days
18-491	18-491(1-15)1.4	re-use existing 1st floor corridor ceiling panels	FY2019	\$ 7,000.00	Scope Change	No days
16-423	16-423(1-11)2.3	remove and dispose of switch	FY2019	\$ 3,354.46	Latent Conditions	No days
18-402	18-402(1-11)1.1	credit for deleting equipment vault from project	FY2019	\$ (5,295.75)	Latent Conditions	No days
18-486	18-486(1-11)1.1	Replace existing gate camera	FY2019	\$ 2,282.17	Scope Change	Less than 30 days
16-410	16-410(2-21)34.54	Revised door bell chime	FY2019	\$ 12,131.00	Scope Change	No days
18-491	18-491(1-15)2.3	duct support - code requirements	FY2019	\$ 1,599.00	Code Requirements	No days
18-491	18-491(1-15)2.5	revise interior paint	FY2019	\$ 5,125.00	Scope Change	No days
19-401	19-401(1-11)5.5	Credit for concrete slab demo	FY2019	\$ (1,375.93)	Scope Change	No days
18-403	18-403(1-11)4.6	Install two Vicon V944D-W312MIR dome cameras in th	FY2019	\$ 3,833.00	Scope Change	No days
16-410	16-410(2-21)35.53	ASI 015 Storefront Revisions	FY2019	\$ 29,434.91	Latent Conditions	No days
16-410	16-410(2-21)35.55	Generator Permit	FY2019	\$ 9,241.00	Scope Change	No days
16-410	16-410(2-21)36.51	ASI 013 Generator Pad & Retaining Walls COR 052.1	FY2019	\$ 100,048.00	Latent Conditions	No days
16-410	16-410(2-21)36.56	Add mailboxes	FY2019	\$ 2,473.00	Scope Change	No days
18-491	18-491(1-15)3.1	Add fire rated windows to stairwell	FY2019	\$ 7,183.00	Code Requirements	No days
18-491	18-491(1-15)3.2	Vestibule N3-063A Extension	FY2019	\$ 1,948.00	Scope Change	No days
18-414	18-414(1-11)3.3	Add Alternate #1	FY2019	\$ 97,008.12	Scope Change	31-60 days

17-459	17-459(2-21)1.1	provide/install & configure paging transmitters	FY2019	\$ 3,077.28	Scope Change	No days
18-416	18-416(1-11)8.1	Hilti Firestop Systems	FY2019	\$ 5,510.00	Scope Change	Less than 30 days
18-416	18-416(1-11)8.4	addtl outlets/redundancy to limit impact to patien	FY2019	\$ 3,649.00	Scope Change	Less than 30 days
16-410	16-410(2-21)37.57	added lighting	FY2019	\$ 7,061.00	Omission	No days
18-486	18-486(1-11)2.3	correct existing installation of 4 cameras	FY2019	\$ 710.37	Latent Conditions	No days
18-486	18-486(1-11)2.4	Replace existing viewing station in admin bldg.	FY2019	\$ 2,323.91	Latent Conditions	No days
16-404	16-404(2-22)11.12	4 hour run test on pump	FY2019	\$ 935.00	Scope Change	Less than 30 days
16-404	16-404(2-22)11.13	Unused portion of CO#6 for COP #6	FY2019	\$ (30,874.37)	Scope Change	No days
16-410	16-410(2-21)38.58	Change breakers tfor 408v branch circuit boxes	FY2019	\$ 1,463.00	Design Changes	No days
18-486	18-486(1-11)3.2	demobilze & remobilize on-site to install 4 camera	FY2019	\$ 1,184.78	Latent Conditions	Less than 30 days
19-408	19-408(1-11)3.3	Mod 3	FY2019	\$ -	Latent Conditions	Less than 30 days
18-402	18-402(1-11)2.1	Delete Asbestos Abatement	FY2019	\$ (24,175.63)	Latent Conditions	No days
18-499	18-499(1-11)1.1	delete instalation of ceiling clips at Solarium Rm	FY2019	\$ (6,850.00)	Scope Change	No days
18-491	18-491(1-15)4.11	Provide square-drive screws instead of Phillips	FY2019	\$ 2,755.00	Scope Change	No days
18-408	18-408(1-11)1.1	Fire Alarm/Thermostats-HVAC	FY2019	\$ 1,889.22	Scope Change	No days
18-499	18-499(1-11)2.2	extend contract-delay in manufacturing of handrail	FY2019	\$ -	Scope Change	31-60 days
19-410	19-410(1-11)2.2	Mod 2-Owner to supply computer work station	FY2019	\$ (1,304.78)	Scope Change	No days
16-410	16-410(2-21)39.59	Primary Power bypass, COR 069	FY2019	\$ 26,775.00	Latent Conditions	No days
16-410	16-410(2-21)39.60	Added communication trenching, sidewalk repair, &	FY2019	\$ 26,822.00	Latent Conditions	No days
18-416	18-416(1-11)9.11	firestop existing penetrations into ventilation sh	FY2019	\$ 4,225.00	Latent Conditions	Less than 30 days
16-410	16-410(2-21)40.61	Credit for all casework in B28 laundry	FY2019	\$ (773.00)	Scope Change	No days
16-410	16-410(2-21)40.62	Fur out wall	FY2019	\$ 2,654.00	Latent Conditions	No days
18-403	18-403(1-11)5.1	remove 2 redundat fire alarm annunciator panels	FY2019	\$ 1,207.58	Scope Change	No days
18-404	18-404(1-11)1.1	Upgrade fire alarm	FY2019	\$ 12,888.00	Latent Conditions	Less than 30 days
18-408	18-408(1-11)2.1	rerouting of data line to new office	FY2019	\$ 349.96	Scope Change	No days
18-451	18-451(1-11)1.1	add time/ replacement valve & actuator	FY2019	\$ 15,526.00	Scope Change	31-60 days
18-455	18-455(1-11)2.2	upsized fan conduit	FY2019	\$ 11,830.00	Latent Conditions	No days
18-455	18-455(1-11)3.3	modify substantial completion day	FY2019	\$ -	Latent Conditions	31-60 days
18-457	18-457(1-11)1.1	new substantial completion date	FY2019	\$ -	Latent Conditions	31-60 days
18-491	18-491(1-15)5.6	removeladder on 3rd floor/add new ladder @ main ro	FY2019	\$ 10,230.00	Omission	No days
18-491	18-491(1-15)5.16	flip exam & janitor rooms/ revise HVAC & Electrica	FY2019	\$ 1,066.00	Latent Conditions	No days
18-491	18-491(1-15)5.19	P2 Lavatory per RFI-20/ revise plumbing fixtures	FY2019	\$ 14,381.00	Omission	No days
19-410	19-410(1-11)3.3	Mod 3	FY2019	\$ 45,589.15	Scope Change	No days
19-415	19-415(1-11)1.1	Mod 2	FY2019	\$ 2,162.97	Scope Change	No days
19-415	19-415(1-11)1.2	Mod 1	FY2019	\$ 9,278.78	Latent Conditions	No days
18-491	18-491(1-15)6.14	Add removal & replacement of existing sprnklr head	FY2019	\$ 20,335.00	Omission	No days
18-491	18-491(1-15)7.10	Ad relites to sally port doors	FY2019	\$ 1,637.00	Scope Change	No days
18-485	18-485(1-11)1.1	Relocate & Replace 2 sprinkler heads	FY2019	\$ 721.24	Latent Conditions	No days
18-486	18-486(1-11)4.5	deduct patch & paint of 3 demo'd cameras in visita	FY2019	\$ (118.24)	Scope Change	No days
16-410	16-410(2-21)41.63	Trenching at cart changers & add 2 circuits &	FY2019	\$ 7,931.00	Scope Change	No days
16-410	16-410(2-21)41.65	shorten doors 121 & 118	FY2019	\$ 12,709.00	Design Changes	No days
18-404	18-404(1-11)2.4	reroute conduit between floors 1 & 2 tp allow demo	FY2019	\$ 36,234.43	Latent Conditions	No days
18-416	18-416(1-11)10.7	remove & replace concrete from Janitors closet	FY2019	\$ 2,704.00	Latent Conditions	Less than 30 days
18-479	18-479(1-11)3.3	Add days due to materials delay	FY2019	\$ -	Latent Conditions	More than 90 days
18-491	18-491(1-15)8.12	Motion Sensors at staff sink	FY2019	\$ 7,751.00	Scope Change	No days
18-491	18-491(1-15)8.13	Revise toilets and controls	FY2019	\$ 7,792.00	Scope Change	No days
18-491	18-491(1-15)8.22	Seclusion Room Duct and Soffit	FY2019	\$ 2,437.00	Latent Conditions	No days
18-416	18-416(1-11)11.10	Remove PEX piping/Install piping & tubing	FY2019	\$ 8,011.00	Scope Change	Less than 30 days
18-489	18-489(1-11)1.1	extra labor for material removal & install new	FY2019	\$ 27,906.51	Latent Conditions	No days
16-410	16-410(2-21)42.66	Replace vault lids in street	FY2019	\$ 18,287.00	Latent Conditions	No days
18-403	18-403(1-11)6.7	Install 12 cameras & 12 strand SM fiber & required	FY2019	\$ 50,478.44	Scope Change	31-60 days
16-410	16-410(2-21)43.64	Change exterior signage	FY2019	\$ (2,864.00)	Scope Change	No days
16-410	16-410(2-21)43.67	Generator pad railing & bollards	FY2019	\$ 34,573.00	Scope Change	No days
16-410	16-410(2-21)43.68	Credit for custom colored sprinkler covers	FY2019	\$ (413.00)	Scope Change	No days
16-410	16-410(2-21)43.69	Relocate sprinkler line due to conflict with HVAC	FY2019	\$ 746.00	Latent Conditions	No days
18-402	18-402(1-11)3.5	Seal around chiller pipes thru wall	FY2019	\$ 1,075.16	Latent Conditions	No days
18-436	18-436(2-21)2.1	Furnish & install shaft	FY2019	\$ 5,048.00	Latent Conditions	No days
18-436	18-436(2-21)2.2	Provide & install electrical breakers	FY2019	\$ 1,941.00	Latent Conditions	No days
18-491	18-491(1-15)9.7	West stair heaters	FY2019	\$ 17,418.00	Omission	No days
18-491	18-491(1-15)10.24	Cable Tray at Third Floor	FY2019	\$ 10,933.00	Latent Conditions	No days
16-404	16-404(2-22)12.3	remove sediment	FY2019	\$ 17,644.90	Latent Conditions	Less than 30 days
16-404	16-404(2-22)12.14	add days	FY2019	\$ -	Scope Change	More than 90 days
18-402	18-402(1-11)4.2	locate inverter inside generator yard	FY2019	\$ 6,447.16	Latent Conditions	Less than 30 days
18-436	18-436(2-21)3.6	days addition	FY2019	\$ -	Scope Change	Less than 30 days
19-415	19-415(1-11)2.3	deletion of previous mod 2	FY2020	\$ (2,162.97)	Scope Change	No days
18-491	18-491(1-15)11.18	Delay due to asbestos testing	FY2020	\$ 66,064.00	Latent Conditions	Less than 30 days

18-470	18-470(3-31)1.1	Relocate garden shed	FY2020	\$ 3,583.84	Scope Change	No days
18-491	18-491(1-15)12.8	Add Sinks To Nursing Stations	FY2020	\$ 22,975.00	Scope Change	No days
18-491	18-491(1-15)12.17	Asbestos Abatement	FY2020	\$ 16,360.00	Latent Conditions	No days
18-491	18-491(1-15)12.23	Seclusion Room Conduit	FY2020	\$ 5,900.00	Latent Conditions	No days
16-410	16-410(2-21)44.70	Blast Chiller Compressor Change	FY2020	\$ (9,785.00)	Design Changes	No days
16-410	16-410(2-21)44.71	Change Stair Material from Algrip to Johnsonite tr	FY2020	\$ (3,117.00)	Value Engineering	No days
16-410	16-410(2-21)44.73	Add Elevator electrical sub panel	FY2020	\$ 3,241.00	Scope Change	No days
16-410	16-410(2-21)44.74	Increase wall thickness	FY2020	\$ 3,807.00	Latent Conditions	No days
17-437	17-437(1-11)1.1	Additional Time	FY2020	\$ -	Latent Conditions	Less than 30 days
18-402	18-402(1-11)5.3	Revise Location of Life Safety Panels	FY2020	\$ 8,499.43	Latent Conditions	Less than 30 days
18-436	18-436(2-21)4.3	Adjusted contract time	FY2020	\$ -	Scope Change	31-60 days
16-404	16-404(2-22)13.15	delete CO #10	FY2020	\$ (990.90)	Scope Change	No days
18-402	18-402(1-11)6.4	Life Safety Panels	FY2020	\$ 10,059.14	Latent Conditions	Less than 30 days
18-402	18-402(1-11)7.3	necesasary saw cutting to get to vault 4d14	FY2020	\$ 4,348.17	Latent Conditions	Less than 30 days
18-402	18-402(1-11)7.4	Add steel traffic plate / Vault 4d14	FY2020	\$ 4,525.70	Latent Conditions	Less than 30 days
16-418	16-418(2-21)17.40	Schedule delays/ Days addition	FY2020	\$ 85,999.00	Scope Change	More than 90 days
16-418	16-418(2-21)17.45	Credit for Ward E3	FY2020	\$ (50,555.00)	Scope Change	No days
18-404	18-404(1-11)3.8	Provide & Install New Ethernet Switch	FY2020	\$ 4,225.00	Scope Change	No days
18-427	18-427(1-11)4.12	Contract Reduction	FY2020	\$ (9,777.49)	Scope Change	No days
17-459	17-459(2-21)2.3	Supply & install components for repealer additions	FY2020	\$ 5,091.88	Scope Change	No days
18-414	18-414(1-11)4.4	Contract Extension	FY2020	\$ -	Scope Change	31-60 days
16-410	16-410(2-21)45.72	Days Addition	FY2020	\$ -	Latent Conditions	31-60 days
18-416	18-416(1-11)12.6	attempt to resolve poor flushing performance	FY2020	\$ 2,378.00	Latent Conditions	Less than 30 days
18-416	18-416(1-11)12.12	provide work area for contractors use	FY2020	\$ 4,585.00	Scope Change	Less than 30 days
18-445	18-445(1-12)1.1	addtl work for Door 107 West Hallway	FY2020	\$ 344.00	Code Requirements	Less than 30 days
18-457	18-457(1-11)2.3	window repair	FY2020	\$ 1,895.00	Latent Conditions	31-60 days
18-416	18-416(1-11)13.13	Furnish & Install booster pump	FY2020	\$ 20,859.00	Latent Conditions	Less than 30 days
16-410	16-410(2-21)46.75	Add 4 sidewall sprinklers at stair landings	FY2020	\$ 1,375.00	Scope Change	No days
16-410	16-410(2-21)46.76	Change steel bracket for blinds	FY2020	\$ 5,601.00	Latent Conditions	No days
18-491	18-491(1-15)13.21	Remove & Replace existing ceiling in corridor	FY2020	\$ 22,559.00	Omission	No days
16-410	16-410(2-21)47.79	ASI 021 mixing valves in kitchen	FY2020	\$ 26,774.00	Omission	No days
17-459	17-459(2-21)3.2	days addition	FY2020	\$ -	Latent Conditions	Less than 30 days
18-408	18-408(1-11)3.2	geotechnical investigation	FY2020	\$ 8,429.11	Latent Conditions	31-60 days
18-470	18-470(3-31)2.2	demolish electrical connection from exterior panel	FY2020	\$ 2,439.55	Latent Conditions	No days
16-410	16-410(2-21)48.80	Change fire sprinkler head in stairs S2	FY2020	\$ 530.00	Scope Change	No days
18-403	18-403(1-11)7.9	Deduct 3 1KVA rack mount UPS/Replace 2 cameras	FY2020	\$ (213.22)	Latent Conditions	Less than 30 days
18-491	18-491(1-15)14.36	Connect 3 electric trap primers	FY2020	\$ 931.00	Omission	No days
18-491	18-491(1-15)14.40	Add fire sprinkler pipe hangers	FY2020	\$ 862.00	Scope Change	No days
18-491	18-491(1-15)15.9	Remove Grout at 1st Floor Slab	FY2020	\$ 17,824.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)15.10	New Grout at 1st Floor Slab	FY2020	\$ 20,217.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)15.13	Remove Grout at 3rd Floor Slab	FY2020	\$ 11,078.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)15.14	New Grout at 3rd Floor Slab	FY2020	\$ 19,669.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)15.31	Second Floor Laundry	FY2020	\$ 12,541.00	Scope Change	No days
18-491	18-491(1-15)15.33	Exhaust Duct at Phone Booth	FY2020	\$ 1,741.00	Latent Conditions	No days
18-491	18-491(1-15)16.37	Temporary Valves for Chilled Water	FY2020	\$ 1,114.00	Value Engineering	No days
18-491	18-491(1-15)16.41	Relocate 1st Floor TU's	FY2020	\$ 3,057.00	Latent Conditions	No days
18-491	18-491(1-15)17.27	Duct at 3rd Floor Nurses Station	FY2020	\$ 2,037.00	Latent Conditions	No days
18-491	18-491(1-15)17.28	Add Furring at Laundry Rooms	FY2020	\$ 11,876.00	Omission	No days
18-491	18-491(1-15)17.29	Asbestos Pipe In Attic	FY2020	\$ 4,392.00	Latent Conditions	No days
18-491	18-491(1-15)17.30	Delete Sunporch Tables	FY2020	\$ (3,471.00)	Scope Change	No days
18-491	18-491(1-15)17.32	Add Receptacles Under N.S. Sinks	FY2020	\$ 1,266.00	Scope Change	No days
18-491	18-491(1-15)17.34	Quiet Room Ceiling Height	FY2020	\$ 802.00	Latent Conditions	No days
18-499	18-499(1-11)3.3	Days addition	FY2020	\$ -	Scope Change	31-60 days
16-410	16-410(2-21)49.77	ASI 028 Aluminum break shape at mural	FY2020	\$ 1,924.00	Latent Conditions	No days
16-410	16-410(2-21)49.78	Added rooms and reconfigure equipment per ASI 023	FY2020	\$ 39,423.00	Scope Change	Less than 30 days
16-410	16-410(2-21)49.81	Wireless access point changes per owner & engineer	FY2020	\$ 15,291.00	Scope Change	No days
16-410	16-410(2-21)50.82	Revised telecom rack power	FY2020	\$ 27,546.00	Scope Change	Less than 30 days
16-410	16-410(2-21)50.83	Revised DAS system	FY2020	\$ 98,327.00	Scope Change	Less than 30 days
17-437	17-437(1-11)2.2	add addtl controlstied to Metasys Panel	FY2020	\$ 6,636.82	Scope Change	No days
18-455	18-455(1-11)4.4	reconciliation of actual generator cost	FY2020	\$ (3,950.17)	Latent Conditions	No days
18-491	18-491(1-15)18.26	New cabinet at N3-112	FY2020	\$ 8,415.00	Latent Conditions	No days
18-491	18-491(1-15)19.43	Dryer Vents at 3rd Floor Laundry	FY2020	\$ 3,525.00	Omission	No days
17-437	17-437(1-11)3.3	Add 6" flow meters	FY2020	\$ 8,710.26	Scope Change	No days
18-402	18-402(1-11)8.6	Investigate Transformer 2 - 7	FY2020	\$ 1,064.07	Latent Conditions	No days
18-416	18-416(1-11)14.9	Electronic utility locating for underslab utilitie	FY2020	\$ 1,471.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)20.15	revise floor cleanouts to wall cleanouts/add locki	FY2020	\$ 5,336.00	Scope Change	No days

18-499	18-499(1-11)4.1	reinstall 2 cabinets	FY2020	\$ 265.20	Scope Change	No days
16-423	16-423(1-11)3.5	provide new conduit ductbanck	FY2020	\$ 12,775.38	Latent Conditions	No days
16-423	16-423(1-11)3.6	Replace emergency generator for "Y" bldg 80	FY2020	\$ 145,022.77	Scope Change	Less than 30 days
18-408	18-408(1-11)4.2	Removal of electrical & data at new egress doors	FY2020	\$ 3,840.82	Latent Conditions	Less than 30 days
18-451	18-451(1-11)2.1		FY2020	\$ -	Scope Change	No days
18-451	18-451(1-11)2.2	replace existing failing items/damper actuators/sp	FY2020	\$ 9,608.00	Latent Conditions	60 - 90 days
18-491	18-491(1-15)21.45	Penthouse Duct Conflict	FY2020	\$ 821.00	Latent Conditions	No days
18-491	18-491(1-15)21.47	Half walls at seclusion rooms	FY2020	\$ 4,345.00	Omission	No days
16-410	16-410(2-21)51.83	ASI 031 DAS ventilation	FY2020	\$ 1,550.00	Scope Change	No days
16-410	16-410(2-21)51.84	Paint white side of perforated metal at guardrails	FY2020	\$ 1,581.00	Scope Change	Less than 30 days
16-423	16-423(1-11)4.4	new conduit ductbank to replace crushed	FY2020	\$ 88,427.25	Latent Conditions	More than 90 days
18-402	18-402(1-11)9.5	South Cottage LS Panels	FY2020	\$ 13,467.20	Latent Conditions	Less than 30 days
18-491	18-491(1-15)22.51	Deduct for removal of lower crash panel rail	FY2020	\$ (310.00)	Scope Change	No days
18-404	18-404(1-11)4.10	Provide underlayment to level the floor at the sec	FY2020	\$ 3,275.00	Omission	No days
18-404	18-404(1-11)4.15	Replace Camera/Add Vicon/Replace HMI Computer	FY2020	\$ 12,600.00	Scope Change	No days
18-404	18-404(1-11)4.17	Provide new condensate trap for existing main mech	FY2020	\$ 780.00	Latent Conditions	No days
18-404	18-404(1-11)4.18	Relocate existing electrical panel B	FY2020	\$ 2,458.00	Latent Conditions	No days
18-404	18-404(1-11)4.19	Provide trouble shooting of exterior lighting syst	FY2020	\$ 522.00	Scope Change	No days
18-402	18-402(1-11)10.6	Repave Generator Yard	FY2020	\$ 14,670.11	Scope Change	No days
18-491	18-491(1-15)23.46	Electrical Strikes for Card Readers	FY2020	\$ 732.00	Omission	No days
18-491	18-491(1-15)23.59	Controls for Stair Heaters	FY2020	\$ 3,067.00	Design Changes	No days
18-499	18-499(1-11)5.4	Extend Contract Time	FY2020	\$ -	Scope Change	Less than 30 days
19-418	19-418(1-11)1.1	Addtl flooring needs missed in scope/ also,permits	FY2020	\$ 5,101.06	Latent Conditions	Less than 30 days
18-404	18-404(1-11)5.9	Addtl labor & saw cutting to demo & dispose floor	FY2020	\$ 4,663.00	Latent Conditions	No days
18-414	18-414(1-11)5.5	Provide a 120/208 volt plug on exterior of bldg X	FY2020	\$ 1,020.36	Scope Change	No days
18-491	18-491(1-15)24.1	remove Wall Covering From First Floor	FY2020	\$ 2,524.00	Omission	No days
18-491	18-491(1-15)24.11	Revise Plumbing At 2nd Floor Duct	FY2020	\$ 3,674.00	Latent Conditions	No days
18-491	18-491(1-15)24.16	Move FP Piping In Attic	FY2020	\$ 888.00	Latent Conditions	No days
18-491	18-491(1-15)24.17	Move VTRs At Roof	FY2020	\$ 4,902.00	Latent Conditions	No days
18-491	18-491(1-15)24.21	Relocate Valves Per COP 38	FY2020	\$ 18,572.00	Latent Conditions	No days
18-491	18-491(1-15)24.39	Add Plate At Opening	FY2020	\$ 2,971.00	Latent Conditions	No days
18-491	18-491(1-15)24.44	Wireless Clocks	FY2020	\$ 6,012.00	Omission	No days
18-491	18-491(1-15)24.49	Washer Boxes At 2nd Floor Laundry	FY2020	\$ 2,476.00	Latent Conditions	No days
18-491	18-491(1-15)24.52	Infill Corridor Opening	FY2020	\$ 886.00	Latent Conditions	No days
18-491	18-491(1-15)24.53	Core Drill For VRF	FY2020	\$ 759.00	Latent Conditions	No days
18-491	18-491(1-15)24.54	Soffit At Duct Under Grid 59	FY2020	\$ 5,188.00	Latent Conditions	No days
18-491	18-491(1-15)24.55	3rd Floor Seclusion Room Ceilings	FY2020	\$ 830.00	Latent Conditions	No days
16-410	16-410(2-21)52.7	Move upper mechanical units	FY2020	\$ 1,949.00	Scope Change	No days
16-410	16-410(2-21)52.8	remove concrete debris/expose utilities	FY2020	\$ 5,000.00	Latent Conditions	No days
20-418	20-418(1-11)1.1	No cost time ext. for emergency sewer pipe replace	FY2020	\$ -	Latent Conditions	Less than 30 days
16-410	16-410(2-21)53.85	Change hardware and door swing for elect inspector	FY2020	\$ 8,991.00	Code Requirements	Less than 30 days
16-410	16-410(2-21)53.86	Create pocket in ceilings for door; doors too high	FY2020	\$ 5,935.00	Omission	No days
17-437	17-437(1-11)4.4	Relocate Pump Conduit	FY2020	\$ 2,699.90	Omission	No days
18-491	18-491(1-15)25.4	Bariatric Doors	FY2020	\$ 2,937.00	Scope Change	No days
18-491	18-491(1-15)25.15	Move Corridor Conduits	FY2020	\$ 27,596.00	Latent Conditions	No days
18-491	18-491(1-15)25.48	Seclusion Room electrical	FY2020	\$ 18,111.00	Omission	No days
18-491	18-491(1-15)25.63	Rotate Lights In N3-158	FY2020	\$ 426.00	Latent Conditions	No days
16-410	16-410(2-21)54.9	remove soil	FY2020	\$ 12,240.00	Latent Conditions	No days
18-470	18-470(3-31)3.3	delete installation of fence fabric/terminate inst	FY2020	\$ (5,276.58)	Scope Change	No days
18-470	18-470(3-31)3.4	provide mods to installed conduit in utility tunne	FY2020	\$ 6,957.58	Latent Conditions	No days
18-491	18-491(1-15)26.3	ADA Toilet Stalls	FY2020	\$ 4,207.00	Latent Conditions	No days
18-491	18-491(1-15)26.8	Detention Doors - Offset Support	FY2020	\$ 9,013.00	Latent Conditions	No days
18-491	18-491(1-15)26.56	Door Hardware At Toilet Rooms	FY2020	\$ 7,781.00	Omission	No days
18-491	18-491(1-15)26.61	Revise Ceiling in N3-336	FY2020	\$ (606.00)	Design Changes	No days
18-491	18-491(1-15)26.66	Relocate Terminal Unit To Dining	FY2020	\$ 1,072.00	Latent Conditions	No days
18-491	18-491(1-15)26.67	Add LVT To Room 303	FY2020	\$ 1,932.00	Scope Change	No days
20-431	20-431(1-11)1.1	asphalt 2 sections	FY2020	\$ 19,696.20	Scope Change	No days
16-410	16-410(2-21)55.89	Reroute fire sprinkler line	FY2020	\$ 1,078.00	Code Requirements	No days
19-404	19-404(2-21)1.1	Add Hardware at Doors 123 & 223	FY2020	\$ 5,322.00	Omission	No days
19-404	19-404(2-21)1.2	Intercept existing circuits	FY2020	\$ 8,811.00	Latent Conditions	No days
18-451	18-451(1-11)3.3	Installation of hydronic pump	FY2020	\$ 6,624.00	Scope Change	No days
16-410	16-410(2-21)56.88	Remove Holly Tree Not On Drawing	FY2020	\$ 1,154.00	Omission	No days
16-423	16-423(1-11)5.8	Replace N3 Feeder & Connections	FY2020	\$ 14,539.64	Latent Conditions	No days
18-446	18-446(1-11)1.2	Remove & Relocate 3 Existing Cameras	FY2020	\$ 974.05	Scope Change	No days
18-446	18-446(1-11)1.3	remove and replace unsuitable soils	FY2020	\$ 3,988.42	Latent Conditions	Less than 30 days
18-491	18-491(1-15)27.57	Motorized ball valve key switches	FY2020	\$ 24,342.00	Scope Change	No days

18-491	18-491(1-15)27.60	Outlets in cabinets	FY2020	\$ 14,648.00	Omission	No days
18-491	18-491(1-15)27.62	Replace third floor FEC's	FY2020	\$ 7,205.00	Latent Conditions	No days
18-491	18-491(1-15)27.64	Cable tray at duct	FY2020	\$ 6,119.00	Latent Conditions	No days
18-491	18-491(1-15)27.65	Elevator Lobby Doors	FY2020	\$ 5,355.00	Omission	No days
18-491	18-491(1-15)27.68	Add 2" conduit for duress alarm	FY2020	\$ 4,011.00	Scope Change	No days
19-404	19-404(2-21)2.3	Sawcut and remove level 1 slab/replace damaged sec	FY2020	\$ 7,742.00	Latent Conditions	No days
16-410	16-410(2-21)57.1	Additional days to complete items to achieve SC	FY2020	\$ -	Latent Conditions	60 - 90 days
16-410	16-410(2-21)58.10	Expose & pulverize pipe /backfill with fill	FY2020	\$ 662.18	Latent Conditions	No days
16-410	16-410(2-21)59.87	Revised Time Clock RI	FY2020	\$ 5,529.00	Scope Change	No days
16-410	16-410(2-21)59.92	Send 14 guage steel wainscot to minimize bluing	FY2020	\$ 10,425.00	Scope Change	No days
16-410	16-410(2-21)59.94	Relocate ANSUL plumbing & electrical	FY2020	\$ 16,462.00	Latent Conditions	No days
18-402	18-402(1-11)11.7	Paint fuel piping	FY2020	\$ 6,043.87	Omission	No days
18-404	18-404(1-11)6.20	Move Transfer Duct & Grille	FY2020	\$ 196.00	Latent Conditions	No days
18-404	18-404(1-11)6.21	Raise existing water line @ rooms 209 & 210	FY2020	\$ 1,273.00	Latent Conditions	Less than 30 days
18-404	18-404(1-11)6.22	Upsize water mains inside building	FY2020	\$ 4,025.00	Latent Conditions	No days
18-404	18-404(1-11)6.24	Add addtl water piping	FY2020	\$ 4,703.00	Latent Conditions	No days
18-404	18-404(1-11)6.25	Add lowered ceiling to conceal piping	FY2020	\$ 4,540.00	Latent Conditions	Less than 30 days
18-404	18-404(1-11)6.27	Replace existing smoke detector	FY2020	\$ 696.00	Scope Change	No days
18-404	18-404(1-11)6.28	Relocate ductwork on west wall of Rooms 208 & 209	FY2020	\$ 2,813.00	Design Changes	No days
18-404	18-404(1-11)6.29	Provide new casework in room 210	FY2020	\$ 1,778.00	Scope Change	No days
18-455	18-455(1-11)5.5	addtl monitoring data/ overheating motor investiga	FY2020	\$ 9,705.00	Latent Conditions	60 - 90 days
16-410	16-410(2-21)60.95	Add house keeping pad under generator	FY2020	\$ 11,323.00	Latent Conditions	No days
16-410	16-410(2-21)60.96	Add mini split for IT room cooling	FY2020	\$ 21,486.00	Scope Change	No days
16-423	16-423(1-11)6.3	investigate collapsed conduit between MH-38&MH-39	FY2020	\$ -	Latent Conditions	No days
16-423	16-423(1-11)6.7	Provide remote monitoring pathway for the "Y" bldg	FY2020	\$ 5,271.32	Latent Conditions	No days
16-410	16-410(2-21)61.91	Additional DAS Antennas, Labor & FA Hookups	FY2020	\$ 23,586.00	Code Requirements	No days
18-404	18-404(1-11)7.31	Revise 2nd floor system plan	FY2020	\$ -	Scope Change	No days
18-408	18-408(1-11)5.3	provide security grid each side of gate	FY2020	\$ 772.85	Scope Change	Less than 30 days
18-408	18-408(1-11)5.4	weather delay	FY2020	\$ -	Latent Conditions	Less than 30 days
18-408	18-408(1-11)5.5	add steel painted ADA horizontal barrier	FY2020	\$ 994.00	Code Requirements	Less than 30 days
18-491	18-491(1-15)28.69	TV Cabinet Change	FY2020	\$ 8,597.00	Scope Change	No days
18-491	18-491(1-15)28.70	Cameras in Quiet Rooms & Med Rooms	FY2020	\$ 13,848.00	Omission	No days
18-491	18-491(1-15)28.72	Ductwork at N3-366	FY2020	\$ 1,286.00	Omission	No days
16-410	16-410(2-21)62.11	Additional asphalt cutting & patching	FY2020	\$ 11,000.00	Latent Conditions	No days
18-491	18-491(1-15)29.71	Revise LP to LVP	FY2020	\$ 1,356.00	Scope Change	No days
19-404	19-404(2-21)3.4	Add demo of existing tree	FY2020	\$ 1,682.00	Omission	No days
19-404	19-404(2-21)3.7	Provide non-skid handhole	FY2020	\$ 1,662.00	Latent Conditions	No days
16-410	16-410(2-21)63.93	Change Outlet	FY2020	\$ 7,312.00	Scope Change	No days
18-416	18-416(1-11)15.8	furnish & install 8 diaphragm kits for flushometer	FY2020	\$ 2,262.00	Latent Conditions	No days
18-416	18-416(1-11)15.14	rerout electrical circuits	FY2020	\$ 521.00	Latent Conditions	No days
18-491	18-491(1-15)30.19	remove & reinstall ductwork	FY2020	\$ 2,050.00	Latent Conditions	No days
18-491	18-491(1-15)30.26	Addtl HVAC work for plumbing	FY2020	\$ 2,267.00	Omission	No days
18-402	18-402(1-11)12.7	perform extra work as described in RFI-15	FY2020	\$ 3,185.35	Latent Conditions	No days
18-416	18-416(1-11)16.5	plumbing	FY2020	\$ 14,741.00	Latent Conditions	Less than 30 days
18-416	18-416(1-11)16.15	reroute conduit & circuits	FY2020	\$ 2,020.00	Latent Conditions	Less than 30 days
18-491	18-491(1-15)31.73	lower cieling/gyp board	FY2020	\$ 2,827.00	Latent Conditions	No days
18-404	18-404(1-11)8.11	Store Elevator	FY2020	\$ 1,667.00	Latent Conditions	No days
18-404	18-404(1-11)8.30	Relocate Sprinkler Line	FY2020	\$ 634.00	Scope Change	No days
18-404	18-404(1-11)8.32	Replace Discontinued Light Fixture	FY2020	\$ 1,732.00	Latent Conditions	No days
18-455	18-455(1-11)6.1	procure motors	FY2020	\$ 737.78	Scope Change	No days
18-455	18-455(1-11)6.2	Reconnect fixtures	FY2020	\$ 3,500.00	Latent Conditions	No days
19-404	19-404(2-21)4.5	Change lighting controls from wall mount to ceilin	FY2020	\$ 1,371.00	Design Changes	No days
19-404	19-404(2-21)4.9	Excavator sitting idle while on rent	FY2020	\$ 1,734.00	Scope Change	No days
16-418	16-418(2-21)18.22	additional work requested by hospital in Ward E7	FY2020	\$ 25,128.00	Scope Change	No days
16-418	16-418(2-21)18.25	insulate plumbing pipes at heating ventilator	FY2020	\$ 4,952.00	Scope Change	No days
16-418	16-418(2-21)18.28	Investigation of air balancing issues	FY2020	\$ 6,207.00	Latent Conditions	No days
16-418	16-418(2-21)18.29	Need to start fire sprinkler work in advance of fu	FY2020	\$ 6,664.00	Scope Change	No days
16-418	16-418(2-21)18.30	Work required to conform with current codes	FY2020	\$ 15,924.00	Latent Conditions	No days
16-418	16-418(2-21)18.31	provide addressable relay module with programming	FY2020	\$ 8,015.00	Latent Conditions	No days
16-418	16-418(2-21)18.32	fire alarm monitoring disconnect module	FY2020	\$ 3,144.00	Latent Conditions	No days
16-418	16-418(2-21)19.33	install cabling from Nurse Station Room to telepho	FY2020	\$ 4,555.00	Scope Change	Less than 30 days
16-418	16-418(2-21)19.34	relocate existing polycarbonate panels	FY2020	\$ 24,628.00	Scope Change	Less than 30 days
16-410	16-410(2-21)64.99	Add GFCI protection at kitchen cord drops	FY2020	\$ 752.00	Omission	No days
16-410	16-410(2-21)65.101	cut 4 cabinets down 3"	FY2020	\$ 20,246.00	Scope Change	No days
16-418	16-418(2-21)20.27	Bldg 29 Ward E6: demolition work	FY2020	\$ 88,511.00	Scope Change	No days
16-418	16-418(2-21)20.46	Mechanical Credit for Ward E3 work removed from sc	FY2020	\$ (46,497.00)	Scope Change	No days

18-450	18-450(1-11)1.1	Perform extraction, redrilling & casting install	FY2020	\$ 113,074.82	Latent Conditions	31-60 days
19-404	19-404(2-21)5.1	Replace section of below slab pipe	FY2020	\$ 3,650.00	Latent Conditions	No days
19-404	19-404(2-21)5.2	Change fixture type	FY2020	\$ 859.00	Design Changes	No days
18-491	18-491(1-15)32.1	Revise Duct Layout in Staff Breakroom	FY2020	\$ 3,208.00	Latent Conditions	No days
18-485	18-485(2-21)1.1	Repair Concrete Bench @ Housing Unit 103 & 104	FY2020	\$ 1,133.12	Latent Conditions	No days
19-404	19-404(2-21)6.6	Add doors at plumbing chases	FY2020	\$ 3,101.00	Design Changes	No days
19-404	19-404(2-21)6.11	Revise mechanical piping to avoid structure	FY2020	\$ 885.00	Latent Conditions	No days
19-404	19-404(2-21)6.12	Additional electrical conduit sleeves	FY2020	\$ 595.00	Omission	No days
19-404	19-404(2-21)6.17	Relocate A & P ward box	FY2020	\$ 2,224.00	Latent Conditions	No days
19-404	19-404(2-21)6.18	Add power for patient fixture control units	FY2020	\$ 4,167.00	Omission	No days
16-410	16-410(2-21)66.100	Kitchen Electrical extras not shown on drawings	FY2020	\$ 13,399.00	Omission	No days
18-491	18-491(1-15)33.6	Revise plumbing line locations	FY2020	\$ 691.00	Latent Conditions	No days
16-410	16-410(2-21)67.102	Complete the pot washer system that was to be salv	FY2020	\$ 25,924.00	Scope Change	No days
18-451	18-451(1-11)4.4	Time Extension	FY2020	\$ -	Scope Change	60 - 90 days
18-446	18-446(1-11)2.5	Roofing Anchor	FY2020	\$ 402.31	Latent Conditions	No days
18-455	18-455(1-11)7.6	Days Addition	FY2020	\$ -	Scope Change	31-60 days
18-491	18-491(1-15)34.74	New Fire Extinguisher Cabinets	FY2020	\$ 2,213.00	Scope Change	No days
20-413	20-413(1-11)1.1	Refund for labor and wire costs by electrical sub	FY2020	\$ (2,609.45)	Latent Conditions	No days
18-404	18-404(1-11)9.1	Provide concrete coring, GWB, painting & other ser	FY2020	\$ 3,092.00	Latent Conditions	No days
18-404	18-404(1-11)9.33	Provide overlay at living room 128	FY2020	\$ 2,639.00	Latent Conditions	No days
18-404	18-404(1-11)9.34	rework kitchen island	FY2020	\$ 6,657.00	Scope Change	60 - 90 days
18-404	18-404(1-11)9.38	Replace seismic gas shutoff valve & water heater	FY2020	\$ 20,523.00	Scope Change	No days
18-402	18-402(1-11)13.8	add 4' high chain link fence	FY2020	\$ 4,309.17	Omission	No days
18-404	18-404(1-11)10.40	Provide addtl work for fire alarm system	FY2020	\$ 1,968.00	Code Requirements	No days
18-416	18-416(1-11)17.16	Adjust contract time for critical path	FY2020	\$ 74,178.85	Scope Change	More than 90 days
19-404	19-404(2-21)7.19	Relocate existing fire alarm conduit	FY2020	\$ 6,664.00	Latent Conditions	No days
19-404	19-404(2-21)7.25	Provide additional circuit setters	FY2020	\$ 2,826.00	Omission	No days
16-410	16-410(2-21)68.103	shunt trip protection at the roll n oven	FY2020	\$ 694.00	Omission	No days
16-410	16-410(2-21)68.105	Add power to control cabinet	FY2020	\$ 933.00	Omission	No days
18-402	18-402(1-11)14.2	Revise Connection to Transformers & ATS	FY2020	\$ 3,730.19	Omission	No days
18-402	18-402(1-11)14.9	make changes per L&I electrical inspector	FY2020	\$ 1,499.78	Code Requirements	No days
18-491	18-491(1-15)35.34	LED Lights closure strips	FY2020	\$ 7,558.00	Latent Conditions	No days
18-470	18-470(3-31)4.1	Repair fir hydrant 41	FY2020	\$ 2,801.81	Latent Conditions	No days
18-470	18-470(3-31)4.2	Fence line adjustment	FY2020	\$ 4,142.50	Latent Conditions	No days
18-470	18-470(3-31)4.3	Fence post/foundation modification	FY2020	\$ 1,149.02	Latent Conditions	No days
16-410	16-410(2-21)69.104	Modify Stainless Cabinet	FY2020	\$ 1,427.00	Latent Conditions	No days
16-410	16-410(2-21)69.106	Add light in east stair well	FY2020	\$ 1,129.00	Scope Change	No days
19-404	19-404(2-21)8.14	Add electrical work per submittal 41	FY2020	\$ 37,262.00	Omission	No days
19-404	19-404(2-21)8.22	Revise switch location	FY2020	\$ 3,046.00	Design Changes	No days
19-404	19-404(2-21)8.26	Reroute existing chiller feeder	FY2020	\$ 11,995.00	Latent Conditions	No days
19-404	19-404(2-21)8.30	Add Door Hardware	FY2020	\$ 5,424.00	Omission	No days
18-446	18-446(1-11)3.4	prep, coordinate & submit utility permit apps	FY2020	\$ 1,444.37	Latent Conditions	No days
18-446	18-446(1-11)3.6	replace breaker & bus fingers	FY2020	\$ 3,093.26	Omission	Less than 30 days
18-446	18-446(1-11)3.7	Time Extension	FY2020	\$ -	Latent Conditions	Less than 30 days
16-410	16-410(2-21)70.108	Additional Access Panels	FY2020	\$ 2,029.00	Latent Conditions	No days
19-402	19-402(1-11)1.1	Days Addition	FY2020	\$ -	Latent Conditions	60 - 90 days
19-404	19-404(2-21)9.16	Add firepower scope of work	FY2020	\$ 30,017.00	Scope Change	No days
19-404	19-404(2-21)9.20	Infill and widen existing equipment pads	FY2020	\$ 10,082.00	Latent Conditions	No days
16-410	16-410(2-21)71.107	Add sheet vinyl	FY2020	\$ 1,852.00	Scope Change	No days
18-404	18-404(1-11)11.35	eliminate dividing wall between storage 142 & 143	FY2020	\$ (3,751.00)	Scope Change	No days
18-404	18-404(1-11)11.43	remove door closers	FY2020	\$ 594.00	Scope Change	No days
18-404	18-404(1-11)11.44	{Provide & install corner guards	FY2020	\$ 1,777.00	Scope Change	No days
18-491	18-491(1-15)36.42	Window Security Angles	FY2020	\$ 5,917.00	Omission	No days
16-410	16-410(2-21)72.97	Tree Trimming	FY2020	\$ 2,038.00	Latent Conditions	No days
16-410	16-410(2-21)72.98	Install Cat6 in security cabinet	FY2020	\$ 587.00	Omission	No days
16-410	16-410(2-21)72.109	Add data/comm drop to security panel	FY2020	\$ 741.00	Omission	No days
18-404	18-404(1-11)12.36	Replace dishwasher	FY2020	\$ 307.00	Omission	No days
18-404	18-404(1-11)12.37	Reroute waste line	FY2020	\$ 1,050.00	Scope Change	No days
18-404	18-404(1-11)12.39	additional concrete floor prep	FY2020	\$ 15,741.00	Latent Conditions	No days
18-404	18-404(1-11)12.41	provide support for roof beam	FY2020	\$ 2,684.00	Latent Conditions	No days
18-404	18-404(1-11)12.46	Modify shower in toilet room 202	FY2020	\$ 413.00	Latent Conditions	No days
19-404	19-404(2-21)10.7	Additional electrical work	FY2020	\$ 2,722.00	Omission	No days
19-404	19-404(2-21)10.13	Relocate existing sprinkler equipment on level 2	FY2020	\$ 16,002.00	Latent Conditions	No days
19-404	19-404(2-21)10.28	Add wall construction for recessed TV/display	FY2020	\$ 19,998.00	Omission	No days
18-403	18-403(1-11)8.10	Days Addition	FY2020	\$ -	Scope Change	More than 90 days
19-404	19-404(2-21)11.31	Add Bent Plate	FY2020	\$ 857.00	Omission	No days

20-408	20-408(1-11)1.1	Exploratory Excavation Credit	FY2020	\$ (2,455.23)	Scope Change	No days
16-410	16-410(2-21)73.110	Add temp electrical enclosure	FY2020	\$ 1,114.00	Latent Conditions	No days
19-402	19-402(1-11)2.4	relocating existing grab bars	FY2020	\$ 325.00	Code Requirements	No days
19-402	19-402(1-11)2.5	removing plastic screw anchors & filing holes	FY2020	\$ 2,175.00	Scope Change	No days
19-402	19-402(1-11)2.6	removing existing soap trays & patch walls	FY2020	\$ 9,980.85	Scope Change	31-60 days
16-410	16-410(2-21)74.111	Add Pull Switches	FY2020	\$ 4,243.00	Omission	No days
18-402	18-402(1-11)15.11	Replace power cable	FY2020	\$ 24,573.63	Latent Conditions	Less than 30 days
18-446	18-446(1-11)4.1	Permits	FY2020	\$ 9,167.89	Code Requirements	No days
18-446	18-446(1-11)5.1	Remove & Replace damaged drywall	FY2020	\$ 2,247.93	Latent Conditions	No days
18-470	18-470(3-31)5.5	Revisions to security fencing per feedback from Fa	FY2020	\$ 3,871.24	Scope Change	No days
19-404	19-404(2-21)12.29	Add Gyp Board To Ceiling Type C-4 At Nurse's Stati	FY2020	\$ 3,978.00	Omission	No days
19-404	19-404(2-21)12.34	Change Location Of Exhaust Grill To Utilize Existi	FY2020	\$ 4,543.00	Design Changes	No days
19-404	19-404(2-21)12.35	Existing Concrete Mass Is In Conflict With New Bel	FY2020	\$ 1,210.00	Latent Conditions	No days
19-404	19-404(2-21)12.37	Improve Service Access For Plumbing Fixtures	FY2020	\$ 2,008.00	Design Changes	No days
19-404	19-404(2-21)12.45	Mechanical Room Hydronic Piping	FY2020	\$ 8,009.00	Omission	No days
19-407	19-407(1-11)1.1	remove existing P58 cabinet and replace	FY2020	\$ (10,458.40)	Latent Conditions	No days
19-407	19-407(1-11)2.1	Investigate power outage and provide recommendation	FY2020	\$ 33,957.93	Latent Conditions	No days
18-470	18-470(3-31)6.5	provide powwer & data support installation cctv ca	FY2020	\$ 18,039.17	Scope Change	31-60 days
19-402	19-402(1-11)3.2	retrofit new strainer head into existing body	FY2020	\$ (10,446.45)	Scope Change	No days
19-402	19-402(1-11)3.3	grout filling openings instead of installing new f	FY2020	\$ (2,320.10)	Latent Conditions	No days
16-410	16-410(2-21)75.112	redesign of electrical room & days addition	FY2020	\$ 102,714.00	Design Changes	60 - 90 days
16-410	16-410(2-21)75.113	Relocate Disconnects in B18	FY2020	\$ 2,105.00	Latent Conditions	No days
16-410	16-410(2-21)75.114	Relocate fire hydrant	FY2020	\$ 31,204.00	Scope Change	No days
19-404	19-404(2-21)13.23	Bldg Permit Drawing Revisions	FY2020	\$ 15,460.00	Scope Change	No days
19-404	19-404(2-21)13.24	Add Fire Extinguishers	FY2020	\$ 1,419.00	Omission	No days
19-404	19-404(2-21)13.32	Add Gyp Board Above Hex Panel Ceiling	FY2020	\$ -	Omission	No days
19-404	19-404(2-21)13.41	Add PA Speakers	FY2020	\$ 5,243.00	Omission	No days
18-402	18-402(1-11)16.8	pull in new cables to transformwers 2-5	FY2020	\$ 8,690.41	Latent Conditions	No days
18-491	18-491(1-15)37.47	modify existing air handlers	FY2020	\$ 1,340.00	Latent Conditions	No days
18-491	18-491(1-15)37.50	add metal edge trim in toilet rooms	FY2020	\$ 825.00	Omission	No days
18-491	18-491(1-15)37.75	revised glazing in stair doors	FY2020	\$ 2,057.00	Design Changes	No days
19-404	19-404(2-21)14.10	Structural changes at utility tunnel exhaust	FY2020	\$ 3,207.00	Omission	No days
19-404	19-404(2-21)14.21	Add, Locate Toilet Accessories	FY2020	\$ 40,801.00	Omission	No days
19-404	19-404(2-21)14.27	Reroute drains and pipe	FY2020	\$ 2,663.00	Omission	No days
19-404	19-404(2-21)14.33	Provide installation & maintenance access	FY2020	\$ 4,336.00	Design Changes	No days
19-404	19-404(2-21)14.38	Shower room clarifications	FY2020	\$ 17,129.00	Omission	No days
19-404	19-404(2-21)14.40	change to owner sanitized model & assct electrical	FY2020	\$ 3,760.00	Latent Conditions	No days
19-404	19-404(2-21)14.42	add drywall flange kit	FY2020	\$ 2,528.00	Omission	No days
19-404	19-404(2-21)14.43	addtl electrical work	FY2020	\$ 8,975.00	Omission	No days
19-404	19-404(2-21)14.46	relocate existing drain/extend waste line	FY2020	\$ 5,780.00	Latent Conditions	No days
19-404	19-404(2-21)14.47	Extension of existing concrete pads	FY2020	\$ 1,455.00	Latent Conditions	No days
19-407	19-407(1-11)3.2	replace transformer due to emergency event	FY2020	\$ 121,816.00	Latent Conditions	No days
19-407	19-407(1-11)3.3	Disposes of abandoned equipment	FY2020	\$ 498.00	Latent Conditions	No days
19-407	19-407(1-11)3.4	Maintenance testing of existing generator equipment	FY2020	\$ 6,317.00	Scope Change	No days
16-410	16-410(2-21)76.116	Change Breaker Size	FY2020	\$ 2,578.00	Design Changes	No days
18-402	18-402(1-11)17.10	Eyewash Heater	FY2020	\$ 5,427.34	Scope Change	No days
18-491	18-491(1-15)38.24	Wall prep at former wall paper locations	FY2020	\$ 9,863.00	Latent Conditions	No days
18-491	18-491(1-15)38.25	Plywood at clay block walls	FY2020	\$ 5,345.00	Latent Conditions	No days
18-491	18-491(1-15)38.28	Wall patching	FY2020	\$ 2,816.00	Latent Conditions	No days
18-491	18-491(1-15)38.32	Second floor fire wall issues	FY2020	\$ 6,925.00	Latent Conditions	No days
18-491	18-491(1-15)38.35	Walls in seclusion room toilet	FY2020	\$ 14,943.00	Latent Conditions	No days
18-491	18-491(1-15)38.38	Cable tray at N3-336	FY2020	\$ 8,510.00	Latent Conditions	No days
18-491	18-491(1-15)38.40	Room N3-316 Soffit	FY2020	\$ 2,011.00	Latent Conditions	No days
18-491	18-491(1-15)38.45	Cable tray at nurses station	FY2020	\$ 4,567.00	Latent Conditions	No days
18-491	18-491(1-15)38.49	Cap night lights	FY2020	\$ 1,851.00	Scope Change	No days
18-491	18-491(1-15)38.61	Plywood at sun porches	FY2020	\$ 5,918.00	Omission	No days
18-491	18-491(1-15)39.55	Chain at AH-4 Roof Platform Railing	FY2020	\$ 2,865.00	Omission	No days
20-418	20-418(1-11)2.2	Adjust contract to actual cost	FY2020	\$ (30,186.56)	Scope Change	No days
16-410	16-410(2-21)77.117	Addtl electrical items needed for elevator code	FY2020	\$ 9,940.00	Design Changes	No days
18-403	18-403(1-11)9.11	additional scope requested by owner	FY2020	\$ 37,451.05	Scope Change	60 - 90 days
18-446	18-446(1-11)6.10	Remove and replace damaged concrete	FY2020	\$ 4,989.18	Scope Change	No days
18-491	18-491(1-15)40.36	Temp plywood at basement ceiling	FY2020	\$ 6,705.00	Scope Change	No days
18-491	18-491(1-15)40.43	Window sill repair	FY2020	\$ 4,162.00	Latent Conditions	No days
18-491	18-491(1-15)40.56	Ardex at epoxy floors	FY2020	\$ 20,042.00	Omission	No days
18-491	18-491(1-15)41.27	Soffit at staff Room M3-310A	FY2020	\$ 1,824.00	Omission	No days
18-491	18-491(1-15)41.54	Eyewashes with basin	FY2020	\$ 18,019.00	Scope Change	No days

19-404	19-404(2-21)15.3	Lining for existing sewer line	FY2020	\$ 92,703.00	Latent Conditions	Less than 30 days
19-404	19-404(2-21)15.4	Scope and clean sewer pipe at belly	FY2020	\$ 36,942.00	Latent Conditions	Less than 30 days
19-404	19-404(2-21)15.39	provide quiettile noise control ceiling tiles	FY2020	\$ 6,118.00	Omission	No days
19-404	19-404(2-21)15.51	provide new pedestal for each new DHW unit (3&4)	FY2020	\$ 5,636.00	Latent Conditions	No days
19-404	19-404(2-21)15.52	provide electric water heater on temp basis during	FY2020	\$ 8,212.00	Latent Conditions	No days
19-404	19-404(2-21)15.53	additional glass and PVB to increase patient priva	FY2020	\$ 5,308.00	Latent Conditions	No days
20-413	20-413(1-11)2.2	Mod 2	FY2020	\$ 1,296.43	Scope Change	More than 90 days
18-402	18-402(1-11)18.12	Extend generator exhaust stacks	FY2020	\$ 2,082.11	Code Requirements	No days
18-402	18-402(1-11)18.13	Test old transformers	FY2020	\$ 600.00	Code Requirements	No days
18-402	18-402(1-11)18.14	Infill vault in chiller building	FY2020	\$ 5,351.85	Latent Conditions	No days
18-402	18-402(1-11)18.15	Sheet vinyl flooring	FY2020	\$ 1,227.53	Latent Conditions	No days
18-402	18-402(1-11)18.16	Upgrade fire alarm panel	FY2020	\$ 3,456.99	Code Requirements	No days
18-402	18-402(1-11)18.17	Laundry building bonding	FY2020	\$ 675.09	Latent Conditions	Less than 30 days
18-446	18-446(1-11)7.9	utility connection permit application	FY2020	\$ 16,955.31	Latent Conditions	60 - 90 days
18-404	18-404(1-11)13.3	Provide Acoustical Wall Panels	FY2020	\$ 6,318.00	Scope Change	No days
18-404	18-404(1-11)13.49	Provide & Install Door Closer & Stoppers	FY2020	\$ 2,843.00	Omission	No days
18-404	18-404(1-11)13.51	Provide & Install Bike Racks	FY2020	\$ 1,071.00	Code Requirements	No days
16-410	16-410(2-21)79.118	Change receptacles	FY2020	\$ 697.00	Scope Change	No days
16-410	16-410(2-21)80.120	Physical Elevator Inspection	FY2020	\$ 4,434.00	Latent Conditions	No days
18-450	18-450(1-11)2.2	deduction for ca costs due to contractor delays	FY2020	\$ (4,320.00)	Latent Conditions	More than 90 days
16-410	16-410(2-21)81.119	Change P-5d Fixture	FY2020	\$ 4,200.00	Scope Change	No days
19-407	19-407(1-11)4.5	Deliver Transformer #3 to replace and re-install	FY2020	\$ 7,611.18	Latent Conditions	No days
19-408	19-408(2-21)1.1	Submittals & window lead time delay	FY2020	\$ -	Latent Conditions	No days
19-404	19-404(2-21)16.36	Add wall construction	FY2020	\$ 2,704.00	Omission	No days
19-404	19-404(2-21)16.49	add extension of stainless steel counter	FY2020	\$ 1,632.00	Omission	No days
19-404	19-404(2-21)16.50	Add local paging system	FY2020	\$ 18,272.00	Latent Conditions	No days
18-404	18-404(1-11)14.50	Provide & Install Misc. Electrical Items	FY2020	\$ 2,628.00	Latent Conditions	No days
18-404	18-404(1-11)15.48	Repaint steel roof truss & provide hardware	FY2020	\$ 631.00	Scope Change	No days
18-404	18-404(1-11)15.52	Provide additional code requirements	FY2020	\$ 4,823.00	Code Requirements	No days
18-404	18-404(1-11)15.53	Temp elevator permits and fees	FY2020	\$ 3,132.00	Scope Change	No days
18-446	18-446(1-11)8.11	remove & replace damaged concrete walk section	FY2020	\$ 6,962.30	Scope Change	No days
18-491	18-491(1-15)42.22	Demo & Replace Tile Walls	FY2020	\$ 19,025.00	Latent Conditions	No days
18-491	18-491(1-15)42.33	Basement fire wall issues	FY2020	\$ 5,570.00	Latent Conditions	No days
18-491	18-491(1-15)42.44	Additions to FA 33, basement fire wall issues	FY2020	\$ 13,054.00	Latent Conditions	No days
18-491	18-491(1-15)42.53	Camera Revisions	FY2020	\$ 1,704.00	Scope Change	No days
18-491	18-491(1-15)42.59	SS plates for existing doors	FY2020	\$ 4,209.00	Omission	No days
16-440	16-440(2-21)1.2	Provide & Install 20A duplex outlets	FY2020	\$ 368.00	Scope Change	No days
16-440	16-440(2-21)2.2	locate existing water line	FY2020	\$ 1,710.00	Latent Conditions	Less than 30 days
19-404	19-404(2-21)17.15	Change electrical work	FY2020	\$ 69,211.00	Latent Conditions	No days
19-404	19-404(2-21)17.54	Provide conduit sleeves	FY2020	\$ 6,513.00	Omission	No days
18-491	18-491(1-15)43.31	Add plywood to remaining walls	FY2020	\$ 5,578.00	Latent Conditions	No days
18-491	18-491(1-15)43.37	Paint existing ceiling tile	FY2020	\$ 8,546.00	Omission	No days
18-491	18-491(1-15)43.48	Door prep for painting	FY2020	\$ 1,633.00	Latent Conditions	No days
16-410	16-410(2-21)82.12	Increase water line size to hood suppression syste	FY2020	\$ 59,817.29	Design Changes	Less than 30 days
16-440	16-440(2-21)3.1	cost for change from 14 to 12 guage frame	FY2020	\$ 4,132.00	Latent Conditions	No days
16-440	16-440(2-21)3.5	intall water main & valve	FY2020	\$ 42,793.00	Latent Conditions	No days
18-456	18-456(1-11)2.1	Days addition	FY2020	\$ -	Design Changes	Less than 30 days
16-440	16-440(2-21)4.4	Provide & Install Intercom System	FY2020	\$ 23,840.00	Scope Change	No days
16-410	16-410(2-21)83.121	5 Ball in wall pressure guages	FY2020	\$ 2,914.00	Scope Change	No days
18-491	18-491(1-15)44.41	Roof curb for AHU piping	FY2020	\$ 4,775.00	Omission	No days
18-491	18-491(1-15)44.63	add miscellaneous items needed to finish	FY2020	\$ 2,963.00	Omission	No days
18-491	18-491(1-15)45.62	Signage Corrections	FY2020	\$ 6,589.00	Omission	No days
19-404	19-404(2-21)18.44	Provide Bonding & Grounding work	FY2020	\$ 2,872.00	Latent Conditions	No days
16-440	16-440(2-21)5.1	Add doors	FY2020	\$ 1,508.00	Code Requirements	No days
18-491	18-491(1-15)46.7	Add second washer to laundry	FY2020	\$ 14,092.00	Scope Change	No days
18-491	18-491(1-15)46.30	Add window to patient room N3-364	FY2020	\$ 15,269.00	Latent Conditions	No days
16-423	16-423(1-11)7.12	Days Addition	FY2020	\$ -	Latent Conditions	More than 90 days
16-440	16-440(2-21)6.6	Provide & Install Revised Piping For Plimbing Fixt	FY2020	\$ 10,446.00	Code Requirements	No days
16-440	16-440(2-21)6.7	Provide & Install Welded Headed Studs	FY2020	\$ 1,910.00	Omission	No days
16-440	16-440(2-21)6.8	Provide & Install Type R-5 Elite at Dining Room	FY2020	\$ 987.00	Omission	No days
20-413	20-413(1-11)3.3	Add days	FY2020	\$ -	Latent Conditions	60 - 90 days
20-414	20-414(1-11)1.1	Adjust, cut back or lower fire sprinklers in kitch	FY2020	\$ 4,416.15	Scope Change	60 - 90 days
20-415	20-415(1-11)1.1	Add Days	FY2020	\$ -	Latent Conditions	More than 90 days
19-407	19-407(1-11)5.6	Days Addition	FY2020	\$ -	Latent Conditions	More than 90 days
19-404	19-404(2-21)19.48	Add fire shutter, connections & changes to window	FY2020	\$ 18,681.00	Omission	No days
16-423	16-423(1-11)8.6	Investigate underground conduit damaged by roots	FY2020	\$ 38,225.41	Latent Conditions	No days

16-423	16-423(1-11)8.7	labor and materials to replace N2 feeder	FY2020	\$ 2,140.63	Latent Conditions	No days
16-423	16-423(1-11)8.13	Additional Fuel and Rental costs	FY2020	\$ 131,280.20	Latent Conditions	No days
16-410	16-410(2-21)84.122	Add 10 floor stops	FY2020	\$ 1,434.00	Scope Change	No days
16-440	16-440(2-21)7.9	Abandon pipe / provide & instrall expanded footing	FY2020	\$ 626.00	Latent Conditions	No days
18-403	18-403(1-11)10.12	Add days	FY2020	\$ -	Latent Conditions	60 - 90 days
16-440	16-440(2-21)8.10	Provide & Install detention grade fire extinguishe	FY2020	\$ 5,052.00	Scope Change	No days
18-491	18-491(1-15)47.69	Relocate Backflow Preventers	FY2020	\$ 11,750.00	Scope Change	No days
19-404	19-404(2-21)20.57	Add VFDs at pumps P4 & P5	FY2020	\$ 3,763.00	Omission	No days
19-404	19-404(2-21)21.9	overtime hours for after hours electrical shutdown	FY2020	\$ 1,425.00	Latent Conditions	No days
19-404	19-404(2-21)21.58	change quantity of ceiling panels	FY2020	\$ 20,700.00	Latent Conditions	No days
19-404	19-404(2-21)22.8	Additions and Mods to previously issued COP 8	FY2020	\$ 155,394.00	Latent Conditions	Less than 30 days
19-407	19-407(1-11)6.5	replacefeeders assoctd with transfer switches	FY2020	\$ 3,044.00	Latent Conditions	No days
19-407	19-407(1-11)6.7	rent transformer to commission ATS #1	FY2020	\$ 1,920.00	Latent Conditions	No days
19-404	19-404(2-21)23.8	Remove existing chiller piping	FY2020	\$ 29,472.00	Latent Conditions	No days
18-491	18-491(1-15)48.46	Add new exit light fixtures	FY2020	\$ 3,180.00	Omission	No days
18-491	18-491(1-15)48.60	add 28 more ceiling panels	FY2020	\$ 11,905.00	Omission	No days
18-491	18-491(1-15)48.65	Revise lighting switches	FY2020	\$ 4,751.00	Scope Change	No days
16-440	16-440(2-21)9.13	provide & install 2 steel columns	FY2020	\$ 1,287.00	Omission	No days
19-411	19-411(2-21)1.1	putchase 38 stainless steel escutcheons	FY2020	\$ 5,164.00	Scope Change	No days
18-491	18-491(1-15)49.23	Dining Room Flooring	FY2020	\$ 7,869.00	Latent Conditions	No days
18-491	18-491(1-15)49.39	3rd Floor Outlets For Patient Property	FY2020	\$ 11,076.00	Omission	No days
18-491	18-491(1-15)49.57	Exhaust Fan Connections	FY2020	\$ 17,579.00	Omission	No days
18-491	18-491(1-15)49.64	Access Panels For Hydronic System	FY2020	\$ 6,290.00	Latent Conditions	No days
18-491	18-491(1-15)49.68	Door Handles	FY2020	\$ 5,190.00	Scope Change	No days
20-409	20-409(1-11)1.4	remove and replace second steam trap assembly	FY2020	\$ 3,922.00	Latent Conditions	Less than 30 days
16-410	16-410(2-21)85.123	Permit & Addtl seismic	FY2020	\$ 13,502.00	Latent Conditions	No days
16-410	16-410(2-21)85.124	Add stainless knee panels	FY2020	\$ 1,082.00	Latent Conditions	No days
18-403	18-403(1-11)11.13	Add capability of playing music through intercom a	FY2020	\$ 18,526.00	Scope Change	No days
16-410	16-410(2-21)86.125	Install owner furnished blast chiller	FY2020	\$ 17,869.00	Scope Change	No days
16-423	16-423(1-11)9.9	Replace the feeder and connections	FY2020	\$ 57,740.70	Latent Conditions	No days
19-402	19-402(1-11)4.8	installation of new condensate pump and extending	FY2020	\$ 921.80	Latent Conditions	No days
19-407	19-407(1-11)7.3	Archaeological monitoring during earthwork	FY2021	\$ 12,492.66	Scope Change	No days
19-407	19-407(1-11)7.8	replace existing generator relay	FY2021	\$ 25,024.00	Latent Conditions	No days
16-440	16-440(2-21)10.14	Provide & Install drain line	FY2021	\$ 4,060.00	Scope Change	No days
18-456	18-456(1-11)3.3	Add days	FY2021	\$ 9,427.10	Scope Change	31-60 days
18-456	18-456(1-11)3.4	Furnish & Install ceiling Access Doors.	FY2021	\$ 2,792.22	Latent Conditions	No days
19-413	19-413(1-11)1.1	Abate hazardous materials	FY2021	\$ 8,475.04	Latent Conditions	No days
19-402	19-402(1-11)5.7	days addition/light fixtures	FY2021	\$ 9,658.00	Scope Change	60 - 90 days
19-404	19-404(2-21)24.6	temp. opening height	FY2021	\$ 14,461.00	Design Changes	No days
19-404	19-404(2-21)24.62	days addition	FY2021	\$ -	APWConstructionPhase	60 - 90 days
19-411	19-411(2-21)2.2	3 new sprinkler heads, piping & ceiling repai	FY2021	\$ 4,687.00	Scope Change	No days
19-413	19-413(1-11)2.1	add days + provide piping & valves	FY2021	\$ 40,142.00	Latent Conditions	60 - 90 days
19-404	19-404(2-21)25.63	Add 2 elbows with joints & piping & assoc. materia	FY2021	\$ 2,531.00	Latent Conditions	No days
20-474	20-474(1-11)1.1	Days Addition	FY2021	\$ -	Latent Conditions	60 - 90 days
19-409	19-409(1-11)1.1	Deductive COP to balance out contract	FY2021	\$ (85,801.00)	Scope Change	No days
16-440	16-440(2-21)36.57	replace door closer hardwares	FY2021	\$ 3,555.00	Latent Conditions	No days
16-440	16-440(2-21)11.4	remove stockpile & import structural fill	FY2021	\$ 125,296.00	Latent Conditions	No days
19-404	19-404(2-21)26.61	Demo guardrail and curb/restore grade	FY2021	\$ 3,142.00	Latent Conditions	No days
19-408	19-408(2-21)2.2	days addition	FY2021	\$ -	Latent Conditions	60 - 90 days
19-407	19-407(1-11)8.2	Provide PCB oil test for transformer	FY2021	\$ 4,129.00	Latent Conditions	No days
19-407	19-407(1-11)8.9	Removal & Disposal of old gear	FY2021	\$ 10,869.00	Latent Conditions	No days
19-404	19-404(2-21)27.10	Replace steam valve	FY2021	\$ 869.00	Latent Conditions	No days
20-409	20-409(1-11)2.1	reduce regulators requirung mntnce	FY2021	\$ 11,466.00	Value Engineering	No days
20-409	20-409(1-11)2.2	remove & replace grease piping	FY2021	\$ 7,102.00	Value Engineering	No days
20-409	20-409(1-11)2.3	remove & replace gas piping	FY2021	\$ 5,581.00	Latent Conditions	No days
20-409	20-409(1-11)2.5	Ductwork	FY2021	\$ 15,949.00	Scope Change	No days
20-409	20-409(1-11)2.6	remove & replace valves	FY2021	\$ 4,130.00	Latent Conditions	No days
20-409	20-409(1-11)3.1	provide repairs to electrical conduits & wiring	FY2021	\$ 3,548.00	Latent Conditions	No days
16-440	16-440(2-21)12.16	Provide & Install low beams & metal framing	FY2021	\$ 4,950.00	Scope Change	No days
18-456	18-456(1-11)4.5	Hospital Proposed Workaround during Restricted Acc	FY2021	\$ 4,936.33	Scope Change	No days
18-403	18-403(1-11)12.14	Install resident welfare system	FY2021	\$ 78,766.00	Scope Change	31-60 days
18-403	18-403(1-11)12.15	Install access control panel	FY2021	\$ 6,333.00	Scope Change	No days
16-410	16-410(2-21)87.126	Days Addition	FY2021	\$ -	COVID-19 Related	More than 90 days
16-440	16-440(2-21)13.17	replace light fixture/install mount	FY2021	\$ 485.00	Scope Change	No days
20-409	20-409(1-11)4.7	provide cleanup of existing sewage in tunnels	FY2021	\$ 7,884.00	Latent Conditions	Less than 30 days
19-404	19-404(2-21)28.66	Additional wall protection at patient phones	FY2021	\$ 1,495.00	Latent Conditions	No days

19-407	19-407(1-11)9.6	WSH cut over of campus power	FY2021	\$ 7,059.79	Scope Change	No days
18-491	18-491(1-15)50.67	Days Addition Due To COVID	FY2021	\$ -	COVID-19 Related	31-60 days
18-491	18-491(1-15)50.70	Lock Cores & thresholds	FY2021	\$ 8,680.00	Scope Change	Less than 30 days
18-491	18-491(1-15)50.71	Revise Key Switch Locks	FY2021	\$ 7,562.00	Scope Change	No days
18-491	18-491(1-15)50.72	clear plastic cages for fire alarms	FY2021	\$ 1,614.00	Scope Change	No days
19-404	19-404(2-21)29.12	install fire rated shaft wall	FY2021	\$ 6,113.00	Design Changes	No days
19-404	19-404(2-21)29.71	Change to reduce water shut down duration	FY2021	\$ 1,202.00	Latent Conditions	No days
19-404	19-404(2-21)29.72	Replace exterior glazing unit in room 156	FY2021	\$ 3,356.00	Latent Conditions	No days
18-491	18-491(1-15)51.52	Repaint Existing Doors & Frames On-Site	FY2021	\$ 16,013.00	Latent Conditions	No days
18-491	18-491(1-15)51.66	3rd Floor Hardware	FY2021	\$ 8,197.00	Scope Change	No days
19-413	19-413(1-11)3.2	revise steam & condensate piping	FY2021	\$ 17,166.54	Latent Conditions	No days
19-402	19-402(1-11)6.9	removal of existing steam heater & closing	FY2021	\$ 1,419.15	Latent Conditions	No days
19-402	19-402(1-11)6.11	remove tub drain lever handle & fill with caulk	FY2021	\$ 536.64	Latent Conditions	No days
20-474	20-474(1-11)2.2	Adjust contract amount to actual	FY2021	\$ 4,575.84	Latent Conditions	No days
19-404	19-404(2-21)30.56	add sil flashing&head drip angle&paint&concrete	FY2021	\$ 12,129.00	Scope Change	No days
19-404	19-404(2-21)30.65	ceiling transitions & change height	FY2021	\$ 11,060.00	Scope Change	No days
16-410	16-410(2-21)88.128	Kitchen cord drop change	FY2021	\$ 2,153.00	Scope Change	No days
16-410	16-410(2-21)88.129	Credit for not moving existing equipment	FY2021	\$ (2,083.64)	Scope Change	No days
18-407	18-407(1-11)1.1	Times Addition	FY2021	\$ -	COVID-19 Related	60 - 90 days
19-404	19-404(2-21)31.73	Revise ceilings & fixture mounting heights	FY2021	\$ 2,179.00	Design Changes	No days
19-404	19-404(2-21)31.76	Fiber connections to campus network	FY2021	\$ 2,184.00	Latent Conditions	No days
19-407	19-407(1-11)10.4	Provide NETA maintenance testing for transformers	FY2021	\$ 9,068.97	Latent Conditions	No days
19-407	19-407(1-11)10.10	replace failed devices within existing equipment	FY2021	\$ 7,556.34	Latent Conditions	31-60 days
16-410	16-410(2-21)89.127	Resurface the urethane flooring	FY2021	\$ 128,848.00	Scope Change	Less than 30 days
18-403	18-403(1-11)13.17	Days Addition	FY2021	\$ -	Latent Conditions	Less than 30 days
20-450	20-450(1-11)1.1	Addtl labor & overtime to complete project	FY2021	\$ 34,404.00	Scope Change	No days
20-450	20-450(1-11)1.4	labor & materials to replace & supply lines on bac	FY2021	\$ 11,906.00	Latent Conditions	No days
16-440	16-440(2-21)14.18	Install Epoxy at rms 130, 148, 158 & 177	FY2021	\$ 5,431.00	Scope Change	No days
16-440	16-440(2-21)14.19	Upgrade patient lockers	FY2021	\$ 646.00	Scope Change	No days
16-440	16-440(2-21)14.20	change shower plumbing fixtures	FY2021	\$ 3,193.00	Scope Change	No days
16-440	16-440(2-21)14.21	2 days addition	FY2021	\$ -	APWConstructionPhase	Less than 30 days
18-456	18-456(1-11)5.6	Furnish & Install ceiling access doors	FY2021	\$ 1,486.59	Latent Conditions	No days
19-404	19-404(2-21)33.74	Replace 2 existing leaking steam valves	FY2021	\$ 7,796.00	Latent Conditions	No days
20-407	20-407(1-11)1.1	Wall mounting revisions	FY2021	\$ (2,223.76)	Scope Change	No days
20-407	20-407(1-11)1.2	Provide 75 feet service loop for cables	FY2021	\$ 675.00	Scope Change	No days
20-407	20-407(1-11)1.3	Provide 13 low decibal dual fan & filter kits	FY2021	\$ 3,921.00	Scope Change	No days
20-407	20-407(1-11)1.4	Cabling distnce difference	FY2021	\$ 45,679.00	Latent Conditions	No days
20-407	20-407(1-11)1.5	Days additions	FY2021	\$ -	Latent Conditions	Less than 30 days
20-407	20-407(1-11)1.7	Installation of patch cords @bldg 65	FY2021	\$ 3,790.00	Latent Conditions	No days
18-403	18-403(1-11)14.14	days addition	FY2021	\$ -	Scope Change	Less than 30 days
20-450	20-450(1-11)2.1	Create slope for drainage	FY2021	\$ 1,007.00	Scope Change	No days
20-450	20-450(1-11)2.6	New floor drain in dish washing area	FY2021	\$ 5,814.00	Scope Change	No days
18-452	18-452(1-11)1.1	Add paving to aid in future Cottage 11 project	FY2021	\$ 8,822.95	Scope Change	No days
19-404	19-404(2-21)34.60	Add concrete demo & addtl asphalt & concrete pavin	FY2021	\$ 7,157.00	Latent Conditions	No days
19-404	19-404(2-21)34.67	Add electrical work for access contrl at MED Room	FY2021	\$ 4,870.00	Scope Change	No days
19-404	19-404(2-21)34.81	Change relite frame	FY2021	\$ 2,231.00	Design Changes	No days
19-404	19-404(2-21)34.88	add 4 goof plates	FY2021	\$ 1,751.00	Latent Conditions	No days
16-410	16-410(2-21)90.131	Additional Door Hardware	FY2021	\$ 3,511.77	Scope Change	No days
19-402	19-402(1-11)7.10	replace vent covers and add days	FY2021	\$ 5,652.34	Scope Change	More than 90 days
18-456	18-456(1-11)6.8	Delays due to COVID & ESH Infection Control Proced	FY2021	\$ 27,495.70	Scope Change	31-60 days
19-404	19-404(2-21)35.1	Stairwell S01 finishes	FY2021	\$ 9,586.00	Scope Change	No days
19-404	19-404(2-21)36.89	New Biscuit Jacks & Cords	FY2021	\$ 3,158.00	Latent Conditions	No days
16-410	16-410(2-21)91.13	Provide revisions to elevator system	FY2021	\$ 8,575.57	Latent Conditions	No days
16-440	16-440(2-21)15.24	Install fire treated plywood over roof parapet wal	FY2021	\$ 4,800.00	Scope Change	No days
20-424	20-424(1-11)1.1	Days Addition	FY2021	\$ -	Latent Conditions	31-60 days
19-404	19-404(2-21)37.16	Provide hardware at pedestrian gate	FY2021	\$ 2,181.00	Scope Change	No days
19-404	19-404(2-21)37.69	Relocate existing fire hydrant	FY2021	\$ 16,484.00	Latent Conditions	No days
19-404	19-404(2-21)37.70	Additional work @perforated panels @ stairwell S01	FY2021	\$ 4,707.00	Scope Change	No days
19-404	19-404(2-21)37.78	Change glazing at doors 144 & 244	FY2021	\$ 447.00	Design Changes	No days
19-404	19-404(2-21)37.86	add epoxy paint at patient room walls	FY2021	\$ 13,419.00	Scope Change	No days
18-452	18-452(1-11)2.1	Remove existing manhole lining & put new	FY2021	\$ 6,300.00	Scope Change	No days
16-440	16-440(2-21)16.12	Revise Fence	FY2021	\$ 9,939.00	Scope Change	No days
16-440	16-440(2-21)16.22	Valley Beams	FY2021	\$ 6,334.00	Latent Conditions	No days
18-470	18-470(6-61)1.1	Relocate existng conduit	FY2021	\$ 5,311.00	Latent Conditions	No days
18-470	18-470(6-61)2.1	Additional carpeting and flooring leveling compoun	FY2021	\$ 5,063.00	Latent Conditions	No days
19-404	19-404(2-21)38.14	additional electrical work	FY2021	\$ 3,191.00	Latent Conditions	No days

19-404	19-404(2-21)38.77	Resolve conflict between casework & light switch	FY2021	\$ 2,648.00	Design Changes	No days
19-404	19-404(2-21)38.83	Alterations to life safety distriburion panel #2	FY2021	\$ 4,055.00	Latent Conditions	No days
19-404	19-404(2-21)38.84	Change sequence of operations for HVAC	FY2021	\$ 3,138.00	Latent Conditions	No days
20-450	20-450(1-11)3.2	Remove and Replace Additional Drains	FY2021	\$ 35,391.00	Latent Conditions	No days
16-425	16-425(1-11)1.1	Relocate return air ducts at abarrier walls	FY2021	\$ 4,014.00	Scope Change	No days
16-425	16-425(1-11)1.2	Flush-cut exterior plaster bump-outs	FY2021	\$ 19,679.00	Scope Change	No days
19-407	19-407(1-11)11.7	addres existing deficiencies found in the SIGMA Si	FY2021	\$ 20,408.77	Latent Conditions	Less than 30 days
16-410	16-410(2-21)92.132	Replace ship ladder	FY2021	\$ 6,327.04	Latent Conditions	No days
16-425	16-425(1-11)2.3	Install additional Waterline	FY2021	\$ 25,350.00	Latent Conditions	No days
16-440	16-440(2-21)17.27	telecommunications site plan	FY2021	\$ 4,833.00	Scope Change	No days
16-440	16-440(2-21)18.15	Schedule impact for work related to FA 4	FY2021	\$ -	Latent Conditions	Less than 30 days
16-440	16-440(2-21)18.25	permit fees	FY2021	\$ 630.00	Code Requirements	No days
16-440	16-440(2-21)18.26	Provide & Install pipe column	FY2021	\$ 2,304.00	Scope Change	No days
16-440	16-440(2-21)18.28	Provide & Install cold water pipe	FY2021	\$ 1,835.00	Scope Change	No days
16-440	16-440(2-21)18.29	Revise electrical service to equipment	FY2021	\$ 1,531.00	Latent Conditions	No days
18-452	18-452(1-11)3.3	remove & replace manhole	FY2021	\$ 10,553.93	Latent Conditions	Less than 30 days
18-470	18-470(6-61)3.5	revision of ceiling work	FY2021	\$ 7,705.00	Latent Conditions	No days
18-470	18-470(6-61)3.6	secure existing electrical components in ceiling	FY2021	\$ 1,169.00	Latent Conditions	No days
18-470	18-470(6-61)4.4	Additional tile demo and walk-off carpet	FY2021	\$ 18,625.00	Latent Conditions	No days
19-408	19-408(2-21)3.3	window manufacturing COVID delays	FY2021	\$ -	COVID-19 Related	More than 90 days
20-419	20-419(1-11)1.1	Additional Field investigation issues	FY2021	\$ (225.44)	Latent Conditions	No days
20-420	20-420(1-11)1.1	Days Addition	FY2021	\$ -	Scope Change	More than 90 days
20-424	20-424(1-11)2.2	Repalcing Plam Doors	FY2021	\$ 7,110.00	Scope Change	Less than 30 days
20-424	20-424(1-11)2.3	credit for removing closers	FY2021	\$ (7,862.00)	Scope Change	No days
16-410	16-410(2-21)93.130	Install circuit for forklift charger	FY2021	\$ 2,623.00	Scope Change	Less than 30 days
19-417	19-417(2-21)1.1	temporary tenting and heating	FY2021	\$ 1,811.34	Scope Change	No days
20-424	20-424(1-11)3.4	Days Addition	FY2021	\$ -	Scope Change	Less than 30 days
18-470	18-470(6-61)5.7	provide mold mitigation	FY2021	\$ 2,230.00	Latent Conditions	No days
19-404	19-404(2-21)39.17	Change Vicon System Work	FY2021	\$ 12,511.00	Latent Conditions	No days
19-404	19-404(2-21)39.79	Install caulk to stainless steel covered cap @ all r	FY2021	\$ 11,355.00	Latent Conditions	No days
21-415	21-415(1-11)1.1	remove, relocat & reinstall test triangulate a du	FY2021	\$ 1,781.36	Latent Conditions	No days
21-415	21-415(1-11)1.2	eliminate ability to climb security fenceing @ bld	FY2021	\$ 6,692.26	Design Changes	Less than 30 days
16-440	16-440(2-21)19.30	provide & install painted MDF edge trim & sealant	FY2021	\$ 5,147.00	Scope Change	No days
16-440	16-440(2-21)20.31	provide & Install thru wall dryer vent pipe	FY2021	\$ 3,328.00	Scope Change	No days
16-440	16-440(2-21)20.32	provide & Install addttl pre-finished metal facia	FY2021	\$ 8,569.00	Latent Conditions	No days
20-424	20-424(1-11)4.5	Replace palm doors with hollow metal doors	FY2021	\$ 4,740.00	Latent Conditions	No days
18-490	18-490(1-11)1.1	replace existing 1/2inch supply line	FY2021	\$ 529.13	Latent Conditions	No days
20-431	20-431(2-21)1.1	to correct voids and correct grades	FY2021	\$ 5,451.00	Latent Conditions	No days
18-490	18-490(1-11)2.2	remove existing humidifier/cap piping/remove contr	FY2021	\$ 390.13	Latent Conditions	No days
18-456	18-456(1-11)7.9	Days Addition	FY2021	\$ -	Latent Conditions	31-60 days
18-470	18-470(6-61)6.3	remove door & frame and infill openings	FY2021	\$ 2,672.00	Latent Conditions	No days
16-423	16-423(1-11)10.15	new 750KW Generator	FY2021	\$ 1,411,173.23	Scope Change	More than 90 days
20-447	20-447(1-11)1.1	remove & replace concrete 1200 sf sidewalk	FY2021	\$ 28,760.53	Scope Change	Less than 30 days
20-447	20-447(1-11)1.2	remove 4inch of unstable material below sidewalk	FY2021	\$ 2,883.02	Latent Conditions	No days
19-404	19-404(2-21)40.59	complete fencing from prior separte contract	FY2021	\$ 47,637.00	Latent Conditions	No days
19-404	19-404(2-21)40.90	Days addition due to COVID	FY2021	\$ -	COVID-19 Related	31-60 days
18-470	18-470(6-61)7.2	Provide laminated security glazing at doors & film	FY2021	\$ 22,356.00	Scope Change	No days
18-407	18-407(1-11)2.2	Days Addition	FY2021	\$ -	COVID-19 Related	60 - 90 days
20-419	20-419(1-11)2.3	days addition	FY2021	\$ -	COVID-19 Related	Less than 30 days
18-403	18-403(1-11)15.16	Install & Configure on-body duress alarm system	FY2021	\$ 206,787.00	Scope Change	More than 90 days
20-424	20-424(1-11)5.6	days addition	FY2021	\$ -	COVID-19 Related	Less than 30 days
20-431	20-431(2-21)2.1	Days addition	FY2021	\$ -	Latent Conditions	Less than 30 days
20-431	20-431(2-21)2.2	cut pavement where needed, compact and pave	FY2021	\$ 4,918.39	Scope Change	No days
18-490	18-490(1-11)3.3	replace existing pneumatic damper	FY2021	\$ 1,445.01	Latent Conditions	No days
16-440	16-440(2-21)21.33	days addition	FY2021	\$ -	Latent Conditions	31-60 days
19-411	19-411(2-21)3.4	perform fire flow test for Bldg 28 & 29	FY2021	\$ 2,950.00	Scope Change	No days
19-404	19-404(2-21)41.22	leak discovered over E4 nurse station	FY2021	\$ 1,453.00	Latent Conditions	No days
19-404	19-404(2-21)41.32	replace existing actuator for 3" 3-way valve	FY2021	\$ 2,432.00	Latent Conditions	No days
19-404	19-404(2-21)41.75	provide drip protection from piping in tel/com rms	FY2021	\$ 12,698.00	Latent Conditions	No days
20-419	20-419(1-11)3.2	Addtl field investigation	FY2021	\$ 20,353.85	Latent Conditions	No days
20-459	20-459(1-11)1.1	Days addition due to Covid	FY2021	\$ -	COVID-19 Related	60 - 90 days
20-468	20-468(2-21)1.1	Remove existing hose bib, extend water line & inst	FY2021	\$ 240.62	Scope Change	No days
20-468	20-468(2-21)1.2	Install new floor drains in Rest Rooms 108 & 109	FY2021	\$ 7,333.08	Scope Change	No days
20-434	20-434(1-11)1.1	Days addition - COVID delays	FY2021	\$ -	COVID-19 Related	More than 90 days
20-434	20-434(1-12)1.1	Days addition - COVID delays	FY2021	\$ -	COVID-19 Related	More than 90 days
19-404	19-404(2-21)42.25	Added protection against water leaks	FY2021	\$ 4,500.00	Latent Conditions	No days

19-411	19-411(2-21)4.5	Days Addition	FY2021	\$ -	Latent Conditions	31-60 days
20-434	20-434(1-12)2.2	Mod 2	FY2021	\$ 17,464.40	Latent Conditions	No days
18-470	18-470(6-61)8.8	Days addition	FY2021	\$ -	Scope Change	31-60 days
18-470	18-470(6-61)8.9	Additional underlayment material	FY2021	\$ 3,891.00	Latent Conditions	No days
19-404	19-404(2-21)43.15	Remove soil, scarify subgrade, add new topsoil, va	FY2021	\$ 38,974.00	Latent Conditions	No days
20-405	20-405(1-11)1.1	Additional Exterior SL6 Fixtures	FY2021	\$ 2,503.21	Scope Change	No days
20-405	20-405(1-11)1.2	Change Hose Tower Lighting Type	FY2021	\$ (685.10)	Scope Change	No days
18-404	18-404(1-11)16.4	provide & install dimmers for 6 resident rooms sky	FY2021	\$ 10,624.00	Scope Change	No days
18-490	18-490(1-11)4.5	Replace existing valves on heating loop with bypas	FY2021	\$ 7,117.76	Latent Conditions	No days
20-424	20-424(1-11)6.7	add re-lites in doors to laundry room	FY2021	\$ 1,638.53	Scope Change	Less than 30 days
20-424	20-424(1-11)6.8	keyed dead bolts on the cooridor side for staff to	FY2021	\$ 2,245.64	Scope Change	Less than 30 days
20-427	20-427(1-11)1.2	Addition of a single Walk Off Mat	FY2021	\$ 324.00	Scope Change	No days
20-419	20-419(1-11)4.23	CDF at Vaults	FY2021	\$ 6,759.96	Latent Conditions	Less than 30 days
20-427	20-427(1-11)2.1	Days Addition	FY2021	\$ -	Latent Conditions	60 - 90 days
20-424	20-424(1-11)7.9	replace p-lam with hollow metal doors	FY2021	\$ 4,264.99	Latent Conditions	Less than 30 days
20-454	20-454(1-11)1.1	Revise Electrical Scope of Work	FY2021	\$ 7,255.00	Scope Change	No days
16-440	16-440(2-21)22.34	Preparations for future artwork installation.	FY2021	\$ 3,327.00	Scope Change	No days
16-440	16-440(2-21)22.35	Safety measures added to safeguard the generator e	FY2021	\$ 4,309.00	Scope Change	No days
16-440	16-440(2-21)22.36	Remove court side handle from the sport court gate	FY2021	\$ 1,451.00	Scope Change	No days
20-427	20-427(1-11)3.3	Adding Aternate #2 to contract	FY2021	\$ 36,920.00	Scope Change	No days
20-468	20-468(2-21)2.6	Reimbursement for a building permit fee	FY2021	\$ 2,982.00	Scope Change	No days
19-411	19-411(2-21)5.6	Re-perform fire flow test for buildings 28 and 29	FY2021	\$ 2,464.00	Scope Change	31-60 days
19-404	19-404(2-21)44.26	Add exit light	FY2021	\$ 2,068.00	Design Changes	No days
19-404	19-404(2-21)44.27	Change electrical at food service room	FY2021	\$ 3,317.00	Latent Conditions	No days
19-404	19-404(2-21)44.31	Provide power for mechanical dampers	FY2021	\$ 4,623.00	Scope Change	No days
19-404	19-404(2-21)44.36	Add two security cameras	FY2021	\$ 10,109.00	Latent Conditions	No days
20-424	20-424(1-11)8.10	add a re-lite we need to remove the HM door, cut a	FY2021	\$ 8,026.11	Scope Change	Less than 30 days
20-424	20-424(1-11)8.13	Install Sargent paddle lockset	FY2021	\$ 7,302.02	Scope Change	Less than 30 days
20-424	20-424(1-11)8.14	Modify classroom lock on shower, bath & tub room	FY2021	\$ 3,127.23	Scope Change	Less than 30 days
20-424	20-424(1-11)8.15	Replacing Plan Doors with Hollow Metal Doors	FY2021	\$ 3,191.39	Scope Change	No days
20-468	20-468(2-21)3.4	Fur down soffit and add can lights	FY2021	\$ 3,542.72	Scope Change	No days
20-419	20-419(1-11)5.8	Rev. scope applicable to FA's 1-12 W.C. 76-77	FY2021	\$ 25,648.16	Latent Conditions	No days
20-419	20-419(1-11)5.9	New wire that is not comprised by age and ground w	FY2021	\$ 25,648.16	Latent Conditions	No days
20-419	20-419(1-11)5.24	Added work & mat. due to new uncompromised wire	FY2021	\$ 15,551.04	Latent Conditions	Less than 30 days
20-419	20-419(1-11)5.25	Added work & mat. due to new uncompromised wire	FY2021	\$ 12,559.25	Latent Conditions	Less than 30 days
20-468	20-468(2-21)4.3	Add waste stack work not indicated on bid drawing	FY2021	\$ 2,770.88	Scope Change	No days
18-420	18-420(1-11)1.1	Update existing systems with new anti-ligature fix	FY2021	\$ 65,115.19	Scope Change	60 - 90 days
20-437	20-437(1-12)1.1	Mod 1	FY2021	\$ 11,873.57	Latent Conditions	No days
16-425	16-425(1-11)3.4	Brush/grind conc. to allow 2" clearance between ex	FY2021	\$ 19,105.00	Latent Conditions	Less than 30 days
16-440	16-440(2-21)23.37	Provide & Install alum. brake int. window wraps	FY2021	\$ (2,942.00)	Scope Change	No days
16-440	16-440(2-21)23.38	Provide & install type 2 ceiling elect. 118	FY2021	\$ 2,568.00	Scope Change	No days
16-440	16-440(2-21)23.39	Provide & install wall phone data box at Exam 117	FY2021	\$ 388.00	Scope Change	No days
20-424	20-424(1-11)9.17	Adding relites in doors 110.1, 210.1 & 310.1	FY2021	\$ 2,273.85	Scope Change	No days
20-402	20-402(1-12)1.1	Credit for additional training	FY2021	\$ (40,421.00)	Scope Change	No days
20-402	20-402(1-12)1.2	Add Alternate 1	FY2021	\$ 92,308.16	Scope Change	No days
20-417	20-417(1-11)1.1	Provide testing for existing conduits bldg 4	FY2021	\$ 764.13	Latent Conditions	No days
20-417	20-417(1-11)2.1	Replace bldg 18 main circuit breaker	FY2021	\$ 21,155.51	Scope Change	No days
20-417	20-417(1-11)2.2	thermostats and wiring for ATS1 generator to bldg1	FY2021	\$ 7,935.35	Scope Change	No days
18-490	18-490(1-11)5.6	replace branching pipe from main to TU-J200a	FY2021	\$ 561.78	Latent Conditions	No days
20-419	20-419(1-11)6.4	E Power For Cottages	FY2021	\$ 44,441.97	Scope Change	Less than 30 days
19-404	19-404(2-21)45.11	Additional finish work to mitigate existing conduit	FY2021	\$ 23,603.00	Latent Conditions	No days
19-404	19-404(2-21)45.13	Column protection	FY2021	\$ 7,533.00	Code Requirements	No days
19-404	19-404(2-21)45.21	Cabinet depth change	FY2021	\$ 2,667.00	Design Changes	No days
19-404	19-404(2-21)45.24	replace 4 fire sprinkler drain valves	FY2021	\$ 6,927.00	Latent Conditions	No days
18-407	18-407(1-11)3.1	Apply Tnemic coating to all new concrete surfaces	FY2021	\$ 1,792.00	Latent Conditions	No days
20-419	20-419(1-11)7.22	repair crushed conduits	FY2021	\$ 17,511.60	Latent Conditions	Less than 30 days
20-427	20-427(1-11)4.4	Additional asbestos removal work	FY2021	\$ 5,626.65	Latent Conditions	No days
20-424	20-424(1-11)10.1	replace sargent 826 exit device trim with 715-8	FY2021	\$ 3,125.43	Scope Change	No days
19-404	19-404(2-21)46.91	addition of damper actuator & control revisions	FY2021	\$ 5,873.00	Latent Conditions	No days
20-419	20-419(1-11)8.6	HAB Panels & Vault by Ponderosa	FY2021	\$ (138.80)	Scope Change	No days
20-419	20-419(1-11)8.8	Additional electrical work	FY2021	\$ 43,261.28	Latent Conditions	Less than 30 days
19-404	19-404(2-21)47.18	Change door type from B to D	FY2021	\$ 30,301.00	Scope Change	No days
19-404	19-404(2-21)47.19	Provide expansion loops & priming for roof top gen	FY2021	\$ 8,557.00	Scope Change	No days
19-404	19-404(2-21)47.29	remove vinyl chain fence fabric & replace with gal	FY2021	\$ 4,395.00	Latent Conditions	No days
19-404	19-404(2-21)47.30	@door frames, fill with caulk between door jams	FY2021	\$ 2,486.00	Latent Conditions	No days
19-404	19-404(2-21)47.33	change door hardware	FY2021	\$ 1,944.00	Latent Conditions	No days

18-403	18-403(1-11)16.19	Install 1 of each 24 port PoE switch	FY2021	\$ 5,397.02	Latent Conditions	Less than 30 days
16-440	16-440(2-21)24.7	Provide communications & IT upgrades & revivions	FY2021	\$ 74,224.00	Scope Change	Less than 30 days
18-470	18-470(6-61)9.10	replace sprinkler heads	FY2021	\$ 3,114.00	Latent Conditions	No days
18-470	18-470(6-61)9.11	Additional aluminum break metal covers	FY2021	\$ 585.00	Latent Conditions	No days
20-419	20-419(1-11)9.10	Substitute grinder pump for regilar sump pump	FY2021	\$ 809.41	Scope Change	No days
16-425	16-425(1-11)4.6	Add W 12X14 beam and associated connections	FY2021	\$ 2,542.00	Scope Change	No days
20-469	20-469(1-11)1.1	Mod 1	FY2021	\$ 3,324.60	Latent Conditions	No days
20-468	20-468(2-21)5.5	Install 2 inch water isolation valve	FY2021	\$ 1,037.12	Latent Conditions	No days
20-468	20-468(2-21)5.7	Add insulation at area of floor plan expansion	FY2021	\$ 5,093.60	Code Requirements	No days
18-470	18-470(6-61)10.12	additional access hatches	FY2021	\$ 630.00	Latent Conditions	No days
20-405	20-405(1-11)2.4	Provide power to mecanical equipment added in COP3	FY2021	\$ 15,202.61	Scope Change	No days
20-405	20-405(1-11)2.5	Provide misc. electrical upgrades	FY2021	\$ 12,685.01	Scope Change	No days
20-405	20-405(1-11)2.6	Paint entire room @ locations in RFI #9	FY2021	\$ 11,968.00	Latent Conditions	No days
20-424	20-424(1-11)11.18	r Purchasing & installing sargent locks	FY2021	\$ 38,331.52	Scope Change	31-60 days
20-417	20-417(1-11)3.2	Provide testing for add'l existing conduits outsid	FY2021	\$ 731.13	Latent Conditions	No days
18-490	18-490(1-11)6.7	Days addition	FY2021	\$ -	Latent Conditions	60 - 90 days
16-423	16-423(1-11)11.16	Provide the 6th switchgear section and associated	FY2021	\$ 26,720.00	Scope Change	No days
16-440	16-440(2-21)25.40	new rough opening & install ceiling access panels	FY2021	\$ 374.00	Scope Change	No days
16-440	16-440(2-21)25.41	procide & install type GI-5 glazing @sidelights d	FY2021	\$ 779.00	Scope Change	No days
16-440	16-440(2-21)25.43	provide & install intercom system items	FY2021	\$ 7,886.00	Scope Change	No days
20-402	20-402(1-11)1.1	Days addition	FY2021	\$ -	Scope Change	More than 90 days
20-419	20-419(1-11)10.7	Bring Cottage up to NEC code	FY2021	\$ 40,615.47	Latent Conditions	Less than 30 days
20-419	20-419(1-11)10.9	Misc. changes related to RFI's 30-32	FY2021	\$ 16,842.97	Latent Conditions	Less than 30 days
16-440	16-440(2-21)26.8	infill rough openings/strike mortar joints/embed d	FY2021	\$ 11,087.00	Scope Change	No days
16-425	16-425(1-11)5.5	Overflow parking lot grading	FY2021	\$ 90,219.00	Latent Conditions	No days
20-427	20-427(1-11)5.1	new concrete filler	FY2021	\$ 1,200.55	Latent Conditions	No days
20-427	20-427(1-11)5.2	,oisture barrier	FY2021	\$ 862.95	Latent Conditions	No days
20-427	20-427(1-11)5.3	Additional asbestos removal	FY2021	\$ 4,219.98	Latent Conditions	No days
20-405	20-405(1-11)3.3	heating and cooling for commissary	FY2021	\$ 66,935.00	Scope Change	No days
20-405	20-405(1-11)3.7	additional outlets and switches	FY2021	\$ 37,415.28	Scope Change	No days
20-405	20-405(1-11)3.9	new boiler control panel	FY2021	\$ 14,160.21	Scope Change	No days
20-405	20-405(1-11)3.10	paint warehouse office	FY2021	\$ 2,387.00	Scope Change	No days
20-427	20-427(1-11)6.9	Days Addition	FY2021	\$ -	Scope Change	Less than 30 days
20-468	20-468(2-21)6.8	add hat-chanel framing, drywal & paint to south wa	FY2021	\$ 650.00	Latent Conditions	No days
20-468	20-468(2-21)6.9	A/V & telecommunications revision	FY2021	\$ 1,296.00	Scope Change	Less than 30 days
16-423	16-423(1-11)12.17	remove new bollards & select fencing for cost redu	FY2021	\$ (10,033.56)	Scope Change	No days
16-440	16-440(2-21)27.42	Revise casework counter and window sill at relite	FY2021	\$ 5,742.00	Scope Change	No days
19-404	19-404(2-21)48.23	Remove finger holds and gaps for hiding contraband	FY2021	\$ 21,847.00	Design Changes	No days
19-404	19-404(2-21)48.28	Adhere Gypsum Board and Paint	FY2021	\$ 7,631.00	Latent Conditions	No days
19-404	19-404(2-21)48.38	Remove thermostat sensors and provide new	FY2021	\$ 13,776.00	Scope Change	No days
19-404	19-404(2-21)48.40	Install ceiling access panel	FY2021	\$ 7,528.00	Latent Conditions	No days
16-425	16-425(1-11)6.9	Sprinkler System Change	FY2021	\$ 4,535.00	Design Changes	No days
16-425	16-425(1-11)7.8	plumbing conflicts	FY2021	\$ 2,691.00	Scope Change	No days
16-425	16-425(1-11)7.9	added casework	FY2021	\$ 4,822.00	Scope Change	No days
20-419	20-419(1-11)11.12	exterior receptacles are GFCl which is a potential	FY2021	\$ 7,219.25	Latent Conditions	No days
18-419	18-419(1-11)1.1	Mod 1	FY2021	\$ 9,391.48	Latent Conditions	No days
20-452	20-452(1-12)1.1	Mod 1	FY2021	\$ 5,362.38	Scope Change	No days
16-410	16-410(8-81)1.1	Mod 1	FY2021	\$ 15,576.45	Latent Conditions	31-60 days
18-470	18-470(6-61)11.13	new framing & revised electrical	FY2021	\$ 5,418.00	Scope Change	No days
18-470	18-470(6-61)12.14	days addition	FY2021	\$ -	Latent Conditions	Less than 30 days
20-419	20-419(1-11)12.5	work and material due to need for new wire that is	FY2021	\$ 43,195.84	Latent Conditions	Less than 30 days
20-405	20-405(1-11)4.8	Provide vehicle exhaust system for fire trucks	FY2021	\$ 102,146.35	Scope Change	60 - 90 days
16-423	16-423(1-11)13.18	Use overhead fuel piping in lieu of underground fo	FY2021	\$ (9,861.45)	Scope Change	No days
20-419	20-419(1-11)13.13	HAB SUMP PUMP DISCHARGE LINE:	FY2021	\$ 3,012.88	Scope Change	No days
20-419	20-419(1-11)13.14	add conduit, revise breaker, revise panel, delete	FY2021	\$ (2,079.32)	Latent Conditions	No days
16-440	16-440(2-21)28.46	Revise stainless steel counter/ Revise microwave s	FY2021	\$ 1,145.00	Latent Conditions	No days
16-440	16-440(2-21)28.47	dditional ladder tray required to lessen the cable	FY2021	\$ 379.00	Latent Conditions	No days
20-419	20-419(1-11)14.15	Reduce the size of feeder cable for Apple & Bigfoo	FY2021	\$ (3,902.13)	Latent Conditions	No days
20-475	20-475(1-11)1.1	Audio visual work / remove speakerboxes&timeclocks	FY2021	\$ 4,354.45	Scope Change	No days
20-475	20-475(1-11)1.3	swubdividing rooms 101 & 102	FY2021	\$ 13,851.56	Scope Change	No days
20-475	20-475(1-11)1.4	revise light switching and circuiting	FY2021	\$ 1,583.65	Scope Change	No days
20-475	20-475(1-11)1.5	remove wing wall and soffits	FY2021	\$ 5,902.24	Scope Change	No days
20-475	20-475(1-11)2.1	Remove windows @ grid D/ doors/ remove rubber base	FY2021	\$ 10,410.02	Scope Change	No days
20-475	20-475(1-11)2.6	HVAC duct work	FY2021	\$ 5,942.00	Latent Conditions	No days
21-406	21-406(1-11)1.1	Replace dry rot framing and soffits.Add flashing t	FY2021	\$ 9,951.22	Latent Conditions	No days
16-440	16-440(2-21)29.48	Anti-climb measures required @the Low-Stim room	FY2021	\$ 8,251.00	Scope Change	Less than 30 days

18-422	18-422(2-21)1.1	rerout power/provide power pole/remove 5 trees	FY2021	\$ 13,558.00	Latent Conditions	No days
16-425	16-425(1-11)8.10	MSB and 4A0GEN Breaker Change	FY2021	\$ 27,180.00	Scope Change	No days
20-475	20-475(1-11)3.2	remove & install doors/install emergency egress	FY2021	\$ 68,531.07	Scope Change	No days
18-458	18-458(1-11)1.1	Breaker Panel Mods	FY2021	\$ 21,058.01	Code Requirements	Less than 30 days
20-434	20-434(1-12)3.3	Add stops to the inside of the partitions on the n	FY2021	\$ 20,803.38	Scope Change	31-60 days
18-490	18-490(1-11)7.8	Provide new 1-1/4" supply and return lines from t	FY2021	\$ 988.32	Latent Conditions	No days
16-440	16-440(2-21)30.49	addtl anchorage required at side splashes	FY2021	\$ 2,121.00	Scope Change	No days
20-405	20-405(1-11)5.11	Provide two bollards at two separate locations for	FY2021	\$ 3,110.21	Scope Change	No days
16-440	16-440(2-21)31.6	added measures to eliminate air leakage a roof	FY2021	\$ 12,982.00	Scope Change	No days
16-440	16-440(2-21)31.45	Provide and install insulated glass for the exteri	FY2021	\$ 864.00	Scope Change	No days
18-470	18-470(6-61)13.3	install replacement storefront door for roof acces	FY2021	\$ 6,754.00	Latent Conditions	No days
20-427	20-427(1-11)7.4	Additional asbestos removal	FY2021	\$ 11,207.70	Latent Conditions	No days
20-402	20-402(1-11)2.1	Added labor and materials to complete work on sche	FY2021	\$ 48,373.01	Latent Conditions	No days
20-481	20-481(1-11)1.1	remove and replace stairs	FY2021	\$ 4,981.07	Latent Conditions	No days
20-417	20-417(1-11)4.3	pricing to refeed circuit breaker	FY2021	\$ 1,924.00	Code Requirements	No days
20-481	20-481(1-11)2.2	Addtl mobilization, labor, rentals & materials to	FY2021	\$ 19,442.00	Latent Conditions	No days
20-420	20-420(1-11)2.3	Days Addition	FY2021	\$ -	Scope Change	31-60 days
19-404	19-404(2-21)49.3	Add toggle switch to mechanical rooms	FY2021	\$ 5,003.00	Latent Conditions	No days
20-420	20-420(1-11)3.4	Rock removal & Unsuitable Soil	FY2021	\$ 13,773.73	Latent Conditions	No days
20-420	20-420(1-11)3.6	Corect for minimal asphalt slope	FY2021	\$ 1,747.96	Scope Change	No days
20-420	20-420(1-11)3.7	Remove & replace additional 3" asphalt	FY2021	\$ 3,748.30	Latent Conditions	No days
20-420	20-420(1-11)3.8	tree removal and replacement	FY2021	\$ 863.00	Scope Change	No days
20-481	20-481(1-11)3.3	Water damage repair in mens bathroom	FY2021	\$ 8,493.21	Latent Conditions	No days
20-481	20-481(1-11)4.4	Days Addition	FY2021	\$ -	Scope Change	Less than 30 days
19-404	19-404(2-21)50.95	HVAC Modifications in Food Service rooms	FY2021	\$ 5,793.00	Latent Conditions	No days
19-404	19-404(2-21)51.37	Install phone outlets at food service rooms	FY2021	\$ 2,923.00	Latent Conditions	No days
19-404	19-404(2-21)51.55	change door hardware @ doors 123 & 223	FY2021	\$ 425.00	Latent Conditions	No days
21-405	21-405(1-11)1.1	Mod 1	FY2021	\$ 35,995.21	Latent Conditions	More than 90 days
20-419	20-419(1-11)15.6	Bigfoot Way 96-97	FY2021	\$ 43,570.81	Latent Conditions	Less than 30 days
19-404	19-404(2-21)52.93	Credit for Scope of COP - 061 work not performed	FY2021	\$ (1,764.00)	Latent Conditions	No days
16-743	16-743(2-22)2.2	PSE hook-up costs - Mt. Vernon	FY2018	\$ 16,202.00	Scope Change	No days
17-192	17-192(1-11)1.1	Elevator heat detector replacement	FY2018	\$ 3,313.73	Latent Conditions	More than 90 days
16-743	16-743(2-22)3.3	Final costs for utility work - Greywolf Elementary	FY2018	\$ 31,731.00	Scope Change	No days
16-743	16-743(2-22)4.4	Final costs for utility work - Maple Elementary	FY2018	\$ 60,458.00	Scope Change	No days
17-192	17-192(1-12)2.2	Time extension, no cost	FY2018	\$ -	Scope Change	More than 90 days
16-108	16-108(1-11)5.6	Repair add'l shallow spalls at sout/west elevation	FY2018	\$ 16,650.00	Scope Change	No days
16-754	16-754(1-12)2.3	Final reconciliation of outstanding cost and other	FY2018	\$ 102,191.00	Latent Conditions	More than 90 days
16-952	16-952(3-31)10.16	Modify existing landing inside pump house/replace	FY2018	\$ 516.20	Latent Conditions	No days
16-952	16-952(3-31)10.17	Add concrete to bottom of electrical vault to prov	FY2018	\$ 693.34	Latent Conditions	No days
16-046	16-046(1-12)2.3	Concrete deck topping stab (waterproofing removal)	FY2018	\$ 97,635.00	Latent Conditions	No days
16-046	16-046(1-12)2.4	Repl non-compl fill value w/ code approved valve	FY2018	\$ 3,057.25	Latent Conditions	No days
16-046	16-046(1-12)2.6	Repl rustd FDC piping at NRB Plaza Planter	FY2018	\$ 5,633.20	Latent Conditions	No days
16-046	16-046(1-12)2.9	Added membrane thickness due to cracking	FY2018	\$ 151,240.45	Latent Conditions	No days
16-046	16-046(1-12)2.10	Trapped moisture needs more primer thickness	FY2018	\$ 77,848.54	Latent Conditions	No days
16-046	16-046(1-12)3.5	Repl jockey pump, jockey controller, pump controll	FY2018	\$ 44,541.47	Latent Conditions	No days
16-046	16-046(1-12)3.11	Credit to revise contract detail; field conditions	FY2018	\$ (19,902.23)	Value Engineering	No days
16-046	16-046(1-12)4.8	Rem/Repl pilasters/loght pole pwr	FY2018	\$ 50,717.00	Latent Conditions	No days
16-046	16-046(1-12)4.13	Repair failed conduits/pwr with new W light poles	FY2018	\$ 16,622.61	Latent Conditions	No days
16-046	16-046(1-12)4.14	Repair deteriorated deck drains P-1 stair landing	FY2018	\$ 7,006.29	Latent Conditions	No days
16-046	16-046(1-12)4.16	Repair elec conduits P-1, mezzanine large planters	FY2018	\$ 3,930.20	Latent Conditions	No days
16-046	16-046(1-12)4.20	Credit to del Miami Buff colored concrete at Mezz	FY2018	\$ (10,152.11)	Value Engineering	No days
16-284	16-284(2-23)1.1	Repoint mortar at brick walls	FY2018	\$ 2,597.50	Latent Conditions	No days
16-284	16-284(2-23)1.2	Remove/replace existing sealant at roof	FY2018	\$ 5,262.09	Latent Conditions	No days
16-284	16-284(2-23)2.1	patch waterproof membrane	FY2018	\$ 2,996.51	Latent Conditions	No days
16-284	16-284(2-23)2.2	Replace existing electrical receptacle	FY2018	\$ 2,862.52	Latent Conditions	No days
16-284	16-284(2-23)2.3	Extend existing copper regriets and counterflash	FY2018	\$ 2,980.29	Latent Conditions	Less than 30 days
16-046	16-046(1-12)5.15	Repair metal decking at P-1 stair landing	FY2018	\$ 9,979.15	Latent Conditions	No days
16-284	16-284(2-23)3.4	New flag poles & new SS light fixture supports	FY2018	\$ 1,048.92	Scope Change	No days
16-284	16-284(2-23)3.5	Provide alum. angles at unsupported edge of lpe de	FY2018	\$ 5,835.54	Latent Conditions	No days
16-743	16-743(2-22)5.5	Changes to assembly types & windows to meet acoust	FY2018	\$ 24,630.00	Scope Change	No days
16-743	16-743(2-22)5.6	Add operable partitions	FY2018	\$ 25,769.00	Scope Change	No days
16-743	16-743(2-22)5.7	Provide a copper water supply line	FY2018	\$ 2,544.00	Scope Change	No days
16-743	16-743(2-22)5.8	Revised thermostats to connect to DDC system	FY2018	\$ 2,880.00	Scope Change	No days
16-743	16-743(2-22)5.10	Added conduit under slab	FY2018	\$ 3,354.00	Scope Change	No days
16-743	16-743(2-22)5.11	Revision of feeder from aluminum to copper	FY2018	\$ 3,916.00	Scope Change	No days
16-743	16-743(2-22)5.12	Certified installer & equipment for low voltage sy	FY2018	\$ 13,954.00	Scope Change	No days

16-743	16-743(2-22)5.14	Conduit for low voltage into attic space	FY2018	\$ 5,353.00	Scope Change	No days
16-743	16-743(2-22)5.15	Revision from aluminum to steel	FY2018	\$ 10,522.00	Scope Change	No days
16-046	16-046(1-12)6.7	Prov add'l landscape/irrigation requested by DES	FY2018	\$ 117,408.69	Value Engineering	No days
15-088	15-088(2-21)18.18	r1 - Add work revised piping to be cleaned/pres.	FY2018	\$ 21,054.80	Scope Change	No days
16-046	16-046(1-12)7.21	Credit membrane at P-1 to mezzanine stairs	FY2018	\$ (7,438.89)	Value Engineering	No days
16-046	16-046(1-12)7.23	Clean existing drains/pipes;install vert drain pip	FY2018	\$ -	Latent Conditions	No days
16-046	16-046(1-12)7.25	Repair failed electrical conduites/wiring	FY2018	\$ -	Latent Conditions	No days
16-046	16-046(1-12)8.1	Install drainage and waterproofing;backfilling	FY2018	\$ 14,163.75	Latent Conditions	No days
16-046	16-046(1-12)8.24	Add'l drainage required	FY2018	\$ -	Latent Conditions	Less than 30 days
16-284	16-284(2-23)4.6	Removal/reinstallation of furniture/additional tim	FY2018	\$ 9,355.62	Scope Change	Less than 30 days
16-952	16-952(3-31)12.19	Add 4 drain holes & threaded plugs at fountain spr	FY2018	\$ 1,389.02	Scope Change	No days
16-936	16-936(1-11)1.1	partial scope deletion	FY2018	\$ (9,489.33)	Value Engineering	No days
16-936	16-936(1-11)1.2	add'l work removing surface traces of intertie	FY2018	\$ 4,547.00	Scope Change	Less than 30 days
16-046	16-046(1-12)9.22	Design cover landscape island west of WA st ramp	FY2018	\$ -	Latent Conditions	Less than 30 days
16-046	16-046(1-12)9.30	Existing landscaping died	FY2018	\$ 8,215.97	Scope Change	No days
16-936	16-936(1-11)2.1	r&r backflow retention devices	FY2018	\$ 3,841.49	Latent Conditions	No days
16-952	16-952(3-31)13.14	Wall required to meet expectations of fountain wal	FY2018	\$ 715.71	Latent Conditions	No days
16-936	16-936(1-11)3.3	Delete 5 electrical J-boxes/lids from contract	FY2018	\$ (1,490.00)	Scope Change	No days
18-559	18-559(1-11)1.1	Core drill through stone masonry	FY2018	\$ 871.38	Latent Conditions	31-60 days
18-556	18-556(1-11)1.1	Install roof drain insert SE corner Ins Bld	FY2018	\$ 2,284.29	Scope Change	31-60 days
18-224	18-224(1-11)1.1	long lead items and weather	FY2018	\$ -	Latent Conditions	31-60 days
16-285	16-285(2-21)1.1	Mod 1	FY2018	\$ 22,306.52	Scope Change	Less than 30 days
16-046	16-046(1-12)10.4	Waterproofing exterior of WA St. retaining wall fa	FY2018	\$ 62,835.72	Latent Conditions	No days
16-046	16-046(1-12)10.18	Address moisture in slab;waterproof exterior wall	FY2018	\$ -	Latent Conditions	No days
16-046	16-046(1-12)10.28	Corroded conduit discovered	FY2018	\$ 26,815.32	Scope Change	Less than 30 days
16-046	16-046(1-12)10.31	Water discovered draing toward entrance door	FY2018	\$ 2,932.76	Latent Conditions	No days
16-046	16-046(1-12)11.5	Drains at tthe mezz were discovered to be plugged	FY2018	\$ -	Latent Conditions	No days
18-234	18-234(2-21)1.1	Install 4 SMA connection units w/existing inverter	FY2018	\$ 2,450.31	Latent Conditions	31-60 days
18-234	18-234(2-22)1.1	Install 4 SMA connection units w/existing inverter	FY2018	\$ 2,450.31	Latent Conditions	No days
16-219	16-219(1-11)1.1	Electric strike at door 231/install letters	FY2018	\$ 5,055.37	Scope Change	No days
16-046	16-046(1-12)12.17	Repl ceiling light fixtures W. 1/2 of P2 Parkinglo	FY2018	\$ 180,346.43	Latent Conditions	No days
16-046	16-046(1-12)13.27	Concrete repair exceeded contract allowance	FY2018	\$ -	Scope Change	No days
16-046	16-046(1-12)13.32	Enhance skid resistance of ramp	FY2018	\$ -	Scope Change	No days
16-046	16-046(1-12)13.33	Enhance skid resistance of ramp P1 to P2	FY2018	\$ 39,934.29	Scope Change	More than 90 days
16-046	16-046(1-12)13.34	Initial waterproofing prod was aesthetically unacc	FY2018	\$ -	Scope Change	No days
16-046	16-046(1-12)13.35	Design fees associated with overages	FY2018	\$ -	Scope Change	No days
18-247	18-247(1-11)1.1	MOD. 1	FY2018	\$ 1,814.26	Scope Change	No days
18-247	18-247(1-11)1.2	MOD. 2	FY2018	\$ 10,505.77	Scope Change	No days
18-247	18-247(1-11)1.3	MOD. 3	FY2018	\$ 6,247.17	Scope Change	No days
18-192	18-192(1-11)2.1	Add P&P bonds (it was excluded)	FY2018	\$ 5,815.87	Scope Change	No days
18-247	18-247(1-11)2.0	Admin change - fix incorrect completion date	FY2018	\$ -	NULL	Less than 30 days
18-073	18-073(1-11)1.1	Corrected Tax Rate from 8 to 8.9%.	FY2018	\$ -	Contractor Request	No days
18-556	18-556(1-11)2.0	Trans from Tririga to PTS-New Project No.	FY2018	\$ -	NULL	No days
18-559	18-559(1-11)2.0	Move from Tririga to PTS - New project number	FY2018	\$ -	NULL	No days
18-234	18-234(2-21)2.0	Change Tririga # to PTS #	FY2018	\$ -	NULL	No days
18-234	18-234(2-22)2.0	Change Tririga # to PTS #	FY2018	\$ -	NULL	No days
18-073	18-073(1-11)2.1	Add 2" layer of spray on foam insulation to unders	FY2018	\$ 2,449.97	Scope Change	No days
18-075	18-075(1-11)1.1	Construct an extension off the back entry roof por	FY2018	\$ 11,346.09	Scope Change	31-60 days
18-106	18-106(1-11)1.1	Replacement of window glazing with tempered glass	FY2018	\$ 648.12	Code Requirements	Less than 30 days
18-234	18-234(2-21)3.1	Purchase & install 8 new Rapid Shutdown Controller	FY2018	\$ 15,782.98	Code Requirements	31-60 days
18-234	18-234(2-22)3.1	Purchase & install 9 new rapid shutdown controller	FY2018	\$ 17,798.82	Code Requirements	31-60 days
16-046	16-046(1-12)14.36	removal & Replacement of Soil/Plants	FY2018	\$ -	Scope Change	No days
18-292	18-292(1-11)1.1	deductive for actual # installed	FY2019	\$ (49,768.87)	NULL	No days
18-116	18-116(1-11)1.1	Install add'l outlets and replace light switches	FY2019	\$ 4,458.60	Scope Change	No days
18-071	18-071(1-11)1.1	Remove approx. 100LF of dry rot affected sub-fasci	FY2019	\$ 869.02	Latent Conditions	31-60 days
16-284	16-284(4-43)1.0	Change PN 2018-298 to 2016-284	FY2019	\$ -	NULL	No days
16-284	16-284(4-43)2.1	Scupper/coping metal/saddle flashing/brick&mortar	FY2019	\$ 15,089.99	Scope Change	Less than 30 days
18-760	18-760(1-12)1.1	Remove the flame arrestor & emerg vent cap, instal	FY2019	\$ 9,460.46	Scope Change	No days
18-080	18-080(1-11)1.1	Addition of 21 addressable relay modules	FY2019	\$ 19,857.00	Scope Change	No days
18-080	18-080(1-11)2.2	Addition of Door holders	FY2019	\$ 8,981.00	Scope Change	No days
16-284	16-284(4-43)3.1	Grind and resurface 38 North facing marble keystone	FY2019	\$ 12,600.00	Scope Change	No days
16-284	16-284(4-43)4.3	Credit for Masonry & copper repair	FY2019	\$ (5,370.00)	Value Engineering	No days
18-003	18-003(1-11)1.1	Deductive for design change to a 2" DCVA in the or	FY2019	\$ (4,820.65)	Value Engineering	No days
18-760	18-760(1-12)2.1	Emergency unlock switch at hudson & kirkman houses	FY2019	\$ 2,990.05	Code Requirements	Less than 30 days
18-080	18-080(1-11)3.3	Addition of L&I Inspections	FY2019	\$ 8,926.00	Code Requirements	No days
18-003	18-003(1-11)2.1	placement of approximately 1,089sf of new asphalt	FY2019	\$ 18,990.06	Latent Conditions	31-60 days

18-192	18-192(1-11)3.2	Bronze threshold to more accurately return door to	FY2019	\$ 6,195.00	Scope Change	More than 90 days
18-172	18-172(1-11)1.1	Specified heat pump provided in the design doc was	FY2019	\$ 8,000.00	Scope Change	31-60 days
18-172	18-172(1-11)2.1	cover additional cost to relocate heat pump #HP35	FY2019	\$ 3,005.50	Code Requirements	No days
18-172	18-172(1-11)3.1	removal & installation of nnew duct smoke detector	FY2019	\$ 1,724.31	Code Requirements	No days
18-760	18-760(1-13)1.1	install 1 combo card swipe/key pad at front entry	FY2019	\$ 3,299.89	Scope Change	31-60 days
18-172	18-172(1-11)4.1	Removal & installation of 2 new duct smoke detecto	FY2019	\$ 1,205.95	Code Requirements	No days
18-192	18-192(1-11)4.3	Adjust to actual amount invoiced-balance contract	FY2019	\$ (2,243.84)	Scope Change	No days
16-108	16-108(4-43)1.1	Reduce original to actual time & materials cost	FY2019	\$ (1,372.82)	Scope Change	No days
18-080	18-080(1-11)4.4	Remove 1 NAC panel, add or replace 3 notificaiton	FY2019	\$ 13,297.00	Scope Change	No days
16-046	16-046(1-12)15.38	Final Resolution of Contract Costs	FY2019	\$ 4,055.77	Latent Conditions	No days
18-776	18-776(1-11)1.1	Refund diff between 4" backflow est & 3" installed	FY2019	\$ (3,434.84)	Value Engineering	No days
18-171	18-171(1-11)1.1	Sawcut & removal of 10ft section of wall in curren	FY2019	\$ 4,300.05	Design Changes	Less than 30 days
18-171	18-171(1-11)1.2	Change out of specified indoor buffer tanks to out	FY2019	\$ 2,521.00	Design Changes	No days
18-171	18-171(1-11)1.3	Skilled Labor Shortage	FY2019	\$ 30,039.91	Latent Conditions	No days
18-171	18-171(1-11)2.4	Construct new sections of black steel ornamental f	FY2019	\$ 4,992.91	Omission	Less than 30 days
16-106	16-106(1-11)5.9	repair plaster areas and ASK-4	FY2018	\$ 5,145.10	Scope Change	No days
16-106	16-106(1-11)5.12	revise skylight curb	FY2018	\$ 3,943.00	Latent Conditions	No days
08-028	08-028(2-21)98.22	Provide trenching for natural gas lines from main	FY2018	\$ 42,228.00	Scope Change	No days
08-028	08-028(2-21)98.26	Add gutters, downspouts, fall chain to allow roof	FY2018	\$ 12,719.45	Omission	No days
08-028	08-028(2-21)98.29	Replace approximately 280' of existing curb and gu	FY2018	\$ 21,271.00	Scope Change	No days
08-028	08-028(2-21)98.34	Delete chain-link recycling dumpster, relocate dum	FY2018	\$ 40,648.00	Scope Change	No days
08-028	08-028(2-21)98.48	Add keyed lock & lever release	FY2018	\$ 7,744.00	Scope Change	No days
08-028	08-028(2-21)98.49	Add Nurse's Call Station & dome light	FY2018	\$ 11,975.00	Scope Change	No days
08-028	08-028(2-21)98.50	R Add additional handrails	FY2018	\$ 30,689.00	Scope Change	No days
08-028	08-028(2-21)98.51	Add additional sink in Rm. C026 & complete install	FY2018	\$ 10,424.00	Scope Change	No days
08-028	08-028(2-21)98.52	Add additional handwash sink and three compartment	FY2018	\$ 13,624.00	Scope Change	No days
08-028	08-028(2-21)98.53	Add additional drop down grabbar	FY2018	\$ 18,111.00	Scope Change	No days
08-028	08-028(2-21)98.116	Modify mech., plumbing and electrical systems in C	FY2018	\$ 12,334.00	Omission	No days
16-261	16-261(1-11)1.1	Removal of interior asbestos caulking	FY2018	\$ 2,668.00	Latent Conditions	No days
16-261	16-261(1-11)1.2	cost for drilling through wall	FY2018	\$ 3,222.00	Scope Change	No days
16-261	16-261(1-11)1.3	additional window blinds	FY2018	\$ 3,039.00	Scope Change	60 - 90 days
16-261	16-261(1-11)1.4	Imprv access two exits doors	FY2018	\$ 1,862.00	Latent Conditions	No days
08-028	08-028(2-21)99.130	Settlement/time extension	FY2018	\$ 496,231.00	Scope Change	31-60 days
16-261	16-261(1-11)2.1	Increase window costs	FY2018	\$ 14,681.00	Scope Change	No days
08-028	08-028(2-21)100.128	Additional electrical	FY2018	\$ 8,541.00	Omission	No days
08-028	08-028(2-21)100.129	Fixing discrepancy with equipm in the service bldg	FY2018	\$ 3,603.00	Omission	No days
08-028	08-028(2-21)101.30	Provide AEP-Span 24 gauge flush soffit	FY2018	\$ 12,610.43	Design Changes	No days
08-028	08-028(2-21)101.54	Provide apollo bronze y-strainer	FY2018	\$ 2,872.00	Latent Conditions	No days
16-106	16-106(1-11)6.3	repair exterior masonry	FY2018	\$ 67,692.00	Scope Change	Less than 30 days
08-028	08-028(2-21)102.133	Clear & grub hillside area for grass seeding	FY2018	\$ 8,556.00	Latent Conditions	No days
08-028	08-028(2-21)103.55	R3 - Finalize access control system	FY2018	\$ 10,728.00	Scope Change	No days
16-197	16-197(2-21)1.1	Rem/Dispose 24X24 cross section area concrete	FY2018	\$ 3,420.53	Latent Conditions	No days
08-028	08-028(2-21)104.56	Grub & seed -S side of Comm Center	FY2018	\$ 4,365.00	Scope Change	No days
08-028	08-028(2-21)104.57	Relocate sprinkler per Fire Marshal	FY2018	\$ 5,988.00	Code Requirements	No days
08-028	08-028(2-21)104.132	Vinyl flooring installation to cover cracking	FY2018	\$ 14,859.44	Scope Change	No days
08-028	08-028(2-21)105.134	Power leak detection at generator fill stations	FY2018	\$ 2,932.00	Scope Change	No days
08-028	08-028(2-21)106.131	Correct IBM Modeling.	FY2018	\$ 18,784.00	Design Changes	No days
16-931	16-931(3-31)1.1	Replace a badly worn trunnion in the East Gate	FY2018	\$ 29,432.65	Latent Conditions	Less than 30 days
17-929	17-929(1-11)1.1	addtl. costs due to city requirements to add path	FY2018	\$ 8,572.83	Code Requirements	60 - 90 days
18-036	18-036(1-11)1.1	Deductive for fire alarm	FY2018	\$ (988.99)	Scope Change	No days
18-036	18-036(1-11)2.1	Remobilize. Abate pipe insulation, wall insulation	FY2019	\$ 14,570.52	Scope Change	31-60 days
18-017	18-017(1-11)1.1	Site Investigation (Pot Holing)	FY2019	\$ 32,257.14	Scope Change	No days
18-550	18-550(1-11)1.1	Repair stone cladding at 2 lantern console segment	FY2019	\$ 12,071.00	Latent Conditions	No days
18-550	18-550(1-11)1.2	Infill plaza skylight with new stone pavers	FY2019	\$ 11,822.00	Latent Conditions	No days
18-550	18-550(1-11)2.1	Perform lantern repairs	FY2019	\$ 5,193.00	Latent Conditions	No days
18-550	18-550(1-11)2.2	Repoint missing or damaged mortar head joints at 4	FY2019	\$ 7,966.00	Latent Conditions	No days
18-550	18-550(1-11)2.3	Perform addnl cleaning to remove sealers at areas	FY2019	\$ 12,203.00	Latent Conditions	No days
18-550	18-550(1-11)2.4	Add scaffolding to access areas of repair/salvage	FY2019	\$ 8,283.00	Latent Conditions	No days
18-550	18-550(1-11)2.5	Expose existing plaza glass block skylight for inf	FY2019	\$ 3,583.00	Latent Conditions	No days
18-503	18-503(1-11)1.1	installation modifications outlined in FAs 1 3 4&8	FY2019	\$ 47,282.03	Latent Conditions	No days
18-503	18-503(1-11)2.2	time extension for topsoil placement	FY2019	\$ -	Latent Conditions	60 - 90 days
16-931	16-931(3-31)2.1	Catwalk modification-discovered cable interference	FY2019	\$ 10,700.00	Latent Conditions	More than 90 days
18-181	18-181(1-11)1.1	no cost time extension due to weather	FY2019	\$ -	Scope Change	More than 90 days
16-197	16-197(2-21)2.2	Add'l junction boxes,duplex outlet, and conduits	FY2019	\$ 3,441.00	Value Engineering	No days
16-197	16-197(2-21)2.3	Material/labor for post caps, including excavation	FY2019	\$ 3,559.26	Omission	No days
16-197	16-197(2-21)2.4	Material/labor to furr wall behind oven and grill	FY2019	\$ 3,132.00	Design Changes	No days

16-197	16-197(2-21)2.5	Credit to owner for not removing septic tank	FY2019	\$ (209.00)	Scope Change	No days
16-197	16-197(2-21)2.6	Provide vent pipe to grease interceptor	FY2019	\$ 2,393.82	Code Requirements	No days
16-197	16-197(2-21)2.7	Furnish/install electrical heat tape to pipes	FY2019	\$ 1,952.00	Omission	No days
16-197	16-197(2-21)2.8	Credit for not providing towel & trash receptacles	FY2019	\$ (2,030.00)	Scope Change	No days
16-197	16-197(2-21)2.9	Repair holes from where vents were moved.	FY2019	\$ 2,991.98	Design Changes	No days
16-197	16-197(2-21)2.10	Contract time extension	FY2019	\$ -	Design Changes	Less than 30 days
16-197	16-197(2-21)2.11	Provide heater controls for elec heaters at deck	FY2019	\$ 3,018.00	Omission	No days
16-197	16-197(2-21)2.12	Furnish/install ss handwash sink with faucet	FY2019	\$ 722.39	Code Requirements	No days
16-197	16-197(2-21)2.13	Furnish/install expansion joints in gutters/downsp	FY2019	\$ 3,913.00	Omission	No days
16-197	16-197(2-21)2.14	Furnish/install (3) add'l roof curbs	FY2019	\$ 5,234.00	Omission	No days
16-197	16-197(2-21)2.15	Replace circuit breaker to one w/ shunt trip mecha	FY2019	\$ 1,867.28	Omission	Less than 30 days
16-197	16-197(2-21)2.16	Furnish/install (7) heat detectors	FY2019	\$ 3,049.37	Code Requirements	Less than 30 days
16-197	16-197(2-21)2.17	Furnish/install (2) light fixtures in Mech mezz	FY2019	\$ 1,301.40	Design Changes	Less than 30 days
16-197	16-197(2-21)2.18	Furnish/install ANSUL Fire Suppression system	FY2019	\$ 4,838.94	Scope Change	No days
16-197	16-197(2-21)2.19	Furnish/install propane gas line to MAU	FY2019	\$ 3,671.07	Omission	No days
16-197	16-197(2-21)2.20	Widen opening to kitchen at food serving unit	FY2019	\$ 1,403.39	Scope Change	No days
18-503	18-503(1-11)3.3	city requirements; rem. curb/sidew.; addt. asphalt	FY2019	\$ 92,582.52	Latent Conditions	No days
18-759	18-759(1-11)1.1	Tile selection by owner was more expensive	FY2019	\$ 850.00	Scope Change	No days
18-508	18-508(3-31)1.1	R-Addnl finishes (drywall patch/repair, new drywal	FY2019	\$ 169,288.91	Scope Change	Less than 30 days
18-508	18-508(3-31)2.2	Switch medium pressure oval duct to round duct	FY2019	\$ 1,963.50	Scope Change	No days
19-193	19-193(1-11)1.1	Provide/install 185 Gallons of addnl Glycol	FY2019	\$ 4,912.66	Latent Conditions	No days
18-181	18-181(1-11)2.3	no cost scope changes	FY2019	\$ -	Latent Conditions	No days
18-508	18-508(3-31)3.2	Procure 11,308 sf of additional carpet & misc. mat	FY2019	\$ 47,931.57	Scope Change	No days
18-036	18-036(1-12)1.1	Add skim coat of grout to flush out exposed CMU w/	FY2019	\$ 5,501.43	Latent Conditions	31-60 days
18-036	18-036(1-12)2.2	Changes to conceal exposed FA Bldg roof edge/refin	FY2019	\$ 5,692.00	Scope Change	No days
18-503	18-503(1-11)4.4	repair waterline; trolley car rail removal	FY2019	\$ 88,425.32	Latent Conditions	No days
18-508	18-508(3-31)4.3	Work includes installation of new carpet and base	FY2019	\$ 55,673.45	Scope Change	No days
18-508	18-508(3-31)4.4	VAV box marked TU-00was shown on the project doc b	FY2019	\$ 4,038.18	Design Changes	No days
18-910	18-910(1-11)1.1	extend contract date by 60 days from NTP	FY2019	\$ -	Scope Change	60 - 90 days
16-106	16-106(1-12)1.3	Make roofing repairs	FY2019	\$ 62,330.01	Latent Conditions	Less than 30 days
16-106	16-106(1-12)1.4	Demo water damaged plaster, lath & framing from	FY2019	\$ 10,472.85	Scope Change	No days
19-133	19-133(1-11)1.1	install Lobby Security Upgrades	FY2019	\$ 81,849.59	Scope Change	60 - 90 days
19-194	19-194(1-11)1.1	Additional cost to complete the local electrical p	FY2019	\$ 1,110.00	Omission	No days
19-209	19-209(1-11)1.1	Additional Cost to complete the electrical plan re	FY2019	\$ 2,220.00	Omission	No days
16-106	16-106(1-12)2.5	Dust Barriers Repair & restore doors & frames	FY2019	\$ 387.00	Scope Change	No days
16-106	16-106(1-13)1.1	Rmv/replace weatherstripping on refinished doors	FY2019	\$ 6,908.96	Scope Change	No days
18-759	18-759(1-11)2.2	relocate card reader, temp sensor install boxes	FY2019	\$ 2,663.00	Scope Change	No days
18-759	18-759(1-11)2.3	add new monitor lower east wall rec desk	FY2019	\$ 3,720.00	Design Changes	No days
18-759	18-759(1-11)2.4	replace backboard in bottom 3 rows in restroom for	FY2019	\$ 900.00	Design Changes	No days
18-759	18-759(1-11)2.5	replace siding on front relocate mailbox install c	FY2019	\$ 12,348.00	Scope Change	No days
18-508	18-508(3-31)5.5	Item #1 & 2 RFI #5&6 noted conflict/existing mat	FY2019	\$ -	Scope Change	No days
19-194	19-194(1-11)2.1	additional 32 days for delay of controller from ma	FY2019	\$ -	Latent Conditions	31-60 days
18-036	18-036(1-12)3.3	Refinish existing metal trim	FY2019	\$ 2,700.00	Scope Change	No days
19-210	19-210(1-11)1.1	hand excavation of proposed landscape areas	FY2019	\$ 8,987.66	Scope Change	No days
08-028	08-028(2-21)107.135	Additional Services Provided by Testcom for reinsp	FY2019	\$ (8,978.00)	Scope Change	No days
16-106	16-106(1-12)3.7	Additional Roof repairs on west side dormer	FY2020	\$ 7,873.72	Latent Conditions	No days
18-759	18-759(1-11)3.6	Repair Leaking Gutters	FY2020	\$ 6,500.00	Scope Change	No days
19-240	19-240(1-11)1.1	Reduce project-installation services removed	FY2020	\$ (3,400.00)	NULL	No days
18-503	18-503(1-11)5.13	repair irrigation lines	FY2020	\$ 8,322.88	Latent Conditions	No days
18-087	18-087(1-11)1.1	Existing curb is well adhered to existing asphalt-	FY2020	\$ 26,095.80	Latent Conditions	No days
18-087	18-087(1-11)1.2	Proceed with excavation & clay lined pond construc	FY2020	\$ 13,816.50	Latent Conditions	Less than 30 days
18-087	18-087(1-11)1.3	Substitute washed round rock for compost amended s	FY2020	\$ -	Scope Change	No days
18-087	18-087(1-11)1.4	Install geomembrane liner in all 6 wet ponds	FY2020	\$ 12,223.00	Code Requirements	31-60 days
16-931	16-931(3-31)3.2	Removing the pad eyes on the dam gate that interfe	FY2020	\$ 8,879.00	Scope Change	No days
16-931	16-931(3-31)3.3	Due to oil spill clean up Capitol Lake on the dam	FY2020	\$ (2,786.58)	Code Requirements	No days
17-109	17-109(1-11)1.1	grind/level/patch concrete areas	FY2020	\$ 42,661.84	Latent Conditions	No days
17-109	17-109(1-11)1.2	grind/level/patch concrete areas	FY2020	\$ 19,430.04	Latent Conditions	More than 90 days
20-049	20-049(1-11)1.1	Addition of Steel Intake Pipes	FY2020	\$ 4,299.47	Scope Change	No days
18-503	18-503(1-11)6.5	Deduct due to not completing the Garding (77%) at	FY2020	\$ (1,992.40)	Scope Change	No days
18-526	18-526(1-11)1.1	Submittal 020 Skylights for Cherberg includes a GC	FY2020	\$ (2,992.29)	Scope Change	No days
18-526	18-526(1-11)1.2	After req'd GPR scan test remove Alt. 2	FY2020	\$ (118,900.00)	Scope Change	No days
20-062	20-062(1-11)1.1	installation of add'l support boards, cut back a p	FY2020	\$ 6,104.56	Scope Change	No days
18-526	18-526(1-11)2.3	Remove/reinstall conduits under/around skylights	FY2020	\$ 6,499.34	Scope Change	Less than 30 days
18-526	18-526(1-11)2.6	Flash wood nailers at skylight beams w/ aluminum	FY2020	\$ 9,306.10	Scope Change	Less than 30 days
18-526	18-526(1-11)2.7	Pull out add'l lengths/coil cabling for (3) boxes	FY2020	\$ 2,669.17	Scope Change	No days
18-299	18-299(1-11)1.1	Use 3/8" crushed champagne from manufactures mater	FY2020	\$ 6,474.62	Latent Conditions	No days

18-526	18-526(1-11)3.4	Remove/reinstall camera cabling; extend to roof	FY2020	\$ 9,062.66	Scope Change	Less than 30 days
18-526	18-526(1-11)3.5	Demo/reinstall copings incl new roofing membrane	FY2020	\$ 69,320.26	Scope Change	Less than 30 days
18-511	18-511(1-11)1.1	Remove & replace 3 add'l sidewalk panels at the we	FY2020	\$ 12,481.46	Latent Conditions	No days
18-511	18-511(1-11)1.2	A sinkhole developed in the roadway at the end of	FY2020	\$ 6,192.65	Latent Conditions	No days
18-511	18-511(1-11)1.4	72' storm pipe not anticipated in driveway	FY2020	\$ 18,690.88	Latent Conditions	Less than 30 days
18-511	18-511(1-11)1.5	Resolve drainage issues & eliminate ponding of sto	FY2020	\$ 2,949.77	Latent Conditions	No days
18-511	18-511(1-11)1.6	Resolve ponding concerns & match asphalt	FY2020	\$ 1,334.65	Latent Conditions	Less than 30 days
18-511	18-511(1-11)1.7	PVC pipe not expected in concrete ramp	FY2020	\$ 2,535.34	Latent Conditions	No days
18-511	18-511(1-11)1.8	Leak identified after sidewalk demo	FY2020	\$ 1,014.67	Latent Conditions	Less than 30 days
18-511	18-511(1-11)1.9	Removal area did not accommodate space for ADA	FY2020	\$ 1,934.85	Latent Conditions	Less than 30 days
18-511	18-511(1-11)1.12	Unanticipated concrete removal	FY2020	\$ 5,727.52	Latent Conditions	Less than 30 days
18-511	18-511(1-11)1.13	Painting curbs yellow at new curb ramps to avoid t	FY2020	\$ 1,140.24	Omission	Less than 30 days
18-511	18-511(1-11)1.14	Replace add'l existing sidewalk along north diagon	FY2020	\$ 1,958.60	Omission	No days
20-186	20-186(1-11)1.1	shorten contract term-add'l labor	FY2020	\$ 7,687.87	Scope Change	Days deducted
18-511	18-511(1-11)2.2	Painting curbs at new Accessible ramps w/yellow pa	FY2020	\$ 2,992.25	Scope Change	Less than 30 days
18-526	18-526(1-11)4.8	Credit due for reusing flashings at all Cherberg s	FY2020	\$ (5,738.77)	Scope Change	No days
18-910	18-910(1-11)2.2	Add door contact sensors for security syst.	FY2020	\$ 4,432.65	Scope Change	No days
18-526	18-526(1-11)5.10	Raise rooftop units; add/extend existing elec	FY2020	\$ 15,590.57	Scope Change	Less than 30 days
18-526	18-526(1-11)6.11	Lower outlet boxes to provide slack in lines & ins	FY2020	\$ 6,948.75	Scope Change	Less than 30 days
20-186	20-186(1-11)2.1	Contractor shall remove and dispose of approx. 350	FY2020	\$ 3,286.51	Latent Conditions	No days
19-101	19-101(1-11)1.4	provide cost to reroute the existing soffit fire s	FY2020	\$ 560.04	Latent Conditions	No days
19-101	19-101(1-11)1.5	Provide cost to supply a new HM door & frame	FY2020	\$ 1,394.03	Design Changes	No days
18-299	18-299(1-11)2.1	No change in value. Extend comp. date to 12/23/19	FY2020	\$ -	Scope Change	More than 90 days
18-511	18-511(1-11)3.3	Reim for campus parking	FY2020	\$ 1,408.00	Scope Change	No days
18-511	18-511(1-11)3.4	Time extension	FY2020	\$ -	Scope Change	60 - 90 days
18-526	18-526(1-11)7.9	Ins. Bldg. Fall Safety System.	FY2020	\$ 7,733.79	Scope Change	Less than 30 days
18-526	18-526(1-11)7.12	Ins. Bldg. Infill Changes, credit given back for a	FY2020	\$ (8,119.20)	Scope Change	Less than 30 days
18-526	18-526(1-11)7.13	Add'l work at remaining 13 dormer windows	FY2020	\$ 69,736.31	Scope Change	Less than 30 days
18-526	18-526(1-11)7.14	Cost of dormer window mock-up	FY2020	\$ 6,391.81	Scope Change	Less than 30 days
18-526	18-526(1-11)7.15	Removal of existing piping & replacement with new	FY2020	\$ 5,773.58	Scope Change	Less than 30 days
18-017	18-017(1-12)1.1	DES requested repairs to existing electrical syste	FY2020	\$ 2,353,641.27	Scope Change	More than 90 days
18-506	18-506(1-11)1.1	Provide & install Hollister Whitney hoistmachines	FY2020	\$ (11,400.00)	Value Engineering	No days
18-510	18-510(1-11)1.1	additional restoration scope to 7 windows on penth	FY2020	\$ 32,108.00	Omission	Less than 30 days
18-510	18-510(1-11)1.2	additional restoration to make operable 16 double	FY2020	\$ 11,341.00	Scope Change	Less than 30 days
18-759	18-759(1-11)4.2	Repaint/coat roof panels to match existing	FY2020	\$ 4,407.75	Design Changes	More than 90 days
18-759	18-759(1-11)4.7	Revise the front gate so that exit door portion on	FY2020	\$ 3,575.00	Omission	No days
19-101	19-101(1-11)2.6	provide additional prep of existing subfloor w/ina	FY2020	\$ 9,801.00	Latent Conditions	No days
19-101	19-101(1-11)2.7	reroute down spout provide slope to gutter	FY2020	\$ 2,535.16	Scope Change	No days
19-101	19-101(1-11)2.8	provide additional painting not included in origin	FY2020	\$ 3,222.41	Omission	No days
19-101	19-101(1-11)3.2	Provide cost to move fire sprinkler/occupancy sens	FY2020	\$ 34,073.36	Latent Conditions	No days
19-101	19-101(1-11)3.3	provide cost to hand excavate under the building a	FY2020	\$ 19,134.42	Latent Conditions	No days
18-035	18-035(4-41)1.1	Prepare a cost proposal for PH 1 arch/eng design w	FY2020	\$ 345,177.82	APWConstructionPhase	No days
18-510	18-510(1-11)2.3	Refinish interior of 11 sashes that req. major sti	FY2020	\$ 2,626.00	Scope Change	No days
18-510	18-510(1-11)2.5	Touch-up with boiled linseed oil on bare wood for	FY2020	\$ 25,490.00	Scope Change	No days
18-526	18-526(1-11)8.16	Replace installed ceiling tiles - Insurance Bldg.	FY2020	\$ 6,070.40	Scope Change	Less than 30 days
17-225	17-225(1-11)1.1	Freight elevator tests/repairs for tenant move out	FY2020	\$ 8,261.00	Code Requirements	No days
17-225	17-225(1-11)2.2	New car gates for freight elevator; updated code	FY2020	\$ 42,785.00	Code Requirements	No days
18-017	18-017(1-12)2.2	Add 45 days due to the Gov's. Stay Home Stay Healt	FY2020	\$ -	Scope Change	31-60 days
20-263	20-263(1-11)1.1	Provide and install a new fire rated window	FY2020	\$ 15,315.09	Latent Conditions	More than 90 days
19-101	19-101(1-11)4.1	Ref Amd No. 3 for construction admin cost	FY2020	\$ (3,400.00)	Scope Change	No days
18-526	18-526(1-11)9.17	Credit includes costs for fixing existing leak dam	FY2020	\$ (4,792.40)	Scope Change	No days
18-526	18-526(1-11)9.18	Costs & damages incurred by DES/roof leaks	FY2020	\$ (10,983.59)	Scope Change	No days
17-225	17-225(1-11)3.3	Re-route conduit feeds located over top of new mac	FY2020	\$ 14,139.00	Code Requirements	No days
17-225	17-225(1-11)3.4	Change direction of garage car machine room access	FY2020	\$ 12,883.00	Code Requirements	No days
17-225	17-225(1-11)3.5	Re-route car light circuit after discovered durin	FY2020	\$ 1,001.00	Code Requirements	No days
18-035	18-035(4-41)2.1	Phases 2	FY2020	\$ 7,784,175.77	Scope Change	More than 90 days
18-510	18-510(1-11)3.1	additional masonry treatment repairs	FY2020	\$ 193,608.00	Omission	31-60 days
20-594	20-594(1-11)1.1	Added days due to crane delivery delay	FY2020	\$ -	Latent Conditions	31-60 days
17-093	17-093(1-11)1.1	Scaffolding, mold remediation, add'l gwb repairs	FY2021	\$ 72,098.00	Latent Conditions	No days
17-225	17-225(1-11)4.6	New controllers, incl re-engineering/coordination	FY2021	\$ 29,700.00	Code Requirements	No days
17-225	17-225(1-11)4.7	Install add'l guardrail; add bollards & striping	FY2021	\$ 11,756.00	Scope Change	No days
17-225	17-225(1-11)4.8	Relocate lobby light switch	FY2021	\$ 2,392.00	Scope Change	No days
17-225	17-225(1-11)5.1	Start accelerated schedule	FY2021	\$ 13,978.00	Scope Change	Days deducted
17-225	17-225(1-11)5.9	Extra core drilling required	FY2021	\$ 4,107.00	Code Requirements	No days
17-225	17-225(1-11)5.10	Relocate fire panel in the garage	FY2021	\$ 6,412.00	Code Requirements	No days
18-017	18-017(1-12)3.3	Cost savings from CO #1 electrical work	FY2021	\$ (103,000.00)	Scope Change	No days

18-017	18-017(1-12)4.4	Per DES-install existing light fixtures on Level E	FY2021	\$ 88,000.00	Scope Change	60 - 90 days
18-017	18-017(1-12)5.5	Per DES req, install existing light fixtures on E	FY2021	\$ -	Scope Change	No days
18-017	18-017(1-12)6.6	Per DES req.install add'l light fixtures @ Level E	FY2021	\$ -	Scope Change	No days
18-017	18-017(1-12)7.7	Purchase 10 LED lights fixtures for DES extra stoc	FY2021	\$ -	Scope Change	No days
18-017	18-017(1-12)8.8	Replace remaining light fixtures on Level E	FY2021	\$ -	Latent Conditions	More than 90 days
18-017	18-017(1-12)9.9	Cost Savings/DES Credit from WA Patriot	FY2021	\$ (31,517.70)	Scope Change	No days
18-035	18-035(4-41)3.3	Add'l excavation as directed by Geotechnical Eng	FY2021	\$ 3,990.12	Scope Change	No days
18-035	18-035(4-41)4.5	Additional permit fees	FY2021	\$ 20,239.98	Code Requirements	No days
18-035	18-035(4-41)5.6	Concrete removal	FY2021	\$ 6,744.25	APWConstructionPhase	No days
18-035	18-035(4-41)6.8	Lumber Escalation	FY2021	\$ 10,175.24	Latent Conditions	No days
18-035	18-035(4-41)6.9	Add'l Arborist Fees	FY2021	\$ 12,358.81	Scope Change	No days
18-035	18-035(4-41)7.12	DES requested substitution of materials.	FY2021	\$ 42,679.91	Scope Change	Less than 30 days
18-035	18-035(4-41)8.13	Relcoated light pole in ROW to outside sidewalk fo	FY2021	\$ 4,701.94	Scope Change	Less than 30 days
18-035	18-035(4-41)9.14	Landscape revision @ NE Corner of site	FY2021	\$ 1,685.58	Scope Change	No days
18-086	18-086(1-12)1.1	Provide approx 120-lf of add'l horizontal sealant	FY2021	\$ 3,840.00	Scope Change	No days
18-086	18-086(1-12)2.1	Delete the removal & replcm't of roofing at the are	FY2021	\$ (5,435.00)	Value Engineering	No days
18-086	18-086(1-12)2.4	Avail. of new aluminium panels to replace the exis	FY2021	\$ (3,040.00)	Latent Conditions	Less than 30 days
18-087	18-087(1-11)2.1	Remove Alt #3 and remaining landscape scope	FY2021	\$ (31,500.00)	Scope Change	No days
18-087	18-087(1-11)2.2	Repairs to existing electrical equip damaged	FY2021	\$ (4,270.17)	Scope Change	No days
18-087	18-087(1-11)2.5	Striping, sealcoating, trash racks, catch basins	FY2021	\$ 5,870.50	Scope Change	More than 90 days
18-087	18-087(1-11)2.6	Defer supply/install landscaping	FY2021	\$ -	Latent Conditions	31-60 days
18-501	18-501(1-11)1.1	Remove & dispose of concrete panels & railroad tie	FY2021	\$ 12,682.22	Scope Change	No days
18-502	18-502(2-21)1.1	Add'l demo and install permanent fence	FY2021	\$ 75,574.93	Scope Change	No days
18-502	18-502(2-21)2.2	Added scope to cover windows, stairwell and to cre	FY2021	\$ 20,877.66	Scope Change	No days
18-502	18-502(2-21)3.3	Credit/deduct for work not completed. Add trenchin	FY2021	\$ 36,392.29	Scope Change	31-60 days
18-506	18-506(1-11)2.2	add days due to Governor's Proclamation 20-25	FY2021	\$ -	Scope Change	More than 90 days
18-506	18-506(1-11)3.3	Elevator maintenance for extended project schedule	FY2021	\$ 12,492.00	Scope Change	No days
18-506	18-506(1-11)4.4	Provide emergency power signal to hydraulic elevat	FY2021	\$ 3,887.00	Code Requirements	Less than 30 days
18-506	18-506(1-11)4.5	FD/FA revisions for shunt trip activation	FY2021	\$ 10,737.00	Scope Change	Less than 30 days
18-506	18-506(1-11)5.6	Install fireproofing GWB & assembly at exposed woo	FY2021	\$ 2,463.00	Code Requirements	No days
18-506	18-506(1-11)6.7	Relocated ADA door button on lower lobby for eleva	FY2021	\$ 2,157.00	Scope Change	Less than 30 days
18-506	18-506(1-11)7.8	Upgrade Lumicor Drivers to match voltage	FY2021	\$ 3,835.00	Latent Conditions	No days
18-506	18-506(1-11)8.10	Install roof curb for penthouse EMR mech. unit	FY2021	\$ 6,038.00	Value Engineering	No days
18-506	18-506(1-11)9.9	Locate insallation of oil cooler at alt. spot to b	FY2021	\$ 32,296.00	Latent Conditions	Less than 30 days
18-506	18-506(1-11)10.12	Change to improve functionality of installed syste	FY2021	\$ 1,048.00	Value Engineering	Less than 30 days
18-506	18-506(1-11)11.13	Owner req'd alteration to installed material	FY2021	\$ 3,101.00	Scope Change	Less than 30 days
18-506	18-506(1-11)12.15	Error in paperwork	FY2021	\$ (8,274.00)	Scope Change	No days
18-507	18-507(2-21)1.1	Install geothermal test bore to analyze conditions	FY2021	\$ 38,011.04	Latent Conditions	No days
18-510	18-510(1-11)4.6	ASI 03 - remove and turn around stone at east elev	FY2021	\$ 2,047.00	Scope Change	No days
18-510	18-510(1-11)4.7	ASI 001 - seven nonitems to be removed will remain	FY2021	\$ (1,045.00)	Scope Change	No days
18-510	18-510(1-11)4.8	22 new drill holes to the face of the stone at s.	FY2021	\$ 1,172.00	Scope Change	No days
18-510	18-510(1-11)5.2	Additional Cleaning dark spots on sandstone	FY2021	\$ 3,097.00	Scope Change	Less than 30 days
18-510	18-510(1-11)5.5	Removal Existing Sealant at metal flashing Replace	FY2021	\$ 5,313.00	Scope Change	No days
18-510	18-510(1-11)5.6	Addiyional Masonry Repairs at several loctions	FY2021	\$ 8,691.00	Scope Change	No days
18-510	18-510(1-11)5.9	Spatchel Patching	FY2021	\$ 2,375.00	Scope Change	No days
18-510	18-510(1-11)5.10	Double Expansion Anchor	FY2021	\$ 5,214.00	Scope Change	No days
18-510	18-510(1-11)5.11	Install 1/2" dia anchors	FY2021	\$ 3,807.00	Scope Change	No days
18-510	18-510(1-11)5.12	Required/Remove/Protect/Store/Reinstall Copper Dow	FY2021	\$ 2,951.00	Scope Change	No days
18-510	18-510(1-11)6.3	Stone removal/reinstallation with blind anchors	FY2021	\$ 178,009.00	Scope Change	31-60 days
18-510	18-510(1-11)7.13	The fan motor on condenser is failing	FY2021	\$ (543.98)	Scope Change	No days
18-510	18-510(1-11)8.14	Remove graffiti at South elevation	FY2021	\$ 3,507.00	Scope Change	No days
18-510	18-510(1-11)9.4	Threaded rod atthmt @ existing stones on W. elevat	FY2021	\$ 34,904.00	Scope Change	No days
18-510	18-510(1-11)9.15	Pressure wash 3 concrete walls/signs at E & W park	FY2021	\$ 1,828.00	Scope Change	No days
18-510	18-510(1-11)9.16	Paint 7 bollards at W parking area. GC to use the	FY2021	\$ 1,193.00	Scope Change	No days
18-510	18-510(1-11)9.17	Clean & pressure wash parking, pedestrian path & c	FY2021	\$ 3,251.00	Scope Change	No days
18-510	18-510(1-11)9.18	Paint 1 large rusted roof hatch at N. side upper r	FY2021	\$ 653.00	Scope Change	No days
18-510	18-510(1-11)10.20	Extend the contract with no add'l cost remove mort	FY2021	\$ -	Scope Change	More than 90 days
18-526	18-526(1-11)10.2	Remove/replace existing drain piping with new	FY2021	\$ 4,936.60	Scope Change	More than 90 days
18-526	18-526(1-11)11.19	Balance contract	FY2021	\$ (4.02)	Scope Change	No days
18-550	18-550(1-13)1.1	Add'l scaffolding to access the bldg from the exte	FY2021	\$ 31,703.19	Scope Change	No days
18-550	18-550(1-13)1.2	Delay costys due to stop work orders	FY2021	\$ 39,787.24	Scope Change	31-60 days
18-550	18-550(1-13)1.3	Provide & install AC Tech 2170 Moisture Mitigating	FY2021	\$ 42,225.91	Latent Conditions	No days
18-550	18-550(1-13)1.4	Provide add'l scanning services req. by Structural	FY2021	\$ 1,541.14	Latent Conditions	No days
18-550	18-550(1-13)1.5	Increase size of 6th floor ceiling access cutout b	FY2021	\$ 3,609.08	Latent Conditions	No days
18-550	18-550(1-13)1.7	Provide flashing profile at 4th floor west papapet	FY2021	\$ 1,432.66	Scope Change	No days
18-550	18-550(1-13)2.8	Core drill a 4" hole through the ceiling assembly	FY2021	\$ 818.09	Latent Conditions	No days

18-550	18-550(1-13)3.9	Abatement of existing asphaltic membrane on masonr	FY2021	\$ 10,342.97	Latent Conditions	No days
18-550	18-550(1-13)4.10	Fabricate & install 7th floor roof stainless steel	FY2021	\$ 5,355.98	Scope Change	No days
18-550	18-550(1-13)5.6	Inefficiency costs due to access restrictions, wor	FY2021	\$ 106,929.56	Scope Change	60 - 90 days
18-550	18-550(1-13)6.11	Rebar encountered during drilling/repair	FY2021	\$ 1,382.82	Latent Conditions	No days
18-550	18-550(1-13)6.12	Provide flashing profile at 4th floor East parapet	FY2021	\$ 1,432.66	Scope Change	No days
18-550	18-550(1-13)7.14	Remove & replace horizontal sealant joint w/ speci	FY2021	\$ 14,983.76	Scope Change	No days
18-550	18-550(1-13)8.15	Install Cor-A-Vent ventialed blocking at all 7th	FY2021	\$ 3,613.87	Scope Change	No days
18-550	18-550(1-13)9.16	Install AC Tech 2170 4th floor	FY2021	\$ 42,225.91	Latent Conditions	No days
18-550	18-550(1-13)10.17	Install AC Tech at 6th Floor	FY2021	\$ 3,126.91	Latent Conditions	No days
18-550	18-550(1-13)11.18	4th Floor walkways where existing surface-mounted	FY2021	\$ 9,274.03	Latent Conditions	No days
18-550	18-550(1-13)12.20	Existing mortar is not sound enough to anchor in	FY2021	\$ 2,881.87	Latent Conditions	No days
18-550	18-550(1-13)13.19	Specified fastener not intended for exposed servic	FY2021	\$ 4,189.05	Design Changes	No days
19-075	19-075(1-11)1.1	Provide added ceiling pony wall at the existing re	FY2021	\$ 4,220.00	Latent Conditions	No days
19-075	19-075(1-11)1.2	Provide added occupany sensors for control of ligh	FY2021	\$ 22,456.98	Scope Change	No days
19-075	19-075(1-11)2.3	Existing weights were not apparent until the ceili	FY2021	\$ 6,491.12	Latent Conditions	No days
19-075	19-075(1-11)3.3	Long lead on linear slot grilles; existing light h	FY2021	\$ 1,995.60	Scope Change	No days
19-075	19-075(1-11)3.4	Provide a no cost time extension of the sub. comp.	FY2021	\$ -	Latent Conditions	Less than 30 days
19-075	19-075(1-12)1.1	Deduct 2 heads from contract	FY2021	\$ (484.31)	Scope Change	No days
19-075	19-075(1-11)4.1	Damages to ductwork were not apparant until ceilin	FY2021	\$ 4,213.84	Latent Conditions	No days
19-075	19-075(1-11)4.2	Existing violations to supports for the existing e	FY2021	\$ 65,489.63	Latent Conditions	No days
19-075	19-075(1-11)4.5	Existing damers were discovered by the balancer to	FY2021	\$ 6,513.97	Latent Conditions	No days
19-087	19-087(2-21)1.1	Parking reimbursement	FY2021	\$ 136.96	Scope Change	No days
19-170	19-170(1-11)1.1	Supply/install conduit, boxes and wire for emerg e	FY2021	\$ 953.21	Scope Change	No days
19-170	19-170(1-11)1.2	Supply/install sprinkler head, pipe, and fittings	FY2021	\$ 911.91	Scope Change	No days
19-170	19-170(1-11)1.3	Move, sand, stain, clear coat, and install door	FY2021	\$ 427.74	Scope Change	No days
19-536	19-536(1-12)1.1	Provide &b install taper insulation on area of fla	FY2021	\$ 4,307.24	Latent Conditions	No days
20-183	20-183(1-11)1.3	Time extension only for delays in selecting materi	FY2021	\$ -	Scope Change	31-60 days
20-183	20-183(1-11)2.4	Redesign revisions for new beverage area casework	FY2021	\$ 5,134.48	Scope Change	No days
20-261	20-261(1-11)1.1	Change the contract value to add LVT flooring in t	FY2021	\$ (2,939.93)	Scope Change	No days
20-261	20-261(1-11)2.2	Product installed was not preapproved before insta	FY2021	\$ -	Scope Change	No days
20-261	20-261(1-11)2.3	CD's called for vertical conduit owner changed to	FY2021	\$ 4,989.52	Scope Change	Less than 30 days
20-261	20-261(1-11)3.4	Rough-in for TV in Conf. rm 213	FY2021	\$ 581.72	Scope Change	Less than 30 days
20-261	20-261(1-11)3.5	Relocation of the OS/switches in 4 offices	FY2021	\$ 1,177.93	Scope Change	Less than 30 days
20-261	20-261(1-11)4.6	Labor only-install 4 owner supplied TV bracket in	FY2021	\$ 495.60	Scope Change	No days
20-261	20-261(1-11)5.7	Add one junction box in the SW corner of 2NW	FY2021	\$ 617.98	Scope Change	No days
20-261	20-261(1-11)6.8	Work is in in excess of of construction doc's	FY2021	\$ 6,981.27	Scope Change	Less than 30 days
20-261	20-261(1-11)7.10	Add for add'l wiring for microwave that was not id	FY2021	\$ 1,061.51	Scope Change	No days
20-261	20-261(1-11)8.9	Remove existing occupancy sensors in the 3 phone r	FY2021	\$ 426.01	Scope Change	No days
20-262	20-262(1-11)1.1	Add 3 days of training for 5 workers.	FY2021	\$ 17,716.48	Scope Change	No days
20-262	20-262(1-11)2.1	Add'l cost for extra fence & plywood	FY2021	\$ 13,185.35	Scope Change	No days
20-262	20-262(1-12)1.1	Clean the backside of the entire parapet stone	FY2021	\$ 4,397.00	Scope Change	No days
20-262	20-262(1-12)1.2	Repair of existing patching on the skyfacing of co	FY2021	\$ 12,836.00	Scope Change	Less than 30 days
20-262	20-262(1-12)1.3	Repair existing patching at cornice at the east el	FY2021	\$ 7,559.00	Scope Change	Less than 30 days
20-262	20-262(1-12)2.4	Repairing 30 existing concrete patches at sandston	FY2021	\$ 15,890.00	Latent Conditions	No days
20-262	20-262(1-12)2.5	Repair 16 previous concrete patches	FY2021	\$ 9,491.00	Latent Conditions	No days
20-262	20-262(1-12)2.6	Add 28 calendar days for added alt 1 & alt 2	FY2021	\$ -	Scope Change	Less than 30 days
20-262	20-262(1-12)2.7	Replace 3 granite stones at the central curb	FY2021	\$ 15,540.00	Scope Change	No days
20-262	20-262(1-12)3.8	Replace 2 large sandstone slabs at Library Bldg.	FY2021	\$ 8,608.00	Scope Change	No days
20-262	20-262(1-12)4.10	Removal & replacement of sealant at the outer edge	FY2021	\$ 5,351.00	Scope Change	No days
20-262	20-262(1-12)4.11	Resettle granite cap, removal & replacement of se	FY2021	\$ 8,483.00	Scope Change	No days
20-262	20-262(1-12)5.12	Repair sandstone pediment - 41 unforeseen MTR-2	FY2021	\$ 38,981.00	Scope Change	No days
20-262	20-262(1-12)5.13	Repair sandstone pediment-4 unforeseen MTR-3	FY2021	\$ 3,518.00	Scope Change	No days
20-262	20-262(1-12)5.14	Repair sandstone - 6 unforeseen MTR-4	FY2021	\$ 14,072.00	NULL	No days
20-262	20-262(1-12)6.15	Repair underground leaking pipe	FY2021	\$ 1,326.00	Scope Change	Less than 30 days
20-262	20-262(1-12)6.16	Add'l landscaping repairs to the East & West eleva	FY2021	\$ 7,046.00	Scope Change	No days
20-267	20-267(1-11)1.1	Locate existing drain line and clean out	FY2021	\$ 767.48	Scope Change	No days
20-267	20-267(1-11)1.4	Furnish/install ductwork as indicated	FY2021	\$ 885.78	Latent Conditions	No days
20-267	20-267(1-11)1.5	Extend existing circuiting for bathroom exhaust	FY2021	\$ 938.97	Latent Conditions	No days
20-267	20-267(1-11)2.1	Raise existing water closet carriers in handicap s	FY2021	\$ 1,487.70	Scope Change	No days
20-267	20-267(1-11)3.2	Furnish/replace drain line and connect to sewer	FY2021	\$ 6,304.13	Scope Change	No days
20-267	20-267(1-11)4.6	Existing carriers are not in compliance w/ accessi	FY2021	\$ 13,912.59	Latent Conditions	No days
20-267	20-267(1-11)5.7	Existing ceilings are not level	FY2021	\$ 3,054.46	Latent Conditions	No days
20-267	20-267(1-12)1.1	Raise existing sanitary sewer line	FY2021	\$ 1,530.23	Latent Conditions	No days
20-267	20-267(1-12)1.2	Raise existing copper supply water line	FY2021	\$ 359.92	Latent Conditions	No days
20-267	20-267(1-12)2.3	For ambulatory accessible toilet compartments, gra	FY2021	\$ 944.13	Scope Change	No days
20-267	20-267(1-12)2.4	Agency request to add Alternate #1	FY2021	\$ 57,637.00	Scope Change	No days

20-267	20-267(1-12)3.6	Plastic laminate called for outside restrooms 143	FY2021	\$ 702.37	Scope Change	No days
20-267	20-267(1-12)4.8	Restrooms 198 & 199 remove 1 of 2 existing fire sp	FY2021	\$ 1,045.92	Scope Change	No days
20-267	20-267(1-12)5.7	At plumbing chase between restrooms 198 & 199, rai	FY2021	\$ 2,241.31	Latent Conditions	No days
20-267	20-267(1-12)5.9	Return accent & wall tile for womens restroom 143	FY2021	\$ 1,132.09	Scope Change	No days
20-267	20-267(1-12)6.1	Remove @ rm143 existing single layer of ceramic ti	FY2021	\$ 3,999.78	Latent Conditions	No days
20-267	20-267(1-12)7.5	Furnish & install a white pre-finished 24x24 metal	FY2021	\$ 4,005.85	Scope Change	No days
20-267	20-267(1-12)8.12	Upgrade touchless plumbing controls	FY2021	\$ 794.73	Scope Change	No days
20-267	20-267(1-12)8.13	Agency req. for more light in each bathroom	FY2021	\$ 1,075.43	Scope Change	No days
20-267	20-267(1-12)9.10	Furnish labor & materials to convert 3 water close	FY2021	\$ 4,531.34	Scope Change	No days
20-267	20-267(1-12)9.11	Upgrade touchless plumbing controls	FY2021	\$ 8,240.63	Scope Change	No days
20-267	20-267(1-12)10.14	Move rough in at existing drinking fountain outsid	FY2021	\$ 1,581.07	Scope Change	No days
20-268	20-268(1-11)1.1	No cost time ext. - manufacturing delays/COVID 19	FY2021	\$ -	Scope Change	60 - 90 days
20-268	20-268(1-11)2.2	Add'l cabling & oversize conduit for security came	FY2021	\$ 6,148.79	Value Engineering	No days
20-268	20-268(1-11)3.3	Time ext. due to CSVS coordination delays & campus	FY2021	\$ -	Scope Change	31-60 days
20-268	20-268(1-11)3.4	Furnish & install replacement threshold to extend	FY2021	\$ 3,300.73	Latent Conditions	No days
20-268	20-268(1-11)4.1	Repair holes where previously mounted hardware	FY2021	\$ 2,002.11	Latent Conditions	Less than 30 days
20-268	20-268(1-11)4.5	Furnish & install door pulls to better match histo	FY2021	\$ 13,068.93	Latent Conditions	No days
20-268	20-268(1-11)5.6	No cost to replace defective solenoid @ N. door as	FY2021	\$ -	Latent Conditions	No days
20-269	20-269(1-11)1.1	Install 2' conduit from the door controller termin	FY2021	\$ 6,489.03	Scope Change	Less than 30 days
20-270	20-270(1-11)1.1	Labor/material to install 1 16/2 shielded cable	FY2021	\$ 4,099.03	Scope Change	No days
20-270	20-270(1-11)1.2	Labor/material to install 2 weather rated cabinets	FY2021	\$ 3,749.69	Scope Change	No days
20-594	20-594(1-11)2.1	Remove/Grading/Import/Installation/Prep	FY2021	\$ 11,964.24	Scope Change	No days
20-597	20-597(2-21)1.1	Review of floor condit. revealed no exist. seal sy	FY2021	\$ 939.20	Latent Conditions	No days
20-597	20-597(2-21)1.2	Consolidation of controller to areas & items monit	FY2021	\$ 763.56	Value Engineering	No days
20-597	20-597(2-21)1.3	Rain water penetration into generator room	FY2021	\$ 1,010.90	Latent Conditions	No days
20-597	20-597(2-21)2.4	COVID increase of lead time for generator	FY2021	\$ -	COVID-19 Related	60 - 90 days
20-597	20-597(2-21)3.5	Due to lead time for generator fuel tank add'l 14	FY2021	\$ -	Latent Conditions	Less than 30 days
20-597	20-597(2-21)3.6	.1 - Light fixture failed & mod's to grating to pr	FY2021	\$ 3,804.62	Latent Conditions	Less than 30 days
20-597	20-597(2-21)4.7	Safety requirements	FY2021	\$ 4,549.11	Latent Conditions	Less than 30 days
20-902	20-902(1-11)1.1	Replace/install new weir boards in the fish ladder	FY2021	\$ 35,935.79	Scope Change	31-60 days
20-908	20-908(1-11)1.1	Mech/elect crew OT; need chiller earlier-weather	FY2021	\$ 3,633.22	Scope Change	No days
21-004	21-004(1-11)1.1	Inspect conduit for damage; submit video & report	FY2021	\$ 3,962.96	Latent Conditions	Less than 30 days
21-004	21-004(1-11)2.2	Inspect add'l conduits for damage & defects	FY2021	\$ 2,125.59	Scope Change	No days
21-004	21-004(1-11)3.3	Existing conduit is sufficient for re-use.	FY2021	\$ 130,035.03	Scope Change	More than 90 days
21-017	21-017(1-11)1.1	Provide add'l outlets on walls in Rm. 202 & 214	FY2021	\$ 1,675.13	Scope Change	No days
21-017	21-017(1-11)2.2	Replace existing 208Y/120 Volt Panel w/ 60 space p	FY2021	\$ 5,251.90	Code Requirements	Less than 30 days
21-017	21-017(1-11)3.3	Corner guards to be added for wall protection	FY2021	\$ 699.55	Scope Change	No days
21-017	21-017(1-11)4.4	Provide momentary switches for outlet control pane	FY2021	\$ 1,798.83	Scope Change	No days
21-017	21-017(1-11)5.5	Agency req'd add'l repairs to existing finishes	FY2021	\$ 757.48	Scope Change	No days
21-018	21-018(1-11)1.1	Provide acoustical wall panels as specified in sec	FY2021	\$ 6,073.00	Scope Change	No days
21-018	21-018(1-11)2.2	Existing carpet was worn & discolored	FY2021	\$ 61,147.00	Scope Change	Less than 30 days
21-018	21-018(1-11)2.3	Add'l outlets are needed for rooms but were not sh	FY2021	\$ 4,310.00	Scope Change	No days
21-018	21-018(1-11)2.4	A second emergency exit needs to be maintained	FY2021	\$ 516.00	Code Requirements	No days
21-018	21-018(1-11)3.6	Corner guards added for wall protection	FY2021	\$ 750.00	Scope Change	No days
21-018	21-018(1-11)4.5	Provide an add'l 4x8 markerboard in 2NW	FY2021	\$ 3,335.00	Scope Change	No days
21-018	21-018(1-11)5.7	Provide 2 momentary switches for outlet control	FY2021	\$ 2,062.00	Code Requirements	No days
21-041	21-041(1-11)1.1	Addition of Alt's 1-3	FY2021	\$ 102,000.00	Scope Change	No days
21-041	21-041(1-11)2.1	Reduce wall waterproofing, deduct pavement & wetwe	FY2021	\$ (5,275.00)	Latent Conditions	No days