






Kitsap County Fire District #18/Poulsbo Fire Department PRC Presentation

Project Approval Under RCW 39.10.280



Organizational Chart










Strategic Plan - Needs



- Fire District provides all-hazard emergency response to 27,000 citizens
- Fire District covers 52 square miles, including the City of Poulsbo
- Responds to over 4,500 emergency incidents, per year from three staffed fire stations
- Strategic Plan Calls for the addition of a staffed station on Viking Ave Corridor.
- Will reduce response time to Scandia,
 Viking Ave, and Finn Hill areas.







Fire Station 76 Overview



Apparatus Bays

Apparatus Bays

Station 76 - Needs Assessment

S-3 Vehicle Storage

Quantity Dimension Sq ft

1 50x20

2 40x20


1000

1600

- 5,0000-6,000 sq ft Fire Station
- Three Apparatus Bays
- Sleeping quarters for four firefighters working 24-hour shifts
- Support Areas; Kitchens, Work Areas, Storage, Physical Fitness, etc











Site Information

POUISBO DE LA CONTRACTION DE L

- Site based on location study to reduce response times
- 4.32 Acre Parcel purchased in 2021
- Feasibility study conducted by Loving Engineering of Port Gamble










Feasibility



- Appropriate, considering; setbacks, access to utilities, soil conditions, stormwater management, road approach
- Survey of neighbors was supportive of the project, with concerns limited to noise and stream protection.
- District has secured adequate funding for the project as a component of the adopted Capital Improvement Plan







Why Design-Build?



- The district is committed to the efficient use of the taxpayers' dollars. The intent of this project is to construct a cost-effective fire station.
- A comparison of fire station projects in the region indicated the potential for significant cost savings with Design-Build Process
- Site constraints and the department's flexibility with station layout/design; provides the opportunity to work collaboratively with the builder to reduce costs
- The district will have sufficient emergency response personnel prepared to staff the station by the end of 2023, increasing the necessity to complete construction as quickly as possible.





Benefits of Design-Build Delivery

RCW 39.10.300(1)(b) "Greater innovation or efficiencies between the designer and the builder"

- Maximum possibility for coordination of design and construction phasing to reduce impacts to neighboring residences and along Viking Ave.
- Opportunity for innovation and efficiencies in response to material shortages and extended lead times.

RCW 39.10.300 (1)(c) "significant savings in project delivery time"

- Progressive Design-Build is the fastest delivery method. Starting construction work prior to completion of design results in a significantly reduced schedule.
- An earlier completion date for Station 76 will allow the Department to more quickly provide expanded fire and medical protection coverage. This is critical for protecting the life safety of the Scandia, Viking Ave, and Finn Hill areas as soon as possible.

RCW 39.10.280(2)(a) "Substantial Fiscal Benefit"

- The budget is limited to fit within the Department's project budget. The Design-Builder will be required to design within that budget.
- The Design-Builder's involvement in the development of the scope shifts more risk of the performance of the project to the design-build team.



Preliminary Project Budget

Professional Services	\$ 384,000
Construction Cost	\$ 3,486,752
Contract Admin/Other	\$ 300,000
Contingencies	\$ 275,000
Other Related Project Expenses	\$ 184,000
WSST	\$ 332,885
Total Project Cost	\$ 4,962,637





Project Schedule



_	PRC Present	ation	Dec 1,	2022
---	-------------	-------	--------	------

 D-B RFQ Advertisement 	Jan 06, 2023
---	--------------

_	D-B SOQ	Due	Feb	06,	2023
---	----------------	-----	-----	-----	------

_	Shortlist Finalists	, Issue RFP	Feb 13	, 2023
---	---------------------	-------------	--------	--------

_	Proprietary	/ Meeting	Feb 23	, 2023
---	--------------------	-----------	--------	--------

Proposal Due	Mar 09, 2023
--------------------------------	--------------

_	D-B Team Interv	views	Mar 15,	2023
	D D ICAIII IIICI	VICVO	IVIGI IJ,	202

 Selection of D-B Team 	Mar 20, 2023
---	--------------

 Notice to Proceed 	Apr 10	, 2023
---------------------------------------	--------	--------

Design Phase
 Apr 2023 thru Dec 2023

AHJ Approval Phase
 Jul 2023 thru Sep 2023

Construction Phase
 Sep 2023 thru Sep 2024

Close Out Phase
 Oct 2024 thru Nov 2024









Request for Qualifications

- Successful Experience with Projects of Similar Scope and Complexity
- Team Organization
- Experience developing GMP collaboratively with Owner
- Shortlist no more than three finalists









Request for Proposal

- Management approach specific to the project
- Innovation and Problem Solving
- Interactive Proprietary Meetings
- Statutorily required evaluation factors
- Price related factor: Fee
- \$5,000 honorarium
 - Limited required proposal submittals
 - Consistent with other recent/similar size projects







OMWBE Inclusion Strategy

- Outreach to industry organizations (AGC, ASCE, etc.), encourage participation of OMWBE Certified & small businesses
- OMWBE website advertisement
- RFQ: past performance of utilization of OMWBE Certified Businesses
- RFP: Inclusion Plan for Certified & small businesses, included in scoring criteria – track and report utilization
- Local area training on Design-Build delivery nuances, tailored to subcontractors & vendors



Thank you! Questions and Answers



